## Construction Division - Material Requirement - Site Report Date:

Mahata & Modi reality kowkur

Company:

27-09-2025

Site:			enwood heights			Prepared by:		I.Rama Krishna					
			9-2025 To 27-09-2025			Approved by:		A.SURESH					
Report Date		27-09	-2025										
List of items t	that req	uire SKU	);										
List of requisi	itions w	here PO	WO not prepared	l after 3 wor	rking c	lays of requis	itior	1:					
Req No. Req Date			Serial no of Item item in Req			Description Co		Coordinate with purchase /procurement and give reason for delay.					
20250711009 11-07-2025		07-2025	2	Hub Ra	ck.				Purchase.				
List of requisi	itions w	here PO	WO is prepared a	and items ha	ave not	t been receive	d at	site beyond th	e lea	id time:			
PO No. PO Date		O Date	Serial no of item in PO.	Item	Desci	date			ion v	with supplier & expected of delivery			
20250825024 25-08-2.		-08-25	1 Balcony G			lass Railing		Work is in Progress.					
20250825025 25-08-25			1-4	UPVC			Work is in P				Progress.		
20250722003 22-07-25		1	Oscar &	Oscar & Ranger Blue Tiles			Expected delivery on Next week.						
20250905032 05-09-		-09-25	1	Ultima	Paint	M		Monda	onday to be Received.				
		-09-25	1&2	Eco dra		e &		29-09-25 Delivery					
			coupler										
20250923066 23-09-2		-09-25	1					29-	Delivery				
20250923063 23-0925			3 MS Grills					Work is in Progress.					
20250923062 23-09-25			1 TO 15 Swiches					29-09-25 Delivery					
20250923060 23-09-25			1 Panel Do			r		29-09-25 Delivery					
20250923061 23-09-25			1 To 3	Hard ware				29-09-25 Delivery					
20250923059 23-09-25			1	False ceiling				29-	29-09-25 Delivery				
20250923067 23-09-25			1	Wall pu			29-09-25 Delivery						
20250923065 23-09-25			1	Insulation		e	29-09-			-25 Delivery			
20250923064 23-09-25		-09-25	1&2	SS Scre	w&fi	scher	her 29-0			9-25 Delivery			
No. of gate pa			week:		rom No. 1				1041				
Delivery van s							17-09-2025						
Items not orde			d:										
POs to be can	celled -	- materia	I not required /ind	correctly ma	ade:				No.				
Approved PO	s – part	/full mat	erial received – N	IRN not up	loaded	:							
PO to be close	ed – pai	t materia	l received - furth	er material	not red	quired/will be	ord	lered by new re	equis	sition:			
Other correction													
Details of stee			k						1835		Proposition of the same		
	Tor size		Wt per mtr	Wt. for 12	mtr	Stock at site		tons		Previous	Stock as per M-codex in Kgs		
			kgs	rod – kgs		- no of rods				weeks stock in tons			
1.	1. 8mm		.395	4.74		0.00		0.0	-	0.00		0.0	
2.	2. 10mm		.617		7.404 0.		0	0.0	00	0.00		0.0	
	12mm		.89		10.68	0.0	0	0.0	00.	0.00		0.0	
	16mm	AT ASSESSED	1.58		18.96	0.0	0	0.0	00	0.00		0.0	
	20mm	16	2.47		29.64	0.0	0	0.	00	0,00		0.0	
	25mm		3.86	4	46.32	0.0	0	0.	00	1 0.00	MA	0.0	
	32mm		6.32		75.84	0.0		0.	00	0.00		0.0	
	Binding	wire	-			0.0	-	0.	00	0.00		0.0	
OPC stock			OPC last weeks stock			PPC/PSC stock		00		APSETOVED BY			
Details			Prepared by			Project Manager			1	-			
bign			L.Rama Krishna							A SE	P 202	)	
	emo no	. 912-73	-B - Material req		te repo	A.Suresh ort 21-6-25 ve	erll	.doc		PROJECT	REST	GER	