

Construction Division - Material Requirement - Site Report

Company:	Modi Gv Ventures LLP	Date:	27-09-20255				
Site:	VIVOPOLIS	Prepared by:	A.Suresh				
Report From / To	30-08-2025 To 27-09-2025	Approved by:	Ramesh Reddy				
Report Date	27-09-2025						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.			
2025080651	06-08-2025		Fire alarm material	Po not made			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery			
20250630011	30-06-2025	01	Lift 08 pax	This month Expected			
20250804022	01-09-25	02	Fire Alaram	Material not available at MHTR GV Stores			
20250906001	06-09-2025	01	Wall cutting blade	Material to be received from supplier 22-09-2025			
20250903054	03-09-25	01	Toughened Glass	Patrial material received			
20250806070	01-09-2025	01 to 04	Ms fire alarm material	Material not Available at MHTR Stores			
No. of gate passes issued this week:		From No.	Nil	To No.	Nil		
Delivery van site visit on:	24-09-2025, 19-09-2025, 26-09-2025						
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	20	.9450	..237	.237
2.	10mm	.617	7.404	80	.148m	.592	592
3.	12mm	.89	10.68	0.00	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	230	PPC/PSC last weeks stock	80
Details	Prepared by			Project Manager			
Sign							
Date							



Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction vibier group 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday 3. PM shall not leave the site without sending this

1750503990_Intl memo no. 912-73-B - Material requirement site report 06-09-25, Page 1 of 2