

Construction Division - Material Requirement – Site Report

Company:	Modi Gv Ventures LLP	Date:	04-10-25
Site:	VIVOPOLIS	Prepared by:	A.Suresh
Report From / To	01-09-2025 To 02-09-2025	Approved by:	Ramesh Reddy
Report Date	04-10-2025		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
2025080651	06-08-2025		Fire alarm material	Po not made

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20250630011	30-06-2025	01	Lift 08 pax	This month Expected
20250804022	01-09-25	02	Fire Alaram	Material not available at MHTR GV Stores
20251003007	03-10-2025		Gova rope	Material to be collecting 06-10-25 MHTR Store
20250930021	30-09-2025		Ms dummy flange	Material to be collecting 06-10-25 MHTR Store
20250903054	03-09-25	01	Toughened Glass	Patrial material received
20250930020	30-09-2025		RCC Round manhole covers	Material to be supplied by supplier 07-10-2025
20250806070	01-09-2025	01 to 04	Ms fire alarm material	Material not Available at MHTR Stores

No. of gate passes issued this week:

From No. Nil To No. Nil

Delivery van site visit on:

29-09-2025, 30-09-2025,

Items not ordered but received:

POs to be cancelled – material not required /incorrectly made:

Approved POs – part/full material received – MRN not uploaded:

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
			4.74	00	.9450	..	00
1.	8mm	.395	7.404	00	.148m	.	00
2.	10mm	.617	10.68	0.00	0.00	0.00	0.00
3.	12mm	.89	18.96	0.00	0.00	0.00	0.00
4.	16mm	1.58	29.64	0.00	0.00	0.00	0.00
5.	20mm	2.47	46.32	0.00	0.00	0.00	0.00
6.	25mm	3.86	75.84	0.00	0.00	0.00	0.00
7.	32mm	6.32		0.00	0.00	0.00	0.00
8.	Binding wire	-		PPC/PSC stock	230	PPC/PSC last weeks stock	80
OPC stock		OPC last weeks stock		Project Manager			
Details		Prepared by					
Sign							
Date							

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber/group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this 1750503990_Intl memo no. 912-73-B - Material requirement site report 04-10-2025 ver14

A SURESH
PROJECT MANAGER