

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Column no.:	05
Requisition nos.:	20250924010	A. Estimated quantity:	110M3
PO nos.:	20250924038	B. Requisition quantity:	110M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			52M3
		D. Difference (C-A)	58M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-10-2025	08:25	09:32	11:38	07m3	1875	16800	16830				
2	06-10-2025	10:55	11:53	13:32	07m3	1876	16800	17400				
3	06-10-2025	12:20	13:07	15:37	07m3	1877	16800	17460				
4	06-10-2025	02:10	15:13	17:15	07m3	1878	16800	17240				
5	06-10-2025	02:10	17:04	17:56	07m3	1879	16800	17040				
6	06-10-2025	04:20	19:53	21:12	08m3	1880	19200	19440				
7	06-10-2025	07:00	21:10	23:38	07m3	434	16800	16880				
8	06-10-2025	07:35	21:33	23:50	02m3	1881	4800	5120				
Total:					52M3		124800	127410				
Remarks		As per purchase order 110M3 but consumed 52M3 only.										