


Construction Division - Material Requirement – Site Report

Company:	Modi Gv Ventures LLP	Date:	11-10-2025				
Site:	VIVOPOLIS	Prepared by:	A.Suresh				
Report From / To	11-09-2025 to 11-10-2025	Approved by:	Ramesh Reddy				
Report Date	11-10-2025						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.			
2025080651	06-08-2025		Fire alarm material	Po not made			
20250926001	26-09-2025		Acrylic sheet	Po not Made			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery			
20250630011	30-06-2025	01	Lift 08 pax	This month Expected			
20250804022	01-09-25	02	Fire Alaram	Material not available at MHTR GV Stores			
20250930021	30-09-2025		Ms dummy flange	Material to be collecting 06-10-25 MHTR Store			
20250903054	03-09-25	01	Toughened Glass	Patrial material received			
20250806070	01-09-2025	01 to 04	Ms fire alarm material	Material not Available at MHTR Stores			
No. of gate passes issued this week:		From No.	Nil	To No.	Nil		
Delivery van site visit on:	10-10-25, 09-10-2025						
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	12	.005	..	50
2.	10mm	.617	7.404				
3.	12mm	.89	10.68				
4.	16mm	1.58	18.96	4	0.075	0.00	75.84
5.	20mm	2.47	29.64				
6.	25mm	3.86	46.32				
7.	32mm	6.32	75.84				
8.	Binding wire	-					
OPC stock		OPC last weeks stock		PPC/PSC stock	230	PPC/PSC last weeks stock	80
Details	Prepared by		Project Manager				
Sign							
Date							

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this


A. SURESH
 PROJECT MANAGER

Construction Division - Material Requirement – Site Report

Company:	Modi Gv Ventures LLP	Date:	11-10-2025				
Site:	VIVOPOLIS	Prepared by:	A.Suresh				
Report From / To	11-09-2025 to 11-10-2025	Approved by:	Ramesh Reddy				
Report Date	11-10-2025						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.			
2025080651	06-08-2025		Fire alarm material	Po not made			
20250926001	26-09-2025		Acrylic sheet	Po not Made			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery			
20250630011	30-06-2025	01	Lift 08 pax	This month Expected			
20250804022	01-09-25	02	Fire Alaram	Material not available at MHTR GV Stores			
20250930021	30-09-2025		Ms dummy flange	Material to be collecting 06-10-25 MHTR Store			
20250903054	03-09-25	01	Toughened Glass	Patrial material received			
20250806070	01-09-2025	01 to 04	Ms fire alarm material	Material not Available at MHTR Stores			
No. of gate passes issued this week:		From No.	Nil	To No.	Nil		
Delivery van site visit on:	10-10-25, 09-10-2025						
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	12	.005	..	50
2.	10mm	.617	7.404				
3.	12mm	.89	10.68				
4.	16mm	1.58	18.96	4	0.075	0.00	75.84
5.	20mm	2.47	29.64				
6.	25mm	3.86	46.32				
7.	32mm	6.32	75.84				
8.	Binding wire	-					
OPC stock		OPC last weeks stock		PPC/PSC stock	230	PPC/PSC last weeks stock	80
Details	Prepared by			Project Manager			
Sign							
Date							

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this