

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MMRK-LLP	Block No.:	NIL
Project:	GHT	Flat / Villa no.:	Near Park footpath PCC work
Supplier:	R6 Infra	Slab no.:	NIL
Requisition nos.:	20250921001	A. Estimated quantity:	06m cube
PO nos.:	20250921001	B. Requisition quantity:	06m cube
Sign of Security	Sign of Admin	C. Actual quantity poured	06m cube
Swraj	Sign of Project Manger	D. Difference (C-A)	NIL

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m ²	28 days cube test strength in kN m ²
1.	22-09-2025	08:18	09:32	09:45	06	1478	14400	14330	-70			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audio@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

R6 INFRA

Chiryala Village, Cheryaala, Secunderabad,
Telangana 501301

Phone: 91158 56566
CUSTOMER COPY

DC No.: 1478/S/R1

Customer / Vendor: GREEN WOOD HEIGHTS

Date: 22-Sep-2025 08:18 AM

Vehicle No: TS30TA5514

Location: (KOWKUR)

Product Qty: 6

Design: M10

Description: TOTAL-6

PUMPING/DUMPING

Received signature

Authorized signature

INWARD			
Inward No: 338	Dt: 22/09/25		
MRN No:	Dt:		
Received By	Sign. <i>Surya</i>		
MEDIA & MOB REALTY KOWKUR LLP			

Handwritten signature

BATCH REPORT - DELIVERY R6 INFRA RMC PLANT

Customer Name : GREEN WOOD HEIGHTS

Receipt Name : M 10

Date 22-09-2025

Site Location : KOWKUR

Order No

Delivery Note no: 21411

Pump/Dum DUMP

Transit Mixer No : TS30TA5514

Driver Name :

Total M3 :

Start Time : 08:10 AM

Order Qty : 6

End Time : 08:18 AM

With This load : 6

Batch Size	Aggregate												Cement						water		Admixture							
	20 mm			12 mm			sand- 1			sand- 2			CEMENT 1		CEMENT 2		CEMENT 3		water		admixture							
	640			440			830			ACT			Ms %			140			100			170			ADJ.			
	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	
1.00	640	642	0	440	440	0	830	829	0	0	0	0	0	0	0	140	142	100	99	0	0	170	170	0	1.2	1.2	0	0
1.00	640	641	0	440	441	0	830	833	0	0	0	0	0	0	0	140	139	100	99	0	0	170	170	0	1.2	1.2	0	0
1.00	640	641	0	440	442	0	830	828	0	0	0	0	0	0	0	140	139	100	103	0	0	170	170	0	1.2	1.2	0	0
1.00	640	640	0	440	439	0	830	830	0	0	0	0	0	0	0	140	138	100	103	0	0	170	170	0	1.2	1.2	0	0
1.00	640	641	0	440	439	0	830	830	0	0	0	0	0	0	0	140	138	100	99	0	0	170	170	0	1.2	1.2	0	0
1.00	640	640	0	440	441	0	830	831	0	0	0	0	0	0	0	140	143	100	98	0	0	170	170	0	1.2	1.2	0	0
Total Act	3845.00			2642.00			4981.00			0.00			839.00		601.00	0.00			1020.00		0.00	7.20					0.00	
Tot set	3840.00			2640.00			4980.00			0.00			840.00		600.00	0.00			1020.00		0.00	7.20					0.00	