

Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4500 column concreting work.
Project:	Imopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Column no.:	05
Requisition nos.:	20250924010		A. Estimated quantity:	110M3
PO nos.:	20250924038		B. Requisition quantity:	110M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	10M3
	<i>Wahap</i>	<i>for quick</i>	D. Difference (C-A)	100M3

Details of RMC pour

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	18-10-2025	08:33	09:35	14:15	06m ³	2070/s/r2	14400	14370				
2	18-10-2025	12:46	12:30	17:44	04m ³	2075/s/r2	9600	9800				
	Total:				10M3		24000	24170				
Remarks		As per purchase order 110M3 but consumed 10M3 only.										

Note: 1. Report to be sent on a data sheet to purchase/modproperties.com and report-audit/modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.