

Company/ firm:		AMTZ metropolis square 702 pvt ltd				Block No:		Pedestral casting purpose				
Project:		AMS 702				Flat / Villa no:		RCC Building purpose				
Supplier:		Ratnadhara infra pvt ltd				Slab no:						
Requisition nos:		20250813040				A. Estimated quantity:		280 cum(M3.5)				
PO nos.:		20250813059				B. Requisition quantity:		280 cum				
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured		54.5 cum used on 10-08-25, 10m3 used 03-09-25,9m3				
Details of RMC pour						D. Difference (C-A)		206.5m3				
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08-09-2025	12:15	12:34	12:43	4	7734	9,600	9,850	-250			
2	08-09-2025	17:40	17:57	18:01	2	7741	4,800	4,950	-150			
3	11-09-2025	5:15	5:35	5:41	3	7757	7,200	7,350	-150			
4												
					Total	9		21,600	22,150	-550		
Remarks		balance quantity will be used later										

Note: 1. Report to be sent on a daily basis to purchasing@metropolisinfra.com and reportquality@metropolisinfra.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kg/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.

Note: 1. Report to be sent on a daily basis to purchasing@metropolisinfra.com and reportaudit@metropolisinfra.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Q. P. P. P.
3/11/25



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Vishakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPPLICATE

Delivery Challan

S.No. of Challan Order :RDIAMTZ2526--7734

DATE: 08-09-2025

RATNADHAR INFRA

State: ANDHRA PRADESH

37

Transport Mode: TRANSIT MIXER

AP07TM 5754

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State:ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	4			
Total							
Total Invoice amount in words				4			
Bank Details							



INWARD	
Inward No: 332	DI: 8-9-25
MRN No:	DI:
Received By: Securit	Sign: E. K. Sharma
AMTZ MEDPOLIS SQUARE 702 PVT LTD	

MRN-NO-20250908019

Authorised signatory