

Company/ firm:		AMTZ medpolis square 702 pvt ltd			Block No:		Pedestal casting purpose					
Project:		AMS 702			Flat / Villa no:		RCC Building purpose					
Supplier:		Ratnadhara infra pvt ltd			Slab no:							
Requisition nos:		20250813040			A. Estimated quantity		280 cum(M35)					
PO nos.:		20250813059			B. Requisition		280 cum					
Sign of Security Admin		Sign of Project Manager			Actual quantity poured		54.5 cum used on 10-08-25, 10m3 used on 03-09-25, 9m3 used on 08-09-25, 18m3 used on 10-10-25, 30m3 used on 14-10-25, 26m3 used on 15-10-25, 4.5m3 used on 16-10-25, 15m3 used on (22-10-25), 15m3 used on (23-10-25), 10m3					
					D. Difference (C-A)		88M3					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24-10-2025	22:00	22:17	22:35	5	8180	12,000	12,400	-400			
2	24-10-2025	12:15	12:21	12:31	5	8181	12,000	12,490	-490			
3												
Total					10		24,000	24,890	-890			
Remarks										balance quantity will be used later		
Note: 1. Report to be sent on a daily basis to p.mechase@medpolissquare.com and c.sport@amtmzmedpolissquare.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kg/m3. If the shortfall is more than 50 Kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

A. Ratnadhara
21/11/25

10

FD: 20250213059

		RATNADHAR INFRA (P) LTD. AMTZ CAMPUS Visakhapatnam, AP-531021		ORIGINAL DUPLICATE TRIPLICATE			
Delivery Challan							
S.No. of Challan Order : RDIAMTZ2526-8180		Transport Mode: TRANSIT MIXER					
DATE: 23-10-2025		AP31TT 9210					
RATNADHAR INFRA		AMTZ					
State: ANDHRA PRADESH		37					
Detail of Receiver							
Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD							
State: ANDHRA PRADESH		Code 37					
S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	5			
Total							
Total Invoice amount in words				5			
Bank Details							

MRN-20251028011

INWARD	
Inward No: 453	Dt: 24/10/25
MRN No:	Dt:
Received By: <i>Leach</i>	Sign: <i>Row</i>
AMTZ MEDPOLIS SQUARE 702 PVT LTD	

Mr. Vasanth Const