

Payment details

APPROVED BY
13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Firm/Company:		Modi Realty Pocharam LLP		Site:	NGH						29/Oct/25
Prepared by:		Vijay Raj									Sign:
Limits as per internal memo no. 192/64/F											
Category I sites			50,000	50,000	30,000	20,000	15,000	30,000	20,000	15,000	230,000
Category II sites			25,000	25,000	15,000	10,000	10,000	15,000	10,000	10,000	120,000
Category III sites			10,000	10,000	10,000	5,000	5,000	10,000	5,000	5,000	60,000
			A	B	C	D	E	F	G	H	I = sum A-H
						Total Compressor/ch ipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/ch ipping/total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.						
1	8/Jul/21	5/Jan/22	675,925	608,117	8,018	-	-	377,208	66,240	116,850	1,852,358
2	6/Jan/22	4/Jan/23	117,753	447,382	-	-	21,200	36,952	174,063	157,825	2,074,284
3	5/Jan/23	3/Jan/24	1,043,304	205,333	-	-	-	28,800	40,500	145,705	1,463,642
4	4/Jan/24	10/Jan/24	18,800	11,705	-	-	-	-	2,800	-	33,305
5	11/Jan/24	17/Jan/24	17,550	8,050	-	-	-	-	4,900	2,100	32,600
6	18/Jan/24	24/Jan/24	18,800	12,230	-	-	-	-	4,200	2,100	37,330
7	25/Jan/24	31/Jan/24	17,550	15,030	-	-	-	-	3,500	2,100	38,180
8	1/Feb/24	7/Feb/24	17,700	10,400	-	-	-	-	3,500	2,100	33,700
9	8/Feb/24	14/Feb/24	17,550	4,600	-	-	-	-	-	4,200	26,350
10	15/Feb/24	21/Feb/24	17,550	3,450	-	-	-	-	700	4,200	25,900
11	22/Feb/24	28/Feb/24	17,700	2,300	-	-	-	-	4,900	2,100	27,000
12	29/Feb/24	6/Mar/24	18,800	16,400	-	-	-	-	2,100	4,200	41,500
13	7/Mar/24	13/Mar/24	17,700	7,475	-	-	-	-	2,100	2,100	29,375
14	14/Mar/24	20/Mar/24	19,350	13,650	-	-	-	-	700	2,100	35,800
15	21/Mar/24	27/Mar/24	23,150	10,850	-	-	-	6,825	700	4,200	45,725
16	28/Mar/24	3/Apr/24	20,200	4,375	-	-	-	-	2,100	2,100	28,775
17	4/Apr/24	10/Apr/24	17,000	18,475	-	-	-	-	700	2,100	38,275
18	11/Apr/24	17/Apr/24	20,350	-	-	-	-	7,875	700	4,200	33,125
19	18/Apr/24	24/Apr/24	22,250	-	-	-	-	-	-	-	22,250
20	25/Apr/24	2/May/24	23,000	-	-	-	-	-	2,100	2,100	27,200
21	3/May/24	8/May/24	21,500	-	-	-	-	-	2,800	4,200	28,500
22	9/May/24	15/May/24	20,100	-	-	-	-	12,825	9,811	10,500	53,236
23	16/May/24	22/May/24	21,850	-	-	-	-	5,861	4,712	4,200	36,623
24	23/May/24	29/May/24	20,275	4,775	-	-	-	-	2,100	4,200	31,350
25	30/May/24	5/Jun/24	20,800	11,500	-	-	-	8,442	3,500	4,200	48,442
26	6/Jun/24	12/Jun/24	20,800	7,750	-	-	-	-	700	6,300	35,550
27	13/Jun/24	19/Jun/24	20,800	-	-	-	-	-	2,800	12,600	36,200
28	20/Jun/24	26/Jun/24	20,700	9,550	-	-	-	-	7,000	6,300	43,550
29	27/Jun/24	3/Jul/24	20,800	-	-	-	-	-	4,900	-	25,700
30	4/Jul/24	11/Jul/24	20,800	7,181	-	-	-	-	3,500	2,100	33,581
31	12/Jul/24	17/Jul/24	25,350	-	-	-	-	-	2,800	2,100	30,250
32	18/Jul/24	24/Jul/24	20,800	-	-	-	-	-	3,500	2,100	26,400
33	25/Jul/24	31/Jul/24	20,800	-	-	-	-	-	2,800	4,200	27,800
34	1/Aug/24	7/Aug/24	19,400	-	10	-	-	-	1,400	10,500	31,310
35	8/Aug/24	14/Aug/24	17,712	-	-	-	-	-	2,100	8,400	28,212
36	15/Aug/24	21/Aug/24	20,512	3,750	-	-	-	-	1,400	5,250	30,912
37	22/Aug/24	28/Aug/24	22,200	-	-	-	-	14,700	1,400	2,100	40,400
38	29/Aug/24	4/Sep/24	21,500	-	-	-	-	6,650	1,400	4,200	33,750
39	5/Sep/24	11/Sep/24	21,500	3,000	-	-	-	6,650	2,800	6,300	40,250
40	12/Sep/24	18/Sep/24	19,956	-	-	-	-	-	5,600	2,100	27,656

APPROVED BY

 13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping/total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
41	19/Sep/24	25/Sep/24	24,300	5,000	-	-	-	-	3,500	2,100	34,900
42	26/Sep/24	2/Oct/24	20,800	-	-	-	-	10,450	2,100	8,400	41,750
43	3/Oct/24	9/Oct/24	18,700	15,000	-	-	-	6,650	7,000	2,100	49,450
44	10/Oct/24	16/Oct/24	20,368	8,125	-	-	-	6,650	4,900	4,200	44,243
45	17/Oct/24	23/Oct/24	23,250	7,500	-	-	-	-	3,500	6,300	40,550
46	24/Oct/24	30/Oct/24	23,575	-	-	-	-	-	2,100	8,400	34,075
47	31/Oct/24	7/Nov/24	21,912	-	-	-	-	-	1,400	4,200	27,512
48	7/Nov/24	13/Nov/24	25,700	-	-	-	-	-	2,800	11,700	40,200
49	15/Nov/24	20/Nov/24	25,000	-	-	-	-	-	1,400	6,300	32,700
50	21/Nov/24	27/Nov/24	21,500	-	-	-	-	-	1,400	4,200	27,100
51	28/Nov/24	4/Dec/24	25,000	-	-	-	-	-	-	6,300	31,300
52	5/Dec/24	11/Dec/24	24,300	12,524	-	-	-	-	-	8,400	45,224
53	12/Dec/24	19/Dec/24	20,800	-	-	-	-	-	-	10,500	31,300
54	19/Dec/24	25/Dec/24	23,725	-	-	-	-	-	700	8,400	32,825
55	27/Dec/24	1/Jan/25	20,025	-	-	-	-	-	700	4,200	24,925
56	2/Jan/25	8/Jan/25	20,475	-	-	-	-	-	-	2,100	22,575
57	9/Jan/25	15/Jan/25	18,050	-	-	-	-	-	-	-	18,050
58	16/Jan/25	22/Jan/25	23,975	-	-	-	-	-	-	2,100	26,075
59	23/Jan/25	29/Jan/25	22,200	11,900	-	-	-	-	2,100	10,500	46,700
60	30/Jan/25	5/Feb/25	23,025	7,100	-	-	-	6,650	2,100	4,200	43,075
61	6/Feb/25	12/Feb/25	20,225	4,500	-	-	-	-	2,100	-	26,825
62	13/Feb/25	19/Feb/25	24,300	4,500	-	-	-	-	4,200	-	33,000
63	20/Feb/25	26/Feb/25	20,100	-	-	-	-	-	-	2,100	22,200
64	27/Feb/25	5/Mar/25	20,850	-	-	-	-	-	1,400	2,100	24,350
65	6/Mar/25	12/Mar/25	17,850	-	-	-	-	-	-	4,200	22,050
66	13/Mar/25	19/Mar/25	21,500	-	-	-	-	-	2,100	10,500	34,100
67	20/Mar/25	26/Mar/25	22,200	-	-	-	-	-	2,100	4,200	28,500
68	28/Mar/25	2/Apr/25	22,200	15,100	-	-	-	-	700	2,100	40,100
69	3/Apr/25	9/Apr/25	21,275	5,000	-	-	-	-	2,800	8,400	37,475
70	10/Apr/25	16/Apr/25	20,575	7,475	-	-	-	-	3,500	8,400	39,950
71	17/Apr/25	23/Apr/25	21,150	-	-	-	-	-	1,400	6,300	28,850
72	24/Apr/25	30/Apr/25	22,550	-	-	-	-	-	4,200	6,300	33,050
73	1/May/25	7/May/25	20,950	-	-	-	-	-	-	-	20,950
74	8/May/25	14/May/25	21,850	-	-	-	-	-	-	-	21,850
75	15/May/25	21/May/25	22,200	-	-	-	-	-	2,100	-	24,300
76	22/May/25	28/May/25	21,400	-	-	-	-	-	1,400	2,100	24,900
77	29/May/25	4/Jun/25	24,300	12,600	-	-	-	-	2,100	-	39,000
78	5/Jun/25	10/Jun/25	19,400	15,169	-	-	-	-	2,800	2,100	39,469
79	11/Jun/25	18/Jun/25	21,875	-	-	-	-	-	2,100	9,450	33,425
80	19/Jun/25	25/Jul/25	18,125	-	-	-	-	-	1,400	18,900	38,425
81	26/Jul/25	2/Jul/25	21,875	-	-	-	-	-	10,500	14,700	47,075
82	3/Jul/25	9/Jul/25	23,600	-	-	-	-	1,050	700	6,300	31,650
83	10/Jul/25	16/Jul/25	24,425	-	-	-	-	-	1,400	8,400	34,225
84	17/Jul/25	23/Jul/25	24,825	6,250	-	-	-	-	-	2,100	33,175
85	24/Jul/25	30/Jul/25	23,725	5,000	-	-	-	-	-	4,200	32,925
86	31/Jul/25	6/Aug/25	25,000	4,948	-	-	-	-	-	6,300	36,248
87	7/Aug/25	13/Aug/25	24,250	-	-	-	-	-	-	2,100	26,350
88	14/Aug/25	20/Aug/25	24,300	-	-	-	-	-	-	4,200	28,500

APPROVED BY

13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping/Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping/total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
89	21/Aug/25	27/Aug/25	24,550	6,250	-	-	-	-	-	2,100	32,900
90	28/Aug/25	3/Sep/25	24,425	14,500	-	-	-	14,700	-	10,500	64,125
91	4/Sep/25	10/Sep/25	24,075	-	-	-	-	-	-	4,200	28,275
92	11/Sep/25	17/Sep/25	24,125	11,494	-	-	-	6,563	-	6,300	48,482
93	18/Sep/25	25/Sep/25	25,000	9,205	-	-	-	-	-	2,100	36,305
94	26/Sep/25	1/Oct/25	25,000	-	-	-	-	-	-	-	25,000
95	2/Oct/25	8/Oct/25	23,900	10,209	-	-	-	-	-	4,200	34,109
96	9/Oct/25	15/Oct/25	24,600	-	-	-	-	-	-	-	24,600
97	16/Oct/25	22/Oct/25	24,200	-	-	-	-	-	-	2,100	30,925
98	23/Oct/25	29/Oct/25	25,075	3,750	-	-	-	-	-	2,100	52,825
99	30/Oct/25	5/Nov/25	25,075	18,300	-	-	-	7,350	-	2,100	45,715
100	6/Nov/25	12/Nov/25	24,575	8,190	-	-	-	7,350	3,500	-	-
Total			3,938,292	1,676,917	8,028	-	21,200	580,201	471,726	849,980	6,813,095

APPROVED BY
13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account : CONT-Basappa On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Basappa vide Vno - 2948 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

14

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2948

Date : 13/11/2025

Contractor Name	From Date	To Date
B.Basappa (Painter)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 26222/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account : CONT-Boddeti Anantha Satya Sai On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Satya Sai vide Vno - 2949	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2949

Date : 13/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00
Totals...	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance 18320/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account : CONT-Bohini Naveen Kumar On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Naveen vide Vno - 2950 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ng

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10997

Dated : 13-Nov-25

Particulars	Amount
Account : CONT-Janardhan Prasad On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Janardhan vide Vno - 2951	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2951

Date : 13/11/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	5500.00	1100.00	0.00	1650.00	0.00	2750.00	0.00
Mason	10.00	7000.00	1400.00	0.00	2100.00	0.00	3500.00	0.00
Totals...	20.00	12500.00	2500.00	0.00	3750.00	0.00	6250.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

Credit Balance 62471/- Release 10000/-

10000.00

Department Description :

0.00

Job Work Description :

0.00

Total Amount %

10000.00

TDS : @ 0

0.00

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Net Amount :

10000.00

Rupees : Ten Thousand Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10997

Dated : 13-Nov-25

Particulars	Amount
Account : CONT-Md Nadeem On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Nadeem vide Vno - 2952	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ng

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Survey No.294,Cherlapally,Rang Reddy

Date : 13/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	5.00	3500.00	0.00	0.00	0.00	0.00	3500.00	0.00
Totals..	5.00	3500.00	0.00	0.00	0.00	0.00	3500.00	0.00

AMOUNT

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Credit Balance 28528/- Release 10000/-	10000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	10000.00
	TDS : @ 0	0.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	10000.00
Rupees : Ten Thousand Only.		

G. VIJAY RAJ
PROJECT MANAGER

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)**Payment Voucher**No. : **PAY/10997**Dated : **13-Nov-25**

Particulars	Amount
Account : Cont M.Vijaylaxmi On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction Vijaya Lakshmi vide Vno - 2953	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ng

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2953

Date : 13/11/2025

Contractor Name	From Date	To Date
M.Vijalakshmi(painting)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description : Credit Balance 13540/- Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

APPROVED BY

13 NOV 2025**G. VIJAY RAJ
PROJECT MANAGER**

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account :	
DW-B.Anantha Satya Sai	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Satya Sai Dept vide Vno - 2954	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

hy

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2954

Date : 13/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00
Totals...	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Corridor AC round sheets fixing in Corridors, Fixing of CC Camera and Main Door light in A - 809,607 Block - B Ramp Electrical pipes laying before concreting Power supply to Vibrator and Checking of slab while concreting Borewell cable checking and motor checking fixing of nastic pad near expansion joint	4900.00
Job Work Description :	0.00
Total Amount %	4900.00
TDS : @ 1	49.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only.	

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)**Payment Voucher**Dated : **13-Nov-25**No. : **PAY/10997**

Particulars	Amount
Account :	
JWUD-Labour Charges	1,836.00
JWUD-Allowance for Equipment	1,836.00
JWUD-Allowance for Consumables	918.00
TDS-1% Contract	(-)45.90
 Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction Satya Sai vide Vno - 2955 Amount (in words) : Indian Rupees Four Thousand Five Hundred Forty Four and Ten paise Only	
	₹ 4,544.10

continued ...

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2955

Date : 13/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00
Totals...	18.00	12600.00	4900.00	0.00	4900.00	0.00	2800.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Fire Silicon filling Between fire door frames and Granite Soffit gaps filling with Silicon for 27 doors both side		4590.00
Total Amount - %		4590.00
TDS : @ 1		45.90
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		4544.10
Rupees : Four Thousand Five Hundred Fourty Four and Paise Ten Only.		

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Company	MRPLCP	Project	NCH
No. of workers required	04 persons	Date	10/11/25
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	10/11/25	Required to date	13/11/25
Job Description:	Towards fire silicon fixing for fire door frames		

to Granite some Gaps filling for 27 doors both sides

Description	Quantity	Rate	Amount
Silicon applying in Gaps	27 doors	Rs 170/-	4,590/-
Total Amount			4,590/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Visly Rg	ky	B. Satya Sai	Sai

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account :	
DW-Choudary Prasad	2,800.00
TDS-1% Contract	(-)28.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction Prasad vide Vno - 2956	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Seventy Two Only	
	₹ 2,772.00

hy

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2956

Date : 13/11/2025

Contractor Name	From Date	To Date
Choudary Prasad (Civil Contract)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	5.00	3500.00	2800.00	0.00	700.00	0.00	0.00	0.00
Totals...	5.00	3500.00	2800.00	0.00	700.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

Towards Brickwork Step near Driveway at Service Lift Holes closing work in A704,604 1004 Plastering work near Service Lift Kitchen Platform laying in A 407 707 205

2800.00

Job Work Description :

0.00

Total Amount % 2800.00

TDS : @ 1 28.00

Less Rent : 0.00

Less Loan : 0.00

Other Deductions Description :

0.00

Net Amount :

2772.00

Rupees : Two Thousand Seven Hundred Seventy Two Only.

APPROVED BY

ry
13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
 Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10997**

Dated : **13-Nov-25**

Particulars	Amount
Account :	
DW-Janardhan Prasad (Tiles Work)	2,500.00
TDS-1% Contract	(-)25.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Janardhan vide Vno - 2957	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

[illegible][illegible]

AMOUNT
0.00
2500.00
0.00
2500.00
25.00
0.00
0.00
0.00
2475.00

125/1400000

Approved By / Managing Director

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2957

Date : 13/11/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	5500.00	1100.00	0.00	1650.00	0.00	2750.00	0.00
Mason	10.00	7000.00	1400.00	0.00	2100.00	0.00	3500.00	0.00
Totals..	20.00	12500.00	2500.00	0.00	3750.00	0.00	6250.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

Towards Corridor broken tiles replacing with new tiles in Block - A - 4,5,6 floors and fixing of broken granite patti in corridors Grouting of A - 1005 Flat

2500.00

Job Work Description :

0.00

Total Amount %

2500.00

TDS : @ 1

25.00

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Net Amount :

2475.00

Rupees : Two Thousand Four Hundred Seventy Five Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10997

Dated : 13-Nov-25

Particulars	Amount
Account : DW- Miryalaraj Kumar Dept Work TDS-1% Contract	 14,375.00 (-)143.75
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to M Rajkumar vide Vno - 2958 Amount (in words) : Indian Rupees Fourteen Thousand Two Hundred Thirty One and Twenty Five paise Only	
	₹ 14,231.25

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2958

Date : 13/11/2025

Contractor Name	From Date	To Date
miriyala raj kumar(contrator)	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	20.00	11500.00	6900.00	0.00	0.00	0.00	4600.00	0.00
Male Helper	20.00	11500.00	7475.00	0.00	2875.00	0.00	1150.00	0.00
Totals..	40.00	23000.00	14375.00	0.00	2875.00	0.00	5750.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Loading of material from MHPL and unloading at NGH Site Shifting of Fire doors in 10 floors for fixing Shifting of internal doors in A - 102,1005 removing of excess dust from 1005 cleaning of flat A 102 for Stage - 2 Checking removing of shabad stones near north peripheral road for landscaping	14375.00
Job Work Description :	0.00
Total Amount %	14375.00
TDS : @ 1	143.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	14231.25
Rupees : Fourteen Thousand Two Hundred Thirty One and Paise Twenty Five Only.	



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10992**

Dated : **13-Nov-25**

Particulars	Amount
Account :	
JWUD-Labour Charges	1,440.00
JWUD-Allowance for Equipment	1,440.00
JWUD-Allowance for Consumables	720.00
TDS-1% Contract	(-)36.00
 Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Sruti Choudary vide Vno - 2959	
Amount (in words) : Indian Rupees Three Thousand Five Hundred Sixty Four Only	
	₹ 3,564.00

continued ...

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2959

Date : 13/11/2025

Contractor Name	From Date	To Date
Sruti Choudary	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	10.00	7000.00	0.00	0.00	3500.00	0.00	3500.00	0.00
Totals..	10.00	7000.00	0.00	0.00	3500.00	0.00	3500.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards North Side Comp wall pedestals casting and Level marking for Plinth and Column height	3600.00
Total Amount %	3600.00
TDS : @ 1	36.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3564.00
Rupees : Three Thousand Five Hundred Sixty Four Only.	

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

No. of head mason	-	No. of male helper	-
No. of mason	03	No. of female helper	03
Required from date	10/11/25	Required to date	13/11/25-
Job Description:	Towards North side Comp. wall pedestal		

Casting to level marking for Plinth beam & Column height.

$$1' \times 1' = 4' \times 3' \times 20 \text{ nos} : 240 \text{ sqm}$$

Description	Quantity	Rate	Amount
North Side Comp. wall pedestal casting	240 sqm	Rs 15/-	3,600/-
Total Amount			3,600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay G	ly	Sruti choudhary	SRUTI

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10997

Dated : 13-Nov-25

Particulars	Amount
Account : Cont-Nandana Fire Protection on A/c On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transacion to Nanadana Fire works vide Vno - 2960	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2960

Date : 13/11/2025

Contractor Name	From Date	To Date
Nandana fire protections	06/11/2025	12/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 64522/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10992**

Dated : **13-Nov-25**

Particulars	Amount
Account : SUP-Indra Reddy On Account 32,775.00 Dr	32,775.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Indra Reddy vide Vno 7962	
Amount (in words) : Indian Rupees Thirty Two Thousand Seven Hundred Seventy Five Only	
	₹ 32,775.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

13/11/2025 2:43:42 pm

Pages : 1 of 1

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Indra Reddy

Voucher No :	7962
From Date :	06/11/2025
To Date :	12/11/2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1008 - Building material - Metal aggregate - 20mm - cft								
2003	12-11-2025	13:40	022	12.11.25	575.000	32.00	0.00	18400.00
					575.000			18400.00
1015 - Building material - Robo Sand - Coarse - tons								
2004	12-11-2025	16:00	023	12.11.25	575.000	25.00	0.00	14375.00
					575.000			14375.00
Building Material Total								32775.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	32775.00
Towards North Comp wall and Driveway Columns Casting purpose	
Additional Payments :	0.00
Deductions :	0.00
Total	32775.00
Rupees : Thirty Two Thousand Seven Hundred Seventy Five Only.	

APPROVED BY

M

13 NOV 2025


G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP Nilgiri Heights			61895 2003
Recd Date / Time 12-11-2025 13:40:00	Veh No TS08UA9735	Del by SURESH	Recd by Kumar
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 575.00	Rate 32.00	GST% 0.00	Value 18400.00
DC No 022	DC Date 12.11.25	Bill No	Bill Date
Item Name 1008 - Building material - Metal aggregate - 20mm - cft			
Supplier Name Indra Reddy			
Remarks - Towards North Comp wall and Driveway Columns Casting purpose			
Rupees : Eighteen Thousand Four Hundred Only.			



Printed On 13/11/2025 2:55:35 pm





DELIVERY CHALLAN



61895

No. **022**

Date: 12/11/25

TO: **INDRAREDDY**

Size of Material: **20 MM**

Time: **11:40 AM**

Quantity: **600 CFT**

Lorry No: **TS 08VA 9735**

Driver Name: **SURESH**

INWARD	
Inward No: 2003	Dt: 12/11/25
MRN No:	Dt:
Received By:	Sign:
Receiver Signature	Senders Signature
NILGIRI HEIGHTS	

Modi Realty Pocharam LLP Nilgiri Heights			61896	2004
Recd Date / Time 12-11-2025 16:00:00	Veh No TS08UA9735	Del by Suresh	Recd by Kumar	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 575.00	Rate 25.00	GST% 0.00	Value 14375.00	
DC No 023	DC Date 12.11.25	Bill No	Bill Date	
Item Name 1015 - Building material - Robo Sand - Coarse - tons				
Supplier Name Indra Reddy				
Remarks:- Towards North Comp Wall and Driveway Column Casting Purpose				
Rupees : Fourteen Thousand Three Hundred Seventy Five Only.				



Printed On 13/11/2025 2:55:58 pm



Size of Material :

ROBOSAND

Time :

4:00 AM

Quantity :

6.00 CFT

Lorry No. :

TS 08 UA 9735

Driver Name :

SURESH

INWARD	
Inward No: 2004	Dt: 12/11/21
MRN No:	Dt:
Receiver Signature	Senders Signature
Received By: [Signature]	Sign:
NIL GIB	

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10992

Dated : 13-Nov-25

Particulars	Amount
Account :	
EUC-G.Snehalatha	1,400.00
TDS-2% Equipment Hire Charges	(-)28.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Snehalatha vide Vno - 13235	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Seventy Two Only	
	₹ 1,372.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

13/11/2025 3:10:05 pm

Pages : 2 of 2

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : G.Sneha Latha

Voucher No : 13235

PARTICULARS							Amount
Hire Charges - Job Work Payment							
Towards Upper Basement Floor Chipping work for Car Parking							
							1400.00
Hire Charges - On A/C Payment							
							0.00
Other Additions :							
							0.00
							Gross 1400.00
							TDS% 2.00 TDS Amount 28.00
Other Deductions :							
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
							0.00
							Total 1372.00
Rupees : One Thousand Three Hundred Seventy Two Only.							



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : G.Sneha Latha

13/11/2025 3:10:06 pm

Pages : 1 of 2

Voucher No :	13235
From Date :	06/11/2025
To Date :	12/11/2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119961	10110	07-11-2025	Chipping machine piece meal of work 2 or 3 days	10:00	17:35	1	700	JW	700.00
			Units : per day						
			Towards Chipping of Block A Upper Basement area for VDF Flooring						
119985	10111	08-11-2025	Chipping machine piece meal of work 2 or 3 days	09:50	17:45	1	700	JW	700.00
			Units : per day						
			Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring						

APPROVED BY

13 NOV 2025


G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP Nilgiri Heights					HC 119961
HC Date	Veh No	Start Time	End Time	Pay Type	10110
07-11-2025		10:00	17:35	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
G.Sneha Latha					
Work Description :-					
Towards Chipping of Block A Upper Basement area for VDF Flooring					
Rupees : Seven Hundred Only.					



Printed On 08/11/2025 4:20:16 pm



119961

Material Shifting Authorization Form

No. **186746**

Date	7-11-2025	Time	10:00
Authorized By	Vijay K	Engg. Sign	Y
Material to be shifted	B-1 parking Slabs Chipping		
Shift from	Wardle for VDR Floor		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>Chipping Machine</u>		
Vehicle No.		Vehicle Owner	Mr. Snehakatha
Charges register serial no.	10110		
Signature / Supervisor Sign	Signature	Start Time	10:00
		Stop Time	12:35

Modi Realty Pocharam LLP					HC 119985
Nilgiri Heights					10111
HC Date	Veh No	Start Time	End Time	Pay Type	
08-11-2025		09:50	17:45	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
G. Sneha Latha					
Work Description :-					
Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring					
Rupees : Seven Hundred Only					



Printed On 13/11/2025 2:43:42 pm



INWARD	
Inward No: 10111	Dt: 8-11-25
MRN No:	Dt:
Received By:	Sign: [Signature]
NILGIRI HEIGHTS	

119985

Material Shifting Authorization Form

No. 186747

Date	08-11-2025	Time	9:50
Authorized By	Vijay Raj	Engg. Sign	4
Material to be shifted	B-1 parking Slabs Chipping		
Shift from	work.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	chipping machine	Vehicle Owner	G. Snehathar
Hire charges register serial no.	10111		
Security / Supervisor Sign	(Signature)	Start Time	9:50
		Stop Time	17:45

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10992

Dated : 13-Nov-25

Particulars	Amount
Account :	
EUC - Budagajangam Vibuthi Jyothi	2,100.00
TDS-2% Equipment Hire Charges	(-)42.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction V Jyothi vide Vno - 13236	
Amount (in words) :	
Indian Rupees Two Thousand Fifty Eight Only	
	₹ 2,058.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Vibhuthi Jyothi

Voucher No : 13236

PARTICULARS							Amount
Hire Charges - Job Work Payment							Amount Payable :- 2100.00
Towards Upper Basement Floor Chipping for Car Parking							2100.00
Hire Charges - On A/C Payment							Amount Payable :- 0.00
							0.00
Other Additions :							0.00
							Gross 2100.00
							TDS% 2.00 TDS Amount 42.00
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
Other Deductions :							0.00
							Total 2058.00

Rupees : Two Thousand Fifty Eight Only.



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Vibhuthi Jyothi

13/11/2025 3:10:06 pm

Pages : 1 of 2

Voucher No :	13236
From Date :	06/11/2025
To Date :	12/11/2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119986	10112	08-11-2025 Chipping machine piece meal of work 2 or 3 days	09:37	17:25	1	700	JW	700.00
		Units : per day Rate : 700						
		Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring						
119987	10113	10-11-2025 Chipping machine piece meal of work 2 or 3 days	09:25	17:30	1	700	JW	700.00
		Units : per day Rate : 700						
		Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring						
119988	10114	11-11-2025 Chipping machine piece meal of work 2 or 3 days	09:37	17:40	1	700	JW	700.00
		Units : per day Rate : 700						
		Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring						



Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP Nilgiri Heights					HC 119986
HC Date	Veh No	Start Time	End Time	Pay Type	10112
08-11-2025		09:37	17:28	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Vibhuthi Jyothi					
Work Description :-					
Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring					
Rupees : Seven Hundred Only.					



Printed On 13/11/2025 2:43:42 pm



INWARD	
Inward No: 10112	Dt: 8-11-25
MRN No:	Dt:
Received By:	Sign:
NILGIRI HEIGHTS	

119986

Material Shifting Authorization Form

No.

186748

Date	08-11-2025	Time	9:37
Authorized By	Vijay K	Engg. Sign	Y
Material to be shifted	B-1 parking Slab Chipping.		
Shift from	washing.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	chipping machine.	Vehicle Owner	V. Syothp
Hire charges register serial no.	10112		
Security / Supervisor Sign	Qu	Start Time	9:37
		Stop Time	12:25

Modi Realty Pocharam LLP Nilgiri Heights					HC 119987
HC Date	Veh No	Start Time	End Time	Pay Type	10113
10-11-2025		09:25	17:30	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Vibhuthi Jyothi					
Work Description :-					
Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring					
Rupees : Seven Hundred Only.					



Printed On 13/11/2025 2:43:42 pm



INWARD	
Inward No: 10113	Dt: 10-11-25
MRN No:	Dt:
Received By:	Sign:
NILGIRI HEIGHTS	

119987

Material Shifting Authorization Form

No.

186749

Date	10-11-25	Time	9:25
Authorized By	Vijay K	Engg. Sign	J.
Material to be shifted	B1 pisking Slabs chipping		
Shift from	waslaing.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	chipping Machine.	Vehicle Owner	V. Jyoti
Hire charges register serial no.	10113		
Security / Supervisor Sign	(Signature)	Start Time	9:25
		Stop Time	17:30

Modi Realty Pocharam LLP					HC 119988
Nilgiri Heights					10114
HC Date	Veh No	Start Time	End Time	Pay Type	
11-11-2025		09:37	17:40	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Vibhuthi Jyothi					
Work Description :-					
Towards Chipping of Upper Basement Floor for Car Parking and VDF Flooring					
Rupees : Seven Hundred Only					



Printed On 13/11/2025 2:43:42 pm



INWARD	
Inward No: 10114	Dt: 11-11-25
MRN No:	Dt:
Received By:	Sign:
NILGIRI HEIGHTS	

119788

Material Shifting Authorization Form

No. 186750

Date	11-11-2025	Time	9:37
Authorized By	Vijay R	Engg. Sign	<i>[Signature]</i>
Material to be shifted	BI Disking Sticks chipping.		
Shift from	wastey.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	Chipping Machine	Vehicle Owner	V. Jayanthi
Hire charges register serial no.	10114		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	9:37
		Stop Time	12:40

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10992**

Dated : **13-Nov-25**

Particulars	Amount
Account :	
EUC-Miriyala Raj Kumar	9,450.00
TDS-2% Equipment Hire Charges	(-)189.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar Vide Vno - 13237	
Amount (in words) :	
Indian Rupees Nine Thousand Two Hundred Sixty One Only	
	₹ 9,261.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

Voucher No : 13237

PARTICULARS

Amount

Hire Charges - Job Work Payment

Amount Payable :- 9450.00

Towards North Compund wall Columns excavation for Pedastals casting purpose

9450.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Gross

9450.00

TDS% 2.00

TDS Amount

189.00

CGST%

0.00

0.00

SGST%

0.00

0.00

Total GST Amount

0.00

Other Deductions :

0.00

Total

9261.00

Rupees : Nine Thousand Two Hundred Sixty One Only.

APPROVED BY

13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

13/11/2025 3:10:06 pm

Pages : 1 of 2

Voucher No :	13237
From Date :	06/11/2025
To Date :	12/11/2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119959	10108	06-11-2025	JCB with back hoe and bazer piece meal work for 2 days	09:40	17:20	7	1050	JW	7350.00
			TS08EV2096 Units : per hour Rate : 1050						
			Towards North Side Compound wall and Morrum shifting from Block C						
119960	10109	06-11-2025	Tractor with tipper without labour piece meal work upto 7 days	09:53	17:00	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards Morrum shifting from Block C to North Peripheral Road Compound wall						

APPROVED BY4
13 NOV 2025G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP

Nilgiri Heights

HC 119959

10108

HC Date	Veh No	Start Time	End Time	Pay Type
06-11-2025	TS08EV2096	09:40	17:20	JW

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	7	1050	7350.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards North Side Compound wall and Morrum shifting from Block C

Rupees : Seven Thousand Three Hundred Fifty Only.



Printed On 08/11/2025 4:20:16 pm

APPROVED BY

G 12 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

INWARD

Inward No: 10108 Dt: 6-11-25

MRN No: Dt:


Received By: Sign: *G*

NILGIRI HEIGHTS

119959

Material Shifting Authorization Form

No. 186744

Date	6-11-25	Time	9:40
Authorized By	Nor Vijay	Engg. Sign	Y
Material to be shifted	South Side Mahanagar Shifting From		
Shift from	R. Black Retaining wall 8.		
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08EV2096	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10108		
Security / Supervisor Sign		Start Time	9:40
		Stop Time	17:20

Modi Realty Pocharam LLP

Nilgiri Heights

HC 119960

10109

HC Date	Veh No	Start Time	End Time	Pay Type
06-11-2025	AP27D5631	09:53	17:00	JW

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards Morrum shifting from Block C to North Peripheral Road Compound wall

Rupees : Two Thousand One Hundred Only.



Printed On 08/11/2025 4:20:16 pm

APPROVED BY

12 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

INWARD

ward No: 601 Dt: 6-11-25
MRN No: 1019 Dt:
Received By: Sign:

NILGIRI HEIGHTS

119960

Material Shifting Authorization Form

No. 186745

Date	6 th -11-25	Time	9:53
Authorized By	Vijay G	Engg. Sign	G
Material to be shifted	Toward Retaining wall South Western Road		
Shift from	Comp. wall Retain - morrum dilly		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	2710 APD 5631	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10109		
Security / Supervisor Sign	(Signature)	Start Time	9:53
		Stop Time	17:00

Modi Realty pocharam LLP
 Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

13/11/2025

Pages 1 Of 2

Payment Summary Report
 From : 06-11-2025 To : 12-11-2025

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1116	Amlesh (carpenter)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		5.00	5.00	0.00	0.00	10.00	7000.00	0.00
On A/c						10.00	7000.00	7000.00
	Totals...	5.00	5.00	0.00	0.00			

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1326	B.Anantha satya sai							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		0.00	7.00	0.00	0.00	7.00	4900.00	0.00
Dept						7.00	4900.00	0.00
Job Work						4.00	2800.00	0.00
On A/c						18.00	12600.00	0.00
	Totals...	0.00	18.00	0.00	0.00			

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1044	Choudary Prasad (Civil Contract)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		0.00	4.00	0.00	0.00	4.00	2800.00	0.00
Dept						1.00	700.00	0.00
Job Work						5.00	3500.00	0.00
On A/c								
	Totals...	0.00	5.00	0.00	0.00			

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1051	D.Ramulu(Welder)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		0.00	4.00	0.00	0.00	4.00	2800.00	0.00
Job Work						9.00	5550.00	0.00
On A/c						13.00	8350.00	0.00
	Totals...	0.00	8.00	5.00	0.00			

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1113	janardhan prasad(tiles)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		0.00	2.00	2.00	0.00	4.00	2500.00	0.00
Dept						6.00	3750.00	0.00
Job Work						10.00	6250.00	0.00
On A/c						20.00	12500.00	0.00
	Totals...	0.00	10.00	10.00	0.00			

						06-11-2025 - 12-11-2025 (6)		
						Auto	Manual	Total
1083	miriyala raj kumar(contrator)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total		
		0.00	0.00	13.00	12.00	25.00	14375.00	0.00
Dept						5.00	2875.00	0.00
Job Work						2.00	5750.00	0.00
On A/c								
	Totals...	0.00	0.00					

APPROVED BY

3 NOV 2025
G. V. RAJ
 PROJECT MANAGER

Modi Realty pocharam LLP
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 06-11-2025 To : 12-11-2025

13/11/2025

Pages 2 Of 2

Totals...	0.00	0.00	20.00	20.00	40.00	23000.00	0.00	23000.00
-----------	------	------	-------	-------	-------	----------	------	----------

1015	Nadeem(Plumbing Contract)								06-11-2025 - 12-11-2025 (6)
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
	On A/c	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
	Totals...	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00

1058	Shreya Services(House keeping)								06-11-2025 - 12-11-2025 (6)
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
	On A/c	0.00	0.00	0.00	0.00	6.00	0.00	0.00	0.00
	Totals...	0.00	0.00	0.00	0.00	6.00	0.00	0.00	0.00

1055	SP Singh(Prime Security)								06-11-2025 - 12-11-2025 (6)
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
	Nil / By Vendor	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00
	Totals...	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00

1304	Sruti Choudary								06-11-2025 - 12-11-2025 (6)
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
	Job Work	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
	On A/c	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
	Totals...	0.00	10.00	0.00	0.00	10.00	7000.00	0.00	7000.00

Grand Total Amount : **77,450.00**



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 06/11/2025 12:28:00 pm To : 06/11/2025 12:28:00 pm

13/11/2025

Pages : 1 Of 2

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)				Work Name : Carpenters					
1116	Amlesh (carpenter)	Contractor	06-11-2025	7 Hrs 55 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai				Work Name : Electrician					
1103	venkata raju	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	06-11-2025	-9 Hrs -36 Min	0.00	700	0.00	Job Work	Improper Swipe..
1105	sai kumarr	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	06-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records		4			2.00		1400.00		
Contractor : Choudary Prasad (Civil Contract)				Work Name : Civil Work					
1017	Sanjeeth	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)				Work Name : Welders					
1016	Srinu	Mason	06-11-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1052	Sail	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	06-11-2025	7 Hrs 55 Min	1.00	550	550.00	On A/c	
Totals : Records		3			2.00		1250.00		
Contractor : janardhan prasad(tiles)				Work Name : Tiles					
1344	anup	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	06-11-2025	7 Hrs 55 Min	1.00	550	550.00	Job Work	
1346	Ranvijay	Mason	06-11-2025	7 Hrs 54 Min	1.00	700	700.00	On A/c	
1347	koushal	Male Helper	06-11-2025	7 Hrs 55 Min	1.00	550	550.00	Job Work	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contrator)				Work Name : Excavation / Earth Work					
1006	Chouli	Female Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	06-11-2025	7 Hrs 55 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Dept	

APPROVED BY

13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
341Jyoti	Female Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Dept	
1342harish	Male Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Job Work	
1343Ramadevi	Female Helper	06-11-2025	7 Hrs 54 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	06-11-2025	7 Hrs 55 Min	1.00	700	700.00	On A/c	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	06-11-2025	8 Hrs 28 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	06-11-2025	12 Hrs 2 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	06-11-2025	7 Hrs 55 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	06-11-2025	7 Hrs 55 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY
ky **13 NOV 2025**
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Chertapally,Rang Reddy

Attendance Report - Summary : From : 07/11/2025 12:28:00 pm To : 07/11/2025 12:28:00 pm

Contractor : All

13/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name :	Carpenters
1116	Amlesh (carpenter)	Contractor	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1117	raju carpenter	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : B.Anantha satya sai								Work Name :	Electrician
1103	venkata raju	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1104	Ganeshh	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1105	sai kumarr	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1106	bhanuu	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records		4			0.00		0.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name :	Civil Work
1017	Sanjeeth	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Dept	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : D.Ramulu(Welder)								Work Name :	Welders
1016	Srinu	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1052	Sail	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1053	Arif	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	550	0.00	On A/c	Improper Swipe
Totals : Records		3			0.00		0.00		
Contractor : janardhan prasad(tiles)								Work Name :	Tiles
1344	anup	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Dept	Improper Swipe
1345	suneel	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	550	0.00	Dept	Improper Swipe
1346	Ranvijay	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00	Dept	Improper Swipe
1347	koushal	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	550	0.00	Dept	Improper Swipe
Totals : Records		4			0.00		0.00		
Contractor : miriyala raj kumar(contrator)								Work Name :	Excavation / Earth Work
1006	Chouli	Female Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1007	Rupa	Female Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1072	jadadish	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00	Dept	Improper Swipe
1262	Balu	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00	Dept	Improper Swipe
1340	Biku	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00	Dept	Improper Swipe

APPROVED BY



13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER



Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
342Harish	Female Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00Dept		Improper Swipe
1343Ramadevi	Male Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00Dept		Improper Swipe
	Female Helper	07-11-2025	0 Hrs 0 Min	0.00	575	0.00Dept		Improper Swipe
Totals : Records	8			0.00		0.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00On A/c		Improper Swipe
Totals : Records	1			0.00		0.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	07-11-2025	8 Hrs 21 Min	1.00	0	0.00On A/c		
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	07-11-2025	11 Hrs 53 Min	1.50	0	0.00Nil / By Vendor		
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00Job Work		Improper Swipe
1127Krishna	Mason	07-11-2025	0 Hrs 0 Min	0.00	700	0.00On A/c		Improper Swipe
Totals : Records	2			0.00		0.00		

APPROVED BY

[Signature] **13 NOV 2025**

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 08/11/2025 12:28:00 pm To : 08/11/2025 12:28:00 pm

Contractor : All

13/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)									
1116	Amlesh (carpenter)	Contractor	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	Work Name : Carpenters
1117	raju carpenter	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai									
1103	venkata raju	Mason	08-11-2025	8 Hrs 6 Min	1.00	700	700.00	Dept	Work Name : Electrician
1104	Ganeshh	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	08-11-2025	8 Hrs 6 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)									
1017	Sanjeeth	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Dept	Work Name : Civil Work
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)									
1016	Srinu	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Job Work	Work Name : Welders
1052	Sail	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	08-11-2025	8 Hrs 5 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)									
1344	anup	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Dept	Work Name : Tiles
1345	suneel	Male Helper	08-11-2025	8 Hrs 5 Min	1.00	550	550.00	On A/c	
1346	Ranvijay	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	08-11-2025	8 Hrs 5 Min	1.00	550	550.00	Dept	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contractor)									
1006	Chouli	Female Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	On A/c	Work Name : Excavation / Earth Work
1007	Rupa	Female Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	Dept	
1072	jadadish	Male Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	08-11-2025	8 Hrs 5 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	Job Work	

APPROVED BY

13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

J	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341	Jyoti	Female Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	Dept	
1342	harish	Male Helper	08-11-2025	8 Hrs 5 Min	1.00	575	575.00	Dept	
1343	Ramadevi	Female Helper	08-11-2025	8 Hrs 6 Min	1.00	575	575.00	Dept	
Totals : Records		8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)									
1100	Raghu	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	Work Name : Plumber
Totals : Records		1			1.00		700.00		
Contractor : Shreya Services(House keeping)									
1301	navnitha	Others	08-11-2025	8 Hrs 28 Min	1.00	0	0.00	On A/c	Work Name : Housekeeping Staff
Totals : Records		1			1.00		0.00		
Contractor : SP Singh(Prime Security)									
10073	Chakradhar naik	Others	08-11-2025	11 Hrs 54 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records		1			1.50		0.00		
Contractor : Sruti Choudary									
1126	Kaliya.	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	Job Work	Work Name : Civil Work
1127	Krishna	Mason	08-11-2025	8 Hrs 5 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		

APPROVED BY

h 13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 09/11/2025 12:28:00 pm To : 09/11/2025 12:28:00 pm

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	13/11/2025	Remarks
Contractor : SP Singh(Prime Security)										
10073	Chakradhar naik	Others	09-11-2025	12 Hrs 5 Min	1.50	0	0.00Nil / By Vendor	Work Name : Security Staff		
Totals : Records		1			1.50		0.00			

APPROVED BY

 13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 10/11/2025 12:28:00 pm To : 10/11/2025 12:28:00 pm

Contractor : All

13/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	10-11-2025	9 Hrs 2 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Dept	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	550	550.00	On A/c	
Totals : Records 3					3.00		1950.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1345	suneel	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	550	550.00	Dept	
1346	Ranvijay	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Dept	
1347	koushal	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	550	550.00	On A/c	
Totals : Records 4					4.00		2500.00		
Contractor : miniyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Dept	
1072	jadadish	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Job Work	

APPROVED BY

 13 NOV 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Jyoti	Female Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Dept	
342harish	Male Helper	10-11-2025	9 Hrs 2 Min	1.00	575	575.00	Dept	
1343Ramadevi	Female Helper	10-11-2025	9 Hrs 1 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	10-11-2025	8 Hrs 30 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	10-11-2025	11 Hrs 52 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	10-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY
ly **13 NOV 2025**
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 11/11/2025 12:28:00 pm To : 11/11/2025 12:28:00 pm

Contractor : All

13/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)									
					Work Name : Carpenters				
1116	Amlesh (carpenter)	Contractor	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	11-11-2025	6 Hrs 54 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai									
					Work Name : Electrician				
1103	venkata raju	Mason	11-11-2025	6 Hrs 54 Min	1.00	700	700.00	Dept	
1104	Ganeshh	Mason	11-11-2025	6 Hrs 53 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	11-11-2025	6 Hrs 54 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	11-11-2025	6 Hrs 53 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)									
					Work Name : Civil Work				
1017	Sanjeeth	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)									
					Work Name : Welders				
1016	Srinu	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	Job Work	
052	Sail	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	
053	Arif	Male Helper	11-11-2025	6 Hrs 52 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)									
					Work Name : Tiles				
44	anup	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	
5	suneel	Male Helper	11-11-2025	6 Hrs 52 Min	1.00	550	550.00	Job Work	
6	Ranvijay	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	
7	koushal	Male Helper	11-11-2025	6 Hrs 52 Min	1.00	550	550.00	On A/c	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contractor)									
					Work Name : Excavation / Earth Work				
	Chouli	Female Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	On A/c	
	rupa	Female Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	On A/c	
	dadish	Male Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	Dept	
	alu	Male Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	Dept	
	u	Male Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	Job Work	

APPROVED BY

13 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	Dept	
1342harish	Male Helper	11-11-2025	6 Hrs 53 Min	1.00	575	575.00	Dept	
1343Ramadevi	Female Helper	11-11-2025	6 Hrs 54 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)								
1100Raghu	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	Work Name : Plumber
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)								
1301navnitha	Others	11-11-2025	8 Hrs 14 Min	1.00	0	0.00	On A/c	Work Name : Housekeeping Staff
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)								
10073Chakradhar naik	Others	11-11-2025	12 Hrs 0 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary								
1126Kaliya	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	Job Work	Work Name : Civil Work
1127Krishna	Mason	11-11-2025	6 Hrs 52 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY

by **13 NOV 2025**

**G. VIJAY RAJ
PROJECT MANAGER**

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 12/11/2025 12:28:00 pm To : 12/11/2025 12:28:00 pm

Contractor : All

13/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	12-11-2025	8 Hrs 51 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	12-11-2025	8 Hrs 49 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	Job Work	
1105	sai kumar	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	12-11-2025	8 Hrs 49 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	12-11-2025	8 Hrs 51 Min	1.00	700	700.00	Job Work	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	12-11-2025	8 Hrs 51 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	12-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1053	Arif	Male Helper	12-11-2025	8 Hrs 50 Min	1.00	550	550.00	On A/c	
Totals : Records 3					2.00		1250.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	12-11-2025	8 Hrs 51 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	12-11-2025	8 Hrs 51 Min	1.00	550	550.00	On A/c	
1346	Ranvijay	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	12-11-2025	8 Hrs 50 Min	1.00	550	550.00	On A/c	
Totals : Records 4					4.00		2500.00		
Contractor : miriyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	12-11-2025	8 Hrs 49 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	12-11-2025	8 Hrs 50 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	12-11-2025	8 Hrs 50 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	12-11-2025	8 Hrs 49 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	12-11-2025	8 Hrs 50 Min	1.00	575	575.00	On A/c	

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Jyoti	Female Helper	12-11-2025	8 Hrs 50 Min	1.00	575	575.00	Dept	
42harish	Male Helper	12-11-2025	8 Hrs 49 Min	1.00	575	575.00	On A/c	
1343Ramadevi	Female Helper	12-11-2025	8 Hrs 50 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	On A/c	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	12-11-2025	8 Hrs 20 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	12-11-2025	11 Hrs 59 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	12-11-2025	8 Hrs 50 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY

13 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER