

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	21.02.2020
Site:	Villa Orchids	Prepared by:	SHARVANI
Report From / To	15.02.2020 to 20.02.20	Approved by:	A.SURESH
Report Date	20.02.20		
List of requisitions numbers missing in the report*:63204,63215			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
63217	17.02.20	1-13	Bath room tiles
			Reason for not preparing PO/WO [#]
			We have received the material from estimated PO of req no.63175
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
63064	26-11-19	1	Al Sliding Windows
63084	06-12-19	1-4	Tan brown granite
63091	10-12-19	1	Sliding windows
63092	11-12-19	2	AL three track windows
63098	13-12-19	1-12	Bath room tiles
63104	16-12-19	1-6	Al windows three tracks
63108	18.12.19	1	Flooring tiles 800X1600
63141	03-01-20	1-7	MS grills
63153	13-01-20	9	Pvc material
63172	27-01-20	1-3	MS gate
63176	27-01-20	1-3	Main door beading
63192	05.02.20	1-4	Tan brown granite
63198	10.02.20	1-12	Electrical items
63199	10.02.20	1-14	Electrical items
63206	11.02.20	1-10	Consumables
63220	18.02.20	1-9	Panel doors
63221	18.02.20	1	Utility tiles
63222	18.02.20	1-8	Bath room tiles
63223	19.02.20	1-3	Wood screws
No. of gate passes issued this week:		2	From To NIL
Delivery van site visit on:		Visited on dates 15.02.20 to 20.02.20	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			YES
DC register Sl. No. during the week	From No.	14755	To No.
Items not ordered but received: NIL			
Items sent to HO /vendor that are pending for repair: NIL			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	21.02.2020	21.02.2020	

Notes: 1. * Send a copy of the requisition to purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotation, Local purchase, For MRN approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!