

R6 INFRA

H NO 1-1-50/2/15,
S S VILLAS, MARKANDAYANAGAR, KAPRA,
TELANGANA. 500062

Phone: 91158 566666
CUSTOMER COPY

DC No. : 1614/S/R2

MC Modi Educational Trust

Customer / Vendor: ~~MODI GV VENTURES LLP~~

Date : 23-Sep-2025 03:11 PM

Vehicle No: TS09UE0997

Location : THURKAPALLY

Product Qty : 5
PO. NO 20250923001

Design: M20

PUMPING/DUMPING

Description : TOTAL 5

INWARD	
Inward No: 126	Dt: 23/09/2025
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign:
MC MODI EDUCATIONAL TRUST	

Received signature

Rupesh
Authorized signature

(ltr/k

1TER

65

65

CT

66

69

63

69

65

32

25

7

Annexure - B
RMC pour report

Company/ firm:	M C Modi Educational Trust		Block No.:	MCMET	
Project:	MCMET		Flat / Villa no.:	Ground Floor	
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20250923005		A. Estimated quantity:	16	
PO nos.:	20250923001		B. Requisition quantity:	16	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	07	
<i>[Signature]</i>	<i>[Signature]</i>	<i>R 24 OCT 2025</i> <i>SAKSHI SINGH</i> <i>ASST PROJECT MANAGER</i> <i>MCMET</i>	D. Difference (C-A)	0	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23-09-25	3:11	3:58	4:05	5	1614	12,000	12090				
2.	07-10-25	8:28	9:28	9:35	2	1883	4,800	4890				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					7 m3		16,800	16,980	00			
Remarks	Out 16 m3 7m3 consued 9m3 is balance											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site