

## R6 INFRA

H NO 1-1-50/2/15,  
S S VILLAS, MARKANDAYANAGAR, KAPRA,  
TELANGANA.500062

Phone: 91158 56666  
**CUSTOMER COPY**

DC No. : 1883/S/R2

Customer / Vendor: MC MODI EDUCATIONAL TRUST

Date : 07-Oct-2025 08:28 AM

Vehicle No: TG08U 6721

Location : THURKAPALLI

Product Qty : 2

PO. NO 20250923001

Design: M20  
(SCREED)

~~PUMPING/DUMPING~~




Description : TOTAL 2

INWARD	
Inward No: 177	Dt: 7/10/25
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign:
MC MODI EDUCATIONAL TRUST	

Received signature

*[Signature]*  
Authorized signature

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

Company/ firm:	M C Modi Educational Trust	Block No.:	MCMET
Project	MCMET	Flat / Villa no.:	Ground Floor
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250923005	A. Estimated quantity:	16
PO nos.:	20250923001	B. Requisition quantity:	16
Sign of Security	Sign of Admin	C. Actual quantity poured	07
		D. Difference (C-A)	0
<div style="border: 2px solid blue; padding: 5px; transform: rotate(-15deg); display: inline-block;"> APPROVED BY    SALIL KUMAR  ASST PROJECT MANAGER  MCMET </div>			

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23-09-25	3:11	3:58	4:05	5	1614	12,000	12090				
2.	07-10-25	8:28	9:28	9:35	2	1883	4,800	4890				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					7 m3		16,800	16,980	00			
Remarks		Out 16 m3 7m3 consued 9m3 is balance										

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com) 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit