



Company/ firm:	Gv research center Pvt ltd	Block No.:	3600 Terrace floor VDF purpose
Project:	Innopolise	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20251010003	A. Estimated quantity:	200 M3
PO nos.:	20251010006	B. Requisition quantity:	200 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
		 27/11/2025	D. Difference (C-A)
			3 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.11.25	17:13	17:56	19:50	08	2294	19200	19400				
2.	03.11.25	11:32	12:39	13:39	08	1030	19200	19390				
3.	03.11.25	13:07	14:01	14:49	08	2352	19200	18880	320			
4.	03.11.25	13:17	14:18	16:55	08	2353	19200	19620				
5.	03.11.25	13:42	14:32	15:58	08	2354	19200	19200				
6.	03.11.25	14:17	15:24	16:35	08	2355	19200	19370				
7.	03.11.25	16:05	16:45	18:23	08	2358	19200	19250				
8.	03.11.25	17:03	17:56	19:30	08	2360	19200	19440				
9.	03.11.25	17:15	18:12	23:10	08	2361	19200	19220	790			
10.	05.11.25	10:18	11:18	12:25	08	2375	19200	18100	1100			
11.	05.11.25	10:40	11:35	12:53	08	2376	19200	18880	320			
12.	05.11.25	11:14	12:10	13:47	07	2377	16800	16830				
13.	05.11.25	12:38	13:47	14:28	07	2379	16800	16980				
14.	05.11.25	13:15	14:02	15:00	08	2380	19200	19400				

15.	05.11.25	13;34	14;27	15;51	08	2381	19200	19160				
16	05.11.25	15;01	15;42	16;25	07	2383	16800	17270				
17	05.11.25	16;37	17;55	18;42	07	1875	16800	17010				
18.	05.11.25	17;21	18;26	20;15	08	1877	19200	18980				
19.	07.11.25	05;48	06;48	07;43	07	2395	16800	16980				
20.	07.11.25	06;22	07;01	07;55	08	2396	19200	19460				
21.	07.11.25	06;31	07;40	08;43	08	2397	19200	19510				
22.	07.11.25	06;49	07;42	09;37	08	2398	19200	19260				
23.	07.11.25	08;19	09;28	10;27	08	2399	19200	19490				
24.	07.11.25	08;35	09;32	10;48	08	2400	19200	19450				
25.	07.11.25	08;56	09;49	13;05	08	2401	19200	19320				
26.	07.11.25	09;30	10;18	12;53	08	2402	19200	19500				
Total:					203		4,87,200	489350	2530			
Remarks		As per PO quantity 200 M3received 203M3										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at