



Annexure - B
RMC pour report

Company/ firm:	Gv research center Pvt ltd	Block No.:	Atrium Amphitheater Concrete work purpose
Project:	Innopolise	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20251120022	A. Estimated quantity:	16 M3
PO nos.:	20251120032	B. Requisition quantity:	16 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
		 27/11/2024	16 M3
		D. Difference (C-A)	M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07;11;25	11;09	12;53	13;10	08	2404	19200	19500				
2.	07;11;25	11;57	12;53	14;28	08	2405	19200	19400				
3.	Total				16		38400	38900				

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount onf pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at