

Construction Division - Material Requirement Site Report

Company:	MPPL	Date:	05-12-25
Site:	MPL	Prepared by:	K. Tulasi Rani
Report From / To	29-11-25 to 05-12-25 (Friday to Saturday)	Approved by:	K. Purshotham
Report Date	05-12-25		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20251017031	17-10-25	1	CP SS Sink	No Stock at MHTR
20251202017	02-12-25	1-9	Clenaing material	Material available delivery by Tuesday
20251203011	03-12-25	1	Wll hung rubber washer	Supplier will arrange the material by Next week
20251203012	03-12-25	1-14	Angle cock,Bottle trap ,Long body ,EWC & misc	Material available delivery by Tuesday
20251203013	03-12-25	1	PVC connection pipe	Material available delivery by Tuesday
20251203015	03-12-25	1	CP Extension pipe	Material available delivery by Tuesday

No. of gate passes issued this week:	From No.	Nil	To No.	Nil
--------------------------------------	----------	-----	--------	-----

Delivery van site visit on:

Items not ordered but received:

POs to be cancelled – material not required /incorrectly made:

Approved POs – part/full material received – MRN not uploaded:

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	0.00	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	0	PPC/PSC last weeks stock	0
Details	Prepared by			Project Manager			
Sign				05-12-25			
Date	05-12-25						

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.