

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 concrete pour work.
Project:	Innopolis	Flat / Villa no.:	4500
Supplier:	R6 Infra	Column no.:	05
Requisition nos.:	20251119001	A. Estimated quantity:	138M3
PO nos.:	20251119002	B. Requisition quantity:	138M3
Sign of Security	Sign of Admin	C. Actual quantity poured	36M3
	Sign of Project Manger	D. Difference (C-A)	102M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04-12-2025	09:22	10:21	12:17	07m3	1741/S/R3	16800	16650				
2	04-12-2025	12:12	13:03	15:04	07m3	1748/S/R3	16800	16690				
3	04-12-2025	14:05	14:55	16:28	07m3	3094/S/R2	16800	16850				
	04-12-2025	15:33	16:11	19:43	08m3	3098/S/R2	19200	19210				
	04-12-2025	17:07	17:52	21:23	07m3	3102/S/R2	16800	16900				
							86,400	86,300				
Total:					36M3							
Remarks												
As per purchase order 138M3 but consumed 36M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit