

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	AMTZ medpolis square 702 pvt ltd	Block No:	Basement shearwall concrete
Project:	AMS 702	Flat / Villa no:	PEB shed
Supplier:	Rathnadar infra pvt ltd	Slab no:	
Requisition nos:	20251028016	A. Estimated quantity	180cum -M35
PO nos.:	20251103065	B. Requisition	180cum
Sign of Security	Sign of Admin	C. Actual quantity po	38M3 used on 10-11-25, 38m3 used on 21-11-2025, 25m3 used on 27-11-25, 29.5m3 used on 02-12-25, 26m3
		D. Difference (C-A)	23.5m3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05-12-2025	13:20	13:31	13:51	5	8657	12,000	12,530	-530			
2	05-12-2025	15:10	15:17	15:27	5	8660	12,000	12,420	-420			
3	05-12-2025	16:10	16:30	16:40	5	8662	12,000	12,980	-980			
4	05-12-2025	17:20	17:39	17:48	5	8663	12,000	12,230	-230			
5	05-12-2025	19:05	19:28	19:40	6	8665	14,400	14,910	-510			
6												
7												
13												
Total					26m3		62,400	65,070	-2670			
Remarks Balance qty will be order later												

G. Balaji
19/11/25

PO: 20251103065



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL	
DUPLICATE	
TRIPLICATE	

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--8657

Transport Mode: TRANSIT MIXER

DATE: 05-12-2025

AP07TM 6678

RATNADHAR INFRA

State: ANDHRA PRADESH

37

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	5			
Total							
Total Invoice amount in words				5			

Bank Details



Authorized signatory

INWARD

Inward No: 509 Dt: 5/12/25

MRN No: Dt:

Received By: Sign:

AMTZ MEDPOLIS SQUARE 702 PVT LTD

MRN - 20251209004