

Construction Division - Material Requirement – Site Report

Company.	Mahata & Modi reality kowkur llp	Date:	10-1-2025				
Site	Greenwood heights	Prepared by:	I.Rama Krishna				
Report From / To	03-01-2025 To 10-01-2025	Approved by:	A.SURESH				
Report Date	10-01-2025						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.			
20250711009	11-07-2025	2	Hub Rack.	Online Purchase.			
20260108001	08-01-2026	1	PVCMultiportVale 50mm	PO Pending			
20260108003	08-01-2026	3	Cup locks	Po Pending			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery			
20250825024	25-08-25	1	Balcony Glass Railing	Work is in Progress.			
20250722003	22-07-25	1	Oscar & Ranger Blue Tiles	Expected delivery on Next week.			
20251223001	23-12-25	1	Mortise Lock	Monday Delivery			
20260102038	02-01-26	1 To 06	Cleaning material	Partei received			
20260108012	08-01-26	1To 03	MS Box Pipes	Monday Delivery			
No. of gate passes issued this week:		From No.	NIL	To No.	Nil		
Delivery van site visit on:	13-12-2025						
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1	8mm	.395	4.74	0.00	0.00	0.00	0.00
2	10mm	.617	7.404	0.00	0.00	0.00	0.00
3	12mm	.89	10.68	0.00	0.00	0.00	0.00
4	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8	Binding wire	-		0.00	0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	05	PPC/PSC last weeks stock	15

10 JAN 2026
 PROJECT MANAGER