


PO: 20251209044

		RATNADHAR INFRA (P) LTD. AMTZ CAMPUS Visakhapatnam, AP-531021		ORIGINAL DUPLICATE TRIPLICATE			
Delivery Challan							
S.No. of Challan Order : RDIAMTZ2526--8750			Transport Mode: TRANSIT MIXER				
DATE: 10-12-2025			AP07TG 0101				
RATNADHAR INFRA							
State: ANDHRA PRADESH		37	AMTZ				
Detail of Receiver							
Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD							
State: ANDHRA PRADESH		Code	37				
S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	6			
Total							
Total Invoice amount in words				6			
Bank Details							
							

Vasanthi Const

INWARD	
Inward No: 518	Dt: 10/12/25
MRN No:	Dt:
Received By: Security	Sign: [Signature]
AMTZ MEDPOLIS SQUARE 702 PVT LTD	

MRN- 20260105006

Internal memo no. 903/35/A Annexure - B

Company/ firm:		AMTZ medpolis square 702 pvt ltd		RMC pour report		Block No:		PEB Shear walls&columns casting	
Project:		AMS 702		Flat / Villa no:		702			
Supplier:		Ratnadar infra pvt ltd		Slab no:					
Requisition nos:		20251209038		A. Estimated quantity:		150cum			
PO nos.:		20251209044		B. Requisition quantity:		150cum			
Sign of Security		Sign of Admin		Sign of Project Manger		C. Actual quantity poured		21m3	
Details of RMC pour				D. Difference (C-A)		129m3			

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10-12-2025	18:15	18:25	18:36	6	8750	14,400	14,930	-530			
2	10-12-2025	9:30	9:42	9:53	5	8755	12,000	12,640	-640			
3	10-12-2025	11:10	11:12	11:21	5	8757	12,000	12,450	-450			
4	10-12-2025	13:30	13:45	13:55	5	8759	12,000	12,380	-380			
5												
					Total	21	50,400	52,400	-2,000			
Remarks					balance quantity will be used later							

Note: 1. Report to be sent on a daily basis to purchase@modinproperties.com and report-audit@modinproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

G. S. S. S.
07/11/2025