

①

PO: 20251209044

	RATNADHAR INFRA (P) LTD.						
	AMTZ CAMPUS						
	Visakhapatnam, AP-531021						
Delivery Challan							
S.No. of Challan Order :RDIAMTZ2526-8821			Transport Mode: TRANSIT MIXER				
DATE: 18-12-2025			AP31TT 9210				
RATNADHAR INFRA							
State: ANDHRA PRADESH			37				
			AMTZ				
Detail of Receiver							
Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD							
State:ANDHRA PRADESH							
Code 37							
S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	6			
Total							
Total Invoice amount in words				6			
Bank Details							
							

Vasanth

Vasanth's Const.

INWARD	
Inward No: 523	Dt: 18/12/25
MRN No:	Dt:
Received By: <i>Security</i>	Sign: <i>Law</i>
AMTZ MEDPOLIS SQUARE 702 PVT LTD	

MRN-20260105007

RMC pour report

Company/ firm:	AMTZ medpolis square 702 pvt ltd	Block No:	702
Project:	AMS 702	Flat / Villa no:	
Supplier:	Ratnadhur infra pvt ltd	Slab no:	
Requisition nos:	20231209038	A. Estimated quantity:	150cum
PO nos.:	20251209044	B. Requisition quantity:	150cum
Sign of Security	Sign of Admin	C. Actual quantity poured	21m3 used on 10-12-25, 30m3 used on 12-12-25, 15m3
		D. Difference (C-A)	84m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	18-12-2025	13:20	13:38	13:50	6	8821	14,400	14,740	-340			
2	18-12-2025	14:15	14:34	14:43	5	8822	12,000	12,400	-400			
3	18-12-2025	15:00	15:15	15:23	4	8823	9,600	9,800	-200			
4												
5												
								</				

balance quantity will be used later

Instructions:

1. Report to be sent on a daily basis to [p.purchase@modiproperties.com](mailto:purchase@modiproperties.com) and t.report-audit@modiproperties.com.
2. Report must be prepared during pour and not later.
3. Report must be sent within one working day.
4. Multiple report can be sent for one PO.
5. Weight all vehicles. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis.
7. Site to calculate shortfall.
8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

~~6. 11/11/1900.~~