

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |   |                          |                           |
|-------------------|---|--------------------------|---------------------------|
| Company/ firm:    | GV research center pvt ltd  | Block No.:               | 4500 concrete pour work.  |
| Project:          | Innopolis   | Flat / Villa no.:        | 4500                      |
| Supplier:         | R6 Infra  | Column no.:              | 05 tie-beam, staircase    |
| Requisition nos.: | 20260108015   | A. Estimated quantity:   | 18M3                      |
| PO nos.:          | 20260108017   | B. Requisition quantity: | 18M3                      |
| Sign of Security  | Sign of Admin   | Sign of Project Manger   | C. Actual quantity poured |
|                   |  |                          | 13M3                      |
|                   |   |                          | D. Difference (C-A)       |
|                   |   |                          | 5M3                       |

### Details of RMC pour

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.