

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4500 concrete pour work.	
Project:	Innopolis		Flat / Villa no.:	4500	
Supplier:	R6 Infra		Column no.:	05	
Requisition nos.:	20251119001		A. Estimated quantity:	138M3	
PO nos.:	20251119002		B. Requisition quantity:	138M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	21M3	
<i>J</i>	<i>SAWAD</i>		D. Difference (C-A)	117M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10-01-2026	07:36	08:27	11:21	8m3	3768/S/R2	19800	19530				
2	10-01-2026	09:45	10:22	13:51	8m3	3771/S/R2	19800	19250				
3	10-01-2026	12:08	12:44	17:03	5m3	3776/S/R2	12000	12010				
							51600	50790				
Total:					21M3							
Remarks		As per purchase order 138M3 but consumed 21M3 only.										

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site