

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		23-Jan-2024	20240123046	Excavation & Filling Quantity	Simhaa Constructions	6,09,765	RA-02	6,09,765	0	☒
2		18-Mar-2024	20240318015	RCC Works Upto Plinth Beam	Simhaa Constructions	2,20,27,604	RA-01, 03 & 04	2,19,49,364	78,240	☐
3		19-Apr-2024	20240419005	BW Under Plinth Beam	Simhaa Constructions	3,31,525	RA-05	3,08,671	22,854	☐
4		19-Apr-2024	20240419006	Slab-01	Simhaa Constructions	79,55,136	RA-06, 08 & 09	72,85,799	6,69,337	☐
5		21-May-2024	20240521006	Filling Quantity	Simhaa Constructions	10,24,606	RA-07	10,24,606	0	☒
6		18-Jul-2024	20240718064	Tower Crane Foundation	Simhaa Constructions	4,61,813	RA-10	4,12,906	48,907	☐
7		20-Jul-2024	20240720010	Earth work for driveway + 1.5m beyond boundary line	Simhaa Constructions	1,73,159	RA-17	2,33,696	-60,537	☐
8		1-Aug-2024	20240801002	Slab-02	Simhaa Constructions	96,96,362	RA-11, 12 & 13	97,60,596	-64,234	☐
9		3-Aug-2024	20240803027	Septic Tank Construction	Simhaa Constructions	2,22,156	RA-14	2,23,734	-1,578	☐
10		3-Aug-2024	20240803028	Labour Quarters Toilets	Gurram Ramu	1,45,000		1,45,000	0	☐
11		30-Oct-2024	20241030005	Slab-03	Simhaa Constructions	1,43,12,834	RA-15, 16, 40, 41	1,40,98,004	2,14,830	☐
12		16-Nov-2024	20241115040	CW Civil Works (3 sides)	Simhaa Constructions	10,83,347	RA-23, 96	5,43,525	5,39,822	☐
13		16-Nov-2024	20241115041	CW Earth Works (3 sides)	Simhaa Constructions	70,835	RA-21, 93	1,32,215	-61,380	☐
14		16-Nov-2024	20241115042	DG Platform Details	Simhaa Constructions	31,572	RA-18	31,550	22	☐
15		13-Dec-2024	20241212036	CW RCC works (3 sides)	Simhaa Constructions	2,99,984	RA-22, 94	2,39,348	60,636	☐
16		21-Dec-2024	20241221011	Slab 04_labor only	Simhaa Constructions	98,91,254	RA-19, 20, 25, 47	96,52,553	2,38,701	☐
17		21-Dec-2024	20241220031	Stilt 1 & 2 Civil works	Simhaa constructions	23,62,964	RA-24, 50	29,49,174	-5,86,210	☐
18		23-Dec-2024	20241221043	Septic tank Extn works	Simhaa constructions	1,15,396	RA-35	1,15,396	0	☒
19		2-Jan-2025	20250102021	Slab 04_material	Simhaa constructions	52,21,383	RA-26, 27, 48	51,59,537	61,846	☐
20		5-Feb-2025	20250205040	Slab 05_labor only	Simhaa constructions	1,07,61,824	RA-28, 33, 38, 68, 32	1,07,75,026	-13,202	☐
21		5-Feb-2025	20250205039	Slab 05_material	Simhaa constructions	52,09,741	RA-29, 34, 39, 69	51,13,592	96,149	☐
22		5-Feb-2025	20250205036	Grade Slab material	Simhaa constructoiins	11,23,352	RA-44	11,63,927	-40,575	☐
23		5-Feb-2025	20250205038	Grade slab labor works	Simhaa constructions	6,93,751	RA-42	7,00,632	-6,881	☐
24		5-Feb-2025	20250205037	Grade slab labor works	Simhaa constructions	1,03,250	RA-43	93,937	9,313	☐
25		5-Feb-2025	20250205035	Ramp works_labor	Simhaa constructions	2,76,804	RA-30	2,71,292	5,512	☐
26		5-Feb-2025	20250205034	Ramp works_material	Simhaa constructions	2,15,375	RA-31	2,14,036	1,339	☐
27		1-Mar-2025	20250301007	CW RCC Works_Material	Simhaa Constructions	3,10,183	RA-36, 95	2,49,276	60,907	☐
28		1-Mar-2025	20250301009	Stilt Ceiling plastering works	Simhaa Constructions	28,13,693	RA-37	27,89,737	23,956	☐
29		11-Apr-2025	20250411014	Slab 06 RCC works	Simhaa constructions	1,71,54,746	RA-45, 46, 49, 70	1,66,85,100	4,69,646	☐
30		16-Apr-2025	20250416005	Excavation & filling for culverts	Simhaa constructions	5,664	RA-58	18,931	-13,267	☐
31		16-Apr-2025	20250416004	Box culvert works_RCC works	Simhaa Constructions	73,789	RA-59	86,229	-12,440	☐
32		16-Apr-2025	20250416006	Culvert works_RCC	Simhaa constructions	78,286	RA-57	68,468	9,818	☐
33		23-Jun-2025	20250617033	Office space false ceiling works	Abdul Qadeer	74,989			74,989	☐
34		10-Jul-2025	20250707038	Office space RCC works	Simhaa Constructions	8,227	RA-52	8,227	0	☒
35		10-Jul-2025	20250707039	Office Space Civil works	Simhaa Constructions	3,39,129	RA-51	323650.53	15,478	☐
36		12-Jul-2025	20250710042	Level 1 External BW and plastering works	Simhaa Constructions	88,764	RA-54	88,686	78	☐
37		12-Jul-2025	20250710043	Level 1 External BW and plastering works	Simhaa Constructions	23,06,865	RA-53	23,10,458	-3,593	☐
38		14-Jul-2025	20250710044	Level 2 External BW and Plastering works	Simhaa Constructions	89,067	RA-56	88,986	81	☐
39		14-Jul-2025	20250710045	Level 2 External BW and plastering works	Simhaa Constructions	23,44,653	RA-55	23,44,411	242	☐

	Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
40			23-Jul-2025	20250723005	Civil works for the Mockup cabins	SKML Traders	5,86,572			5,86,572	☐
41			25-Jul-2025	20250723004	Anchorage works for ducts from slab 3-slab 6	G.K. Concrete tech	70,800			70,800	☐
42			31-Jul-2025	20250731023	Head Room Slab RCC Works	Simhaa Constructions	21,34,448	RA-60	21,13,600	20,848	☐
43			31-Jul-2025	20240731024	Flooring works @ Office room	Janardhan prasad	47,972			47,972	☐
44			1-Aug-2025	20250730124	Flooring & Tiling works	Janardhan prasad	47,972			47,972	☐
45			12-Aug-2025	20250812009	Partition walls for the Mockup cabins @ 4th floor by Afridi interiors	Afridi Interiors	2,74,385			2,74,385	☐
46			1-Aug-2025	20250801019	Punning works for the mock up cabins	Afridi interiors	1,09,001			1,09,001	☐
47			9-Aug-2025	20250809028	Supply and installation works of partition walls for mockup cabins	Classic ceilings	1,10,427			1,10,427	☐
48			23-Jul-2025	20250723004	Anchorage works for the duct	G.K. Concrete works	70,800			70,800	☐
49			31-Jul-2025	20250731024	Flooring works for the Office room at AMTZ 4554	Janardhan prasad	47,972			47,972	☐
50			29-Aug-2025	20250829031	Civil works for Level 04	Simhaa Constructions	24,39,320	RA-62	22,96,375	1,42,945	☐
51			29-Aug-2025	20250829025	Civil works for Level-03	Simhaa Constructions	20,71,207	6+	20,71,206	+	☒
52			29-Aug-2025	20250829024	UG Sump Works	Simhaa Constructions	26,42,834	RA-71, 98	29,78,210	-3,35,376	☐
53			29-Aug-2025	20250826039	MS fabrication work for Mockup cabins	E.Devendrudu	31,471			31,471	☐
54			21-Aug-2025	20250821052	Internal Partition walls for cabins	Classic Ceilings	68,78,766			68,78,766	☐
55			20-Aug-2025	20250820038	False ceiling works for the mockup cabins	Classic Ceilings	77,410			77,410	☐
56			12-Aug-2025	20250812009	Level 04 dry partition walls for mockup cabins	Afridi Interiors	2,74,385			2,74,385	☐
57			9-Aug-2025	20250809028	Partition walls for Cabins	Classic Ceilings	1,10,427			1,10,427	☐
58			1-Aug-2025	20250801019	Punning work for Mockup cabins	Afridi Interiors	1,09,001			1,09,001	☐
59			21-Aug-2025	20250821052	Internal Partition walls for level 01,02 and 04	Classic Ceilings	68,78,766			68,78,766	☐
60			12-Aug-2025	20250812009	Internal Partition wall for mockup cabins in level 04	Afridi interiors	2,74,385			2,74,385	☐
61			1-Aug-2025	20250801019	Punning works for mockup cabins	Afridi interiors	1,09,001			1,09,001	☐
62			15-Sep-2025	20250913065	Parapet Civil works on terrace level	Simhaa Constructions	13,36,100	RA-67, 97	13,09,450	26,650	☐
63			15-Sep-2025	20250913066	Upper stilt screed works	Simhaa Constructions	6,51,183	RA-63	6,42,290	8,893	☐
64			15-Sep-2025	20250913067	Ramp Mise works	Simhaa Constructions	1,21,266	RA-64	1,20,054	1,212	☐
65			15-Sep-2025	20250913069	Civil works for OHT pedestals	Simhaa Constructions	73,334	RA-66	73,220	114	☐
66			15-Sep-2025	20250913068	RCC works for the OHT pedestals	Simhaa Constructions	83,539	RA-65	77,160	6,379	☐
67			17-Sep-2025	20250916048	MS Fabrication works for internal cabins	Esar light electricals	3,10,312			3,10,312	☐
68		Anantha Krishna - No GST for the Contractor	24-Sep-2025	20250918041	Painting works for the site office	Amit Kumar	53,498			53,498	☐
69			1-Oct-2025	20250906011	Consultancy charges	Rakshana fire safety	2,06,500			2,06,500	☐
70			10-Oct-2025	20250930002	Scaffolding charges on the eastern elevation	A.Harish	76,726			76,726	☐
71			10-Jul-2025	20251007024	Steel Quantity extra in footings	Simhaa Constructions	2,16,925	72	2,16,925	0	☒
72			28-Oct-2025	20251028050	BW below PB for South security kiosk	Simhaa Constructions	22,906	RA-89	22,856	50	☐
73			28-Oct-2025	20251028051	Earthwork for Security kiosk_South	Simhaa Constructions	9,062	RA-87	9,026	36	☐
74			28-Oct-2025	20251028049	RCC works for South security kiosk	Simhaa Constructions	1,74,921	RA-88	1,52,172	22,749	☐
75			18-Oct-2025	20251018007	North east staircase granite cladding work	Janardhan prasad	3,17,488			3,17,488	☐
76			18-Oct-2025	20251018006	South west staircase granite cladding works	Priyanka devi	3,17,488			3,17,488	☐

	Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
77			27-Oct-2025	20251027054	Earthpits for CI electrodes instalaltion works	Boddu yejneswar	1,58,250			1,58,250	☐
78			16-Oct-2025	20251016034	Electrical Conducting works in cabins(51 cabins)	pitami naga ganesh kumar	2,55,000			2,55,000	☐
79			1-Oct-2025	20251001028	Electrical conducting worksin cabins(51 cabins)	Boddu yejneshwar	2,55,000			2,55,000	☐
80			1-Oct-2025	20251001029	Fire Alarm services installation works	Sri kanaka durga electrical works	3,90,936			3,90,936	☐
81			31-Oct-2025	20251031034	Fire fighting systems	Sri kanaka durga electrical works	23,46,548			23,46,548	☐
82			5-Nov-2025	20251104020	Lift scaffolding works_Stage 2	A.Harish	1,08,540			1,08,540	☐
83			5-Nov-2025	20251104021	Lift scaffolding works_Stage 1	A.Harish	86,832			86,832	☐
84			20-Nov-2025	20251111020	External Plastering works in level 01-04	Simhaa Constructions	34,47,199	RA-83,92	21,81,786	12,65,413	☐
85			12-Nov-2025	20251111021	AAC block Duct brickwork in level 01-04	Simhaa Constructions	15,63,836	RA-78,90	15,63,704	132	☐
86			12-Nov-2025	20251111022	Civil works_Mockup cabins in level 01	Simhaa Constructions	1,98,638	RA-79	1,98,518	120	☐
87			7-Nov-2025	20251104042	Labour charges for the civil works under PB of Security kiosk_North	Simhaa Constructions	22,906	RA-82	22,856	50	☐
88			7-Nov-2025	20251104043	Earthworks for security kiosk_north	Simhaa Constructions	9,062	RA-81	9,026	36	☐
89			7-Nov-2025	20251104041	RCC works for Security kiosk_North	Simhaa Constructions	1,74,921	RA-80	1,52,172	22,749	☐
90			4-Nov-2025	20251028048	RCC works in stilt 02 duct beam	Simhaa Constructions	46,640	RA-73	32,699	13,941	☐
91			4-Nov-2025	20251103015	RCC works, floor and tie beams in level 01	Simhaa Constructions	2,79,941	RA-74	2,78,217	1,724	☐
92			4-Nov-2025	20251103021	RCC Works, floor and tie beams in level 02	Simhaa Constructions	2,84,728	RA-75	2,85,182	-454	☐
93			4-Nov-2025	20251103019	RCC Works, floor and tie beams in level 03	Simhaa Constructions	3,40,882	RA-76	3,47,234	-6,352	☐
94			4-Nov-2025	20251103013	RCC Works, floor and tie beams in level 04	Simhaa Constructions	3,76,207	RA-77	3,23,101	53,106	☐
95			27-Oct-2025	20251022016	Civil works for east CW	Simhaa Constructions	1,32,555	RA-86,91	1,38,268	-5,713	☐
96			27-Oct-2025	20251022017	Earth works for east CW	Simhaa Constructions	9,806	RA-84	9,826	-20	☐
97			27-Oct-2025	20251022015	RCC Works for east CW	Simhaa Constructions	88,124	RA-85	79,636	8,488	☐
98			21-Nov-2025	20251117051	level 03 tile flooring works	Pujari Ramana	4,00,310			4,00,310	☐
99			6-Dec-2025	20251127031	External texture painting works for ducts	Graflex India Pvt.Ltd	7,51,284			7,51,284	☐
100			15-Dec-2025	20251212030	External painting works in North and south elevation	Sri Radha enterprises	38,886			38,886	☐
101			15-Dec-2025	20251212029	West Elevation and stilt external painting works	Sri Radha enterprises	2,34,087			2,34,087	☐
102			15-Dec-2025	20251212027	Lifts internal painting works	Amit	38,943			38,943	☐
103			15-Dec-2025	20251212013	CP Sanitary installation works	NK Plumbing services	2,67,635			2,67,635	☐
104			15-Dec-2025	20251212012	Internal plumbing works_PVC & CPVC pipelines	NK Plumbing works	85,218			85,218	☐
105			15-Dec-2025	20251209014	Level 03 Partition works	Classic Ceilings	6,72,084			6,72,084	☐
106			15-Dec-2025	20251212010	Cable tray installation works in level 01,02 and 04	Pitami Naga Ganesh	2,59,562			2,59,562	☐
107			15-Dec-2025	20251212011	Cable tray installation works inn level 03	Bukka Vijaya laxmi	1,07,718			1,07,718	☐
108			31-Dec-2025	20251231004	Head Room Civil works	Simhaa constructions	12,24,875	RA-106	12,48,630	-23,755	☐
109			31-Dec-2025	20251231014	Internal Plastering works for lifts	Simhaa Constructions	7,69,124	RA-99	7,84,566	-15,442	☐
110			2-Jan-2026	20260102033	Level 03 internal Civil works	Simhaa Constructions	5,96,585	RA-109	5,96,558	27	☐
111			31-Dec-2025	20251231013	Earthwork for DG platform	Simhaa Construction	9,912			9,912	☐
112			31-Dec-2025	20251231013	Earthworks for DG Platform	Simhaa Constructions	9,823	RA-100	9,823	-0	☐
113			31-Dec-2025	20251231012	Civil works for Dg platform	Simhaa Constructions	1,12,688	RA-102	1,12,706	-18	☐

	Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
114			31-Dec-2025	20251231011	RCC works for DG platform	Simhaa Constructions	62,918	RA-101	60,285	2,633	☐
115			31-Dec-2025	20251231006	Civil works for streetlight	Simhaa Constructions	5,605	RA-105	5,612	-7	☐
116			31-Dec-2025	20251231007	Earthworks for Streetlight	Simhaa Constructions	13,664	RA-103	13,713	-49	☐
117			31-Dec-2025	20251231005	RCC Works for Streetlight	Simhaa Constructions	79,900	RA-104	75,126	4,774	☐
118			2-Jan-2026	20260102035	Waterproofing works_Part 1_Terrace	Simhaa Constructions	3,19,198	RA-108	3,19,198	0	☐
119			2-Jan-2026	20260102034	Terrace Waterproofing works_Part 2	Simhaa Constructions	13,45,208	Ra-107	13,49,053	-3,845	☐