


h

Annexure - A - Circular no. 807(b)							
Details of labour charges							
Name of contractor:		Vedik Infra & Engineering Services					
Company name:		Villa Orchids LLP					
Project name:		Villa Orchids					
Date:		17.01.19					
Period		From: 10.01.19		To: 17.01.19			
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount		
1	Civil work		20	450.00	9,000		
2	Civil work	Male helper	20	350.00	7,000		
3	Civil work	Female helper			-		
4	RCC work	Mason	50	500.00	25,000		
5		Male helper	50	350.00	17,500		
6					-		
7					-		
8					-		
9					-		
10					-		
11					-		
12					-		
13					-		
14					-		
15					-		
16					-		
17					-		
18					-		
19					-		
20					-		
21					-		
22					-		
23					-		
24					-		
25					-		
Total					58,500		
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:		Approved by:		MDs approval			
Name	A Suresh						
Sign							
Date	17.01.19						
Note:							
1. Attach attendance summary from database							
2. Reconfirm payment as per our guideline rates for wages.							



Annexure - B - Circular no. 807(b)			
Details of hire charges			
Name of contractor:			
Company name:			
Project name:			
Date:			
Period			
SI. No.	Equipment Type	Quantity	Rate
1	Job	800.00	hour
2	tractor	275.00	hour
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
Total			
Payment recommended by project manager:			
Payment approved by MD:			
Prepared by:			
Approved by:			
MDs approval			
Name			
A Suresh			
Sign			
Date			
17.01.19			
Note:			
1. Attach hirecharges summary from database			
2. Recommend payment as per our guideline rates for hirecharges.			

Annexure - C - Circular no. 807(b)									
Details of material received		Vedik Infra & Engineering Services							
Name of contractor:		Villa Orchids LLP							
Company name:		Villa Orchids							
Project name:		17.01.19							
Date:		From: 10.01.19		To: 17.01.19					
Period									
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	Robo sand	12.01.19	10847	500.00	cft	25.00	12,500.00		
2	steel	10.01.19	12453	1,975.00	kgs	50.48	99,698.00		
3	Solid bricks (4"x8"x16")	11.01.19	12454	400.00	nos	27.00	10,800.00		
4	Solid bricks (6"x8"x16")	12.01.19	12465	400.00	nos	33.00	13,200.00		
5	Solid bricks (6"x8"x16")	12.01.19	12473	400.00	nos	33.00	13,200.00		
6							-		
7							-		
8							-		
9							-		
10							-		
11							-		
12							-		
13							-		
14							-		
15							-		
Total							1,49,398.00		
Payment recommended by project manager:									
Payment approved by MD:									
Prepared by:		Approved by:							
Name	A Suresh								
Sign									
Date	17.01.19								
Note:									
1. Attach inward summary report from database.									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building material.									
4. Other material rates can be adopted as per bills produced.									

APPROVED BY

17 JAN 2019

A. SURESH

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:				Vedik Infra & Engineering Services								
Company name:				Villa Orchids LLP								
Project name:				Villa Orchids								
Date:				17.01.19								
				</								

APPROVED BY

17 JAN 2019

A. SURESH
Director, Infrastructure Report

Annexure - E - Circular no. 807(b)														
Estimate of work done														
Name of contractor: Yedk Infra & Engineering Services														
Company name: Villa Orchids LLP														
Project name: Villa Orchids														
Date: 17/01/19														
Rate														
Const. Contract Rate: 690														
S No														
1	254	Type B2	SBUA	1,940	07/05/18	Earth work, footing, plinth, column	20	25	25	20	10	100	814	
2	285	Type C2	1,820	04/05/18	1	1	1	1	20	15,79,548	3,15,910	1,00,000	20,000	2,95,910
3	286	Type C2	1,820	08/05/18	1	1	1	1	45	14,81,844	2,96,369	1,00,000	45,000	2,76,369
4	287	Type C2	1,820	06/05/18	1	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
5	282	Type C2	1,820	25/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
6	283	Type C2	1,820	25/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
7	284	Type C2	1,820	25/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
8	257	Type C2	1,820	06/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
9	294	Type C1	1,820	25/05/18	1	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
10	131	Type C2	1,820	04/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
11	132	Type C2	1,820	06/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
12	127	Type B2	1,940	09/06/18	1	1	1	1	20	15,79,548	3,15,910	1,00,000	20,000	2,95,910
13	128	Type C2	1,820	09/06/18	1	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
14	102	Type C2	1,820	09/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
15	103	Type C2	1,820	26/06/18	1	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
Note: Send report every Thursday.														
A														
B														
C														
Amount paid to contractor														
Less: Advance paid														
Balance payable to contractor														
2,24,23,068														
43,90,981														
15,00,000														
2,95,000														
40,95,981														
61,97,652														
15,00,000														
-6,01,671														

Yedk

APPROVED BY
17 JAN 2019
A. SURESH
PROJECT MANAGER