



Annexure - A - Circular no. 807(b)		Details of labour charges			
Name of contractor:		Vedlik Infra & Engineering Services			
Company name:		Villa Orchids LLP			
Project name:		Villa Orchids			
Date:		24.01.19			
Period		From: 17.01.19 To: 24.01.19			
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mashon	35	450.00	15,750
2	Civil work	Male helper	30	350.00	10,500
3	Civil work	Female helper	10	300.00	3,000
4	RCC work	Mason	25	500.00	12,500
5		Male helper	20	350.00	7,000
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					48,750
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:					
Name			A Suresh		
Sign					
Date			24.01.19		
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					
			MDS approval		



Annexure - B - Circular no. 807(b)					
Details of hire charges					
Name of contractor:					
Vedk Infra & Engineering Services					
Company name:					
Villa Orchids LLP					
Project name:					
Date:					
Period					
From: 24.01.19 To: 17.01.19					
Amount					
Units					
Rate					
Quantity					
Equipment Type					
Sl. No.					
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Total					
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:					
Approved by:					
MDS approval					
Name					
A Suresh					
Sign					
Date					
24.01.19					
Note:					
1. Attach hirecharges summary from database					
2. Reconfirm payment as per our guideline rates for hirecharges.					

Annexure - C - Circular no. 807(b)									
Details of magterial received									
Name of contractor:		Vedik Infra & Engineering Services							
Company name:		Villa Orchids LLP							
Project name:		Villa Orchids							
Date:		24.01.19							
Period		From:		17.01.19		To:		24.01.19	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	20 mm Metal	21.01.19	10865	500.00	cft	22.50	11,250.00		
2	robo sand	21.01.19	10866	500.00	cft	25.00	12,500.00		
3	robo sand	22.01.19	10871	500.00	cft	25.00	12,500.00		
4	steel	19.01.19	12514	1,148.00	kgs	49.65	56,998.20		
5							-		
6							-		
7							-		
8							-		
9							-		
10							-		
11							-		
12							-		
13							-		
14							-		
15							-		
Total							93,248.20		
Payment recommended by project manager:									
Payment approved by MD:									
Prepared by:				Approved by:		MDs approval			
Name	A Suresh								
Sign									
Date	24.01.19								
Note:									
1. Attach inward summary report from database.									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building material.									
4. Other material rates can be adopted as per bills produced.									

24 JAN 2019

APPROVED BY
A. SURESH
PROJECT MANAGER

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:			Vedik Infra & Engineering Services									
Company name:			Villa Orchids LLP									
Project name:			Villa Orchids									
Date:			24.01.19									

[Signature]

APPROVED BY
24 JAN 2019
A. SURESH
PROJECT MANAGER

Annexure - E - Circular no 807(b)														
Estimate of work done														
Name of contractor:					Vedk Infra & Engineering Services									
Company name:					Villa Orchids LLP									
Project name:					Villa Orchids									
Date:					24.01.19									
Rate														
					Const. Contract Rate:									
					690									
					814									
S No														
Villa no														
Type (2, 3, 4BHK)														
SBUA														
Work start date														
Earth work, footing, plinth, RRC, slabs + head room														
Brick work, compound wall & site levelling														
2 coats plastering														
Final finishing and handover														
Total percentage of work done														
Construction value														
Value of work done														
Advance Paid														
Advance adjusted														
Balance payable														
1	254	Type B2	1,940	07.05.18	1	1	1	20	15,79,548	3,15,910	1,00,000	20,000	2,95,910	
2	285	Type C2	1,820	04.05.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
3	286	Type C2	1,820	08.05.18	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830	
4	287	Type C2	1,820	06.05.18	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830	
5	282	Type C2	1,820	25.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
6	283	Type C2	1,820	25.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
7	284	Type C2	1,820	25.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
8	257	Type C2	1,820	06.06.18	1	1	1	45	14,81,844	6,66,830	1,00,000	45,000	6,21,830	
9	294	Type C1	1,820	25.05.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
10	131	Type C2	1,820	04.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
11	132	Type C2	1,820	04.06.18	1	1	1	20	15,79,548	3,15,910	1,00,000	20,000	2,95,910	
12	127	Type B2	1,940	06.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
13	128	Type C2	1,820	09.06.18	1	1	1	20	14,81,844	2,96,369	1,00,000	20,000	2,76,369	
14	102	Type c2	1,820	26.06.18	-	-	-	-	14,81,844	-	1,00,000	-	-	
15	103	Type c2	1,820	26.06.18	-	-	-	-	14,81,844	-	1,00,000	-	-	

[Handwritten Signature]

APPROVED BY
24 JAN 2019
A. SURESH
PROJECT MANAGER