

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500
Project:	Innopolis	Flat / Villa no.:	4500 east wing
Supplier:	R6 Infra	Column no.:	06
Requisition nos.:	20260119003	A. Estimated quantity:	550M3
PO nos.:	20260119004	B. Requisition quantity:	550M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35.5M3
	<i>[Signature]</i>	D. Difference (C-A)	514.5M3

Details of RMC pour

Sl. No	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13-02-2026	11:30	12:05	14:14	8m3	4439	19200	19580				
2	13-02-2026	01:23	14:12	20:36	8m3	4441	19200	19050				
3	13-02-2026	04:03	16:37	17:10	8m3	4447	19200	19870				
4	13-02-2026	06:04	18:41	22:30	8m3	4452	19200	19590				
5	13-02-2026	08:47	21:21	00:07	3m3	4455	7200	7300				
							84000	85390				
							35M3	35.5M3				
Remarks		As per purchase order 550M3 but consumed 35.5M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit