


Annexure - A - Circular no. 807(b)		Details of labour charges		Vedlik Intra & Engineering Services		Company name: Villa Orchids LLP		Project name: Villa Orchids		Date: 23.05.19		Period: From: 17.05.19 To: 23.05.19			
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount										
1	Civil work	mason	25	450.00	11,250										
2	Civil work	Male helper	25	350.00	8,750										
3	Civil work	Female helper	-	300.00	-										
4	RCC work	Mason	-	500.00	-										
5		Male helper	-	350.00	-										
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															
21															
22															
23															
24															
25															
Total					20,000										
Payment recommended by project manager:															
Payment approved by MD:															
Prepared by:															
Name: A Suresh															
Sign:															
Date: 23.05.19															
Note:															
1. Attach attendance summary from database															
2. Recommend payment as per our guideline rates for wages.															



Annexure - B - Circular no. 807(b)			
Details of hire charges			
Name of contractor:			
Company name:			
Project name:			
Date:			
Period			
Sl. No.	Equipment Type	Quantity	Rate
Units			
Amount			
1	Job	800.00	hour
2	tractor	275.00	hour
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
Total			
Payment recommended by project manager:			
Payment approved by MD:			
Prepared by:			
Approved by:			
MDS approval			
Name			
A Suresh			
Sign			
Date			
23.05.19			
Note:			
1. Attach hirecharges summary from database			
2. Recommend payment as per our guideline rates for hirecharges.			

Annexure - C - Circular no. 807(b)									
Details of material received									
Name of contractor:		Vedlik Infra & Engineering Services							
Company name:		Villa Orchids LLP							
Project name:		Villa Orchids							
Date:		23.05.19							
Period		From: 17.05.19		To: 23.05.19					
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	Solid bricks(6"x8"x16")	20.05.19	13359	350.00	nos	33.00	11,550.00		
2	Solid bricks(6"x8"x16")	22.05.19	13373	350.00	nos	33.00	11,550.00		
3							-		
4							-		
5							-		
6							-		
7							-		
8							-		
9							-		
10							-		
11							-		
12							-		
13							-		
14							-		
15							-		
Total							23,100.00		
Payment recommended by project manager:									
Payment approved by MD:									
Prepared by:				Approved by:		MDs approval			
Name	A Suresh								
Sign									
Date	23.05.19								
Note:									
1. Attach inward summary report from database.									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building material.									
4. Other material rates can be adopted as per bills produced.									

APPROVED BY
23 MAY 2019
A. SURESH
PROJECT MANAGER

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:			Vedik Infra & Engineering Services									
Company name:			Villa Orchids LLP									
Project name:			Villa Orchids									
Date:			23.05.19									
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	254	Type B2	1,940	07.05.18	16.08.18							
2	285	Type C2	1,820	04.05.18	11.10.18	31.01.19						
3	286	Type C2	1,820	08.05.18	01.08.18	01.11.18						
4	287	Type C2	1,820	06.05.18	26.07.18	03.01.19						
5	282	Type C2	1,820	25.06.18	25.12.18							
6	283	Type C2	1,820	25.06.18	26.12.18							
7	284	Type C2	1,820	25.06.18	29.10.18	28.03.19						
8	257	Type C2	1,820	06.06.18	18.09.18							
9	294	Type C1	1,820	25.05.18	07.07.18	25.10.18						
10	131	Type C2	1,820	04.06.18	30.12.18							
11	132	Type C2	1,820	04.06.18	02.10.18							

Y

APPROVED BY
23 MAY 2019
A. SURESH
PROJECT MANAGER

Annexure - E - Circular no. 807(b)														
Estimate of work done														
Name of contractor:			Vedik infra											
Company name:			Villa Orchids LLP											
Project name:			Villa Orchids											
Date:			23.05.19											
Rate			20 25 25 20 10 100 814											
			Const. Contract Rate 690											
S No	Type (Z, 3, Villa no. 4BHK)	SBUA	Work start date	Earth work, footing, plinth, columnl	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Construction contract value	Value of work done	Advance Paid	Advance adjusted	Balance payable
1	254 Type B2	1,940	07.05.18	1	1				20	15,79,548	3,15,910	1,00,000	20,000	2,95,910
2	285 Type C2	1,820	04.05.18	1	1				45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
3	286 Type C2	1,820	08.05.18	1	1	-			45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
4	287 Type C2	1,820	06.05.18	1	1	-			45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
5	282 Type C2	1,820	25.06.18	1					20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
6	283 Type C2	1,820	25.06.18	1					20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
7	284 Type C2	1,820	25.06.18	1	1				45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
8	257 Type C2	1,820	06.06.18	1					20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
9	294 Type C1	1,820	25.05.18	1	1				45	14,81,844	6,66,830	1,00,000	45,000	6,21,830
10	131 Type C2	1,820	04.06.18	1					20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
11	132 Type C2	1,820	04.06.18	1					20	14,81,844	2,96,369	1,00,000	20,000	2,76,369
12	127 Type B2	1,940	09.06.18	1				-	16	15,79,548	2,52,728	1,00,000	16,000	2,36,728
13	128 Tpe C2	1,820	09.06.18	1				-	17	14,81,844	2,56,359	1,00,000	17,300	2,39,059
14	102 Type c2	1,820	26.06.18	1				-	14	14,81,844	2,07,458	1,00,000	14,000	1,93,458
			-	13	5	-	-	-	-	2,09,41,224	58,48,447	14,00,000	3,92,300	54,56,147
Note: Send report every Thursday.														
			APPROVED BY 23 MAY 2019											
			A Amount paid to contractor											
			B Less: Advance paid											
			C Balance payable to contractor											
			92,49,376											
			14,00,000											
			-23,93,229											

A. SURESH
PROJECT MANAGER