

AMS 4554 WO vs RA bills

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|----------------|-------------|-------------|---|-----------------------|-------------|-----------------------|--------------|---------------|-------------------------------------|
| 1 | | 23-Jan-2024 | 20240123046 | Excavation & Filling Quantity | Simhaa Constructions | 6,09,765 | RA-02 | 6,09,765 | 0 | <input checked="" type="checkbox"/> |
| 2 | | 18-Mar-2024 | 20240318015 | RCC Works Upto Plinth Beam | Simhaa Constructions | 2,20,27,604 | RA-01, 03 & 04 | 2,19,49,364 | 78,240 | <input type="checkbox"/> |
| 3 | | 19-Apr-2024 | 20240419005 | BW Under Plinth Beam | Simhaa Constructions | 3,31,525 | RA-05 | 3,08,671 | 22,854 | <input type="checkbox"/> |
| 4 | | 19-Apr-2024 | 20240419006 | Slab-01 | Simhaa Constructions | 79,55,136 | RA-06, 08 & 09 | 72,85,799 | 6,69,337 | <input type="checkbox"/> |
| 5 | | 21-May-2024 | 20240521006 | Filling Quantity | Simhaa Constructions | 10,24,606 | RA-07 | 10,24,606 | 0 | <input checked="" type="checkbox"/> |
| 6 | | 18-Jul-2024 | 20240718064 | Tower Crane Foundation | Simhaa Constructions | 4,61,813 | RA-10 | 4,12,906 | 48,907 | <input type="checkbox"/> |
| 7 | | 20-Jul-2024 | 20240720010 | Earth work for driveway + 1.5m beyond boundary line | Simhaa Constructions | 1,73,159 | RA-17 | 2,33,696 | -60,537 | <input type="checkbox"/> |
| 8 | | 1-Aug-2024 | 20240801002 | Slab-02 | Simhaa Constructions | 96,96,362 | RA-11, 12 & 13 | 97,60,596 | -64,234 | <input type="checkbox"/> |
| 9 | | 3-Aug-2024 | 20240803027 | Septic Tank Construction | Simhaa Constructions | 2,22,156 | RA-14 | 2,23,734 | -1,578 | <input type="checkbox"/> |
| 10 | | 3-Aug-2024 | 20240803028 | Labour Quarters Toilets | Gurram Ramu | 1,45,000 | | 1,45,000 | 0 | <input type="checkbox"/> |
| 11 | | 30-Oct-2024 | 20241030005 | Slab-03 | Simhaa Constructions | 1,43,12,834 | RA-15, 16, 40, 41 | 1,40,98,004 | 2,14,830 | <input type="checkbox"/> |
| 12 | | 16-Nov-2024 | 20241115040 | CW Civil Works (3 sides) | Simhaa Constructions | 10,83,347 | RA-23, 96 | 5,43,525 | 5,39,822 | <input type="checkbox"/> |
| 13 | | 16-Nov-2024 | 20241115041 | CW Earth Works (3 sides) | Simhaa Constructions | 70,835 | RA-21, 93 | 1,32,215 | -61,380 | <input type="checkbox"/> |
| 14 | | 16-Nov-2024 | 20241115042 | DG Platform Details | Simhaa Constructions | 31,572 | RA-18 | 31,550 | 22 | <input type="checkbox"/> |
| 15 | | 13-Dec-2024 | 20241212036 | CW RCC works (3 sides) | Simhaa Constructions | 2,99,984 | RA-22, 94 | 2,39,348 | 60,636 | <input type="checkbox"/> |
| 16 | | 21-Dec-2024 | 20241221011 | Slab 04_labor only | Simhaa Constructions | 98,91,254 | RA-19, 20, 25, 47 | 96,52,553 | 2,38,701 | <input type="checkbox"/> |
| 17 | | 21-Dec-2024 | 20241220031 | Stilt 1 & 2 Civil works | Simhaa constructions | 23,62,964 | RA-24, 50 | 29,49,174 | -5,86,210 | <input type="checkbox"/> |
| 18 | | 23-Dec-2024 | 20241221043 | Septic tank Extn works | Simhaa constructions | 1,15,396 | RA-35 | 1,15,396 | 0 | <input checked="" type="checkbox"/> |
| 19 | | 2-Jan-2025 | 20250102021 | Slab 04_material | Simhaa constructions | 52,21,383 | RA-26, 27, 48 | 51,59,537 | 61,846 | <input type="checkbox"/> |
| 20 | | 5-Feb-2025 | 20250205040 | Slab 05_labor only | Simhaa constructions | 1,07,61,824 | RA-28, 33, 38, 68, 32 | 1,07,75,026 | -13,202 | <input type="checkbox"/> |
| 21 | | 5-Feb-2025 | 20250205039 | Slab 05_material | Simhaa constructions | 52,09,741 | RA-29, 34, 39, 69 | 51,13,592 | 96,149 | <input type="checkbox"/> |
| 22 | | 5-Feb-2025 | 20250205036 | Grade Slab material | Simhaa constructoiins | 11,23,352 | RA-44 | 11,63,927 | -40,575 | <input type="checkbox"/> |
| 23 | | 5-Feb-2025 | 20250205038 | Grade slab labor works | Simhaa constructions | 6,93,751 | RA-42 | 7,00,632 | -6,881 | <input type="checkbox"/> |
| 24 | | 5-Feb-2025 | 20250205037 | Grade slab labor works | Simhaa constructions | 1,03,250 | RA-43 | 93,937 | 9,313 | <input type="checkbox"/> |
| 25 | | 5-Feb-2025 | 20250205035 | Ramp works_labor | Simhaa constructions | 2,76,804 | RA-30 | 2,71,292 | 5,512 | <input type="checkbox"/> |
| 26 | | 5-Feb-2025 | 20250205034 | Ramp works_material | Simhaa constructions | 2,15,375 | RA-31 | 2,14,036 | 1,339 | <input type="checkbox"/> |
| 27 | | 1-Mar-2025 | 20250301007 | CW RCC Works_Material | Simhaa Constructions | 3,10,183 | RA-36, 95 | 2,49,276 | 60,907 | <input type="checkbox"/> |
| 28 | | 1-Mar-2025 | 20250301009 | Stilt Ceiling plastering works | Simhaa Constructions | 28,13,693 | RA-37 | 27,89,737 | 23,956 | <input type="checkbox"/> |
| 29 | | 11-Apr-2025 | 20250411014 | Slab 06 RCC works | Simhaa constructions | 1,71,54,746 | RA-45, 46, 49, 70 | 1,66,85,100 | 4,69,646 | <input type="checkbox"/> |
| 30 | | 16-Apr-2025 | 20250416005 | Excavation & filling for culverts | Simhaa constructions | 5,664 | RA-58 | 18,931 | -13,267 | <input type="checkbox"/> |
| 31 | | 16-Apr-2025 | 20250416004 | Box culvert works_RCC works | Simhaa Constructions | 73,789 | RA-59 | 86,229 | -12,440 | <input type="checkbox"/> |
| 32 | | 16-Apr-2025 | 20250416006 | Culvert works_RCC | Simhaa constructions | 78,286 | RA-57 | 68,468 | 9,818 | <input type="checkbox"/> |
| 33 | | 23-Jun-2025 | 20250617033 | Office space false ceiling works | Abdul Qadeer | 74,989 | | | 74,989 | <input type="checkbox"/> |
| 34 | | 10-Jul-2025 | 20250707038 | Office space RCC works | Simhaa Constructions | 8,227 | RA-52 | 8,227 | 0 | <input checked="" type="checkbox"/> |
| 35 | | 10-Jul-2025 | 20250707039 | Office Space Civil works | Simhaa Constructions | 3,39,129 | RA-51 | 323650.53 | 15,478 | <input type="checkbox"/> |
| 36 | | 12-Jul-2025 | 20250710042 | Level 1 External BW and plastering works | Simhaa Constructions | 88,764 | RA-54 | 88,686 | 78 | <input type="checkbox"/> |
| 37 | | 12-Jul-2025 | 20250710043 | Level 1 External BW and plastering works | Simhaa Constructions | 23,06,865 | RA-53 | 23,10,458 | -3,593 | <input type="checkbox"/> |
| 38 | | 14-Jul-2025 | 20250710044 | Level 2 External BW and Plastering works | Simhaa Constructions | 89,067 | RA-56 | 88,986 | 81 | <input type="checkbox"/> |
| 39 | | 14-Jul-2025 | 20250710045 | Level 2 External BW and plastering works | Simhaa Constructions | 23,44,653 | RA-55 | 23,44,411 | 242 | <input type="checkbox"/> |

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|---|------------------------|------------------------|---|---------------------------------|----------------------|---------------|----------------------|---------------|-------------------------------------|
| 40 | | 23-Jul-2025 | 20250723005 | Civil works for the Mockup cabins | SKML Traders | 5,86,572 | | | 5,86,572 | <input type="checkbox"/> |
| 41 | | 25-Jul-2025 | 20250723004 | Anchorage works for ducts from slab 3-slab 6 | G.K. Concrete tech | 70,800 | | | 70,800 | <input type="checkbox"/> |
| 42 | | 31-Jul-2025 | 20250731023 | Head Room Slab RCC Works | Simhaa Constructions | 21,34,448 | RA-60 | 21,13,600 | 20,848 | <input type="checkbox"/> |
| 43 | | 31-Jul-2025 | 20240731024 | Flooring works @ Office room | Janardhan prasad | 47,972 | | | 47,972 | <input type="checkbox"/> |
| 44 | | 1-Aug-2025 | 20250730124 | Flooring & Tiling works | Janardhan prasad | 47,972 | | | 47,972 | <input type="checkbox"/> |
| 45 | | 12-Aug-2025 | 20250812009 | Partition walls for the Mockup cabins @ 4th floor by Afridi interiors | Afridi Interiors | 2,74,385 | | | 2,74,385 | <input type="checkbox"/> |
| 46 | | 1-Aug-2025 | 20250801019 | Punning works for the mock up cabins | Afridi interiors | 1,09,001 | | | 1,09,001 | <input type="checkbox"/> |
| 47 | | 9-Aug-2025 | 20250809028 | Supply and installation works of partition walls for mockup cabins | Classic ceilings | 1,10,427 | | | 1,10,427 | <input type="checkbox"/> |
| 48 | | 23-Jul-2025 | 20250723004 | Anchorage works for the duct | G.K. Concrete works | 70,800 | | | 70,800 | <input type="checkbox"/> |
| 49 | | 31-Jul-2025 | 20250731024 | Flooring works for the Office room at AMTZ 4554 | Janardhan prasad | 47,972 | | | 47,972 | <input type="checkbox"/> |
| 50 | | 29-Aug-2025 | 20250829031 | Civil works for Level 04 | Simhaa Constructions | 24,39,320 | RA-62 | 22,96,375 | 1,42,945 | <input type="checkbox"/> |
| 51 | | 29-Aug-2025 | 20250829025 | Civil works for Level 03 | Simhaa Constructions | 20,74,207 | 6+ | 20,71,206 | + | <input checked="" type="checkbox"/> |
| 52 | | 29-Aug-2025 | 20250829024 | UG Sump Works | Simhaa Constructions | 26,42,834 | RA-71,98 | 29,78,210 | -3,35,376 | <input type="checkbox"/> |
| 53 | | 29-Aug-2025 | 20250826039 | MS fabrication work for Mockup cabins | E.Devendrudu | 31,471 | | | 31,471 | <input type="checkbox"/> |
| 54 | | 21-Aug-2025 | 20250821052 | Internal Partition walls for cabins | Classic Ceilings | 68,78,766 | | | 68,78,766 | <input type="checkbox"/> |
| 55 | | 20-Aug-2025 | 20250820038 | False ceiling works for the mockup cabins | Classic Ceilings | 77,410 | | | 77,410 | <input type="checkbox"/> |
| 56 | | 12-Aug-2025 | 20250812009 | Level 04 dry partition walls for mockup cabins | Afridi Interiors | 2,74,385 | | | 2,74,385 | <input type="checkbox"/> |
| 57 | | 9-Aug-2025 | 20250809028 | Partition walls for Cabins | Classic Ceilings | 1,10,427 | | | 1,10,427 | <input type="checkbox"/> |
| 58 | | 1-Aug-2025 | 20250801019 | Punning work for Mockup cabins | Afridi Interiors | 1,09,001 | | | 1,09,001 | <input type="checkbox"/> |
| 59 | | 21-Aug-2025 | 20250821052 | Internal Partition walls for level 01,02 and 04 | Classic Ceilings | 68,78,766 | | | 68,78,766 | <input type="checkbox"/> |
| 60 | | 12-Aug-2025 | 20250812009 | Internal Partition wall for mockup cabins in level 04 | Afridi interiors | 2,74,385 | | | 2,74,385 | <input type="checkbox"/> |
| 61 | | 1-Aug-2025 | 20250801019 | Punning works for mockup cabins | Afridi interiors | 1,09,001 | | | 1,09,001 | <input type="checkbox"/> |
| 62 | | 15-Sep-2025 | 20250913065 | Parapet Civil works on terrace level | Simhaa Constructions | 13,36,100 | RA-67,97 | 13,09,450 | 26,650 | <input type="checkbox"/> |
| 63 | | 15-Sep-2025 | 20250913066 | Upper stilt screed works | Simhaa Constructions | 6,51,183 | RA-63 | 6,42,290 | 8,893 | <input type="checkbox"/> |
| 64 | | 15-Sep-2025 | 20250913067 | Ramp Mise works | Simhaa Constructions | 1,21,266 | RA-64 | 1,20,054 | 1,212 | <input type="checkbox"/> |
| 65 | | 15-Sep-2025 | 20250913069 | Civil works for OHT pedestals | Simhaa Constructions | 73,334 | RA-66 | 73,220 | 114 | <input type="checkbox"/> |
| 66 | | 15-Sep-2025 | 20250913068 | RCC works for the OHT pedestals | Simhaa Constructions | 83,539 | RA-65 | 77,160 | 6,379 | <input type="checkbox"/> |
| 67 | | 17-Sep-2025 | 20250916048 | MS Fabrication works for internal cabins | Esar light electricals | 3,10,312 | | | 3,10,312 | <input type="checkbox"/> |
| 68 | Anantha Krishna - No GST for the Contractor | 24-Sep-2025 | 20250918041 | Painting works for the site office | Amit Kumar | 53,498 | | | 53,498 | <input type="checkbox"/> |
| 69 | | 1-Oct-2025 | 20250906011 | Consultancy charges | Rakshana fire safety | 2,06,500 | | | 2,06,500 | <input type="checkbox"/> |
| 70 | | 10-Oct-2025 | 20250930002 | Scaffolding charges on the eastern elevation | A.Harish | 76,726 | | | 76,726 | <input type="checkbox"/> |
| 71 | | 10-Jul-2025 | 20251007024 | Steel Quantity extra in footings | Simhaa Constructions | 2,16,825 | 72 | 2,16,825 | 0 | <input checked="" type="checkbox"/> |
| 72 | | 28-Oct-2025 | 20251028050 | BW below PB for South security kiosk | Simhaa Constructions | 22,906 | RA-89 | 22,856 | 50 | <input type="checkbox"/> |
| 73 | | 28-Oct-2025 | 20251028051 | Earthwork for Security kiosk_South | Simhaa Constructions | 9,062 | RA-87 | 9,026 | 36 | <input type="checkbox"/> |
| 74 | | 28-Oct-2025 | 20251028049 | RCC works for South security kiosk | Simhaa Constructions | 1,74,921 | RA-88 | 1,52,172 | 22,749 | <input type="checkbox"/> |
| 75 | | 18-Oct-2025 | 20251018007 | North east staircase granite cladding work | Janardhan prasad | 3,17,488 | | | 3,17,488 | <input type="checkbox"/> |
| 76 | | 18-Oct-2025 | 20251018006 | South west staircase granite cladding works | Priyanka devi | 3,17,488 | | | 3,17,488 | <input type="checkbox"/> |

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|----------------|-------------|-------------|---|-----------------------------------|-----------|-------------|--------------|---------------|--------------------------|
| 77 | | 27-Oct-2025 | 20251027054 | Earthpits for CI electrodes instalaltion works | Boddu yejneswar | 1,58,250 | | | 1,58,250 | <input type="checkbox"/> |
| 78 | | 16-Oct-2025 | 20251016034 | Electrical Conducting works in cabins(51 cabins) | pitami naga ganesh kumar | 2,55,000 | | | 2,55,000 | <input type="checkbox"/> |
| 79 | | 1-Oct-2025 | 20251001028 | Electrical conducting worksin cabins(51 cabins) | Boddu yejneshwar | 2,55,000 | | | 2,55,000 | <input type="checkbox"/> |
| 80 | | 1-Oct-2025 | 20251001029 | Fire Alarm services installation works | Sri kanaka durga electrical works | 3,90,936 | | | 3,90,936 | <input type="checkbox"/> |
| 81 | | 31-Oct-2025 | 20251031034 | Fire fighting systems | Sri kanaka durga electrical works | 23,46,548 | | | 23,46,548 | <input type="checkbox"/> |
| 82 | | 5-Nov-2025 | 20251104020 | Lift scaffolding works_Stage 2 | A.Harish | 1,08,540 | | | 1,08,540 | <input type="checkbox"/> |
| 83 | | 5-Nov-2025 | 20251104021 | Lift scaffolding works_Stage 1 | A.Harish | 86,832 | | | 86,832 | <input type="checkbox"/> |
| 84 | | 20-Nov-2025 | 20251111020 | External Plastering works in level 01-04 | Simhaa Constructions | 34,47,199 | RA-83,92 | 21,81,786 | 12,65,413 | <input type="checkbox"/> |
| 85 | | 12-Nov-2025 | 20251111021 | AAC block Duct brickwork in level 01-04 | Simhaa Constructions | 15,63,836 | RA-78,90 | 15,63,704 | 132 | <input type="checkbox"/> |
| 86 | | 12-Nov-2025 | 20251111022 | Civil works_Mockup cabins in level 01 | Simhaa Constructions | 1,98,638 | RA-79 | 1,98,518 | 120 | <input type="checkbox"/> |
| 87 | | 7-Nov-2025 | 20251104042 | Labour charges for the civil works under PB of Security kiosk_North | Simhaa Constructions | 22,906 | RA-82 | 22,856 | 50 | <input type="checkbox"/> |
| 88 | | 7-Nov-2025 | 20251104043 | Earthworks for security kiosk_north | Simhaa Constructions | 9,062 | RA-81 | 9,026 | 36 | <input type="checkbox"/> |
| 89 | | 7-Nov-2025 | 20251104041 | RCC works for Security kiosk_North | Simhaa Constructions | 1,74,921 | RA-80 | 1,52,172 | 22,749 | <input type="checkbox"/> |
| 90 | | 4-Nov-2025 | 20251028048 | RCC works in stilt 02 duct beam | Simhaa Constructions | 46,640 | RA-73 | 32,699 | 13,941 | <input type="checkbox"/> |
| 91 | | 4-Nov-2025 | 20251103015 | RCC works, floor and tie beams in level 01 | Simhaa Constructions | 2,79,941 | RA-74 | 2,78,217 | 1,724 | <input type="checkbox"/> |
| 92 | | 4-Nov-2025 | 20251103021 | RCC Works, floor and tie beams in level 02 | Simhaa Constructions | 2,84,728 | RA-75 | 2,85,182 | -454 | <input type="checkbox"/> |
| 93 | | 4-Nov-2025 | 20251103019 | RCC Works, floor and tie beams in level 03 | Simhaa Constructions | 3,40,882 | RA-76 | 3,47,234 | -6,352 | <input type="checkbox"/> |
| 94 | | 4-Nov-2025 | 20251103013 | RCC Works, floor and tie beams in level 04 | Simhaa Constructions | 3,76,207 | RA-77 | 3,23,101 | 53,106 | <input type="checkbox"/> |
| 95 | | 27-Oct-2025 | 20251022016 | Civil works for east CW | Simhaa Constructions | 1,32,555 | RA-86,91 | 1,38,268 | -5,713 | <input type="checkbox"/> |
| 96 | | 27-Oct-2025 | 20251022017 | Earth works for east CW | Simhaa Constructions | 9,806 | RA-84 | 9,826 | -20 | <input type="checkbox"/> |
| 97 | | 27-Oct-2025 | 20251022015 | RCC Works for east CW | Simhaa Constructions | 88,124 | RA-85 | 79,636 | 8,488 | <input type="checkbox"/> |
| 98 | | 21-Nov-2025 | 20251117051 | level 03 tile flooring works | Pujari Ramana | 4,00,310 | | | 4,00,310 | <input type="checkbox"/> |
| 99 | | 6-Dec-2025 | 20251127031 | External texture painting works for ducts | Graflex India Pvt.Ltd | 7,51,284 | | | 7,51,284 | <input type="checkbox"/> |
| 100 | | 15-Dec-2025 | 20251212030 | External painting works in North and south elevation | Sri Radha enterprises | 38,886 | | | 38,886 | <input type="checkbox"/> |
| 101 | | 15-Dec-2025 | 20251212029 | West Elevation and stilt external painting works | Sri Radha enterprises | 2,34,087 | | | 2,34,087 | <input type="checkbox"/> |
| 102 | | 15-Dec-2025 | 20251212027 | Lifts internal painting works | Amit | 38,943 | | | 38,943 | <input type="checkbox"/> |
| 103 | | 15-Dec-2025 | 20251212013 | CP Sanitary installation works | NK Plumbing services | 2,67,635 | | | 2,67,635 | <input type="checkbox"/> |
| 104 | | 15-Dec-2025 | 20251212012 | Internal plumbing works_PVC & CPVC pipelines | NK Plumbing works | 85,218 | | | 85,218 | <input type="checkbox"/> |
| 105 | | 15-Dec-2025 | 20251209014 | Level 03 Partition works | Classic Ceilings | 6,72,084 | | | 6,72,084 | <input type="checkbox"/> |
| 106 | | 15-Dec-2025 | 20251212010 | Cable tray installation works in level 01,02 and 04 | Pitami Naga Ganesh | 2,59,562 | | | 2,59,562 | <input type="checkbox"/> |
| 107 | | 15-Dec-2025 | 20251212011 | Cable tray installation works inn level 03 | Bukka Vijaya laxmi | 1,07,718 | | | 1,07,718 | <input type="checkbox"/> |
| 108 | | 31-Dec-2025 | 20251231004 | Head Room Civil works | Simhaa constructions | 12,24,875 | RA-106 | 12,48,630 | -23,755 | <input type="checkbox"/> |
| 109 | | 31-Dec-2025 | 20251231014 | Internal Plastering works for lifts | Simhaa Constructions | 7,69,124 | RA-99 | 7,84,566 | -15,442 | <input type="checkbox"/> |
| 110 | | 2-Jan-2026 | 20260102033 | Level 03 internal Civil works | Simhaa Constructions | 5,96,585 | RA-109 | 5,96,558 | 27 | <input type="checkbox"/> |
| 111 | | 31-Dec-2025 | 20251231013 | Earthwork for DG platform | Simhaa Construction | 9,912 | | | 9,912 | <input type="checkbox"/> |
| 112 | | 31-Dec-2025 | 20251231013 | Earthworks for DG Platform | Simhaa Constructions | 9,823 | RA-100 | 9,823 | -0 | <input type="checkbox"/> |
| 113 | | 31-Dec-2025 | 20251231012 | Civil works for Dg platform | Simhaa Constructions | 1,12,688 | RA-102 | 1,12,706 | -18 | <input type="checkbox"/> |

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|----------------|-------------|-------------|------------------------------------|----------------------|-----------|-------------|--------------|---------------|--------------------------|
| 114 | | 31-Dec-2025 | 20251231011 | RCC works for DG platform | Simhaa Constructions | 62,918 | RA-101 | 60,285 | 2,633 | <input type="checkbox"/> |
| 115 | | 31-Dec-2025 | 20251231006 | Civil works for streetlight | Simhaa Constructions | 5,605 | RA-105 | 5,612 | -7 | <input type="checkbox"/> |
| 116 | | 31-Dec-2025 | 20251231007 | Earthworks for Streetlight | Simhaa Constructions | 13,664 | RA-103 | 13,713 | -49 | <input type="checkbox"/> |
| 117 | | 31-Dec-2025 | 20251231005 | RCC Works for Streetlight | Simhaa Constructions | 79,900 | RA-104 | 75,126 | 4,774 | <input type="checkbox"/> |
| 118 | | 2-Jan-2026 | 20260102035 | Waterproofing works_Part 1_Terrace | Simhaa Constructions | 3,19,198 | RA-108 | 3,19,198 | 0 | <input type="checkbox"/> |
| 119 | | 2-Jan-2026 | 20260102034 | Terrace Waterproofing works_Part 2 | Simhaa Constructions | 13,45,208 | Ra-107 | 13,49,053 | -3,845 | <input type="checkbox"/> |
| 120 | | 22-Dec-2025 | 20251222027 | Stilt painting | Amit | 3,86,449 | | | 3,86,449 | <input type="checkbox"/> |
| 121 | | 20-Feb-2026 | 20260220002 | Civil works for SBI bank | Simhaa Constructions | 8,82,016 | | | 8,82,016 | <input type="checkbox"/> |
| 122 | | 20-Feb-2026 | 20260220001 | RCC works for SBI bank | Simhaa Constructins | 3,30,027 | | | 3,30,027 | <input type="checkbox"/> |
| 123 | | 20-Feb-2026 | 20260220004 | Civil works for ICICI bank | Simhaa constructions | 1,36,798 | | | 1,36,798 | <input type="checkbox"/> |
| 124 | | 18-Feb-2026 | 20260218019 | RCC for RWHP | Simhaa Constructions | 39,832 | | | 39,832 | <input type="checkbox"/> |
| 125 | | 18-Feb-2026 | 20260218020 | Civil works for RWHP | Simhaa Constructinos | 77,349 | | | 77,349 | <input type="checkbox"/> |
| 126 | | 18-Feb-2026 | 20260218021 | Earthorks forRWHP | Simhaa Constructions | 17,381 | | | 17,381 | <input type="checkbox"/> |
| 127 | | 18-Feb-2026 | 20260218022 | Metal filling works for RWHP | Simhaa Constructions | 22,134 | | | 22,134 | <input type="checkbox"/> |
| 128 | | 19-Feb-2026 | 20260219033 | Eco drain pipe installation works | N K Services | 43,004 | | | 43,004 | <input type="checkbox"/> |