

AMS 702 WO vs RA bills

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		26-Mar-2025	20250326054	Excavation work for RCC block	Md. Ishaq	7,22,585	1QC/25-26/05	7,22,651	-66	<input checked="" type="checkbox"/>
2		26-Mar-2025	20250326053	Excavation work for PEB shed area	VCD_Shravan	12,48,534	2025-2026-2	12,48,534	0	<input checked="" type="checkbox"/>
3		26-Apr-2025	20250426013	Excavation work for retaining wall	VCD_Shravan	45,188			45,188	<input type="checkbox"/>
4		26-Apr-2025	20250426012	Retaining wall_RCC	VCD_Shravan	5,45,397			5,45,397	<input type="checkbox"/>
5		26-Apr-2025	20250426045	Retaining wall II	VCD_Shravan	52,611			52,611	<input type="checkbox"/>
6		26-Apr-2025	20250426011	Excavation Work II for RCC block	Md. Ishaq	1,89,248	1QC/25-26/04	1,89,317	-69	<input checked="" type="checkbox"/>
7		3-Jul-2025	20250702061	Excavation of earth below 3.5mtr level	Md. Ishaq	3,66,868	1QC/25-26/08	3,66,868	0	<input checked="" type="checkbox"/>
8		3-Jul-2025	20250702060	Earth work for South side compound wall	VCD_Shravan	36,167	2025-2026-13	36,167	0	<input type="checkbox"/>
9		3-Jul-2025	20250702059	Civil works for South Side Compound wall	VCD_Shravan	5,48,197	2025-2026-15	5,48,197	0	<input type="checkbox"/>
10		3-Jul-2025	20250702058	RCC works of South Side Compound wall	VCD_Shravan	2,95,710	2025-2026-14	2,95,710	0	<input type="checkbox"/>
11		3-Jul-2025	20250702057	Earth work for the Basement of PEB Retaining wall	VCD_Shravan	2,27,003			2,27,003	<input type="checkbox"/>
12	Anantha Krishna - W.O. closed due to a variation in material quantity, and a new W.O. is issued.	3-Jul-2025	20250702056	RCC works of basement upto PB	VCD_Shravan	77,14,829			77,14,829	<input checked="" type="checkbox"/>
13	Anantha Krishna - W.O. cancelled by MD sir.	4-Sep-2025	20250904022	Foundation bolts and template erections works	Vignesh PEB Solutions	3,09,750			3,09,750	<input checked="" type="checkbox"/>
14		15-Sep-2025	20250915046	RCC works for the CW over RW	VCD_Shravan	74,248	2025-2026-12	74,248	0	<input type="checkbox"/>
15		15-Sep-2025	20250915047	Civil works for the CW over RW	VCD_Shravan	1,61,706	2025-2026-11	1,61,706	0	<input type="checkbox"/>
16		18-Sep-2025	20250915065	RCC works for PEB Shed upto PB	VCD_Shravan	99,08,283	2025-2026-10	12,24,527	86,83,756	<input type="checkbox"/>
17		18-Sep-2025	20250917032	RCC Works for RCC building upto PB	IQ Constructions	60,84,093	1QC/25-26/010	55,62,120	5,21,973	<input type="checkbox"/>
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										