

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	21.03.20			
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya			
Report From / To	14.03.20 to 21.03.20	Approved by:	T.MADHU			
Report Date	21.03.20					
List of requisitions numbers missing in the report*:Nil						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Item Description	Reason for not preparing PO/WO [#]			
99444	19.02.20	Generator AMF Control Panel	Draft to be Prepare			
99490	10.03.20	82.5 KVA Generator	Comparission with MD for Approval			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^{\$}		
99337	07.01.20	3, 7 & 8	PVC Plain Y and Pipes	Partially Delivered Supplier arrange		
99262	09.12.19		Modular kitchens			
99379	29.01.20		Modular kitchens	Conformation required from KBD		
99417	10.02.20	1	CC Rings	Material Ready With Supplier		
99463	29.02.20	1 to 3, 5 & 6	Sliding window	Material Ready With Supplier		
99469	29.02.20	7	DB Changeover	Material Ready With Supplier		
99472	03.03.20	1	MS Stool	Partially Delivered Supplier arrange		
99475	04.03.20	1	Panel doors	Partially Delivered Supplier arrange		
99476	04.03.20	3	Wipro Light	Partially Delivered Supplier arrange		
99491	11.03.20	1,2	Zig zag pavers	Material Ready With Supplier		
99492	11.03.20	1	Cement jalli	Material Ready With Supplier		
99494	12.03.20	1	SR Fevicol Heatx	Material Ready With Supplier		
99495	12.03.20	1	Asbestos sheets	Material Ready With Supplier		
99496	12.03.20	1	CC Rings	Material Ready With Supplier		
99497	12.03.20	4	Steel	Material Ready With Supplier		
99509	16.03.20	5	Rod cutting blades	Partially Delivered Supplier arrange		
99512	16.03.20	1 to 39	PVC/CPVC External fittings	Material Ready With Supplier		
99513	17.03.20	6	Hacksaw blades	Material Ready With Supplier		
99514	17.03.20	1 to 22	Electrical Switches	Material Ready With Supplier		
99515	17.03.20	1 to 39	PVC/CPVC External fittings	Material Ready With Supplier		
No. of gate passes issued this week:		2	From No.	11949	To No.	11950
Delivery van site visit on:		16th,17th,20th,21th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week		From No.	19690	To No.	19715	
Items not ordered but received:						
Items sent to HO /vendor that are pending for repair:-1.(10599)Auto Curter Motor Sent to Satish Electrical 2. (10620) Mud Pump 1.5 HP and Motor 3 HP (Phase) Sent to Satish Electrical.						
Other corrections & remarks:						
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign	<i>Madhur</i>		<i>Sneha Priya</i>			
Date	21/3/2020		21/3/2020			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready

with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!