

Annexure - E - Circular no. 807(b)																		
Estimate of work done																		
Name of contractor:				Surasani Constructions Pvt Ltd														
Company name:				Silveroak villas														
Project name:				Silveroak villas LLP														
Date:				11.12.18														
												Const. Contract Rate:		815				
Rate				20		25		25		20		10		100		815		
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column I	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Construction contract value	Value of work done	Advance Paid	Advance adjusted	Balance payable			
1	1	A2 -2bhh	1,100	5/Jul/17	1	1	1	1	1	100	896,500	896,500	100,000	100,000	796,500			
2	2	A2 -2bhh	1,100	5/Jul/17	1	1	1	1	1	100	896,500	896,500	100,000	100,000	796,500			
3	3	A2 -2bhh	1,100	4/Sep/17	1	1	1	1	1	100	896,500	896,500	100,000	100,000	796,500			
4	4	A2 -3bhh	1,780	4/Sep/17	1	1	1	1	1	96	1,450,700	1,392,672	100,000	96,000	1,296,672			
5	5	A2 -3bhh	1,780	24/Oct/17	1	1	1	1	-	90	1,450,700	1,305,630	100,000	90,000	1,215,630			
6	6	A1 -2bhh	1,100	25/Jul/17	1	1	1	-	-	70	896,500	627,550	100,000	70,000	557,550			
7	7	A1 -2bhh	1,100	25/Jul/17	1	1	1	1	-	90	896,500	806,850	100,000	90,000	716,850			
8	8	A1 -2bhh	1,100	28/Jul/17	1	1	1	1	-	90	896,500	806,850	100,000	90,000	716,850			
9	9	A1 -2bhh	1,100	2/Aug/17	1	1	1	1	-	90	896,500	806,850	100,000	90,000	716,850			
10	10	A1 -2bhh	1,100	2/Aug/17	1	1	1	1	-	90	896,500	806,850	100,000	90,000	716,850			
11	11	A2 -3bhh	1,780	30/Aug/17	1	1	1	1	1	100	1,450,700	1,450,700	100,000	100,000	1,350,700			
12	12	A2 -2bhh	1,100	30/Aug/17	1	1	1	1	1	100	896,500	896,500	100,000	100,000	796,500			
13	13	A2 -2bhh	1,100	30/08/2017	1	1	1	-	-	70	896,500	627,550	100,000	70,000	557,550			
14	14	A2 -2bhh	1,100	24/Aug/17	1	1	1	1	1	90	896,500	806,850	100,000	90,000	716,850			
15	15	A2 -2bhh	1,100	24/Aug/17	1	1	1	1	1	100	896,500	896,500	100,000	100,000	796,500			
16	16	A2 -2bhh	1,100	20/Aug/17	1	1	1	1	-	90	896,500	806,850	100,000	90,000	716,850			
17	17	A1 -2bhh	1,100	4/Aug/17	1	1	1	-	-	64	896,500	571,519	100,000	63,750	507,769			
18	18	A1 -2bhh	1,100	23/Nov/17	1	1	1	-	-	58	896,500	515,488	100,000	57,500	457,988			
19	19	A1 -3bhh	1,780	23/Nov/17	1	1	1	-	-	58	1,450,700	834,153	100,000	57,500	776,653			
20	20	A1 -2bhh	1,100	21/Sep/17	1	1	1	-	-	65	896,500	582,725	100,000	65,000	517,725			
21	21	A1 -4bhh	1,780	20/Sep/17	1	1	1	-	-	65	1,450,700	942,955	100,000	65,000	877,955			
22	22	A1 -2bhh	1,100	19/Sep/17	1	1	1	-	-	65	896,500	582,725	100,000	65,000	517,725			
23	23	A1 -2bhh	1,100	8/Nov/17	1	1	1	-	-	65	896,500	582,725	100,000	65,000	517,725			
24	24	A1 -4bhh	1,780	6/Aug/17	1	1	1	-	-	65	1,450,700	942,955	100,000	65,000	877,955			
25	25	A2 -2bhh	1,100	21/Sep/17	1	1	1	-	-	65	896,500	582,725	100,000	65,000	517,725			
26	26	A2 -2bhh	1,100	28/Sep/17	1	1	1	-	-	58	896,500	515,488	100,000	57,500	457,988			
27	27	A2 -2bhh	1,100	13/Oct/17	1	1	1	-	-	58	896,500	515,488	100,000	57,500	457,988			
28	28	A2 -2bhh	1,100	13/Oct/17	1	1	1	-	-	58	896,500	515,488	100,000	57,500	457,988			
29	29	A2 Mortg	-	-	-	-	-	-	-	-	-	-	-	-	-			
30	30	A2 Mortg	-	-	-	-	-	-	-	-	-	-	-	-	-			
31	31	A2 Mortg	-	-	-	-	-	-	-	-	-	-	-	-	-			
32	32	A2 Mortg	-	-	-	-	-	-	-	-	-	-	-	-	-			

33	33	A1 -2bhhk	1,100	26/Jul/18	1	-	-	-	-	12	896,500	107,580	100,000	12,000	95,580	
34	34	A1 -2bhhk	1,100	28/Nov/17	1	-	-	-	-	12	896,500	107,580	100,000	12,000	95,580	
35	35	A1 -2bhhk	1,100	25/Nov/17	1	-	-	-	-	12	896,500	107,580	100,000	12,000	95,580	
36	36	A1 -2bhhk	1,780	22/Nov/17	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
37	37	A1 -2bhhk	1,100	20/Nov/17	1	-	-	-	-	12	896,500	107,580	100,000	12,000	95,580	
38	38	A1 -2bhhk	1,780	18/Nov/17	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
39	39	A1 -3bhhk	1,780	17/Nov/17	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
40	40	A1 -2bhhk	1,100	14/Nov/17	1	-	-	-	-	12	896,500	107,580	100,000	12,000	95,580	
41	41	A2 -3bhhk	1,780	18/Oct/17	1	1	-	-	-	33	1,450,700	471,478	100,000	32,500	438,978	
42	42	A2 -3bhhk	1,780	18/Oct/17	1	1	-	-	-	38	1,450,700	544,013	100,000	37,500	506,513	
43	43	A2 -2bhhk	1,100	23/Oct/17	1	1	-	-	-	45	896,500	403,425	100,000	45,000	358,425	
44	44	A2 -4bhhk	1,780	25/Oct/17	1	1	-	-	-	38	1,450,700	544,013	100,000	37,500	506,513	
45	45	A2 -2bhhk	1,100	25/Oct/17	1	1	-	-	-	45	896,500	403,425	100,000	45,000	358,425	
46	46	A2 -2bhhk	1,100	8/Nov/17	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
47	47	A2 -4bhhk	1,780	12/Nov/17	1	-	-	-	-	16	1,450,700	232,112	100,000	16,000	216,112	
48	48	A2 -2bhhk	1,100	12/Nov/17	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
49	49	A2 -3bhhk	1,780	13/Nov/17	1	-	-	-	-	16	1,450,700	232,112	100,000	16,000	216,112	
50	50	A1 -2bhhk	1,100	30/Jan/18	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
51	51	A1 -2bhhk	1,100	19/Dec/17	1	-	-	-	-	20	896,500	179,300	100,000	20,000	159,300	
52	52	A1 -2bhhk	1,100	23/Dec/17	1	-	-	-	-	20	896,500	179,300	100,000	20,000	159,300	
53	53	A1 -2bhhk	1,100	26/Dec/17	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
54	54	A1 -3bhhk	1,780	26/Dec/17	1	-	-	-	-	16	1,450,700	232,112	100,000	16,000	216,112	
55	55	A1 -3bhhk	1,780	8/Jan/18	1	-	-	-	-	20	1,450,700	290,140	100,000	20,000	270,140	
56	56	A1 -3bhhk	1,780	18/Jan/18	1	1	-	-	-	39	1,450,700	562,146	100,000	38,750	523,396	
57	57	A1 -3bhhk	1,780	19/Jan/18	1	1	-	-	-	39	1,450,700	562,146	100,000	38,750	523,396	
58	58	A1 -2bhhk	1,100	22/Jan/18	1	1	-	-	-	45	896,500	403,425	100,000	45,000	358,425	
59	59	A1 -3bhhk	1,780	13/May/18	1	1	-	-	-	45	1,450,700	652,815	100,000	45,000	607,815	
60	60	A2 -3bhhk	1,780	22/Aug/18	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
61	61	A2 -3bhhk	1,780	20/Jun/18	1	-	-	-	-	16	1,450,700	232,112	100,000	16,000	216,112	
62	62	A2 -2bhhk	1,100	19/Jun/18	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
63	63	A2 -2bhhk	1,100	15/Apr/18	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
64	64	A2 -2bhhk	1,100	18/Jun/18	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
65	65	A2 -2bhhk	1,100	7/Jul/18	1	-	-	-	-	16	896,500	143,440	100,000	16,000	127,440	
66	66	A2 -3bhhk	1,780	7/Jul/18	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
67	67	A2 -3bhhk	1,780	4/Oct/18	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
68	68	A2 -3bhhk	1,780	6/Oct/18	1	-	-	-	-	12	1,450,700	174,084	100,000	12,000	162,084	
69	Off-Buil	Off-Buil	1,850	-	1	1	1	0	-	75	1,507,750	1,130,813	100,000	75,000	1,055,813	
Total			17,440		14	14	14	12	6	3,043	72,184,550	32,571,027	6,500,000	3,043,250	29,527,777	
Note: Send report every Thursday.													GST for work completed		5,315,000	
											A	Amount paid to contractor				40,713,287
											B	Less: Advance paid				6,500,000
											C	Balance payable to contractor				629,490