

PMN

Paramount Avenues				1	05-06-18	8	24-07-18	15	11-09-18	22	30-10-18		
Schedule of Work				2	12-06-18	9	31-07-18	16	18-09-18	23	06-11-18		
Prepared by: Soham				3	19-06-18	10	07-08-18	17	25-09-18	24	13-11-18		
Date : 29-5-18				4	26-06-18	11	14-08-18	18	02-10-18	25	20-11-18		
				5	03-07-18	12	21-08-18	19	09-10-18	26	27-11-18		
				6	10-07-18	13	28-08-18	20	16-10-18	27	04-12-18		
				7	17-07-18	14	04-09-18	21	23-10-18	28	11-12-18		

Flat No	Bedrooms	Engg.	Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status	Bal due	Remarks	Rescheduled	Levy penal on PM & Engg.
619	2 BHK	Rahul	Civil work	NA	NA	20-Mar-18	4-Sep-18	Sold			Yes	Yes
620	2 BHK	Rahul	Civil work	NA	NA	20-Mar-18	4-Sep-18	Sold			Yes	Yes
621	2 BHK	Rahul	Civil work	NA	NA	20-Mar-18	4-Sep-18	Sold			Yes	Yes
715	3 BHK	Rahul	RCC	NA	NA	3-Apr-18	18-Sep-18	Sold		INVESTOR	Yes	Yes
716	1 BHK	Rahul	RCC	NA	NA	3-Apr-18	18-Sep-18	Sold		INVESTOR	Yes	Yes
719	2 BHK	Rahul	RCC	NA	NA	3-Apr-18	18-Sep-18	Sold			Yes	Yes
720	2 BHK	Rahul	RCC	NA	NA	3-Apr-18	18-Sep-18	Sold			Yes	Yes
721	2 BHK	Rahul	RCC	NA	NA	3-Apr-18	18-Sep-18	Sold			Yes	Yes
815	3 BHK	Rahul	RCC	NA	NA	17-Apr-18	16-Oct-18	Sold			Yes	Yes
816	1 BHK	Rahul	RCC	NA	NA	17-Apr-18	16-Oct-18	Sold		investor	Yes	Yes
819	2 BHK	Rahul	RCC	NA	NA	17-Apr-18	16-Oct-18	Sold			Yes	Yes
820	2 BHK	Rahul	RCC	NA	NA	17-Apr-18	NA	Vacant			No	No
821	2 BHK	Rahul	RCC	NA	NA	17-Apr-18	NA	Vacant			No	No
									-			
Note: External plastering to be completed by 1-5-18												

Paramount Avenues			1	05-06-18	8	24-07-18	15	11-09-18	22	30-10-18		
Schedule of Work			2	12-06-18	9	31-07-18	16	18-09-18	23	06-11-18		
Prepared by: Soham			3	19-06-18	10	07-08-18	17	25-09-18	24	13-11-18		
Date : 29-5-18			4	26-06-18	11	14-08-18	18	02-10-18	25	20-11-18		
			5	03-07-18	12	21-08-18	19	09-10-18	26	27-11-18		
			6	10-07-18	13	28-08-18	20	16-10-18	27	04-12-18		
			7	17-07-18	14	04-09-18	21	23-10-18	28	11-12-18		
Flat No	Bedrooms	Engg.	Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status	Bal due	Remarks	Rescheduled	Levy per on PM & Engg.
122	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged		investor	No	No
123	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
124	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
125	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
126	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged		investor	No	No
127	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
128	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
222	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
223	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
224	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
225	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
226	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged			No	No
227	2 BHK	Srikanth	Civil Work	NA	NA	NA	NA	Motaged		INVESTOR	No	No
228	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
322	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
323	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
324	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
325	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
326	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
327	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
328	2 BHK	Srikanth	Civil Work	NA	NA	NA	26-Jun-18	Sold			Yes	Yes
422	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes
423	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes
424	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes
425	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes
426	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes
427	2 BHK	Srikanth	Civil Work	NA	NA	NA	10-Jul-18	Sold			Yes	Yes

