

**aruna@modiproperties.com**

---

**From:** "Soham Modi" <sohammodi@modiproperties.com>  
**Date:** 16-05-2018 4:55 PM  
**To:** "Aruna P.A." <aruna@modiproperties.com>  
**Attach:** Schedule of work PMR II 16-05-18 ver102 (1).xlsx  
**Subject:** Fw: Corrected Schedule of PMR II as on 16.05.18 for C and D Block

Print

Regards,  
Soham Modi

---

**From:** pmr@modiproperties.com  
**Sent:** 16 May 2018 3:45 pm  
**To:** ashaya@modiproperties.com  
**Reply to:** pmr@modiproperties.com  
**Cc:** shirish@modiproperties.com; sohammodi@modiproperties.com; kprasad@modiproperties.com  
**Subject:** Corrected Schedule of PMR II as on 16.05.18 for C and D Block

Sir

Pls find the Corrected Schedule of PMR II as on 16.05.18 ( after Soham Sir Correction)

Regards,  
K Shirish Kumar  
Project Manager – Construction | [+919246824540](tel:+919246824540)  
**Don't just buy a flat / villa! Buy a great lifestyle!**  
**Affordable flats / villas in gated communities.**  
**Modi Properties Pvt. Ltd.**  
[5-4-187/ 3 & 4, M G Road, Sec'bad -03](tel:+91418773844) | [Ph:+91 40 6633 5](tel:+914066335)

Paramount Avenues								
Schedule of Work								
Prepared by:			Soham					
Date :			26-4-18					
Stage of work - Definition as per circular / QC check report								
Flat No	Bedrooms	Engg.	Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status

Paramount Avenues			
Guidelines for work - related to villa no 1 to 68			
Prepared by:	Soham		
Date :	26-4-18		
Date :			
Stage of work - Definition			Target in weeks
RCC - per slab			4
Civil work - Internal with plastering			8
Stage I			2
Stage II			4
Stage III			4
Stage IV			2
			12



Sl. No.	Bedrooms	Engg.	Present stage of work	Present date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status	Bal due	Remarks
515	3 BHK	Rahul	Stage III	NA	NA	NA	21-Jun-18	Sold		Investor
516	1 BHK	Rahul	Stage III	NA	NA	NA	21-Jun-18	Sold		
519	2 BHK	Rahul	Stage III	NA	NA	NA	21-Jun-18	Sold		
520	2 BHK	Rahul	Stage III	NA	NA	NA	21-Jun-18	Sold		
521	2 BHK	Rahul	Stage III	NA	NA	NA	21-Jun-18	Sold		Investor
615	3 BHK	Rahul	Stage III	NA	NA	NA	28-Jun-18	Sold		
616	1 BHK	Rahul	Stage III	NA	NA	NA	28-Jun-18	Sold		
619	2 BHK	Rahul	Stage III	NA	NA	NA	28-Jun-18	Sold		
620	2 BHK	Rahul	Stage III	NA	NA	NA	28-Jun-18	Sold		
621	2 BHK	Rahul	Stage III	NA	NA	NA	28-Jun-18	Sold		
715	3 BHK	Rahul	Stage III	NA	NA	NA	12-Jun-18	Sold		INVESTOR
716	1 BHK	Rahul	Stage III	NA	NA	NA	12-Jun-18	Sold		INVESTOR
719	2 BHK	Rahul	Stage III	NA	NA	NA	12-Jun-18	Sold		
720	2 BHK	Rahul	Stage III	NA	NA	NA	12-Jun-18	Sold		
721	2 BHK	Rahul	Stage III	NA	NA	NA	12-Jun-18	Sold		
815	3 BHK	Rahul	Stage III	NA	NA	NA	26-Jul-18	Sold		
816	1 BHK	Rahul	Stage III	NA	NA	NA	26-Jul-18	Sold		Investor
819	2 BHK	Rahul	Stage III	NA	NA	NA	26-Jul-18	Sold		
820	2 BHK	Rahul	Stage I	NA	NA	NA	XX	UnSold		
821	2 BHK	Rahul	Stage I	NA	NA	NA	XX	UnSold		
Internal plastering to be completed by 1-5-18										
up at Stage I Work										

Unit Avenues	27-09-18	04-10-18	11-10-18	18-10-18	25-10-18	01-11-18	08-11-18
1	03-05-18	8	21-06-18	15	09-08-18	22	
2	10-05-18	9	28-06-18	16	16-08-18	23	
3	17-05-18	10	05-07-18	17	23-08-18	24	
4	24-05-18	11	12-07-18	18	30-08-18	25	
5	31-05-18	12	19-07-18	19	06-09-18	26	
6	07-06-18	13	26-07-18	20	13-09-18	27	
7	14-06-18	14	02-08-18	21	20-09-18	28	
Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status	Bal due	Remarks
Engg.							
Bedrooms							
122	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
123	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
124	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
125	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
126	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
127	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
128	2 BHK	Srikanth	Stage III	NA	NA	17-May-18	Sold
222	2 BHK	Srikanth	Stage III	NA	NA	24-May-18	Sold
223	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
224	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
225	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
226	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
227	2 BHK	Srikanth	Stage I	NA	NA	XX	Motaged
228	2 BHK	Srikanth	Stage III	NA	NA	24-May-18	Sold
322	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
323	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
324	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
325	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
326	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
327	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
328	2 BHK	Srikanth	Stage III	NA	NA	31-May-18	Sold
422	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
423	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
424	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
425	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
426	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
427	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold
428	2 BHK	Srikanth	Stage III	NA	NA	14-Jun-18	Sold

of Work  
by: Soham

26-4-18

Sl. No	Bedrooms	Engg.	Present stage of work	Present scheduled date of completion	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage I to III	Status	Bal due	Remarks
522	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		
523	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		
524	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		INVESTOR
525	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		INVESTOR
526	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		
527	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		
528	2 BHK	Srikanth	Stage III	NA	NA	NA	14-Jun-18	Sold		
622	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
623	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		investor
624	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
625	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
626	2 BHK	Srikanth	Stage I	NA	NA	NA	28-Jun-18	Unsold		
627	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
628	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
629	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
722	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
723	2 BHK	Srikanth	Stage I	NA	NA	NA	28-Jun-18	Unsold		
724	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		investor
725	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
726	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
727	2 BHK	Srikanth	Stage III	NA	NA	NA	28-Jun-18	Sold		
728	2 BHK	Srikanth	Stage I	NA	NA	NA	28-Jun-18	Unsold		
822	2 BHK	Srikanth	Stage I	NA	NA	NA	XX	Unsold		
823	2 BHK	Srikanth	Stage I	NA	NA	NA	XX	Unsold		
824	2 BHK	Srikanth	Stage III	NA	NA	NA	19-Jul-18	Sold		
825	2 BHK	Srikanth	Stage I	NA	NA	NA	XX	Unsold		
826	2 BHK	Srikanth	Stage I	NA	NA	NA	XX	Unsold		
827	2 BHK	Srikanth	Stage III	NA	NA	NA	19-Jul-18	Sold		
828	2 BHK	Srikanth	Stage I	NA	NA	NA	XX	Unsold		
Internal plastering to be completed by 6-3-18										
Door works will be extended for False Ceiling will take time of 01 Week Extra										
ly Complete Stage I Work										