

Enclosures to Delivery Challan

GP No./Dt **GPTN051403133** **04/07/2014**

Job No : **L-H1392**

Consignee :

Self Delivery At :

VISTA HOMES,SY.NO : 193 TO 195,KUSHAIGUDA, HYDERABAD

S.No	Part No	Description	Qty	UOM	PKG/Value
BRACKET ASSEMBLY					
1	01-90-100-67-02-01	CAR GUIDE CLEAT 2	48	NOS	Case No. 13
2	01-90-E-001	CAR GUIDE CLEAT EXTENSION PLATE 1	24	NOS	Case No. 13
3	210 110 1276	M12 X 40 MM HEX HD BOLT	96	NOS	C.Box 12
4	210 500 1033	HEX. NUT M12 8.8 GRADE	96	NOS	C.Box 12
5	240 820 1016	M12 SPRING WASHER	96	NOS	C.Box 12
6	240 810 1091	PLAIN WASHER M12 13 ID X 30 OD X 3.0 MM IS 2016	192	NOS	C.Box 12
7	01-96-02-010	E SHIM FOR T GUIDE	24	NOS	C.Box 6/1-7
8	01-96-02-005	PACKING SHIM FOR 10MM T GUIDE	24	NOS	C.Box 6/1-7
9	01-96-01-005	PACKING SHIM FOR T GUIDE	24	NOS	C.Box 6/1-7
10	01-96-01-010	E SHIM FOR T GUIDE	48	NOS	C.Box 6/1-7
11	01-96-06-005	PACKING SHIM FOR CAR RAIL BRACKET	63	NOS	C.Box 6/1-7
12	01-96-06-010	PACKING SHIM	83	NOS	C.Box 6/1-7
13	01-95-02	CAR GUIDE CLIP	52	NOS	C.Box 12
14	210 110 1186	M12 X 30 MM HEX HD SCREW	52	NOS	C.Box 12
15	210 500 1033	HEX. NUT M12 8.8 GRADE	52	NOS	C.Box 12
16	240 810 1091	PLAIN WASHER M12 13 ID X 30 OD X 3.0 MM IS 2016	52	NOS	C.Box 12
17	240 820 1016	M12 SPRING WASHER	52	NOS	C.Box 12
18	01-95-01	CWT. GUIDE CLIP	60	NOS	C.Box 12
19	210 110 1177	M10 X 30 MM HEX HD. SCREW	60	NOS	C.Box 12
20	210 500 1032	HEX. NUT M10 8.8 GRADE	60	NOS	C.Box 12
21	240 810 1080	M10 PLAIN WASHER	60	NOS	C.Box 12
22	240 820 1014	M10 SPRING WASHER	60	NOS	C.Box 12
23	02-75-X-1RH-75-00	CWT. GUIDE BRACKET ASSY	12	NOS	Loose
24	02-75-X-1LH-75-00	CWT. GUIDE BRACKET ASSY	12	NOS	Loose
GUIDE ASSEMBLY					
25	03-02-756210-5000	GUIDE RAIL 5 MTR	6	NOS	Loose
26	03-02-756210-1000	GUIDE RAIL	2	NOS	Loose
27	03-03-756210-10	FISH PLATE	6	NOS	C.Box 6/1-7
28	210 110 1276	M12 X 40 MM HEX HD BOLT	48	NOS	C.Box 12
29	210 500 1033	HEX. NUT M12 8.8 GRADE	48	NOS	C.Box 12
30	240 820 1016	M12 SPRING WASHER	48	NOS	C.Box 12
31	03-02-505006-5000	GUIDE RAIL 5 MTR	6	NOS	Loose
32	03-02-505006-1000	GUIDE RAIL	2	NOS	Loose
33	03-03-505006	FISH PLATE	6	NOS	C.Box 6/1-7
34	210 110 1177	M10 X 30 MM HEX HD. SCREW	48	NOS	C.Box 12
35	210 500 1032	HEX. NUT M10 8.8 GRADE	48	NOS	C.Box 12
36	240 820 1014	M10 SPRING WASHER	48	NOS	C.Box 12
37	03-90-075-02-10-00-1000	CAR GUIDE BASE WITH CLEAT	1	NOS	Loose
38	03-90-000-04-10	SHIM FOR GUIDE BASE - 10 MM THICK	20	NOS	C.Box 6/1-7

3497

10854

08/07/14

MRD
23454

Enclosures to Delivery Challan

GP No./Dt **GPTN051403133** **04/07/2014**

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
GUIDE ASSEMBLY					
39	03-90-000-04-03	SHIM FOR GUIDE BASE - 3 MM THICK	8	NOS	C.Box 6 /1-7
40	03-92-050-02-10-00-1000	C.WT GUIDE BASE WITH CLEAT	1	NOS	Loose
DIVERTOR WHEEL ASSEMBLY					
41	05-01-320B-08-4-00	DIVERTOR WHEEL ASSY.	1	NOS	C.Box 34
42	800 011 2045	10 MM U-CLAMP WITH BOLT& LOCK NUTS	2	NOS	C.Box 12
COUNTER WEIGHT SLING ASSEMBLY					
43	07-30-00-4R-2800	C.WT SLING ASSY	1	NOS	Loose
44	07-90-25-685-06	C.WT. GUARD FIXING FRAME	1	NOS	Loose
45	07-90-21-18000-00	C.WT GUARD FIXING BRACKET	4	NOS	C.Box 6 /1-7
46	07-97-A-01-00	BUFFER SPRING TYPE A	1	NOS	Case No. 9
47	13-05-06-30-01-00	C. WT GUIDE SHOE	2	NOS	C.Box 6 /1-7
48	13-05-06-30-02-00	CWT SHOE ASSY	2	NOS	C.Box 6 /1-7
49	13-10-06-00	OIL TANK ASSY	2	NOS	C.Box 6 /1-7
50	07-98-20-01-555-08-00	EYE BOLT ASSY	4	NOS	C.Box 6 /1-7
51	07-93-02-00	TIE ROD ASSY TYPE 2 -LENGTH -2440 MM	2	NOS	Pipe 11
CAR SLING ASSEMBLY					
52	08-2-00-0-0-00-00-08-09-1	BOTTOM SAFETY CHANNEL ASSY	1	NOS	Loose
53	08-02-0-0-0-00-0-08-04-00	VERTICAL CHANNEL ASSY	2	NOS	Loose
54	08-2-0-0-0-00-3-08-00-00	INST.SAFETY GEAR WITH FAB GUIDE SHOE MOUNTING BRACKET ASSY	2	NOS	C.Box 6 /1-7
55	08-2-1-0-0-00-0-08-01-D-L	CROSS HEAD ASSY.WITH EQUALIZER CONSIST	1	NOS	Loose
56	08-0-0-0-0-00-0-08-03-112	BARRICADES ASSY	1	NOS	Loose
57	13-00-10-50-01-00	FABRICATED CAR GUIDE SHOE ASSY -TOP -10 MM	2	NOS	C.Box 6 /1-7
58	13-10-10-00	OIL TANK ASSY	2	NOS	C.Box 6 /1-7
59	07-97-A-01-00	BUFFER SPRING TYPE A	1	NOS	Case No. 9
60	11-30-800-CO	CAR SILL ANGLE	1	NOS	Loose
61	92-90-15-08-04-2-00	ROPE GATHERING CLIP FOR ROPE 4 NOS.DIA 8MM PITCH 15MM-ZIG ZAG TYPE	1	NOS	C.Box 6 /1-7
62	92-90-15-08-04-1-00	ROPE GATHERING CLIP FOR ROPE 4 NOS.DIA 8MM PITCH 15MM - STRAIGHT TYPE	1	NOS	C.Box 6 /1-7
63	12-01-03-LM-06-0810-00	CONNECTING ROD ASSEMBLY	1	NOS	Pipe 11
64	12-01-03-LM-20-01-00	LIMIT SWITCH WITH BRACKET ASSY	1	NOS	C.Box 16
65	12-01-03-LM-01-01-00	LEVER PLATE WITHOUT THIMBLE ASSY (FOR SHEET METAL CARSLING) (OSG IN STANDARD POSITION)	1	NOS	C.Box 16
66	12-01-03-LM-01-02-00	LEVER PLATE WITH THIMBLE ASSY (FOR SHEET METAL CARSLING) (OSG IN STANDARD POSITION)	1	NOS	C.Box 16
67	12-01-03-LM-10-2985-00	OPERATING ROD ASSY	2	NOS	Pipe 11
68	08-0-0-0-0-00-0-08-06-00	MLS RAMP ASSY	1	NOS	Loose
FASTNERS FOR CAR SLING					
69	210 110 1186	M12 X 30 MM HEX HD SCREW	65	NOS	C.Box 12
70	210 110 1177	M10 X 30 MM HEX HD. SCREW	5	NOS	C.Box 12
71	210 110 1174	M8X25 MM HEX HD.SCREW	10	NOS	C.Box 12
72	210 500 1033	HEX. NUT M12 8.8 GRADE	57	NOS	C.Box 12

10854

[Signature] 08/07/14

Enclosures to Delivery Challan

GP No./Dt **GPTN051403133** **04/07/2014**

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
FASTNERS FOR CAR SLING					
73	210 500 1032	HEX. NUT M10 8.8 GRADE	5	NOS	C.Box 12
74	210 500 1036	HEX. NUT M8 8.8 GRADE	10	NOS	C.Box 12
75	240 810 1091	PLAIN WASHER M12 13 ID X30 OD X3.0 MM IS 2016	57	NOS	C.Box 12
76	240 810 1080	M10 PLAIN WASHER	5	NOS	C.Box 12
77	240 810 1070	PLAIN WASHER M8 9 ID X17 OD X1.6 MM	10	NOS	C.Box 12
78	240 820 1016	M12 SPRING WASHER	57	NOS	C.Box 12
79	240 820 1014	M10 SPRING WASHER	5	NOS	C.Box 12
80	240 820 1012	M8 SPRING WASHER	10	NOS	C.Box 12
81	210 110 3007	HEX. HD SCREW M8 X50 MM 8.8 GRADE	8	NOS	C.Box 12
92	210 500 1036	HEX. NUT M8 8.8 GRADE	8	NOS	C.Box 12
83	240 810 1071	PLAIN WASHER M8 9.0 ID X28.0 OD X4.0 MM	8	NOS	C.Box 12
84	240 820 1012	M8 SPRING WASHER	8	NOS	C.Box 12
CAR DRIVE UNIT ASSEMBLY					
85	25-08-CO-1-15	RUBBER PAD -DOOR DRIVE	4	NOS	C.Box 12
86	25-08-CO-0-00	CAR DRIVE UNIT WITH MOTOR ASSY	1	NOS	C.Box 8
87	25-00-90-01-500	POD DRIVE UNIT FLAT	2	NOS	Pipe 11
CAR DOOR ASSEMBLY					
88	27-08-CO-14-00-C-H3-CS1	CAR DOOR ASSY. - RH. WITH COATED SHEET MUNSHELL GREY FINISH DR HT 2210 MM	1	NOS	C.Box 36
89	27-08-CO-13-00-C-H3-CS1	CAR DOOR ASSY. - LH. WITH COATED SHEET MUNSHELL GREY FINISH DR HT 2210 MM	1	NOS	C.Box 36
CAR DOOR ENTRANCE MATERIALS					
90	27-08-CO-09-02	MAIN SILL	1	NOS	C.Box 38 /1
91	27-08-CO-01-10-0	DOOR SLIPPER ASSEMBLY	4	NOS	C.Box 12
2	27-08-CO-10-11	EMERGENCY KEY (FOR POD) 27-08-CO-10-11	2	NOS	C.Box 12
93	28-08-CO-2-05	SILL CLAMPING BOLT	6	NOS	C.Box 12
94	27-08-CO-09-00-CR15PR	CAR TOE GUARD ASSY.	1	NOS	Loose
5	27-08-CO-09-03	TOE GUARD FIXING BRACKET	2	NOS	C.Box 6 /1-7
96	210 500 1032	HEX. NUT M10 8.8 GRADE	6	NOS	C.Box 12
97	240 820 1014	M10 SPRING WASHER	6	NOS	C.Box 12
98	240 810 1080	M10 PLAIN WASHER	6	NOS	C.Box 12
99	28-08-CO-2-07	SQUARE NUT M4	4	NOS	C.Box 12
100	210 190 1240	M4X6 MM PHILIP PAN HEAD SCREW	4	NOS	C.Box 12
101	210 110 3001	FLANGE SCREW M5 X10 SERRATED WHITE FINISH-TRIVALENT	4	NOS	C.Box 12
102	25-08-CO-1-19-0	M8 X80 C-SECTION BOLT ASSEMBLY 25-08-CO-1-19-0	4	NOS	C.Box 12
103	210 500 1036	HEX. NUT M8 8.8 GRADE	4	NOS	C.Box 12
104	240 820 1012	M8 SPRING WASHER	4	NOS	C.Box 12
105	240 810 1072	PLAIN WASHER M8 9.0 ID X40.0 OD X2.5 MM	4	NOS	C.Box 12
LANDING DOOR ASSEMBLY					
106	27-08-CO-13-00-L-H1-CS1	LANDING DOOR ASSY. - LH. WITH COATED SHEET MUNSHELL GREY FINISH DR HT 2010 MM	5	NOS	C.Box 38 /1-5
107	27-08-CO-16-00-L-H1-CS1	LANDING DOOR ASSY. - RH. WITH DELOCKING HOLE COATED SHEET MUNSHELL GREY FINISH DR HT 2010 MM	5	NOS	C.Box 38 /1-5

10854

[Signature] 08/07/14

Enclosures to Delivery Challan

GP No./Dt GPTN051403133 04/07/2014

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
VALANCE PLATE ASSEMBLY					
108	26-08-CO-0-00-DF-LD	VALANCE PLATE ASSY (LINEAR DRIVE) (DIRECT FIXING)	5	NOS	C.Box 35 /1-3
LANDING DOOR ENTRANCE MATERIAL					
109	28-08-CO-1-00-1FR-CS12	HORIZONTAL MEMBER ASSY.	5	NOS	C.Box 38 /1-5
110	28-08-CO-2-00-WOFB-F	BOTTOM MEMBER ASSY. WITHOUT FIXING BRACKET	5	NOS	Crate No. 39
111	28-08-CO-2-06-GH10NL	TOE GUARD FOR LANDING	5	NOS	Crate No. 39
112	28-08-CO-2-04	AUXILLARY SILL	5	NOS	Crate No. 40
113	27-08-CO-09-02	MAIN SILL	5	NOS	Crate No. 40
114	28-08-CO-3-00-EE-H1-CS	VERTICAL MEMBER ASSY - LH	5	NOS	C.Box 38 /1-5
115	28-08-CO-4-00-EE-H1-CS	VERTICAL MEMBER ASSY - RH.	5	NOS	C.Box 38 /1-5
LANDING DOOR MATERIAL					
116	28-08-CO-1-06	WALL MOUNTING BRACKET (FRAME)	30	NOS	C.Box 15
117	27-08-CO-11-00	DELOCKING ADAPTOR ASSEMBLY WITH RH KEY DIRECTION WASHER	5	NOS	C.Box 15
118	28-08-CO-2-07	SQUARE NUT M4	20	NOS	C.Box 15
119	210 190 1240	M4X6 MM PHILIP PAN HEAD SCREW	20	NOS	C.Box 15
120	27-08-CO-01-10-0	DOOR SLIPPER ASSEMBLY	20	NOS	C.Box 15
121	210 170 1042	CSK HD. SCREW M5 X 15 MM MS	15	NOS	C.Box 15
122	210 500 1029	HEX. NUT M5 8.8 GRADE	15	NOS	C.Box 15
123	210 110 3001	FLANGE SCREW M5 X 10 SERRATED WHITE FINISH-TRIVALENT	20	NOS	C.Box 15
124	240 820 1008	M5 SPRING WASHER	15	NOS	C.Box 15
125	240 810 1051	M5 PLAIN WASHER	15	NOS	C.Box 15
126	210 350 1050	GRIP EXP BOLT M10 X 100 MM WITH NUT, SPRING&PLATE WASHER	10	NOS	C.Box 15
127	210 110 3003	FLANGE SCREW M6 X 20 SERRATED WHITE FINISH -TRIVALENT	20	NOS	C.Box 15
128	210 500 2001	M6 FLANGE NUT	20	NOS	C.Box 15
129	28-08-CO-2-05	SILL CLAMPING BOLT	30	NOS	C.Box 15
130	210 500 1032	HEX. NUT M10 8.8 GRADE	30	NOS	C.Box 15
131	240 820 1014	M10 SPRING WASHER	30	NOS	C.Box 15
132	240 810 1080	M10 PLAIN WASHER	30	NOS	C.Box 15
133	28-08-CO-2-08	WALL MOUNTING BRACKET (BOTTOM)	20	NOS	C.Box 15
134	28-08-CO-2-09-0	FIXED BRACKET ASSY	20	NOS	C.Box 6 /1-7
135	210 350 1051	GRIP EXP BOLT M12X150MM WITH NUT, SPRING&PLATE WASHER	40	NOS	C.Box 15
136	210 110 1174	M8X25 MM HEX. HD.SCREW	40	NOS	C.Box 15
137	210 500 1036	HEX. NUT M8 8.8 GRADE	40	NOS	C.Box 15
138	240 820 1012	M8 SPRING WASHER	40	NOS	C.Box 15
139	240 810 1071	PLAIN WASHER M8 9.0 ID X 28.0 OD X 4.0 MM	40	NOS	C.Box 15
140	240 810 1070	PLAIN WASHER M8 9 ID X 17 OD X 1.6 MM	40	NOS	C.Box 15
PUSH BOX ASSEMBLY					
141	40-11-M-02-10-POD-00	CAR PUSH BOX ASSY	1	NOS	On C.Panel
142	48-1-52-CS-10-00-00	10AMCB ASSY	1	NOS	C.Box 5
143	48-0-PTSW-00-00	IP65 PIT SWITCH ASSY.	2	NOS	C.Box 5

10854

[Handwritten Signature]
08/07/14

Johnson Lifts Private Limited

PLOT NO.B-31 PART TIE BALANAGAR BALANAGAR HYDERABAD 500037

Page 5 of 7

Enclosures to Delivery Challan

GP No./Dt GPTN051403133 04/07/2014

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
PUSH BOX ASSEMBLY					
144	80-SLPOD-16-00	CAR TOP PROCESSOR	1	NOS	C.Box 5
145	45-1S-10-8G-DC-00	LANDING PUSH BOX ASSY	5	NOS	C.Box 5
146	45-3S-10-00	LANDING PUSH BOX 5G	1	NOS	C.Box 5
147	48-0-PTSW-00-00	IP65 PIT SWITCH ASSY.	1	NOS	C.Box 5
148	48-0-15012050-00	AC ALARM /CAR BOTTOM LIGHT BOX	1	NOS	C.Box 5
149	67-04-350-01-00	MAGNETIC REED SWITCH MOUNTING BRACKET ASSY (SUITABLE FOR INST.SAFETY) VERTICAL GAP 130&150MM	2	NOS	C.Box 5
150	48-1-15012050-POD-00	LANDING JUNCTION BOX WITH DIN35 RAIL FOR POD/SEMI-POD	5	NOS	C.Box 5
151	48-1-36025060-P-00	CAR TOP JUNCTION BOX ASSY	1	NOS	C.Box 5
152	48-1-33510075-00	CAR TOP MAINTANENCE BOX ASSY	1	NOS	C.Box 5
COVER ASSEMBLY					
153	420 700 1006	V3F FOR DOOR DRIVE UNIT	1	NOS	C.Box 10
154	40-1S-05-00	CAR PUSH BOX COVER	1	NOS	C.Box 10
155	45-3S-14-00-HL	DC SIREN COVER	1	NOS	C.Box 10
156	210 170 1790	CSK HD. ALLEN SCREW M4 X30 MM IS 6761 S.S.	20	NOS	C.Box 10
157	45-1S1-15-DN-00	POD LANDING COVER SB WITH DPI	1	NOS	C.Box 10
158	45-1S1-15-UP-00	POD LANDING COVER SB WITH DPI	1	NOS	C.Box 10
159	45-1S1-16-00	POD LANDING COVER DB WITH DPI	3	NOS	C.Box 10
160	290 300 1009	MAGNET - MODEL Y30 - SIZE 40 X25 X6 MM	20	NOS	C.Box 10
161	020 000 1867	RECTANGLE BISTABLE MAGNETIC SENSOR	1	NOS	C.Box 10
162	HML-00-00-00-00-0-0-1-00	MONOSTABLE REED SWITCH HARNESS WIRING	2	NOS	C.Box 10
163	59-NP-SS-P06-00	NAME PLATE ASSY.	1	NOS	C.Box 10
164	67-03-MRLS-SG-01-00	MAGNETIC REED SWITCH LEVELLING SENSOR ASSY FOR SG PROCESSOR	1	NOS	C.Box 10
165	60-90-02	RAMP FIXING SIDE BRACKET60-90-02	2	NOS	C.Box 10
166	210 150 1044	CHEASE HD. SCREW M4 X20 MM IS 1366	2	NOS	C.Box 10
167	210 500 1028	HEX NUT M4 8.8 GRADE	2	NOS	C.Box 10
168	240 810 1051	M5 PLAIN WASHER	2	NOS	C.Box 10
CAR BODY ASSEMBLY					
169	51-10-1-02-P06-01-1-0-WC	CARBODY ASSEMBLY	1	NOS	C.Box 32 /1-5
170	59-90-60-150-01-00	STEADY CLAMP ASSY	2	NOS	C.Box 6 /1-7
171	08-N-2-0-0-0-00-0-08-08-1	PLATFORM ASSY	1	NOS	Loose
172	59-HR-01-ST-1000-2-01	HANDRAIL	1	NOS	Pipe 11
173	59-90-50-FDA-01-2	FAN DIFFUSER-MUNSHELL GREY	1	NOS	C.Box 42
174	210 220 1105	SELF TAP SCREW PAN HEAD NO.8 X25 MM	4	NOS	C.Box 12
175	56-4-FC-1-RF-S-1120-820-	FALSE CEILING	1	NOS	C.Box 33
FASTNERS FOR CAR BODY					
176	210 110 3003	FLANGE SCREW M6 X20 SERRATED WHITE FINISH -TRIVALENT	110	NOS	C.Box 12
177	210 500 2001	M6 FLANGE NUT	110	NOS	C.Box 12
178	210 110 3003	FLANGE SCREW M6 X20 SERRATED WHITE FINISH -TRIVALENT	26	NOS	C.Box 12
179	210 500 2001	M6 FLANGE NUT	26	NOS	C.Box 12

Notification No. 18/2012 dated 17/03/2012

3497

10854

[Signature] 08/09/14

Enclosures to Delivery Challan

GP No./Dt GPTN051403133 04/07/2014

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
SWITCH ASSEMBLY					
180	90-50-00-00	MAIN LIMIT SWITCH ASSY NC TYPE	8	NOS	C.Box 6/1-7
181	90-50-08-00-T8	MLS BRACKET ASSEMBLY	8	NOS	C.Box 6/1-7
WINDING UNIT ASSEMBLY					
182	70-M0003-U500-ST-00	U500 STOOL FASTENERS	1	NOS	Case No. 1
183	70-G05-40-320-4-08-04-15	WINDING UNIT ASSY	1	NOS	Case No. 1/2-3
184	70-90-ST-05-15-00-L	STOOL ASSLY RH - U5004HP-1500RPM (70-90-ST-05-15-00-L REV D)	1	NOS	Loose
CONTROLLER ASSEMBLY					
185	80-05-2-3-01-0-1-04-1-1-1	CONTROLLER ASSY	1	NOS	Crate No. 31
186	80-99-1-01-ST-00	STOOL FOR SMALL CONTROLLER	1	NOS	Loose
187	210 350 1050	GRIP EXP BOLT M10 X 100 MM WITH NUT, SPRING&PLATE WASHER	4	NOS	C.Box 12
188	210 110 1186	M12 X 30 MM HEX HD SCREW	4	NOS	C.Box 12
189	210 500 1033	HEX NUT M12 8.8 GRADE	4	NOS	C.Box 12
190	240 820 1016	M12 SPRING WASHER	4	NOS	C.Box 12
191	240 810 1090	M12 PLAIN WASHER	4	NOS	C.Box 12
O.S.G ASSEMBLY					
192	85-00-00-06-00-BP-00	O.S.G ASSEMBLY WITHOUT LIMIT SWITCH	1	NOS	C.Box 4
193	85-16-00	OSG GUARD	1	NOS	C.Box 4
194	85-30-00-01-00	OSG TENSION WEIGHT ASSY.FOR INST SAFETY	1	NOS	Case No. 7
MISCELLANEOUS					
195	99-010-00	TRUNKING BOX	10	NOS	Loose
196	210 500 1029	HEX NUT M5 8.8 GRADE	84	NOS	C.Box 12
197	240 810 1051	M5 PLAIN WASHER	42	NOS	C.Box 12
198	240 810 1062	PLAIN WASHER M6 6 ID X 25 OD X 1MM G.I.	60	NOS	C.Box 12
199	240 820 1008	M5 SPRING WASHER	42	NOS	C.Box 12
200	240 820 1010	SPRING WASHER M 6 IS 6375	30	NOS	C.Box 12
201	99-011-00	TRUNKING BOX COVER	10	NOS	Loose
202	210 110 1405	M6X30 MM HEX HD. SCREW	10	NOS	C.Box 12
203	210 500 1035	HEX NUT M6 8.8 GRADE	10	NOS	C.Box 12
204	210 150 1056	CHEASE HD. SCREW M5 X 65 MM IS 1366	42	NOS	C.Box 12
205	240 810 1061	PLAIN WASHER M6 6.6 ID X 16 OD X 1.6 MM IS 2016	10	NOS	C.Box 12
206	210 510 1015	SQUARE NUT M6 MS IS-2585	60	NOS	C.Box 12
207	210 200 1341	ROUND HEAD SCREW M6 X 25 MM G.I.	30	NOS	C.Box 12
208	01-96-06-010	PACKING SHIM	16	NOS	C.Box 6/1-7
209	99-15-12-150-00	RACK BOLT ASSY	4	NOS	C.Box 6/1-7
210	99-080-10	COPPER EARTH BAR 99-080-10	1	NOS	C.Box 12
211	210 110 3003	FLANGE SCREW M6 X 20 SERRATED WHITE FINISH -TRIVALENT	10	NOS	C.Box 12
212	210 500 2001	M6 FLANGE NUT	10	NOS	C.Box 12
213	400 701 1021	CABLE SOCKET 10 Sq.mm	20	NOS	C.Box 12

Notification No. 18/2012 dated 17/03/2012

10854

[Signature] 08/07/14

Enclosures to Delivery Challan

GP No./Dt GPTN051403133 04/07/2014

Job No : L-H1392

S.No	Part No	Description	Qty	UOM	PKG/Value
FILLER WEIGHT					
214	07-99-685-18	FILLER WEIGHT C I - 18 KGS	2	NOS	Loose
215	07-99-685-27	FILLER WEIGHT 27 KGS	17	NOS	Loose
216	07-99-685-15-M	FILLER WEIGHT 15 KG. M. O	17	NOS	Loose

Value of the above materials as per our D.C.Encl.No.FDTN051403133 1 to 7 Rs. 362176

0/0

Notification No. 18/2012 dated 17/03/2012

10854

08/07/14

To,
M.D.
murthy@modiproperties.com

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
Date: 07 June 2014 11:36
To: "Gaurang Mody" <gaurang@modiproperties.com>
Cc: "purchase" <purchase@modiproperties.com>; <murthy@modiproperties.com>
Attach: Vista Homes.pdf
Subject: Material Advice for release of further payment for Club House lift of Vista Homes.

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

Ref: Your Order no. 21928 / 34357 Dt : 15.01.2014

With reference to above subject, we are pleased to inform you that we taken up the lift of club house of Vista Homes for Manufacture. We have informed our factory accordingly and they have allotted a slot in the manufacturing process.

Please release the further payment of **Rs. 5,01,500=00 (Rupees Five Lakhs One thousand five hundred Only)** for the lift as per the attached Proforma Invoice. Once the payment is received, it will take us 60 days to deliver the materials. The above is as per mutually agreed terms.

Regards,
Rajeshwar Rao.

Please advice.

T.D. Murthy
7/6/14.

Head Office: 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsltd.com Website www.johnsonliftsltd.com



years of taking you higher

VISTA HOMES
5-4-187/3 & 4,
II floor, M.G.Road,
Secunderabad
500003.

TIN NO.: 284301-49948.
PAN NO.: AAACJ0838Q

DATE : 07/06/2014
Job No. L-H1392

INVOICE NO. : PROFORMA

Ref : Your order no : 21928 / 34357 Dt : 15.01.2014.

Description	Qty	Amount (In rupees)
Supply and Installation of 1 No 6 passenger Enduronic lift	1	8,27,000=00
TOTAL		8,27,000=00
Now claimed 70% against material ready advice		5,78,900=00
Less advance received		77,400=00
Balance to be received		5,01,500=00

Rupees five lakhs one thousand and five hundred only.

For JOHNSON LIFTS PVT LTD.

Authorised Signatory

Johnson Lifts Pvt Ltd
Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsLtd.com Website www.johnsonliftsLtd.com

L-G6264-65



Date: 28/03/2014

To,
VISTA HOMES,
5-4-187/3 & 4, 2nd FLOOR,
MG ROAD, SECUNDERABAD
PIN CODE - 500003.0

I - Block

Dear Sir,

Sub: Supply and Erection of 2 No(s) " JOHNSON " 6 persons (408 Kgs) ENDURONIC Lifts(s) for your Building at: SY NO: 193 TO 195 KUSHAIGUDA, HYDERABAD.

With reference to the above, this is to inform that 2 No (408 Kgs.) Passenger Lift material has been delivered on: 24/03/2014.

As per the terms of payment, we are to receive an amount of Rs.3,52,000=00(Rupees Three lakhs Fifty Two thousand only) towards 90% of the contract value.

We are furnishing below details of account with a request to release the payment immediately upon receipt of this letter and oblige.

PARTICULARS	DEBIT	CREDIT
CONTRACT VALUE OF THE LIFT IS RS. 17,60,000=00, JOB NO L-G6264- 65	17,60,000=00	
90% OF THE AMOUNT DUE AGAINST DELIVERY OF MATERIAL.	15,84,000=00	
BY ADVANCE RECEIVED THROUGH CH NO:000941, DT. 02/12/2013, HDFC BANK MADIMAXSION, SECUNDERABAD.		1,76,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001178 DT. 04/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		6,16,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001179 DT. 08/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		3,08,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001180 DT. 15/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		1,32,000=00
TOTAL RECEIVED		12,32,000=00
AMOUNT DUE		3,52,000=00

Thanking You.
For Johnson Lifts Pvt.Ltd.


AUTHORISED SIGNATORY.

Johnson Lifts Pvt Ltd
Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsLtd.com

Request for payment (Promotion and Purchase)

Division	☒ Purchase	☐ Promotion	☐ Other
Pay to	Johnson Lifts Pvt. Ltd.		
Towards	Completed erection work of Lifts at Club House		
Descirpition	Vide W.O. no: 21928, dtd: 15/01/10		
Amount	Rs. 41,350/-		
Type of payment	☐ Advance	☐ Part Payment	☒ Balance Payment
Pay from company	Vista Homes	Pay from Project	—
Payment to be divided	—	Yes	No
Remarks:	5% Value of W.O.		
Prepared by	T.D. Mpxlly	Sign	(Signature)
Approved by		Sign	(Signature)

APPROVED BY
 15/01/2014
 SUDHAM MODI
 MANAGING DIRECTOR

murthy@modiproperties.com

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
Date: 02 December 2014 13:31
To: "purchase" <purchase@modiproperties.com>
Cc: <vista@modiproperties.com>; <murthy@modiproperties.com>
Attach: VISTA HOMES (CLUB HOUSE).pdf
Subject: Release of Further payment due after erection and before testing of the lift, Job No.s : L-H1392,
Customer Name : Vista Homes (Club House)

Ref : Your work order no : 21928/34357 Dt : 15/01/2013

Kind Attn.: Mr. Hari Babu / Mr. Murthy.

Dear Sir,

With reference to the above subject, we wish to inform you that we have completed the erection of the Club House lift and it is getting ready for testing. We now request you to release the further payment of **Rs.41,350 =00 (Rupees Forty One Thousand Three hundred & Fifty Only)** to cover 95% of the contract value after erection and before testing of the lift as per the terms agreed.

Please find attached our letter for release of the above said further payment.

Regards,
R.V.Rajeshwar Rao.

T.D. Murthy
21/12/14.

21/12/14

02-12-2014

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsltd.com Website www.johnsonliftsltd.com



L-H1392

Date: 02/12/2014

To,
VISTA HOMES
5-4-187/3 & 4, 2ND FLOOR,
M G ROAD,
SECUNDERABAD - 500003.

Dear Sir,

Sub: Supply and Erection of 1 No " JOHNSON " 6 persons (408 Kgs) Electric ENDURONIC Lift for your Building at: VISTA HOMES (CLUB HOUSE), SY.NO : 193 TO 195, KUSHAIGUDA, HYDERABAD.

With reference to the above, this is to inform that 1 No (408 Kgs.) Passenger Lift erection has been completed and ready for testing.

As per the terms of payment, we are to receive an amount of Rs.41,350=00 (Rupees Fourty One Thousand Three hundred & Fifty Only) towards 95% of the contract value to take up the testing of the lift.

We are furnishing below details of account with a request to release the payment on receipt of this letter and oblige.

PARTICULARS	DEBIT	CREDIT
CONTRACT VALUE OF THE LIFT IS RS.8,27,000=00 JOB NO L-H1392	8,27,000=00	
95% OF THE AMOUNT DUE AFTER ERECTION, BEFORE TESTING OF THE LIFT	7,85,650=00	
BY ADVANCE RECEIVED THROUGH CH NO : 001508 dt 23.01.14, HDFC BANK, R.P.ROAD, SECUNDERABAD.		77,400=00
BY FURTHER PAYMENT RECEIVED THROUGH CH NO : 003108 dt 14.06.2014 , HDFC BANK, R.P.ROAD, SECUNDERABAD.		4,64,400=00
BY FURTHER PAYMENT RECEIVED THROUGH CH NO :003583 dt 04/08/2014, HDFC BANK, R.P.ROAD, SECUNDERABAD.		2,02,500=00
TOTAL RECEIVED		7,44,300=00
AMOUNT DUE		41,350=00

Thanking You.
For Johnson Lifts Pvt.Ltd.

AUTHORISED SIGNATORY.

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

Work Order

Page(s) 1 Of 1

19-03-2014 4:35:16 PM

Original / Office Copy / Purchase Div. Copy

From Company : **Vista Homes**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

T I N No. : 28292192903

Supplier Details

Johnson Lifts Private Limited

Near Andhra Bank, Plot No. 31, Bala Nagar, Hyderabad - 500 037.

23073881/82

23355894

9391010323/9391009191

Doc No	21928	34357
Doc Date	15-01-2014	
Quote No	JL/52/00007/C00	
Quote Date	15-01-2014	
SupplyType	Supply And Installation	

Kind Attn : Mr. R.V. Rajeshwar Rao/Mr. Alok Gupta

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	VAT%	Amount
1 5032 - Equipment - machinery - Lift -Auto - 6 Passengers - nos 0.66 mps, MS precoated, grey, G + 4 Floors	1.00	827000.00	0.00	0.00	827000.00
Total Order Value . . .					827000.00

Rupees : Eight Lakh(s) Twenty Seven Thousand Only.

Terms and Conditions :-

Specification / Brand	All items shall be "Enduronic" model, 5stops, Simplex control as per quote.
Payment Terms	10% advance, 60% on receipt of material ready advice, 20% before erection, 5% after erection & balance 5% on commising.
Tax	All taxes included in above price.
Delivery Date	On or before 31/03/2014 - Club House.
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: Security 32587480, Admin: 9246595996
Penalty For Delay	Nil
Transportation Cost	Included in the above price.
Warranty	One year on site warranty incl. of parts & labour.
Advance Paid	Rs. 77,400/- vide chq.no. 001508, dtd. 15/01/14 of HDFC Bank.
Other Terms	AMC Rs. 34,790/- (Rs. 30,960/- + 12.36% Sev.tax) lift per annum after the warranty period of one year, with an increase of 5% every year and shall be valid for 5 years after warranty period. Subject to revision of ser.tax.
Completion Date	On or before 01/06/2014.
Measurment	Nil
Security	You shall be responsible for your material at our site against theft or damage. Lockable rooms shall be provided. Lock & Keys in your custody.

For **Vista Homes**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Johnson Lifts Private Limited**

Name : _____

Date : __/__/__

murthy@modiproperties.com

From: "Vista Homes" <vista@modiproperties.com>
Date: 02 December 2014 16:03
To: "Purchase" <purchase@modiproperties.com>
Cc: "Prabhakar P" <prabhakar@modiproperties.com>; <haribabu@modiproperties.com>; <murthy@modiproperties.com>
Subject: regarding club house lift erection work completed.

Sir,

Club house lift erection work completed please start the lift testing work.

Note: This is for your kind information.

Regards,

Madhu
Vista homes.

02-12-2014

Date: 13/03/2014

L-G6262-63

To,
VISTA HOMES,
5-4-187/3 & 4, 2nd FLOOR,
MG ROAD, SECUNDERABAD
PIN CODE - 500003.

A - Block

Dear Sir,

Sub: Supply and Erection of 2 No(s) " JOHNSON " 6 persons (408 Kgs) ENDURONIC Lifts(s) for your Building at: SY NO: 193 TO 195 KUSHAIGUDA, HYDERABAD.

With reference to the above, this is to inform that 2 No (408 Kgs.) Passenger Lift material has been delivered on: **10/03/2014**

As per the terms of payment, we are to receive an amount of **Rs.3,52,000=00**(Rupees Three lakhs Fifty Two thousand only) towards 90% of the contract value.

We are furnishing below details of account with a request to release the payment immediately upon receipt of this letter and oblige.

PARTICULARS	DEBIT	CREDIT
CONTRACT VALUE OF THE LIFT IS RS. 17,60,000=00, JOB NO L-G6262 - 63	17,60,000=00	
90% OF THE AMOUNT DUE AGAINST DELIVERY OF MATERIAL.	15,84,000=00	
BY ADVANCE RECEIVED THROUGH CH NO:000940, DT. 02/12/2013, HDFC BANK MADIMAXSION, SECUNDERABAD.		1,76,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001177 DT. 04/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		6,16,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001179 DT. 08/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		3,08,000=00
BY FURTHER RECEIVED THROUGH CH NO: 001180 DT. 15/02/2014. HDFC BANK SD ROAD, SECUNDERABAD.		1,32,000=00
TOTAL RECEIVED		12,32,000=00
AMOUNT DUE		3,52,000=00

Thanking You.

For Johnson Lifts Pvt.Ltd.

DR Seetha
AUTHORISED SIGNATORY.

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

hyderabad

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
Date: Tuesday, April 29, 2014 12:25 PM
To: <gmg@modiproperties.com>
Cc: "purchase" <purchase@modiproperties.com>; <vista@modiproperties.com>
Subject: Fw: Pending points at your site for Job No: L-G6262 & 63, L-G6264 & 65, Vista Homes

Kind Attn.:Mr Gaurang Mody

Dear Sir,

With reference to below mail , the following are the pending points to be completed from your end in Block -A and Block -I, to take up the erection of the lifts.

Regards,

Rajeshwar Rao

----- Original Message -----

From: vandana@johnsonliftsltd.com
To: nagalaxmi@modiproperties.com
Cc: ESPD Department - Hyderabad
Sent: Thursday, April 10, 2014 11:01 AM
Subject: Pending points at your site for Job No: L-G6262 & 63, L-G6264 & 65, Vista Homes

Dear Sir,

This is reference to the above,our person Mr. Karunakar has visited your site on 10/04/2014 and found the following pending points at site to be completed to take up Erection.

The above pending points was informed to Mr. S. Raju, and his contact no: 9502266288

Job No: L-G6262-63 (Blocks "A")

1. Machine room white washing to be completed.
2. Machine room door (4'.0" wide) to be fixed,open outwards
3. Machine room 2 no louver type ventilators with glass to be fixed as per our gad (size 3'-0" X 2'-0").
4. Machine room steel ladder with handrails to be fixed (3'X0" width)
5. Machine room lifting hook/lifting beam to be provided as per our GAD.
6. Lift well entrance wall brick works, Lintal works & plastering at all floor landings to be completed
7. Lift well pit filling with water proofing to be completed as per GAD.(1600 Pit depth from finished floor level).
8. Scaffolding to be completed as per the sketch given by Johnson lifts.
9. Lift well white washing one coat to be completed.
10. Store room to be provided preferably at ground floor with lockable arrangement near the lift shaft.
11. mason and helper to be deputed with materials to complete the minor civil works, grouting of brackets, laying machine bed machine room flooring spring bed, pit

4/29/2014

flooring & ETC., in co-ordination with our erection crew,during the time time of erection.

Job No: L-G6264-65(Blocks "I")

1. Machine room white washing to be completed.
2. Machine room door (4'.0" wide) to be fixed,open outwards
3. Machine room 2 no louver type ventilators with glass to be fixed as per our gad (size 3'-0" X 2'-0").
4. Machine room steel ladder with handrails to be fixed (3'X0" width)
5. Machine room lifting hook/lifting beam to be provided as per our GAD.
6. Lift well entrance wall brick works, Lintal works & plastering at all floor landings to be completed
7. Lift well pit filling with water proofing to be completed as per GAD.(1600 Pit depth from finished floor level).
8. Scaffolding to be completed as per the sketch given by Johnson lifts.
9. Lift well white washing one coat to be completed.
10. Store room to be provided preferably at ground floor with lockable arrangement near the lift shaft.
11. mason and helper to be deputed with materials to complete the minor civil works, grouting of brackets, laying machine bed machine room flooring spring bed, pit flooring & ETC., in co-ordination with our erection crew,during the time time of erection.

Regards,
Ganesh.

Request for payment (Promotion and Purchase)

Division	☒ Purchase ☐ Promotion ☐ Other		
Pay to	Johnson Lift Private Limited		
Towards	Erection completed at 1 block		
Description	W.O. NO: 20823, dtd: 25/11/13.		
Amount	Rs. 88,000/-		
Type of payment	☐ Advance ☒ Part Payment ☐ Balance Payment ☐ Full Payment ☐ Other		
Pay from company	Vista Homes	Pay from Project	—
Payment to be divided	—	Yes	No
Remarks:	Erection work completed at 1 block. ✓		
	5% on W.O. Value		
Prepared by	H. S. B. S. S.	Sign	Date 20/12/14
Approved by		Sign	Date

murthy@modiproperties.com

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
Date: 20 August 2014 11:33
To: "Gaurang Mody" <gaurang@modiproperties.com>
Cc: "Modi" <gmg@modiproperties.com>; <vista@modiproperties.com>; "purchase" <purchase@modiproperties.com>; "MURTHY (MODI)" <murthy@modiproperties.com>
Attach: VISTA HOMES.pdf
Subject: Release of Further payment after erection, & before testing of the lifts Job No.s : L-G6264-65, Customer Name : Vista Homes

Ref: Your work order no : 20823 Dt : 25.11.2013.

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

With reference to the above subject, we wish to inform you that we have completed the erection of Block – I - 2 no.s. We now request you to release the further payment of **Rs.88,000=00 (Rupees Eighty Eight Thousand Only)** to cover 95% of the contract value as per the terms agreed for Block I Lifts.

In the Block – I the builder works have been completed as per our checklist for taking up the testing of the lifts.

Please find attached the letter for release of above said further payment, enable us to take up the testing of the lifts.

Regards,
R.V.Rajeshwar Rao.

From: hyderabad
Sent: Wednesday, July 09, 2014 12:22 PM
To: Gaurang Mody
Cc: Modi ; vista@modiproperties.com ; purchase
Subject: Release of Further payment against material delivery before start of erection, Job No.s : L-G6262-63, Customer Name : Vista Homes

Ref: Your work order no : 20641 Dt : 25.11.2013. & 20823 Dt : 25.11.2013.

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

With reference to the above subject, we wish to inform you that we have delivered the lift materials of Block –A- 2 no.s on 10.03.2014 and Block – I - 2 no.s on 24.03.2014. We now request you to release the further payment of **Rs. 3,52,000=00 (Rupees Three Lakhs Fifty Two Thousand Only)** to cover 90% of the contract value as per the terms agreed Block A Lifts.

In the Block – A the builder works have been completed as per our checklist for 2 lifts, for taking up the erection of the lifts. Now to take up the erection of the lifts, we have to receive the payment as mentioned above.

Please find attached the letter already sent for release of above said further payment.

Regards,
R.V.Rajeshwar Rao.

From: [hyderabad](#)

Sent: Saturday, May 03, 2014 3:40 PM

To: [Gaurang Mody](#)

Cc: [gmg@modiproperties.com](#) ; [purchase](#) ; [vista@modiproperties.com](#)

Subject: Release of Further payment against material delivery, Job No.s : L-G6262-65, Customer Name : Vista Homes

Ref : Your work order no : 20641 Dt : 25.11.2013. & 20823 Dt : 25.11.2013.

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

With reference to the above subject, we wish to inform you that we have delivered the lift materials of Block –A- 2 no.s on 10.03.2014 and Block – I -2 no.s on 24.03.2014. We now request you to release the further payment of **Rs. 7,04,000=00 (Rupees Seven Lakhs Four Thousand Only)** to cover 90% of the contract value as per the terms agreed.

In the Block –I the builder works have been completed as per our checklist for 2 lifts, for taking up the erection of the lifts. Now to take up the erection of the lifts, we have to receive the payment as mentioned above.

Please find attached the letters already sent for release of above said further payment.

Regards,
R.V.Rajeshwar Rao.

Request for payment (Promotion and Purchase)

Division	☒ Purchase ☐ Promotion ☐ Other		
Pay to	Johnson Lifts Pvt. Ltd.		
Towards	Erection of the lift.		
Description	W.O.no: 21928, add: 15/1/14.		
Amount	Rs. 2,02,500 ✓		
Type of payment	☐ Advance ☒ Part Payment ☐ Balance Payment ☐ Full Payment ☐ Other		
Pay from company	Vista Homes	Pay from Project	✓
Payment to be divided	—	Yes	No ✓
Remarks:	20% - <u>erecting</u>		
Prepared by	T.D. M. Paley	Sign	Date 28/7/14
Approved by		Sign	Date

APPROVED BY
28 JUL 2014
SOHAM MODI
MANAGING DIRECTOR

murthy@modiproperties.com

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
Date: 28 July 2014 11:22
To: "Modi" <gmg@modiproperties.com>
Cc: <vista@modiproperties.com>; "purchase" <purchase@modiproperties.com>;
<murthy@modiproperties.com>
Attach: Scan Copy.pdf
Subject: Re: Release of Further payment against material delivery before start of erection. Job No.s : L-H1392,
Customer Name : Vista Homes (Club House)

Ref : Your work order no : 21928/34357 Dt : 15/01/2013

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

With reference to the above subject, we wish to inform you that we have delivered the lift materials of Club House on 08/07/201. We now request you to release the further payment of **Rs.2,02,500 =00 (Rupees Two Lakhs Two Thousand five hundred Only)** to cover 90% of the contract value as per the terms agreed.

In the Club House the builder works are in progress and nearing to get completed as per our checklist, for taking up the erection of the lifts. Now to take up the erection of the lifts, we have to receive the payment as mentioned above.

Please find attached the letter already sent for release of above said further payment.

Regards,
R.V.Rajeshwar Rao.

28-07-2014

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600034
Phone 044 26152200 Email info@johnsonlifts.co.in Website www.johnsonlifts.co.in



years of taking you higher

L-H1392

Date:09.07.2014

To,
VISTA HOMES
5-4-187/3 & 4, 2ND FLOOR,
M G ROAD,
SECUNDERABAD - 500003.

Dear Sir,

Sub: Supply and Erection of 1 No " JOHNSON " 6 persons (408 Kgs) Electric ENDURONIC Lift for your Building at: VISTA HOMES, SY.NO : 193 TO 195, KUSHAIGUDA, HYDERABAD.

With reference to the above, this is to inform that 1 No (408 Kgs.) Passenger Lift materials has been delivered on 08.07.2014

As per the terms of payment, we are to receive an amount of Rs.2,02,500=00 (Rupees Two Lakhs Two Thousand Five hundred Only) towards 90% of the contract value.

We are furnishing below details of account with a request to release the payment on receipt of this letter and oblige.

PARTICULARS	DEBIT	CREDIT
CONTRACT VALUE OF THE LIFT IS RS.8,27,000=00, JOB NO L-H1392	8,27,000=00	
90% OF THE AMOUNT DUE AGAINST DELIVERY OF MATERIAL.	7,44,300=00	
BY ADVANCE RECEIVED THROUGH CH NO : 001508 dt 23.01.14 , HDFC BANK, R.P.ROAD, SECUNDERABAD.		77,400=00 ✓
BY FURTHER PAYMENT RECEIVED THROUGH CH NO : 003108 dt 14.06.2014 , HDFC BANK, R.P.ROAD, SECUNDERABAD.		4,64,400=00 ✓
TOTAL RECEIVED		5,41,800=00
AMOUNT DUE		2,02,500=00

Thanking You.
For Johnson Lifts Pvt.Ltd.


AUTHORISED SIGNATORY.

Johnson Lifts Pvt Ltd

Work Order

Page(s) 1 Of 1

19-03-2014 4:35:16 PM

Original / Office Copy / Purchase Div. Copy

From Company : **Vista Homes**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

T I N No. : 28292192903

Supplier Details

Johnson Lifts Private Limited

Near Andhra Bank, Plot No. 31, Bala Nagar, Hyderabad - 500 037.

23073881/82

23355894

9391010323/9391009191

Doc No	21928	34357
Doc Date	15-01-2014	
Quote No	JL/52/00007/C00	
Quote Date	15-01-2014	
SupplyType	Supply And Installation	

Kind Attn : Mr. R.V. Rajeshwar Rao/Mr. Alok Gupta

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	VAT%	Amount
1 5032 - Equipment - machinery - Lift -Auto - 6 Passengers - nos 0.66 mps, MS precoated, grey, G + 4 Floors	1.00	827000.00	0.00	0.00	827000.00
Total Order Value . . .					827000.00

Rupees : Eight Lakh(s) Twenty Seven Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be "Enduronic" model, 5stops, Simplex control as per quote

Payment Terms 10% advance, 60% on receipt of material ready advice, 20% before erection, 5% after erection & balance 5% on commising.

Tax All taxes included in above price.

Delivery Date On or before 31/03/2014 - Club House.

Delivery Location Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: Security 32587480, Admin: 9246595996

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty One year on site warranty incl. of parts & labour.

Advance Paid Rs. 77,400/- vide chq.no 001508, dtd 15/01/14 of HDFC Bank.

Other Terms AMC Rs. 34,790/- (Rs. 30,960/- + 12.36% Sev tax) lift per annum after the warranty period of one year, with an increase of 5% every year and shall be valid for 5 years after warranty period. Subject to revision of ser.tax.

Completion Date On or before 01/06/2014.

Measurement Nil

Security You shall be responsible for your material at our site against theft or damage. Lockable rooms shall be provided. Lock & Keys in your custody.

For **Vista Homes**

Authorised Signature

Name : _____


Accepted the above Terms And Conditions

For **Johnson Lifts Private Limited**

Name : _____

Date : ____/____/____

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsltd.com Website www.johnsonliftsltd.com



VISTA HOMES
5-4-187/3 & 4
2nd floor, M.G Road
Secunderabad-500003

TIN NO.: 284301-49948.
PAN NO.: AAACJ0838Q

DATE : 16/01/2014
Job no. L-G 6262-63 (A BLOCK)

Your order no: 20641 Dated 25/11/2013

INVOICE NO.: PROFORMA

Description	Qty	Amount (In rupees)
Supply and Installation of 6 passenger Lift @ Rs.8,80,000=00	2	17,60,000=00
Total		17,60,000=00
now claimed 60% against Material advice		10,56,000=00
Total Due		10,56,000=00

Rupees Ten lakhs fifty six thousand only.


For JOHNSON LIFTS PVT LTD.

Authorised Signatory

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsLtd.com Website www.johnsonliftsLtd.com



VISTA HOMES
5-4-187/3 & 4
2nd floor, M.G Road
Secunderabad-500003

TIN NO.: 284301-49948.
PAN NO.: AAACJ0838Q

DATE : 16/01/2014
Job no. L-G 6264-65 (I BLOCK)

Your order no. 20823 dated: 25/11/2013

INVOICE NO. : PROFORMA

Description	Qty	Amount (In rupees)
Supply and Installation of 6 passenger Lift @ Rs.8,80,000=00 per lift	2	17,60,000=00
Total		17,60,000=00
now claimed 60% against Material advice		10,56,000=00
<i>16/1/14</i>		
Total Due		10,56,000=00

Rupees Ten lakhs fifty six thousand only.

For JOHNSON LIFTS PVT LTD.

[Signature]
Authorised Signatory

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsLtd.com

purchase@modiproperties.com

From: "Purchase" <purchase@modiproperties.com>
To: "hyderabad" <hyderabad@johnsonliftsld.com>
Cc: <vista@modiproperties.com>
Sent: 31 January, 2014 5:21 PM
Attach: 21928.pdf
Subject: Purchase Order
Dear Sir,

Please find the attachment of Purchase Order.

Purchase Dept.
Modi Properties.

Work Order

Page(s) 1 Of 1

31-01-2014

Original / Office Copy / Purchase Div. Copy

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
T I N No. : 28292192903

Supplier Details

Johnson Lifts Private Limited
Near Andhra Bank, Plot No. 31, Bala Nagar, Hyderabad - 500 037.

23073881/82

23355894

9391010323/9391009191

Doc No	21928	34357
Doc Date	15-01-2014	
Quote No	JL/52/00007/C00	
Quote Date	15-01-2014	
SupplyType	Supply And Installation	

Kind Attn : **Mr. R.V. Rajeshwar Rao/Mr. Alok Gupta**

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	VAT%	Amount
1 5032 - Equipment - machinery - Lift -Auto - 6 Passengers - nos 0.66 mps, MS precoated, grey.	1.00	774000.00	0.00	0.00	774000.00
Total Order Value . . .					774000.00

Rupees : Seven Lakh(s) Seventy Four Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be "Enduronic" model, 4stops, Simplex control as per quote.

Payment Terms 10% advance, 60% on receipt of material ready advice, 20% before erection, 5% after erection & balance 5% on commisng.

Tax All taxes included in above price.

Delivery Date On or before 31/03/2014 - Club House

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: Security 32587480, Admin 9676884259

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty One year on site warranty incl. of parts & labour.

Advance Paid Rs. 77,400/- vide chq.no. 001508, dtd. 15/01/14 of HDFC Bank.

Other Terms AMC Rs. 34,790/- (Rs. 30,960/- + 12.36% Sev.tax) lift per annum after the warranty period of one year, with an increase of 5% every year and shall be valid for 5 years after warranty period. Subject to revision of ser.tax.
Completion Date On or before 01/06/2014.

Measurment Nil

Security You shall be responsible for your material at our site against theft or damage. Lockable rooms shall be provided. Lock & Keys in your custody.

For **Vista Homes**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Johnson Lifts Private Limited**

Name : _____

Date : __/__/__

16/12/13

Kip schedule:

~~Delivery of gift~~ 1

Block no.

Delivery of material

Anticipation to be supplied by

B
H.

30/9/14
11/12/14

30/11/14
1/2/15

by

Club name


31/3/14

1/6/14

June

19/12/13

Compound wall along the eastern entrance road.



purchase@modiproperties.com

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
To: "Gaurang Mody" <gaurang@modiproperties.com>
Cc: "purchase" <purchase@modiproperties.com>
Sent: 16 January, 2014 12:33 PM
Attach: Vista A Block.pdf; Vista Homes I block.pdf
Subject: Material Advice for release of further 60% payment for A & I block lifts of Vista Homes.

Kind Attn.: Mr/ Gaurang Mody/Mr. Prabhakar.

Dear Sir,

Ref: Your Order no. 20641 Dt.25.11.13 for A Block and Order no. 20823 Dt.25.11.13 for I Block – reg..

With reference to above subject, we are pleased to inform you that we taken up the lifts of A & I Blocks for Manufacture. We have informed our factory accordingly and they have allotted a slot in the manufacturing process.

Please release the further 60% payment for the lifts of A & I Blocks as per the attached Proforma Invoices. Once the payment is received, it will take us 60 days to deliver the materials. The above is as per mutually agreed terms.

Regards,
 Rajeshwar Rao.

✓
 16/1/14

From: Gaurang Mody
Sent: Wednesday, January 15, 2014 3:54 PM
To: Johnson Lifts
Subject: Fw: Club House Quotes - Vista Homes

----- Original Message -----

From: Gaurang Mody
To: Rajeswar Rao
Cc: Soham Modi
Sent: 15 January, 2014 3:40 PM
Subject: Re: Club House Quotes - Vista Homes

To,
 Mr. Alok Gupta
 and Mr. Rao.

Thank you Mr. Rao. I have issued clubhouse P.O.

I now await URGENTLY material ready advice for A & I blocks to issue 60% pymt and ..

contract nos for H & B blocks to issue P.O.

Gaurang Mody

----- Original Message -----

| **From:** Rajeswar Rao

16-01-2014

To: gaurang@modiproperties.com ; purchase@modiproperties.com
Cc: [hyderabad](#)
Sent: 15 January, 2014 1:38 PM
Subject: Re: Club House Quotes - Vista Homes

Kind Attn: Mr. Gaurang Mody,

Dear Sir,

With reference to below mail dtd.6.1.14, the price for Club House Lift of 6 Persons/ G + 3 Upper Floors/ Enduronic 0.66mps/COPOD/Sreen/ MS Precoated Grey Car & Car door/ MS Precoated Grey landing doors & door frames, Rs. 7,74,000=00 (Rupees Sevem lakhs Seventy four thousand only) per lift is O.K.

Regards,
Rajeshwar Rao.

From: [Gaurang Mody](#)
Sent: Monday, January 06, 2014 6:18 PM
To: [Johnson Lifts](#)
Subject: Club House Quotes - Vista Homes

To,

Mr. Alok Gupta,

& Mr. Rajeshwar Rao.

Hello. Please refer to your email dtd. 30.7.13.

Hence Club House price will be Rs. 8,80,000 less. Rs. 1,06,000 = Rs. 7,74,000/-

Please confirm so PO can be issued. Also I need H & B Blocks – Contract nos. & Material Ready Advice for 'A' & 'I' Blocks??

Gaurang Mody.

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsltd.com Website www.johnsonliftsltd.com



years of taking you higher

Date: 16/01/2014

VISTA HOMES

5-4-187/3 & 4

2nd floor, M.G Road
Secunderabad-500003

Kind Attn.: Mr/ Gaurang Mody/Mr. Prabhakar.

Dear Sir,

Sub: Material Advice for release of further 60% payment for A & I block lifts of Vista Homes.

Ref: Your Order no. 20641 Dt.25.11.13 for A Block and Order no. 20823 Dt.25.11.13 for I Block – reg..

With reference to above subject, we are pleased to inform you that we taken up the lifts of A & I Blocks for Manufacture. We have informed our factory accordingly and they have allotted a slot in the manufacturing process.

Please release the further 60% payment for the lifts of A & I Blocks as per the enclosed Proforma Invoices. Once the payment is received, it will take us 60 days to deliver the materials. The above is as per mutually agreed terms.

Thanking You

For JOHNSON LIFTS PVT LTD

Authorised Signatory.

acknowledged
17/1/14

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

Head Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
Phone 044 26152200 Email info@johnsonliftsltd.com Website www.johnsonliftsltd.com



VISTA HOMES
5-4-187/3 & 4
2nd floor, M.G Road
Secunderabad-500003

TIN NO.: 284301-49948.
PAN NO.: AAACJ0838Q

DATE : 16/01/2014
Job no. L-G 6262-63 (A BLOCK)

Your order no: 20641 Dated 25/11/2013

INVOICE NO. : PROFORMA

Description	Qty	Amount (In rupees)
Supply and Installation of 6 passenger Lift @ Rs.8,80,000=00	2	17,60,000=00
Total		17,60,000=00
now claimed 60% against Material advice		10,56,000=00
Total Due		10,56,000=00

Rupees Ten lakhs fifty six thousand only.

For JOHNSON LIFTS PVT LTD.

Authorised Signatory

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

VISTA HOMES
5-4-187/3 & 4
2nd floor, M.G Road
Secunderabad-500003

TIN NO.: 284301-49948.

PAN NO.: AAACJ0838Q

DATE : 16/01/2014

Job no. L-G 6264-65 (I BLOCK)

Your order no. 20823 dated: 25/11/2013

INVOICE NO. : PROFORMA

Description	Qty	Amount (In rupees)
Supply and Installation of 6 passenger Lift @ Rs.8,80,000=00 per lift	2	17,60,000=00
Total		17,60,000=00
now claimed 60% against Material advice		10,56,000=00
Total Due		10,56,000=00

Rupees Ten lakhs fifty six thousand only.

For JOHNSON LIFTS PVT LTD.

Authorised Signatory

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Balanagar, Balanagar, Hyderabad - 500037
Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsltd.com

gaurang

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
To: "Gaurang Mody" <gaurang@modiproperties.com>
Cc: "purchase" <purchase@modiproperties.com>
Sent: 16 January, 2014 11:24 AM
Subject: Contract Nos. for B and H Block lifts of Vista Homes.

Kind Attn.: Mr. Gaurang Mody/ Mr. Murthy

Dear Sir,

Please find below the contract Nos. for B and H blocks.

Contract No. for B Block is JL/52/AP01/00007/E/A00 Dt. 04.01.2014. (JL/52/E/A00)
 Contract No. for H Block is JL/52/AP01/00007/E/B00 Dt. 04.01.2014. (JL/52/E/B00)

Regards,
 Rajeshwar Rao.

From: Gaurang Mody
Sent: Wednesday, January 15, 2014 3:54 PM
To: Johnson Lifts
Subject: Fw: Club House Quotes - Vista Homes

Handwritten notes:
 16.1.14
 send me 2 rough w's
 urgent!

----- Original Message -----

From: Gaurang Mody
To: Rajeswar Rao
Cc: Soham Modi
Sent: 15 January, 2014 3:40 PM
Subject: Re: Club House Quotes - Vista Homes

To,
 Mr. Alok Gupta
 and Mr. Rao.

Thank you Mr. Rao. I have issued clubhouse P.O.

I now await URGENTLY material ready advice for A & I blocks to issue 60% pymt and ..

contract nos for H & B blocks to issue P.O.

Gaurang Mody

----- Original Message -----

From: Rajeswar Rao
To: gaurang@modiproperties.com ; purchase@modiproperties.com
Cc: hyderabad
Sent: 15 January, 2014 1:38 PM
Subject: Re: Club House Quotes - Vista Homes

Kind Attn: Mr. Gaurang Mody,

Dear Sir,

16-01-2014

With reference to below mail dtd.6.1.14, the price for Club House Lift of 6 Persons/ G + 3 Upper Floors/ Enduronic 0.66mps/COPOD/Screen/ MS Precoated Grey Car & Car door/ MS Precoated Grey landing doors & door frames, Rs. 7,74,000=00 (Rupees Sevem lakhs Seventy four thousand only) per lift is O.K.

Regards,
Rajeshwar Rao.

From: Gaurang Mody
Sent: Monday, January 06, 2014 6:18 PM
To: Johnson Lifts
Subject: Club House Quotes - Vista Homes

To,

Mr. Alok Gupta,

& Mr. Rajeshwar Rao.

Hello. Please refer to your email dtd. 30.7.13.

Hence Club House price will be Rs. 8,80,000 less. Rs. 1,06,000 = Rs. 7,74,000/-

Please confirm so PO can be issued. Also I need H & B Blocks – Contract nos. & Material Ready Advice for 'A' & 'I' Blocks??

Gaurang Mody.

gaurang

From: "Gaurang Mody" <gaurang@modiproperties.com>
To: "Johnson Lifts" <hyderabad@johnsonliftsltd.com>
Cc: "Soham Modi" <soham@modiproperties.com>
Sent: 15 January, 2014 1:04 PM
Subject: Await your reply
Dear Mr. Alok Gupta,

Belated Happy Makar Sankranti

I spoke to Mr. Rao just now..Lot of delay regarding your reply to my email for clubhouse, H, B block and where are the material ready advice for 60% payments for A and I block.???..I cant accept any further delays...please let me know by email today or I may have to contact your General Manager ..Mr. Siva in Chennai.

Regards,

Gaurang Mody

Director | +91 98480 42067 | gaurang@modiproperties.com
Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

15-01-2014

Work Order

Page(s) 1 Of 1 Printed On : 02-01-2014

Original / Office Copy / Purchase Div. Copy

From Company : **Vista Homes**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

T I N No. : 28292192903

Supplier Details

Johnson Lifts Private Limited

Near Andhra Bank, Plot No. 31, Bala Nagar, Hyderabad - 500 037.

23073881/82

23355894

9391010323/9391009191

Doc No	20823	34357
Doc Date	25-11-2013	
Quote No	JL/51/E/B01	
Quote Date	25-11-2013	
SupplyType	Supply And Installation	

Kind Attn : **Mr. R.V. Rajeshwar Rao/Mr. Alok Gupta**

Work Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	VAT%	Amount
1 5032 - Equipment - machinery - Lift -Auto - 6 Passengers - nos 0.66 mps, MS precoated, grey.	2.00	880000.00	0.00	0.00	1760000.00
Total Order Value . . .					1760000.00

Rupees : Seventeen Lakh(s) Sixty Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be "Enduronic" model, 6stops, Simplex control as per quote.

Payment Terms 10% advance, 60% on receipt of material ready advice, 20% before erection, 5% after erection & balance 5% on commisng.

Tax All taxes included in above price.

Delivery Date On or before 31/01/2014 - I block.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: Security 32587480, Admin 9676884259

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty One year on site warranty incl. of parts & labour.

Advance Paid Rs. 1,76,000/- vide chq.no. 000941, dtd. 14/11/13 of HDFC Bank.

Other Terms AMC Rs. 39,550/- (Rs. 35,200/- + 12.36% Sev.tax) lift per annum after the warranty period of one year, with an increase of 5% every year and shall be valid for 5 years after warranty period. Subject to revision of ser.tax.

Completion Date On or before 31/03/2014.

Measurment Nil

Security You shall be responsible for your material at our site against theft or damage. Lockable rooms shall be provided. Lock & Keys in your custody.

For **Vista Homes**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Johnson Lifts Private Limited**

Date : _/_/_

Name : _____

2-1-2014

Johnson lifts

<u>Block</u>	<u>stops</u>	To be ordered.	
'I'	6	<u>2</u> nos	Simplex @ Rs 8.80 per 35.20 per
'H'	6	<u>2</u> nos	" @
'B'	6	<u>2</u> nos.	
Club House	4	<u>1</u> no.	Simplex Rs 8 per.

Summit Bldg $\frac{G+4}{\downarrow}$ Rs.
req.

gaurang

From: "Gaurang Mody" <gaurang@modiproperties.com>
To: "Johnson Lifts" <hyderabad@johnsonliftsltd.com>
Cc: "vista" <vista@modiproperties.com>; <madhu@modiproperties.com>
Sent: 18 December, 2013 2:37 PM
Subject: Vista Homes Lifts
 Mr. Rao,

Hello. I have discussed with Mr. Soham regarding your I-Block email...

He has agreed to Simplex..so hence please email new quotes for Simplex...it is cheaper than Duplex.

For A block..as I understand Duplex is OK...

For Clubhouseplease email fresh quote for MS coated finish as we do not now require SS finish.

Also this is the schedule for Clubhouse, and next 2 blocks B & H blocks.

Block No.	Material delivery date	Installation & Commissioning completion BY:
B	30.9.2014	30.11.2014
H	1.12.2014	1.2.2015
★ Clubhouse	31.3.2014	1.6.2014

Please visit the site again for B and H blocks...My Project Manager Mr. Madhu can show you

Then email me ALL quotes...urgently as we are keen on issuing all P.Os. for December price ..one year validity only at fixed price as per our meeting with Mr. Alok Gupta.

Regards

Gaurang Mody

18-12-2013

gaurang

From: "Vista Homes" <vista@modiproperties.com>
To: "Gaurang" <gaurang@modiproperties.com>
Cc: "Asst Purchase Manager" <prabhakar@modiproperties.com>; "Thota Madhu Project In Charge" <madhu@modiproperties.com>; "soham" <soham@modiproperties.com>
Sent: 11 December, 2013 6:09 PM
Attach: Lift installation shedule_B, H - Block & Club House_Vista_version.009.pdf
Subject: Lift equipment installation details.(B, H - Block & Club House)
Sir,

Please find the attachment of B,H - Blocks & Club House lift equipment installation details.

Regards,

T.Madhu,
Project In Charge.

13-12-2013

10/12/13

Lift schedule:

~~Delivery of lift~~

Block No.

Delivery of material.

Installation & commissioning to be completed by

B

30/9/14

30/11/14 Nov 2 wks

H

1/12/14

1/2/15 Feb 2 wks

Dec

by

Club name

31/3/14

1/6/14

March

June

MS painted
Simplex

11/12/13
13/12/13

Jan 11

gaurang

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
To: <gmg@modiproperties.com>
Cc: <purchase@modiproperties.com>; <gaurang@modiproperties.com>
Sent: 13 December, 2013 12:13 PM
Subject: Fw: Provision of simplex control instead of duplex control for Vista Homes I Block 2 lifts against your order No: DOC No: 20823/34357 Dated: 25/11/2013 and our Job No: L-G6264-65

Kind Attn.: Mr. Gaurang Mody.

Dear Sir,

With reference to your below mail, we can provide duplex control, if the following are met,

1. Lifts should be placed beside each other or should be opposite to each other (in this case the distance should not be more than 6 feet between the two lifts).
2. Machine room for both the Lifts should be common.
3. Speed of both the lifts should be same. ✓
4. Total travel and number of floors / stops of both the lifts should be same.

Inview of the above, please note, the following aspects are not matching at site in I Block.

- a) The machine room for both the lifts are not common. —
- b) The distance between the two lifts is more than 6 feet. —

Hence, we cannot provide the Duplex control for the two lifts in I Block.

Regards,
 Rajeshwar Rao.

From: "hyderabad" <hyderabad@johnsonliftsltd.com>
To: "alok" <alok@johnsonliftsltd.com>
Cc: "rajeshwarrao" <rvrr@johnsonliftsltd.com>
Sent: Thursday, December 12, 2013 2:16:29 PM
Subject: Fw: Provision of simplex control instead of duplex control for Vista Homes I Block 2 lifts against your order No: DOC No: 20823/34357 Dated: 25/11/2013 and our Job No: L-G6264-65

From: Purchase
Sent: Thursday, December 12, 2013 1:13 PM
To: hyderabad
Cc: gaurang@modiproperties.com
Subject: Re: Provision of simplex control instead of duplex control for Vista Homes I Block 2 lifts against your order No: DOC No: 20823/34357 Dated: 25/11/2013 and our Job No: L-G6264-65

13-12-2013

Mr. Rao,
Hello. I await your reply regarding my phone call and suggestion given yesterday.
regarding further 5 lifts..I will give details tomorrow.

Gaurang Mody

13-12-2013