

VKAS POWER PROJECTS

3-112; Fatehnagar'Hyderabad.

Our Ref :: VKAS/PB/09/013

16/09/09

To

M/S Paramount Builders

Secunderabad

Sir

Subject:: Bill for L.T Works atBlock 3C +D of Paramount Builders

1. Supply and Erection of feeder Box with200 Amps MCCB 1 No Rs 7,000.00
2. Supply and Erection of M.D.B with 200/ 100+ 3x63 A MCCB Rs.32,000.00
3. Supply and Erection of M.D.B.with200/3x63 A MCCB Rs 32,000.00
4. Supply and Erection of L.T.Metering Pannels with 63 A

MCCB as incomer and outgoing for a total of 41 TP & 40

Nos SP meters with MCB &all complete

@ Rs 1700x 41 + 1400 x 40 = s.1,25,700.00-

S.T. Rs.1,96,700.00

for VKAS POWER PROJECTS

T.Kamal Singh

Proprietor.



Recd on
04/11/09

VKAS POWER PROJECTS

3-112; Fatehnagar'Hyderabad.

Our Ref :: VKAS/PB/09/010

16/09/09

To

M/S Paramount Builders

Secunderabad

Sir

Subject:: Bill for Block 3C +D of Paramount Builders

Please find herewith our Final Bill for total Electrical Work for joint venture of Paramount Residency for Block (3C + D) at Nagaram

A1) Liasoning with APCPDCL for 45 Flats

Rs 50,000.00 ✓

A.2)Liasoning for additional 35 Flats

Rs.20,000.00

as per permission taken

A.3) Liasoning with Dy.C.E.I.G.

Rs.30,000.00 ✓

S.T Rs 1,00,000.00.

B)H.T Works

1, Box Pole

Rs 15,000.00

Rs.15,000.00 ✓

2. AB SW & HG Fuse

Rs 12,000.00

Rs,12,000.00 ✓

3. Supply & Erection of 2 X Arm ,Pin insulator,for end Connection Rs 8,000.00 ✓

Cable Laying 3x35 Sq.mm. 72 M @ Rs 75/- per Mt

Rs.5,400.00

4. Supply and end termination of 3x35 2 Nos @ 5,000.00

Rs.10,000.00

S. T. Rs.50,400.00

C) L.T.Works

1. Supply and Erection of feeder Box with 200 Amps MCCB 1 No

Rs 7,000.00 ✓

2. Supply and Erection of M.D.B with 200/ 100+ 3x63 A MCCB

Rs.32,000.00 ✓

3. Supply and Erection of M.D.B.with 200/3x63 A MCCB

Rs 32,000.00 ✓

4. Supply and Erection of L.T. Metering Pannels with 63 A

MCCB as incomer and outgoings for a total of 41 TP & 40

Nos SP meters with MCB & all complete

@ Rs 1700x 41 + 1400 x 40 = s.1,25,700.00- ✓

S.T. Rs.1,96,700.00 ✓

D). Cabling and Earthing

1) Laying of L.T. Cables 185/120/70 @ 50/- x 165M

Rs 8,250.00 ✓

2) S & Termination of Lugs & glands 185 @ 400/- x 4 nos

Rs.1,600.00 ✓

3) S & Termination of Lugs & glands 120 @ 300/- x 2 nos

Rs. 600.00 ✓

4) S & Termination of Lugs & glands 70 @ 200/- x 10 nos

Rs.2,000.00 ✓

5) S & Sinking of Cast Iron Earth stations @ 2,000/- x 3 nos

Rs.6,000.00 ✓

6) S & Sinking of G.I. Earth stations @ 1,600/- x 5 nos

Rs.8,000.00 ✓

7) Sand interconnection by G.I. Flat @ 2,500/- x 3 nos

Rs.7,500.00 ✓

8) S & Fixing of TP Meters @ Rs 75/x15 Nos

Rs.1,125.00

9) S & Fixing of SP Meters @ Rs 50/x10 Nos

Rs. ,500.00

S.T Rs35,575.00 ✓

E) 1. Removing of L.T. Line without any estimate Rs 5,000.00

2. Removing all 8 mtrs Pole Rs.1,500.00

Total Rs 3,89,175.00 Rupees Three Lakh Eighty Nine Thousands One Hundred Seventy Five only.

Thanking you

for VKAS POWER PROJECTS

T. Kamal Singh

Proprietor.

12/11/09 & 20/11/09

Phone : 66382652
23468144

23468144



**Shop No. 4, White House, 5-2-219, Hyderbasti,
R. P. Road, Secunderabad - 500 003.**

LT & HT

Overhead Line & Transmission Materials

M/s.

Paramount Builders / Vilas Power Projects.

Address.

Hydrob-2

Ph

TIN No.

FOR DEALER:

No.

021

Date :

3/7/09

[illegible]

TIN : 28780116342

For GOTAM POWERLINE



SRI SATYANARAYANA WEIGH BRIDGE

5-2-196, DISTILLERY ROAD, SECUNDERABAD - 500 003.

COMPUTERISED 40 TONNE WEIGH BRIDGE

SERIAL NO : 1583
CHARGES RS : 40/-

COPY NO : 01

VEHICLE NO AP28T3182

GROSS : 865 Kgs.

DATE : 03-07-09

TIME : 13:08

TARE : 590 Kgs.

DATE : 03-07-09

TIME : 12:31

NETT : 275 Kgs.

MATERIAL :

THANK YOU

OPERATOR'S SIGNATURE

PARTY'S SIGNATURE

*Our responsibility ceases once the vehicle leaves the platform



Handwritten note in a circle: $\frac{865}{590} = 275$

CHECKED

Quality

Quantity

By: *[Signature]*

Dt: 04/7/09

PARAMOUNT BUILDERS



PREMIER ENGINEERING CORPORATION

183 / 184, Rashtrapathi Road, SECUNDERABAD - 500 003.

Phones : 27538811 / 12 / 13, Fax : 040-27538818.

Email : hyd2_pec@vsnl.net

Website : www.premierenggcorp.com

TIN No. : 28770111751 CST No. : SEC/05/1/1071 Dt. : 18-07-1980.

TAX INVOICE

Customers Name & Address :

PARAMOUNT BUILDERS (C)

5-4-187/3&4 III FL. M G ROAD

SECUNDERABAD 500 003

CUSTOMER'S TIN NO:

CONSIGNEE

Invoice No

TAX-IN

Invoice Dt

09-0

Challan No

TAX-C

Challan Dt

09-0

P.Order No

P.Order Dt

08-0

LR/RR No

LR/RR Dt

Trans Name

Particulars	Batch Number	Code	Qty	Rate	Dis %	Dis Amt
GLOSTER AL CONDUCT 3.5C*95SQMM INDUSTRIAL CABLE	2108-00863		90	658.00	57.00	33755.40



Total

33755.40

VAT 4%



SWITCHGEAR



CABLES

Crompton
Grooves
MOTORS

SIEMENS
MOTORS
AUTOMATION



MOTORS

beacon
PUMPSETS



Delta
CABLE

NOTE : PAYMENT BY PAYEES A/C CHEQUE ONLY

ROUNDED OFF
INVOICE VALUE

Rupees : TWENTY SIX THOUSAND FOUR HUNDRED AND EIGHTY THREE ONLY

Remarks :

C Form No. :

Dated :

Due Date for Payment

Interest will be charges @ 16% P.A. if payment not received before due date.

For **PREMIER ENGINEERING CORPO**

Customer Signature

Stores

Authorised Signatory



PREMIER ENGINEERING CORPORATION

183 / 184, Rashtrapathi Road, SECUNDERABAD - 500 003.

Phones : 27538811 / 12 / 13, Fax : 040-27538818.

Email : hyd2_pec@vsnl.net

Website : www.premierengcorp.com

TIN No. : 28770111751 CST No. : SEC/05/1/1071 Dt. : 18-07-1980.

TAX INVOICE

Customers Name & Address

PARAMOUNT BUILDERS (C)

5-4-187/3&4 III FL. M G ROAD

SECUNDERABAD 600 003

CUSTOMER'S TIN NO.

CONSIGNEE

Invoice No

TAX-INV-0114

Invoice Dt

19-04-2008

Challan No

TAX-DC-0115

Challan Dt

19-04-2008

P Order No

P Order Dt

LR/RR No

LR/RR Dt

Trans Name

Particulars	Batch Number	Code	Qty	Rate	Dis %	Dis Amt	Dis Price
LOSTER AL CONDUCT 3C*50SQMM INDUSTRIAL CABLE 11KV(E) HT	3108-0210		75	862.00	57.00	36850.50	27799.50
Total							36850.50 27799.50

1111.98

VAT 4%



**Crompton
Greaves
MOTORS**

**SIEMENS
MOTORS
AUTOMATION**

**ABB
MOTORS**

**beacon
PUMP SETS**



**Delton
CABLES**

0.48

NOTE : PAYMENT BY PAYEE'S A/C CHEQUE ONLY

ROUNDED OFF
INVOICE VALUE

28,911.00

Rupees : TWENTY EIGHT THOUSAND NINE HUNDRED AND ELEVEN ONLY

HTD

Remarks :

C Form No. :

Dated :

Due Date for Payment

Interest will be charges @ 16% P.A. if payment not received before due date.

For **PREMIER ENGINEERING CORPORATION**

Customer Signature

Stores

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

E & O E



PREMIER ENGINEERING CORPORATION

183 / 184, Rashtrapathi Road, SECUNDERABAD - 500 003.

Phones : 27538811 / 12 / 13, Fax : 040-27538818.

Email : hyd2_pec@vsnl.net

Website : www.premierenggcorp.com

TIN No. : 28770111751 CST No. : SEC/05/1/1071 Dt. : 18-07-1980.

TAX INVOICE

Customers Name & Address :

PARAMOUNT BUILDERS (C)

5-4-187/3&4 III FL. M GROAD

SECUNDERABAD 500 003

CUSTOMER'S TIN NO:

CONSIGNEE

Invoice No

TAX-INV-0216

Invoice Dt

09-05-2008

Challan No

TAX-DC-0216

Challan Dt

09-05-2008

P.Order No

8985

P.Order Dt

08-05-2008

LR/RR No

LR/RR Dt

Trans Name

Particulars	Batch Number	Code	Qty	Rate	Dis %	Dis Amt	Dis Price
LOSTER AL CONDUCT 3.5C*95SQMM INDUSTRIAL CABLE	2108-00863		90	658.00	57.00	33755.40	25464.60

Total

33755.40 25464.60

VAT 4%

1018.58



SWITCHGEAR



CABLES

Crompton
Greaves
MOTORS

SIEMENS
MOTORS

ABB
MOTORS

AUTOMATION

Beacon
PUMPSETS



Delton
CABLES

0.18

NOTE : PAYMENT BY PAYEE'S A/C CHEQUE ONLY

ROUNDED OFF
INVOICE VALUE

26,483.00

Rupees :

TWENTY SIX THOUSAND FOUR HUNDRED AND EIGHTY THREE ONLY

HTD

Remarks :

C Form No. :

Dated :

Due Date for Payment

Interest will be charges @ 16% P.A. if payment not received before due date.

For **PREMIER ENGINEERING CORPORATION**

Customer Signature

Stores

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

E & OE

TAX INVOICE

RADHIKA TRANSFORMERS PVT. LTD.

(MANUFACTURERS OF POWER & DISTRIBUTION TRANSFORMERS)

Office & Factory : 5-246/4, H.P.C Road, Moosapet, Hyderabad - 500 018.

Ph : 040 - 23700441, 23812298, 65194333, Fax : 040 - 23705057

136

07.08.2009

INVOICE NO.

Date : _____

To **M/s. PARAMOUNT BUILDERS**

Sy. Nos. 202(P) & 207(P). Sy. No. 176

Paramount Residency, Nagaram(V),

Sanikpur Sub-Div, Ranga Reddy (Dist)

Your Order No. _____

Dated : _____

Delivery Challan No. _____

Dated : _____

Code No.	DESCRIPTION	Quantity	Price per Unit		AMOUNT	
			Rs.	Ps.	Rs.	Ps.
	11KV/433-250V, 160 KVA oil immersed naturally cooled Three phase, 50 Hz Aluminium wound CSP Type Transformer fixed with nut and bolt with neoprene gasket arrangement the transformer shall be generally confirming to IS-1180/1983 Part I&II of 1979& IS - 2026/1977 (latest version) except where specified otherwise with first filling of oil generally as per IS - 335/1983 (Latest Version) and as per specification.					
	SL.NO : 160 RT 1390809					
	Add : Basic Excise Duty @ 8%					12154
	Add : Education cess @ 2% (on BED)					243
	Add : Secondary Higher Education Cess @ 1% (On BED)					122
	Total Duty :					12519
	Value Including Excise Duty :					164444
	Add : Value Added Tax @ 12.5 %					20556
	Total Value Including All Taxes :					185000
	Say :					185000
	TIN No. : 28280180702					
	CST No. : HYR/05/02/2176/97-8					
	Valid from : 3-4-97					

E.&O.E.

Received by :

By: *[Signature]*

Dt: 7/8/09

For Radhika Transformers Pvt. Ltd.

1. Subject to Hyderabad Jurisdiction Only.
2. Delay Paymet Bank Interest Applicable.

PARAMOUNT BUILDERS

Recd on
04/11/09

VKAS POWER PROJECTS

3-112/5; Fatehnagar; Hyderabad

Our Ref:: Vkas/PB/3C+D/09/02

Dated 2/11/09

To; M/S Modi Properties & Investments Pvt.Ltd

Paramount Builders/3C +D/Nagaram ✓

Sir; Subjects:: Final Bill-Regarding

REF:: Old Bill VKAS/PB/09/010 Dtd 16/09/09

Work Order dtd 22/06/09 Handed over to me on 2/11/09.

We have supplied almost L.T. P_annels, Earthing works and Cable connections for Charging of both #C + D Block work and supplied 25 Meters as required at site and claiming total Final Bill with reasonable corrections

1 (A)Liasoning with APCPDCL Rs.50,000.00

Special Revised Sanction for 40+41 Meters with your Permission Rs 20,000.00

A letter was handed over and Mr. Gaurang modi had agreed and Rs 5,000.00 each was paid to AE. ADE,DE,and SE and my transport charges was borb by me and now you are cancelling the payment.

A (2) Liasoning with Dy CEIG

for two time liasoning Rs 40,000.00

B.H.T.Works

1.Supply and Erection of Box Pole Rs 15,000.00 *

2. Supply and Erection of AB Sw. & HG fuse set Rs 12,000.00

3.Supply and erection of X arm,Pin insulators for Connections Rs 8,000.00

4. Laying 3x35 HT cables @Rs 75/- x100 M= Rs 7,500.00

5. Supply and Erection of 2 set end Terminations @ Rs5,000.00x2= Rs 10,000.00

* only 2- channel cost is Rs. 9173/- (Bill Enclosed)
cleats + welding to make Box Pole Rs 1000/-
Transport @ 1000/-
Erection Rs 2000/-
13,173 + (Estt) ✓

for
12-11-09
420-11-09

9 2,

??

Sub total Rs 52,500.00

L.T.Works

C.(1)Supply and Erection of Feeder Box with 200 A MCCB @ Rs 7,000.00

(2) Supply and Erection of MDB 200/100 MCCB @ Rs 32,000.00 x 2 Nos = Rs 64,000.00

(3) Supply and Erection of L.T Pannels for 40SP & 41 TP Meters

@ Rs 1400.00x40 + 1700.00x41= Rs1,25,700.00

Sub total Rs1,96,700.00

D.Cabling and Earthing

1.Laying of LT Cables @ Rs 50/-x165M= Rs.8,250.00

2.Suply and Terminations185 @ Rs 400.00x4 nos= Rs 1,600.00

3.Suply and Terminations120 @ Rs 300.00x 2 nos= Rs 600.00

3.Suply and Terminations 50 @ Rs 200.00x10 nos= Rs 2,000.00

4. Supply and Sinking of Earth stations Rs 2000.00 x 3 + 1600.00x 5= Rs 14,000.00

5. Supply and Interconnections of Earthings @ Rs 2,500.00x3sets= Rs 7,500.00

6. Supply and Fixing of 40 SP Meters@ 50.00x 40= Rs.2,000.00

7. Supply and Fixing of 41 TP Meters@ 75.00x 41= Rs.3,075.00

Sub total Rs39,026

Total Rs3,98,225,00 Rupees Three Lakh Ninty Eight Thousand Two Hundred Twenty Five only.


T.Kamal Singh 21/11/09.

3

~~Single Ckt Feeder Box Rs.25,000/- x1 Nos= Rs.25,000.00~~

1. ~~Supply and Erection of Gen. Feeder Box Rs.4,500/- x1 nos= Rs.4,500.00~~

Paramount Builders

Details of Payments made

Kamal Singh

Date	Ch/ Cash Details	Amount	Remarks
12.10.06	Cash	25,000	
21.01.08	981052	70,000	VPP W.O 612 B & IC
13.10.08	154254	50,000	3C, D - WO 1167
15.11.08	154614	50,000	
08.04.09	365231	50,000	
26.09.09	499652	24,000	3C, D - WO 1167
	Total (A):	269,000	

Victory Transformers			
Date	Ch/ Cash Details	Amount	Remarks
24.11.08	154710	50,000	2c
20.12.08	166555	20,000	
31.01.09	325339	50,000	A
16.05.09	438740	50,000	
22.06.09	439051	10,000	
	Total (B):	180,000	

Vikas Power Projects			
Date	Ch/ Cash Details	Amount	Remarks
22.09.07	156174	50,000	
27.10.07	156424	80,000	W.O 612 B & IC
26.11.07	958516	75,000	
13.10.08	154255	50,000	2C, 3C & A
15.11.08	154615	50,000	
30.03.09	-	3,770	TDS on Liasoning
02.05.09	365467	50,000	Chq issued to KS
27.06.09	549159	100,000	3C & D
17.08.09	549119	50,000	3C & D
14.09.09	499515	150,000	3C & D
28.11.09	657049	7,500	
05.12.09	657068	50,400	
05.12.09	657069	148,525	
	Total (C):	865,195	

Radhika Transformers			
Date	Ch/ Cash Details	Amount	Remarks
19.12.08	980900	50,000	
23.05.09	438802	15,000	Chq issued to KS
30.05.09	438868	25,000	Chq issued to KS
27.06.09	549168	50,000	3C & D WO-1201
02.07.09	439110	25,000	
22.08.09	499358	135,000	3C & D WO-1201
	Total (D):	300,000	
	Grand Total :-	1,614,195	

Balance bills to be received

188,254

Details of Bills received

Kamal Singh

Date	Bill Details	Amount	Remarks
		NIL	

Victory Transformers			
Date	Bill Details	Amount	Remarks
10.01.09	1685	70,000	Transformer 2C
20.02.09	1801	110,000	Transformer A
	Total (A) :	180,000	

Vikas Power Projects			
Date	Bill Details	Amount	Remarks
30.03.09	28	127,462	LT HT 2CBik WO 1167
30.03.09	27	775,000	Liasoning 2CBik WO 1167
30.03.09	6	104,840	1C & B Blk
30.03.09	7	94,132	1C & B Blk
30.03.09	296	10,100	1C & B Blk
30.03.09	-	108,000	Liasoning - A Blk
31.03.09	29	27,800	2C Blk
31.03.09	312	52,318	WO 1201 3C Blk
31.03.09	26	97,364	WO 1201 3C Blk
	Total (B):	895,941	

Radhika Transformers			
Date	Bill Details	Amount	Remarks
30.03.09	510	165,000	Transformer B Block
22.08.09	136	185,000	Transformer 3C & D Block
	Total (C):	350,000	

Grand Total :-

1,425,941

PMR LT. & HT Wires

1) B & C Blocks Work Order Value

- 3,85,300 = 0

Bills received - 1

B-NO	Description	Amount
296/25-408	Coat & Belt	10,100/-
006/3-10-07	L.T. Wires	1,04,840/-
007/12-10-07	-do-	94,132/-

2) 2 C Blocks Work Order Value

2,28,725 = 0

3) A Block " " "

2,37,050 = 0

4) 3 & D Block " " "

3,70,000 = 0

Total:

12,21,075 = 0

5) Less: Amount paid till date

11,34,195 = 0

6) Balance to be paid.

86,880 = 0

(Bills received - Rs. 8,95,941 = 0)

PKS made

K Singh - 2.69 lacs.

Bills received.
Liamaq Rs 2.50 lacs.

8.96 lacs. -
VKAS
previ.

VKAS - 8.65 lacs

11.34 lacs

19,000

30,000/- Excess bill in VKAS Power projects

K Singh - 2.69 lacs - 30,000/-

2 PMR - ^{3L} 1700 x 11 3ph. — 18,700/-
 1400 x 15 ~~sp~~ — 21,000/-
 'D' - 1400 p 12 sp — 16,800/-
 Panel Board to be fixed — + 56,500

II GWE - 3 ph. Meter — 145 x ⁷⁵ ~~1000~~ = 10,875/- fixing charges.
 Generator Cabling, Earthing & Termination —
 Transformer charging —

III - M/M - 39 mtrs. 3 phase piling (supply & erection) —

IV - SOB - III - 9.1 mtrs psc pole supply & erection piling: 400 x 2 = 8,000/-
 - Supply & erection of Street lights / pumps } = 16,000/-
 Control Box with manual CO-switch }
 7 Outgoing as derived at site }
 Inter connections of Earthing by GI } 6 nos x 2,000 = 12,000/-
 Plate at ~~GI~~ T/F Gen-Feeder box }
36,000 = 00

Kamalsingh / VKR pcc. AC AS on 29/11/10

① FMR - A Block w.o. value - Rs. 2,37,050/-

② — 'B' & 'C' Block WO — Rs. 3,88,300/-

③ — '2C' Blocks WO value - Rs. 2,28,725/-

④ — '3C' & 'D' Block WO value — Rs. 3,70,000/-
Total! Rs. 12,21,075/-

— Total Bills received — Rs. 12,58,217/-

Total Amount paid to VKR — 10,69,412/-
K. Singh — 2,69,000/- (50,000/- meant for Road works)
13,31,412/-

Pending works — '3C' — 26 nos meters to be fixed (-11-30+15 SP)
'D' — 12 " " (SP)
'D' — panel Board to be fixed.

M n M

WO value for 46 Bungalows — Rs. 3,74,000/-
Bills forwarded — Rs. 3,47,000/-
Amount paid — Rs. 3,97,000/-

Pending works — 39 mtrs. pending.

SOB - III

Amount paid - 2,40,000/-

WO value for 50 Bungalows — Rs. 4,85,500/-
Bills forwarded to Mr. III — Rs. 4,46,100/-

pending works.

CWE

C. Block. WO value — Rs. 4,82,500/-
Amount paid — Rs. 3,00,000/-
Bills forwarded — Rs. 3,22,749/-

Kamal Singh. A/c.

C/W - 2 Work Order Value -

Rs. 4,82,500 = 00

21 Work Carried out

1) Learning with APCPDL - 50,000 = 00

2) H.T. works - 33,000 = 00

3) L.T. works. - 290,500 = 00

III Bill forwarded to A/c -

Rs. 3,73,500 = 00
~~3,73,500 = 00~~

Rs. 3,22,749 = 00

IV Payment made till date -

Rs. 3,00,000 = 00



MnM. :- Work Order Value -

Rs. 3,74,000 = 00

Work Carried out

Learning work with APCPDL - 65,000 = 00

H.T. works - 64,000 = 00

L.T. works - 1,88,000 = 00

Cabling work. - 80,000 = 00

Bill forwarded to A/c - 3,97,000 = 00

Payment made - 3,97,000 = 00

aud.
Somy
4-2-2010.

SOP - Work Order value

Rs. 4,85,500.00

III

Actual Work Carried out

Diagraming with APPDC - 65,000.00

H.T. Work - ~~75,800.00~~

L.T. Work - 2,41,000.00

Cabling & Earthing - 78,000.00

4,59,000.00

Payment made 2,40,000.00

Bills forwarded to A/c - ~~4,46,000.00~~ 3,50,600.00

PMR:-

Total Orders value - Rs. 12,21,075.00

Actual work carried out - Rs. 12,81,141.00

Bills forwarded to A/c - Rs. 12,68,247.00

Payment made - Rs. 12,81,412.00

Bills due - Rs. 13,195/-

Signed
4/2/2010

PMR - Vkar power projects H/c

✓ 1) Work Order Value for 'B' & 'C' Blocks - Rs. 3,85,300 = 00

(-) Less: Bills forwarded - 1) L.T. works - Rs. 104,840 = 00

2) L.T. works - Rs. 96,132 = 00

3) Cont & S&T - Rs. 10,100 = 00

Rs. 2,09,072 = 00 ✓

2) Bills to be received.

(Liasoning - Rs. 75,000 = 00

H.T. works - Rs. 90,500 = 00

✓ Cable & earth - Rs. 35,700 = 00

MD - ~~devising~~ 9/1/10 ✓

Diso. - no print 9/1/10

I have some bills. processed

8/1/10

24/12/09

II - Work Order Value for '2C' Block

(-) Less: Bills received.

1) L.T. & H.T. works - Rs. 1,27,462 = 00

Liasoning - Rs. 75,000 = 00

Labour charge - Rs. 27,000 = 00

Rs. 2,29,462 = 00

Cleaned.

DONE

III - Work Order Value for 'A' Block

(-) Less: Bills received:

1) Liasoning - 75,000 = 00 ✓

2) H.T. works - 33,000 = 00 ✓

1,08,000 = 00 ✓

Bills to be received

* L.T. works - Rs. 1,12,200 = 00

Cable & earth - Rs. 26,850 = 00

Rs. 1,39,050 = 00

done 8/1/10

24/12/09

Done 8/1/10

Contd - 2

✓ Rs. 3,70,000/-

IV - Work Order value for '3c' & 'D' Block -

(-) Less: Bills received

- 1) Lianning - Rs. 1,00,000/- ✓
- 2) Cable & Casing - Rs. 48,525.00 ✓
- 3) H.T. Work - Rs. 50,400/- ✓
- 4) (L.T. Work) - Rs. 1,49,681/- ✓
Rs. 3,48,607/- ✓

L.T. Bills to be received.

(At the approved rates of L. Singh)

Rs. 40,568

↓
Rs. 81,110
(56,700/-)

24/1/19

PARAMOUNT BUILDERS 2007-2008
Ledger for the period 01 Apr, 2007 to 31 Mar, 2008

31 Mar, 2008

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document			Debit	Credit	Running Balance
Date	Number	Narration			
Radhika transformers pvt Ltd					0.00 Dr
19 Dec, 2007	SBP B19122007 2	Opening Balance			
		Being chqissued	50,000.00		50,000.00 Dr
		towards on account			
		payment to advance			
		Total/Closing Balance	50,000.00		50,000.00 Dr

PARAMOUNT BUILDERS 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Radhika transformers pvt Ltd				Opening Balance			50,000.00 Dr
30 Mar, 2009	JV	30032009	5	Being amount credited to Radhika		1,65,000.00	1,15,000.00 Cr
				Transformers towards purchase of 160 KVA Electrical transformer for B Block against bill no 510 dt 19.2.08			
				Total/Closing Balance		1,65,000.00	1,15,000.00 Cr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Radhika transformers pvt Ltd				Opening Balance			1,15,000.00 Cr
23 May, 2009	SBP	B23052009	40	Being cheque issued to Kamal Singh towards Radhika Transformers payment.	15,000.00		1,00,000.00 Cr
30 May, 2009	SBP	B30052009	58	Being cheque issued to Kamalsingh towards on a/c payment of Radhika Transformers.	25,000.00		75,000.00 Cr
27 Jun, 2009	SBP	B27062009	75	Being cheque issued to Radhika Transformers towards on account for 3C & D Block against WO no.1201	50,000.00		25,000.00 Cr
02 Jul, 2009	SBP	B02072009	5	Being cheque issued to Radhika Transformers pvt.ltd.towards balance payment.	25,000.00		0.00 Dr
22 Aug, 2009	JV	22082009	28	Being amount credited to Radhika Transformers towards purchase of transformer of 160KVA for 3c & D Block against bill no 136 dt 7/8/09		1,85,000.00	1,85,000.00 Cr
	SBP	B22082009	30	Being cheque issued to Radhika Transformers towards purchase of 125KVA transformer against bill no.136 dtd07.08.09	1,35,000.00		50,000.00 Cr
03 Dec, 2009	JV	03122009	1	Being amount transfered from Kamal Singh to Radhika Transformers	50,000.00		0.00 Dr
				Total/Closing Balance	3,00,000.00	1,85,000.00	0.00 Dr

PARAMOUNT BUILDERS 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Victory Transformers & Switchgear Ltd				Opening Balance			0.00 Cr
24 Nov, 2008	SBP B24112008	4		Being chq issued to Victory transformers & switchgear Ltd towards transformer for 2C block 50000/- 100KVA	50,000.00		50,000.00 Dr
20 Dec, 2008	SBP B20122008	14		Being chq issued to Victory transformers towards connection charges	20,000.00		70,000.00 Dr
10 Jan, 2009	JV 10012009	3		Being amount credited to Victory Transformers towards purchase of transformer against bill no 1685 for 2C Block.		70,000.00	0.00 Cr
31 Jan, 2009	SBP B31012009	5		Being chq issued to Victory transformers towards electricity, connection charges for A Block	50,000.00		50,000.00 Dr
20 Feb, 2009	JV 20022009	2		Being amount credited to Victory Transformers towards purchase of transformer for A Block against bill no 1801 dt 20.2.09		1,10,000.00	60,000.00 Cr
				Total/Closing Balance	1,20,000.00	1,80,000.00	60,000.00 Cr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
Victory Transformers & Switchgear Ltd		Opening Balance			60,000.00 Cr
16 May, 2009	SBP B16052009 58	Being cheque issued to Kamal singh partly payment of Victory transformers.	50,000.00		10,000.00 Cr
17 Jun, 2009	SBP B17062009 7	Being cheque issued to Kamal singh towards balance amount for Victory Transformers & Switchgear Ltd	10,000.00		0.00 Cr
22 Jun, 2009	SBP B22062009 1	Being cheque issued to Victory transformers towards material payment.	10,000.00		10,000.00 Dr
	SBR B22062009 2	Being cheque cancelled issued to Kamal singh replace the same.		10,000.00	0.00 Cr
01 Jan, 2010	SBR B01012010 2	Being cheque issued to Victory Transformers is now reversed due to expiry of date		10,000.00	10,000.00 Cr
		Total/Closing Balance	70,000.00	20,000.00	10,000.00 Cr

PARAMOUNT BUILDERS 2007-2008
Ledger for the period 01 Apr, 2007 to 31 Mar, 2008

31 Mar, 2008

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Vkas Power Projects				Opening Balance			0.00 Dr
22 Sep, 2007	SBP B22092007	45		Being chq issued to vikas power projects towards advance payment	50,000.00		50,000.00 Dr
27 Oct, 2007	SBP B27102007	10		Being chq issued to vikas power projects against w o no 612 dt 4/10/07	80,000.00		1,30,000.00 Dr
26 Nov, 2007	SBP B26112007	4		Being Cheque Issued Towards on A/c. Payment	75,000.00		2,05,000.00 Dr
				Total/Closing Balance	2,05,000.00		2,05,000.00 Dr

PARAMOUNT BUILDERS 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Vkas power projects				Opening Balance			2,05,000.00 Dr
13 Oct, 2008	SBP B13102008	54		Being chq issued to vkas power projects towards panel board for 2c, 3c A bolck	50,000.00		2,55,000.00 Dr
15 Nov, 2008	SBP B15112008	54		Being chq issued to Vkas power porjects towards on account against Wo	50,000.00		3,05,000.00 Dr
30 Mar, 2009	JV 30032009	3		Being amount credited to Vkas Power Project towards charges for LT & HT Works for 2C Block W.O.1167 against Invoice no 28 dt 5.01.09		1,27,462.00	1,77,538.00 Dr
	JV 30032009	4		Being amount credited to Vkas Power Project towards charges for Liasoning works with APSEB for 2C Block W.O.1167 against Invoice no 27 dt 4.01.09		75,000.00	1,02,538.00 Dr
	JV 30032009	4		Being TDS Deducted from Vkas Power Projects liasoning payment	1,545.00		1,04,083.00 Dr
	JV 30032009	6		Being amount credited to Vkas power Projects towards purchase of Electrical material for B & 1C Block against bill no 006 dt 03.10.07		1,04,840.00	757.00 Cr
	JV 30032009	7		Being amount credited to Vkas power Projects towards purchase of Electrical works LT for B & 1C Block against bill no 007 dt 12.10.07		94,132.00	94,889.00 Cr
	JV 30032009	8		Being amount credited to Vkas power Projects towards purchase of Electrical works LT for B & 1C Block against bill no 296 dt 25.04.08		10,100.00	1,04,989.00 Cr
	JV 30032009	9		Being amount credited to Vkas Power Projects towards Liasoning		1,08,000.00	2,12,989.00 Cr

PARAMOUNT BUILDERS 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Assets

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date		Number					
30 Mar, 2009	JV	30032009	9	charges with APSEB for Ablock Being TDS deducted from Vkas Power Projects liasoning bill	2,225.00		2,10,764.00 Cr
31 Mar, 2009	JV	31032009	70	Being amount credited to Vkas power Projects towards electrical work in 2C Block against bill no 29 dt 8.1.09		27,800.00	2,38,564.00 Cr
	JV	31032009	73	Being amount paid to Kamal Singh transfered to Vkas Power Projects	1,95,000.00		43,564.00 Cr
	JV	31032009	125	Being amount credited to Vkas power Projects towards purchase of electrical material against bill no 312 dt 9.9.08 W.O.1201		52,318.00	95,882.00 Cr
	JV	31032009	126	Being amount credited to Vkas power Projects towards purchase of electrical material against bill no 26 dt 9.1.09 W.O.1201 for 3C Block		97,364.00	1,93,246.00 Cr
				Total/Closing Balance	2,98,770.00	6,97,016.00	1,93,246.00 Cr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
Vkas power projects		Opening Balance			1,93,246.00 Cr
02 May, 2009	SBP B02052009 49	Being cheque issued to Kamal singh towards on account for Vkas power projects.	50,000.00		1,43,246.00 Cr
27 Jun, 2009	SBP B27062009 76	Being cheque issued to VKas Power projects towards on a/c for 3C & D Block against bill no.312 & 26.	1,00,000.00		43,246.00 Cr
17 Aug, 2009	SBP B17082009 37	Being cheque issued to VKas power projects towards Part payment for 3C & D Blocks.	50,000.00		6,754.00 Dr
14 Sep, 2009	SBP B14092009 47	Being cheque issued to Vkas Power projects towards 3C & D Blocks balance payment	1,50,000.00		1,56,754.00 Dr
28 Nov, 2009	SBP B28112009 32	Being cheque issued to Vkas Power Projects towards Cable testing & Utilising	7,500.00		1,64,254.00 Dr
03 Dec, 2009	JV 03122009 2	Being TDS deducted from Vkas Power Projects towards Elec.material against WO no.1201 for 3C & D Blocks	1,485.00		1,65,739.00 Dr
05 Dec, 2009	JV 05122009 5	Being amount credited to Vkas Power Projects towards electrical material for 3C & D Block W.O No 1201 dt 24.06.09 bill no 42		50,400.00	1,15,339.00 Dr
	JV 05122009 6	Being amount credited to Vkas Power Projects towards Lisoning charges for 3C & D Block W.O No 1201		1,48,525.00	33,186.00 Cr
	SBP B05122009 6	Being cheque issued to Vkas Power Projects towards supply of Elec.material against WO no.1201 for 3C & D Blocks.	50,400.00		17,214.00 Dr
	SBP B05122009 7	Being cheque issued to Vkas Power Projects	1,47,040.00		1,64,254.00 Dr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Assets

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date		Number					
				towards supply of Elec.material against WO no.1201 for 3C & D Blocks.			
26 Dec, 2009	JV	26122009	10	Being amount credited to Vkas Power Product towards LT HT works for 1C & B Block		38,200.00	1,26,054.00 Dr
	JV	26122009	10	Being TDS deducted from Vkas Power Projects payment @ 1%	382.00		1,26,436.00 Dr
	JV	26122009	11	Being amount credited to Vkas Power Product towards Liasoning works for 1C & B Block		35,000.00	91,436.00 Dr
	JV	26122009	11	Being TDS deducted from Vkas Power Projects payment @ 1%	350.00		91,786.00 Dr
	JV	26122009	12	Being amount credited to Vkas Power Product towards LT works for 1C & B Block against bill no 178 dt 13.7.08		93,526.00	1,740.00 Cr
	JV	26122009	12	Being TDS deducted from Vkas Power Projects payment @ 1%	935.00		805.00 Cr
09 Jan, 2010	JV	09012010	19	Being amount credited to Vkas power projects towards LT Meter panel for D Block against bill no 45 dt 15.9.09		56,700.00	57,505.00 Cr
	JV	09012010	20	Being amount credited to Vkas power projects towards LT HT Electrical works for 1C & B Block against bill no 44 dt 14.9.09		26,850.00	84,355.00 Cr
	JV	09012010	21	Being amount credited to Vkas power projects towards LT HT Electrical works for A Block against bill no 5 dt 15.03.09		1,12,000.00	1,96,355.00 Cr
	JV	09012010	25	Being TDS deducted to	268.00		1,96,087.00 Cr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Assets

(All amounts in Rs.)

Document			Narration	Debit	Credit	Running Balance
Date	Number					
09 Jan, 2010	SBP B09012010	18	Vkas Power projects payment @ 1% from Rs. 26850/- Being cheque issued to Vkas power projects towards supply of LT meter panel for D Block against bill no 45 dt 15.9.09	56,700.00		1,39,387.00 Cr
	SBP B09012010	19	Being cheque issued to Vkas power projects towards Labour charges for laying cables in 1c and B Block against bill no 44 dt 14.4.09	26,582.00		1,12,805.00 Cr
	SBP B09012010	20	Being cheque issued to Vkas power projects towards supply of LT HT Elec Work panel for A Block against bill no 5 dt 15.3.09	1,12,000.00		805.00 Cr
			Total/Closing Balance	7,53,642.00	5,61,201.00	805.00 Cr

Paramount Builders						
Details of Payments made				Details of Bills received		
Kamal Singh	Ch/ Cash Details	Amount	Remarks	Kamal Singh	Bill Details	Amount
Date				Date		Remarks
12.10.06	Cash	25,000				NIL
21.01.08	981052	70,000	VPP W/O 612			
13.10.08	154254	50,000	3C, D - WO 1167			
15.11.08	154614	50,000				
08.04.09	365231	50,000	Transferred to Radhika transformer			
26.09.09	499652	24,000	3C, D - WO 1167			
	Total (A):	269,000			Total (A):	
Victory Transformers				Victory Transformers		
Date	Ch/ Cash Details	Amount	Remarks	Date	Bill Details	Amount
24.11.08	154710	50,000	2c	10.01.09	1685	70,000 Transformer 2C
20.12.08	166555	20,000		20.02.09	1801	110,000 Transformer A'
31.01.09	325339	50,000	A			
16.05.09	438740	50,000				
	Total (B):	170,000			Total (B):	180,000
Vkas Power Projects				Vkas Power Projects		
Date	Ch/ Cash Details	Amount	Remarks	Date	Bill Details	Amount
22.09.07	156174	50,000		30.03.09	28	127,462 LT HT 2CBik, WO 1167
27.10.07	156424	80,000	W/O 612	30.03.09	27	75,000 Liasoning 2CBik, WO 1167
26.11.07	958516	75,000		30.03.09	6	104,840 1C & B Blk
13.10.08	154255	50,000	2C, 3C & A	30.03.09	7	94,132 1C & B Blk
15.11.08	154615	50,000		30.03.09	296	10,100 1C & B Blk
30.03.09	-	3,770	TDS on Liasoning	30.03.09	-	108,000 Liasoning - A Blk
02.05.09	365467	50,000	Chq issued to KS	31.03.09	29	27,800 2C Blk
27.06.09	549169	100,000	3C & D	31.03.09	312	52,318 W/O 1201 3C Blk
17.08.09	549119	50,000	3C & D	31.03.09	26	97,364 W/O 1201 3C Blk
14.09.09	499515	150,000	3C & D	05.12.09	42	50,400 W/O 1201 3C & D Blk
28.11.09	657049	7,500		05.12.09	-	148,525 W/O 1201 3C & D Blk liasoning
05.12.09	657058	50,400	W/O 1201 3C & D Blk	26.12.09	-	38,200 LT HT - 1C & B Block
05.12.09	657059	148,525	W/O 1201 3C & D Blk liasoning	26.12.09	-	35,000 Liasoning works for 1C & B Block
09.01.10	733081	56,700	LT Meter panel for D Block	26.12.09	178	93,526 LT works for 1C & B
09.01.10	733082	26,582	LT HT works for 1C & B Block	09.01.10	45	56,700 LT Meter panel for D Block
09.01.10	733083	112,000	LT HT Electrical works for A Block	09.01.10	44	26,850 LT HT works for 1C & B Block
		1,935		09.01.10	5	112000 LT HT Electrical works for A Block
	Total (C):	1,062,412			Total (C):	1,258,217
Radhika Transformers				Radhika Transformers		
Date	Ch/ Cash Details	Amount	Remarks	Date	Bill Details	Amount
19.12.08	980900	50,000		30.03.09	510	165,000 Transformer B Block
23.05.09	438802	15,000	Chq issued to KS	22.08.09	136	185,000 Transformer 3C & D Block
30.05.09	438868	25,000	Chq issued to KS		Total (D):	350,000
27.06.09	549168	50,000	3C & D WO-1201			
02.07.09	439110	25,000				
22.08.09	499358	135,000	3C & D WO-1201			
	Total (D):	300,000				
	Grand Total :-	1,801,412			Grand Total :-	1,788,217
			Balance bills to be received			
					13,195	

PARAMOUNT BUILDERS 2006-2007
Ledger for the period 01 Apr, 2006 to 31 Mar, 2007

31 Mar, 2007

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document			Narration	Debit	Credit	Running Balance
Date	Number					
Kamal Singh on A/c.			Opening Balance			0.00 Dr
12 Oct, 2006	SCP A12102006	1	Being amount paid towards advance payment for 5 KVA meter at nagaram site	25,000.00		25,000.00 Dr
			Total/Closing Balance	25,000.00		25,000.00 Dr

PARAMOUNT BUILDERS 2007-2008
Ledger for the period 01 Apr, 2007 to 31 Mar, 2008

31 Mar, 2008

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Kamal Singh on account				Opening Balance			25,000.00 Dr
21 Jan, 2008	SBP	B21012008	4	being chq issued to vkas power projects towards WO no 612 dt 04/10/07	70,000.00		95,000.00 Dr
				Total/Closing Balance	70,000.00		95,000.00 Dr

PARAMOUNT BUILDERS 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Kamal Singh on account				Opening Balance			95,000.00 Dr
13 Oct, 2008	JV	13102008	29	Being amount deducted towards Tds @ 2.06%	1,030.00		96,030.00 Dr
		SBP B13102008	53	Being chq issued to Kamal singh towards on account paymemnt for 3C D block Wo no 1167	48,970.00		1,45,000.00 Dr
15 Nov, 2008	JV	15112008	2	Being amount deducted towards tds @ 2.06% from Kamal singh for Rs 50000/-	1,030.00		1,46,030.00 Dr
		SBP B15112008	53	Being chq issued to Kamal Singh towards on account payment against Wo	48,970.00		1,95,000.00 Dr
31 Mar, 2009	JV	31032009	73	Being amount paid to Kamal Singh transfered to Vkas Power Projects		1,95,000.00	0.00 Dr
				Total/Closing Balance	1,00,000.00	1,95,000.00	0.00 Dr

PARAMOUNT BUILDERS 2009-10
Ledger for the period 01 Apr, 2009 to 29 Jan, 2010

29 Jan, 2010

Group : Assets

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Kamal Singh on account				Opening Balance			0.00 Dr
08 Apr, 2009	JV	08042009	1	Being TDS deducted from Kamal Singh On account payment	1,030.00		1,030.00 Dr
		SBP B08042009	3	Being cheque issued to Kamal Singh towards on account payment.	48,970.00		50,000.00 Dr
26 Sep, 2009	JV	26092009	37	Being TDS deducted from Kamal singhon account payment	495.00		50,495.00 Dr
		SBP B26092009	58	Being cheque issued to Kamal Singh towards balance amount for 3C & D block	23,505.00		74,000.00 Dr
03 Dec, 2009	JV	03122009	1	Being amount transfered from Kamal Singh to Radhika Transformers		50,000.00	24,000.00 Dr
				Total/Closing Balance	74,000.00	50,000.00	24,000.00 Dr

PMR - Mr. Karnal Singh's Account

for 4/12/10

2- Books Order Value

(for all orders)

II Actual Work Carried out Value

III Bill forwarded to Account

IV Payment made

V Bill to be received

Rs 12,21,075.00	-
Rs 12,81,141.00	-
Rs 12,68,217.00	-
Rs 12,81,141.00	-
Rs 13,195.00	-

Pending bills:- list enclosed.

4.500

sum 113/10
 4-2-10
 sum 4-2-10
 113/10
 4-2-10

PARAMOUNT RESIDENCY**Purchase**

From: "PMR" <pmr@modiproperties.com>
To: "Purchase" <purchase@modiproperties.com>
Cc: "Gaurang Modi" <gaurang@modiproperties.com>
Sent: Thursday, January 28, 2010 11:51 AM
Subject: Pending works - reg.

To,
 Mr. Srinivas Rao,
 Sr Purchase Officer,
 MPIPL.

Dear Sir,

Sub: Kamal Singh's Pending works - reg.

Refer your email dated 28.01.10 regarding Kamal Singh's works pending. The following works are pending at this site

D - Block: -

- 1) Single Phase Meters - 12 No's. *Deposits have already been made, only followup required with concerned AE for getting meters. As per plan, meters can be fixed up by 4th Aug.*
- 2) Pannel Board Fixing. —

3C - Block:-

- 1) Single Phase Meters - 15 No's. *To be followed up with the concerned AE and to get the meters. Deposits have already been paid.*
- 2) Three Phase Meters - 11 No's.

Thanking you sir,

With regards,

S.V Subba Reddy,
 Project Manager,

*for
 28-10*

29-Jan-10

Central Power Distribution Company of Andhra Pradesh Ltd
CENTRAL POWER DISTRIBUTION COMPANY OF A.P. LTD.

From

Superintending Engineer

Operation RR Circle North,

Gunrock, Secunderabad - 15.

To

M/s. Paramount Builders,

Sy.No.202(P) & 207(P), Sy.No.176, Paramount
Residency,

Nagaram (V).

Lr. No. SE/O/RR(C)/Coml./CR. No.58 /2009-2010/D.No. 1431 /09, Dt. 07-07-09

Sir,

Sub :- Electricity, Operation, Ranga Reddy Circle (North) -Extension of supply to 40 Nos. S-Φ each 1 KW, 40 Nos. 3-Φ each 5 & 1 No. 3-Φ 10 KW Common Service to M/s. Paramount Builders, at Sy.No.176, Paramount Residency, Nagaram (V) in Keesara Section of Sainikpuri Sub - Division in Medchal Division in RRC (North). Estimate sanctioned - Permission for supply of materials and for execution of works by your self on turnkey basis - Accorded - Regarding.

Ref :- 1. Sanction Memo No. CGM/O/RR Zone/Hyd/C&P/D. No.865/08, Dated.07-07-09, CR No.58/09.
2. Representation of Consumer dated 07-07-09.

Under the circumstances explained in reference (2) cited, you are permitted to supply the materials COMPLETELY & EXECUTE the works in respect of the scheme sanctioned under reference 2nd cited with the following details. :

- Laying of 11 KV 3 x 35 Sq mm XLPE UG Cable for distance of 75 Mtrs.
- Erection of 1 Nos.11 KV/433 V 160 KVA DTR CSP with necessary switch gear, SP-Structure with Box pole, Plinth & Fencing around.
- Laying of LT 3 1/2 Core 95 Sq mm XLPE Cable for a distance of 35 Mtrs.
- Erection of 1 No. Control Panel & 5 Nos. Metering Panels.
- To effect release of supply to 40 Nos. S-Φ each 1 KW, 40 Nos. 3-Φ each 5 & 1 No. 3-Φ 10 KW Common Service

The permission now accorded is subject to the following conditions:

- A licensed electrical contractor under the supervision of the APCPDCL's Officials, should execute the works.
- The materials used in the works should confirm to APCPDCL's Specification.
- Major materials like distribution transformers, A.B. Switches, H.G. Fuse sets, conductor, structural steel and other materials should be purchased from standard vendors of standard quality and as per latest ISI. The bills/ vouchers of materials purchased should be produced to Divisional Engineer, Operation, Medchal.
- You should hand over all the works executed by you to the APCPDCL's Officials after completion in full shape. The work executed by you shall be taken over by the APCPDCL after statutory inspection of APCPDCL's officials. The installation shall be deemed to be the property of APCPDCL's after such take over. The proposed Distribution Transformer, LT Lines should be in side of consumer premises only.
- The consumer should provide the LT Panel Boards are to be standardized with required protection and housing for meters with sealing arrangements.
- The proposed power in the premises should not have 2nd service, arrears to be paid and no court case pending.
- The proposed Distribution Transformer should be in side of consumer premises only with necessary clearances and that equipment should not be in traffic movement area. The proposed DTR and its equipments should be erected by maintaining proper horizontal clearances minimum of four feet distance from the building structure.

med
800/
Q-2-09



CENTRAL POWER DISTRIBUTION COMPANY OF ANDHRA PRADESH LIMITED
OPERATION :: RANGA REDDY ZONE : HYDERABAD

"Energy saved is Energy produced"

Office of the
Chief General Manager
Operation, Ranga Reddy Zone

Memo No.CGM/OP/RRZone/Hyd/ADE-II/C&P/D.No. 865/09-10, Dt: 7/07/2009.

Sub:- Elect-RR Zone- Extension of supply to 40 Nos. single phase each 1 KW Domestic loads, 40 Nos. 3-Phase each 5 KW Domestic loads, 1 No. 3-Φ 10 KW Domestic load (Common load) to M/s.Paramount Boulders. at Sy No.176, Nagaram (V) in Keesara Section of Sainikpuri Sub - Division in Medchal Division in Greater Hyderabad West circle.-Estimate Sanction -Regarding.

Ref:- 1. Lr.No.SE/OP/RRN/ Coml/D.No.1355/09,DT:02/07/2009.
2. Lr.No.DE/OP/Medchal/LT/F-ext D.No.1398/09, dated 01-07-2009.

- ◆◆◆◆◆
1. The Chief General Manager, Ranga Reddy Zone, CPDCL, Hyderabad administratively approves the proposal of Superintending Engineer operation Greater Hyderabad West circle extension of supply to 40 Nos. single phase each 1 KW Domestic loads, 40 Nos. 3-Phase each 5 KW Domestic loads, 1 No. 3-Φ 10 KW Domestic load (Common load) to M/s.Paramount Boulders. at Sy No.176, Nagaram (V) in Keesara Section of Sainikpuri Sub - Division in Medchal Division in Greater Hyderabad West circle and sanction for an amount of **Rs. 6,22,270/-** (Rupees Six lakhs twenty two thousand two hundred and seventy only) towards expenditure.
The estimate is technically sanctioned and registered as
CGM/Op/RR Zone/ CR.No 58 /2009-10 (Capital) /GH West circle.
 2. The salient features of the scheme are as follows:
 - 1) Erection of 11 KV line with 3X35 Sq. mm. XLPE UG Cable for a distance of 75 Mtrs
 - 2) Erection of 160 KVA DTR CSP and necessary switch gear, Plinth and fencing and SP Structure.
 - 3) Laying of LT 3 1/2 Core 95 Sq mm XLPE Cable for a distance of 35 Mtrs.
 - 4) Erection of 1 No. Control panel & 5 No.s Metering panel.
 - 5) To effect release of supply to 40 Nos. single phase each 1 KW Domestic loads, 40 Nos. 3-Phase each 5 KW Domestic loads, 1 No. 3-Φ 10 KW Domestic load (Common load).
 3. The anticipated Annual Revenue at the rate basic rate works out to Rs - /- yielding a revenue return of -- % on the capital cost of the scheme. Hence the scheme is unremunerative. An amount of Rs --/- per service per year as special AMG is to be collected for a period of five (5) years.
 4. In exercise of the powers conferred by section 42 of the Electricity (supply) act, 1948, the Corporation shall have for the placing of any lines, poles, distribution of electricity or for the transmission of telegraphic or telephone communications necessary for the proper co-ordination of the work of the Corporation all the powers which the telegraphic authority possesses under part of the India Telegraph Act, 1885 (13 of 1885) with regard to Telegraph established or maintained. This will be without prejudice to the requirement of section 17 of I.E, Act 1910.
 5. The expenditure is chargeable to:APCPDCL-Capital receipts & expenditure-B.Expenditure-3.Dis:ribution system-High voltage-A/c No.14.5 &14.6 (11KV & 33Kv).
 6. The sanction accorded in Para 1 above is subject to instructions issued by the corporation on release of service and tariff as may be in force from time to time.
 7. The work will be executed by Superintending Engineer /Operation/ Greater Hyderabad West circle.
 8. Amounts to be collected from the consumers by SE /op/ Greater Hyderabad West circle.

I. Development Charges	Rs. 2, 50,000/-
II. Security Deposit	Rs. 50,000/-
III. Service Line charges	Rs. 3, 72,270/-
 9. Against the lump sum provision made in the estimate, detailed working estimate should be got sanctioned by the competent authority.
 10. The concerned officers are responsible for any wrong or excessive estimation.

Chief General Manager
Operation, RRZone, Mint, Hyderabad.

To
The Superintending Engineer /Operation/ Greater Hyderabad West circle.

✓ Copy to the Divisional Engineer/Operation/Medchal.
Copy to the Chief General Manager/Coml./CPDCL/Hyderabad.

Central Power Distribution Company of Andhra Pradesh Ltd.

Extension of Supply to 40 Nos. S-Φ each 1 KW, 40 Nos. 3-Φ each 5 & 1 No. 3-Φ 10 KW Common Service to M/s Paramount Builders, at 176, Paramount Residency, Nagaram (V) in Keesara Section of Sainikpuri Sub-Division in Medchal Division in RRC (North) Under capital Works.

Sl. No.	Description	Units	Qty	Rate	Amount in Rs.
I	Total Cost of the Estimate				622270
a)	Less cost of 1 No. 160 KVA CSP DTR	No.	1	149875	149875
	Distribution Transformer				
c)	Less cost of				
	i) Energy Meters				
	Single Phase Meters	Nos.	40	780	31200
b)	Less cost of				
	ii) 3 Phase 10 - 40 A Energy Meters	Nos.	41	1681	68921
II	Total Expenditure chargeable to CPDCL				249996
				orsay	250000
III	Service line charges to be collected				372270
IV	Development charges to be collected	Services	Nos.	Load in KW	Dev. Charges
a)	Domestic @ Rs. 1000/- per KW	3-phase	40	5	200000
		3 phase	1	10	10000
		S phase	40	1	40000
				Total	250000
V	Security deposit charges to be collected	Services	Nos.	Load in KW	S.D. Charges
a)	Domestic @ Rs. 200/- per KW	3-phase	40	5	40000
		3 phase	1	10	2000
		S phase	40	1	8000
				Total	50000
VI	Total charges to be collected				672270

[Signature]
 Chief General Manager
 Operation, Rangareddy Zone
 ABCPDCL, Mint Compound, H₃

Operation Ranga Reddy Circle (North)

Central Power Distribution Company of Andhra Pradesh Ltd.

Extension of Supply to 40 Nos. S-Φ each 1 KW, 40 Nos. 3-Φ each 5 & 1 No. 3-Φ 10 KW Common Service to M/s. Paramount Builders, at 176, Paramount Residency, Nagaram (V) in Keesara Section of Sainikpuri Sub-Division in Medchal Division in RRC (North) Under capital Works.

Sl. No.	Particulars	Qty.		Rate		Per	Amount	
				Material	Labour		Material	Labour
1	Distribution Cables & Control Boards							
1	P.V.C. Cable 95 Sq. mm. 3 1/2 Core XLPE UG Cable	35	Mts.	245	143	Mts.	8575	5005
2	Jointing Material	2	Nos.	500	250	Each	1000	500
3	L.T. Switch gear installation							
c)	LT Control Panel with 400 A 3 Phase MCB's for incoming cables and out going cables Protection with sealing arrangements.	1	No.	10000	1000	Each	10000	1000
2	L.T. Metering Panels							
a)	L.T. Metering Panel with 200 A 3 Phase MCB's for incoming cable and out going cables to accommodate 8 Nos. 3-Phase & 8 Nos 1-Φ meters with Bus bar and Sealing arrangement.	5	Nos.	22000	2200	Each	110000	11000
1	3 Phase MCB	41	No.	325	20	Each.	13325	820
c)	Single Phase MCB's	40	Nos.	80	10	Each	3200	400
2	3 Phase 10 - 40 A Energy Meter (high quality)	41	No.	1681	65	Each	68921	2665
b)	Single Phase 5-20 A Energy Meters (high quality)	40	Nos.	780	45	Each	31200	1800
Sub Total Rs.							246221	23190
3% Contingencies							7387	
3% S & H Charges							4383	
Labour & Transport							23190	
10% Estt. General Charges							28118	
Grand Total:- Rs.							309299	
Or Say Rs.							309300	

ABSTRACT

Total of H.T.	Rs.	312970
Total of L.T.	Rs.	309300
Total Cost of Estimate Total.	Rs.	622270

...on values\Paramount Builders.xls

Chief General Manager
Operation, Ranga Reddy Circle
APCPDCL Mini Compounds

INVOICE

M/s Paramount Builders
Nagaram.
(3C+D) Block

Recd on
03/12/09

VKAS POWER PROJECTS

Works : Shop No. 3-112/5,
Fathenagar Main Road, Hyderabad - 18.

Invoice No.	VKAS/ 026	D.C. No.	026/09.	P.O. No.	
Date	9.1.09	Date	9.01.09	Date	
Sl. No.	DESCRIPTION	Quantity	AMOUNT Rs. Ps.		
1.	Feeder box (with 200A MCCB)	1 no.	8,000	00	
2.	Main Distribution Board (M.D) with 200/2 x 100A MCCB	1 no.	28,000	00	
3.	L.T. Panel Board for (3φ - 12 no 1φ - 4 nos) (@ 1700 x 12 + 1400 x 7) = 30,200/-	2 nos.	60,400	00	
	Tax	1%	964	00	
		??			
TOTAL			97,364	00	

CHECKED

Quality	Quantity
By. [Signature]	Date 9/1/2-9

PARAMOUNT BUILDERS

Rupees: Ninety Seven thousand
Three hundred sixty four only

For **VKAS POWER PROJECTS**

[Signature]
PROPRIETOR

TOT No.: HYR/04/0/1403.



PREMIER ENGINEERING CORPORATION

183 / 184, Rashtrapathi Road, SECUNDERABAD - 500 003.

Phones : 27538811 / 12 / 13, Fax : 040-27538818.

Email : hyd2_pec@vsnl.net

Website : www.premierenggcorp.com

TIN No. : 28770111751 CST No. : SEC/05/1/1071 Dt. : 18-07-1980.

TAX INVOICE

Customers Name & Address :

PARAMOUNT BUILDERS (C)

5-4-187/3&4 III FL. M GROAD

SECUNDERABAD 500 003

CUSTOMER'S TIN NO:

CONSIGNEE

Invoice No

TAX-INV-0216

Invoice Dt

09-05-2008

Challan No

TAX-DC-0216

Challan Dt

09-05-2008

P.Order No

8985

P.Order Dt

08-05-2008

LR/RR No

LR/RR Dt

Trans Name

Particulars	Batch Number	Code	Qty	Rate	Dis %	Dis Amt	Dis Price
GLOSTER AL CONDUCT 3.5C*95SQMM INDUSTRIAL CABLE	2108-00863		90	658.00	57.00	33755.40	25464.0

Total

33755.40 25464.0

VAT 4%

1018



SWITCHGEAR



GLOSTER
CABLES

Crompton
Greaves
MOTORS

SIEMENS
MOTORS

ABB
MOTORS

Automation

ABB
PUMPS



Delton
CABLES

NOTE : PAYMENT BY PAYEES A/C CHEQUE ONLY

ROUNDED OFF
INVOICE VALUE

26,483.

Rupees : TWENTY SIX THOUSAND FOUR HUNDRED AND EIGHTY THREE ONLY

Remarks :

C Form No. :

Dated :

Due Date for Payment

Interest will be charges @ 16% P.A. if payment not received before due date.

For PREMIER ENGINEERING CORPORATION

Customer Signature

Stores

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

E & O E



PREMIER ENGINEERING CORPORATION

183 / 184, Rashtrapathi Road, SECUNDERABAD - 500 003.

Phones : 27538811 / 12 / 13, Fax : 040-27538818.

Email : hyd2_pec@vsnl.net

Website : www.premierenggcorp.com

TIN No. : 28770111751 CST No. : SEC/05/1/1071 Dt. : 18-07-1980.

Duplicate

TAX INVOICE

Customers Name & Address :

PARAMOUNT BUILDERS (C)

5-4-187/3&4 III FL. M G ROAD

SECUNDERABAD 500 003

CUSTOMER'S TIN NO.

CONSIGNEE

Invoice No

TAX-INV-0114

Invoice Dt

19-04-2008

Challan No

TAX-DC-0115

Challan Dt

19-04-2008

P Order No

P Order Dt

LR/RR No

LR/RR Dt

Trans Name

Particulars

Batch Number

Code

Qty

Rate

Dis %

Dis Amt

Dis Price

LOSTER AL CONDUCT
3C*50SQMM INDUSTRIAL CABLE
11KV(E) HT

3108-0210

75

862.00

57.00

36850.50

27799.50



Total

36850.50

27799.50

VAT 4%

1111.9



SWITCHGEAR



Crompton
Greaves
MOTORS

SIEMENS
MOTORS

ABB
MOTORS

Beacon
PUMPS



Delton
CABLES

0.41

28,911.00

NOTE : PAYMENT BY PAYEES A/C CHEQUE ONLY

ROUNDED OFF
INVOICE VALUE

Rupees :

TWENTY EIGHT THOUSAND NINE HUNDRED AND ELEVEN ONLY

Remarks :

HTD

C Form No. :

Dated :

Due Date for Payment

Interest will be charges @ 16% P.A. if payment not received before due date.

For **PREMIER ENGINEERING CORPORATION**

Customer Signature

Stores

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

E & OE