

Dec. 09 22:25 11:55AM P1

FAX NO.: 04027544859

FROM: MODI PROPERTIES SEC 5RD

Original/Office Copy/Purchase Div. Copy

Date: 20.08.09

A-Block

From,
Alpine Estates,
May Flower Heights,
5-4-187/3& 4, III Floor
M.G. Road,
Secunderabad - 500 003
To,
Mr. P. Venu Babu
M/s. HI-Tech Power Enterprises,
Kukatpally,
Hyderabad - 500 072

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works, on a turn key basis for our project Mayflower Heights for Block "A", East, West & South Wings Total 95 Flats at Mallapur, Hyderabad.

Ref: 1) Your Quotation No. 00117/MH/HLP/08, dated 17.07.08
2) Our personal meeting on dtd. 19.08.09

Dear Sir,

With reference to the above, we hereby award you the Work Order for HT works on a turn key basis as per the details mentioned below:

Sl. No.	Description of Work	Qty.	Rate Rs.	Amount Rs.
1)	Liasoning			
a)	Liasoning with APC/DCL	LS	50,000.00	50,000.00
b)	Liasoning with D.C. E.L.G., fixing of meters, test reports & charging	LS	50,000.00	50,000.00
	Sub Total			1,00,000.00
2	H.T Works:			
a)	Supply & Erection of Box pole	No.		
b)	Supply & Erection of AB SW/HG Fuse Set	No.		
c)	Supply & Erection of 4 structures/terms X-arm, insulators etc	4 Set		
	Lumpsum			40,000.00
3	L.T Works:			
a)	LT meters Panel boards & Erection, Cables, 5 Panels consisting of 15 nos - 3-Phase meter & panel consisting of 20 nos - 3-Phase meter.	LS	2,00,000.00	2,00,000.00
b)	MCCB Panel boards & Erection 7nos. 100amps MCCB's inclusive	1 No		
c)	shortable Bus Bar, Aerial Borne (or) Cradition Cleaves	LS	85,000.00	85,000.00
	1 No - 100amp & 150amp Green			
	400amps MCCB for outgoing for Transformer			

3 Panel
- 45 meter
- 45 meter
- 45 meter

Handwritten: H-Block

FROM : MCDI PROPERTIES MALPURA

FAX NO. : 0440

Dec. 05 2009 12:25PM P3

<<3>>

J. Others

Above W.O. excludes

- Cables Cost - 3.5 Core x 240 Sq. mm 140 mtrs approx.
@ Rs.730/- per mtr. @ 3.5 Core x 120 Sq. mm 15 mtrs
approx. @ Rs.391/- per mtr
- 3.5 core x 95 sqmm 15 mtrs approx. @ Rs.315/- per meter
- 3.5 core x 35sqmm 15 mtrs @ Rs.147/-per meter

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions:

Thank You.

Yours sincerely

For Soham Modi



Confirmed by: H-Tech Power Enterprises,

Signature:

Name:

Date:

Gaurang Modi

22-8-09

J. Others

Above W.O. excludes

- Cable Cost - 3.5 Core x 240 Sq. mm 140 mtrs approx @ Rs. 730/- per mtr. & 3.5 Core x 120 Sq. mm 15 mtrs approx @ Rs. 391/- per mtr
- 3.5 core x 95 sqmm 15 mtrs approx @ Rs. 315/- per meter
- 3.5 core x 35 sqmm 15 mtrs @ Rs. 147/- per meter

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions

Thank You.

Yours sincerely,

[Signature]
For/Seham Modi

22-8-89
Gaurang Modi

Confirmed by: Hi-Tech Power Enterprises.

Signature:

Name:

Date:

[Signature]
A. B. B. B.

[Signature]
09/12/89

Note: Drawings & Contracting Done by

Contractors and Materials Supplied

by contract

[Signature]
09/12/89

② C-T Panel erection Done by
contract

DEBIT VOUCHER

ALPINE ESTATES

H.O. : 103, First Floor, Hariganga Complex, Ranigunj, Secunderabad - 500 003.
Site : 3-3-27/1, Mallapur, Nacharam, Hyderabad - 500 016.

Voucher No. _____


Date : 29.07.11

A/c. _____					
Paid to	M/s Hi-Tech power Grp.			Rs.	Ps.
towards	Supply & Erection of Electrical items details are on overleaf			49,000.00	
Rupees	Forty nine thousand only				
Paid by	Cheque	Cheque No.	Dated	Drawn on Bank	
	Cash				49,000.00

Prepared by M. S. Rao

Approved by _____

Receiver's Signature _____



		Bill amount	Approved amount
① B no. 7	—	Rs. 3434/-	30,000/-
② B no. 9/11.11.10	—	Rs. 8,080/-	7,000/-
③ B no. 17/25.4.11	—	Rs. 13837/-	12,000/-
Total:		Rs. 56,257/-	49,000/-

Original bills forwarded to ALP for releasing the payment.
M. S. Rao
29/7/11

Not to M.D.

Sis,

Subj- Clearance of extra work bill by
M/s H.T. Tech party Entp for MPH site
A.T. & H.T. work.

M/s. Venu Baba of m/s H.T. Tech has submitted bill for
supply and fixing of electrical items at MPH site.

- ① The total value of bill — Rs. 56,257.00
- ② Market price + 15% margin value — Rs. 63,450.00
- ③ Requested amount by contractor Rs. 49,000.00

Put up for your kind advice.

Pay to attached
3 bills.
29/7/11





CASH / CREDIT BILL

Cell : 98496 30196
9010100335

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallepalle
Secured.

Bill No. : 7

W.O. No. :

Date :

DESCRIPTION

QTY.

RATE

AMOUNT
Rs.
Ps.

Sl. No.

① 40# Conductor replaced with

links, including fitting charge.

② 100# MC/B, two nos replaced

with links in class. of lightning

③ 1# T Cable from Main split to T/F

(yard) and back -

Add - 1% TOT

4 m 4.500

2 m 2.500

2 m 5.500

18,000 00

5,000 00

11,000 00

34,000 00

34,340 00

TOTAL

For HI-TECH POWER ENTERPRISES

Rupees : Twenty four thousand three hundred and forty

[Signature]



CASH / CREDIT BILL

ledon
13/11/10Cell : 98496 30196
9010100335**HI-TECH POWER ENTERPRISES**

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallapur
SechadBill No. : 9
W.O. No. :
Date : 11/11/10

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
1	Cable Connected Bus bar boards - 2 nos -	2	4000	8000	00
material received					
Tot. 1%					
The above Party [not] approved by					
J. Sankar 12/11/10					
29/11/10					
TOTAL				8080	00

Rupees : Eight thousand eight hundred only For **HI-TECH POWER ENTERPRISES**
Vembeh



CASH / CREDIT BILL

Cell : 98496 30196
9010100335

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallapur

Bill No. : 17

W.O. No. : 009 / AE / HIBE / 11

Date : 25/4/11

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
①	25A Conector (close type) Supplied -	20	120/-	2,400	00
②	50A Contactors Supplied	2	5650	11,300	00
TOT - 1/				10,700	00
6633-3103				13,700	00
29/4/11				137	00
107				10,800	00
TOTAL				13,837	00

Rupees : Thirteen thousand Eight hundred thirty seven only

For HI-TECH POWER ENTERPRISES

Venkat



CASH / CREDIT BILL

Cell : 98496 30196
9010100335

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallepalle
Secbad.

Bill No. : 7

W.O. No. :

Date :

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
①	40A Contactor replaced with links, included for this charge. 2500/- 3650/- 1400/-	4 nos.	4500	18000	00
②	100A MCBs two nos replaced with links included for this charge. 4000/- 2400/-	2 nos.	2500	5000	00
③	H-T Cable (from Main gate to T/F yard) end k.c.s -	2 nos.	5500	11000	00
Add - 1% TOT				34000	00
				340	
TOTAL				34340	00

Rupees : Thirty four thousand three hundred and forty only

For HI-TECH POWER ENTERPRISES

12/7/11 Subject to
rate approval.



CASH / CREDIT BILL

Cell : 98496 30196
9010100335**HI-TECH POWER ENTERPRISES**

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallapur
Sechad

Bill No. : 9

W.O. No. :

Date : 11/11/10

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
1	Cable Connected Bus board boards - 2 Nos -	2	4000	8000	00
Material Received					
Tot. 1%					
The above Party not approved by Solam S.D.				80	00
J. Sankar 12/11/10					
TOTAL				8080	00

Rupees :

Eight thousand Eighty Rupees onlyFor **HI-TECH POWER ENTERPRISES**Venkat

12/11/10 Subject to rate check!



CASH / CREDIT BILL

Cell : 98496 30196
9010100335

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/s. Alpine Estate
Mallapur

Bill No. : 17

W.O. No. : 009/AE/HIPE/11

Date : 25/4/11

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
①	2SA Conector (close type) Supplied -	20	120/-	2,400	00
②	50A Contactors supplied	2	5,650	11,300	00
TOT - 1/.				13,700	00
				137	00
TOTAL				13,837	00

Rupees : Thirteen thousand Eight hundred thirty seven only

For **HI-TECH POWER ENTERPRISES**

Venkat

h
12/7/11 subject to
rate check!

DRAFT

Recd on
24/5/11

Mr. Srinivas.

Dated. 17.2.2011.

Dear Sri Gaurangbhai,

For supplies made on 9th October M/s. Hitech Power Enterprises (Mr. Venu) have not paid us Rs. 1,02,369/-.

Payment is thus due for > 120 days.

Please help us get this payment, if required by stopping payment due to them by your group.

With Regards, *A line in confirmation can be given*

Sincerely yours,

[Signature]
H T DESAI

Shri Gaurangbhai Modi,
Modi investment & Real Estates (P) Limited,
Soham Mansion,
Karbala Maidan
SECUNDERABAD - 500 003.

Desai - 9885857355

*Total Payment released
M. S. Rao*

*TO,
M.D
Sir,*

Kindly instruct the SOB & KUM Accountant to release the above due amount to M/s premises Engg. Corp. and debit to M/s Hi-Tech Power Entp. against his dues to M/s premises Engg. put up for your approval please.

*M. S. Rao
02/05/11*

*Rs. 50,000/- SOB
Rs. 25,000/- SOB
Rs. 27,369/- GWT
1,02,369/-*



CASH / CREDIT BILL

Cell : 98496 30196
9010100335**HI-TECH POWER ENTERPRISES**Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.
TOT No. : PJT/06/0/1376M/s. Alpine Estate
Malla pur
Secbad.

Bill No. : 7

W.O. No. :

Date :

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT Rs.	Ps.
①	10A contactor replaced with links, included fitting charge.	4 nos	4500	18000	00
②	100A MCCB two nos replaced with links included. fitting charge	2 nos	2500	5000	00
③	HT Cable (from Main gate to T/F yard) end test - Laying by worker and test by company	2 nos	5500	11000	00
Add - 1% TOT				34000	00
TOTAL				34340	00

Rupees : Thirty four thousand three hundred and forty only

For HI-TECH POWER ENTERPRISES

TO,
Mr. P. Ramesh : pl. check the above and certify that the above work
carried out by - H/Tech Power Enterprises, and send back
for our maintenance.
M. Gnan

As per work order
verified
work completed
by company
people

CASH / CREDIT BILL

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376

M/S.

Alpine Eddy

Mohammed

St. John.

Date :

W.O. No.:

Bill No.:

01/10/21

ON
SL.

DESCRIPTION

QTY.

RATE

AMOUNT
Rs.

P.S.

404 Conductivity replaced with

hurry, in closed to the change.

1004 Melba Ave Not Noted

with links in chain. J. H. H. H.

- 559 and 602

10-T Cable from Main split to T/F

15/11/12
Add - 14/10/12
J. Jones

TOTAL

34340	00
-------	----

FOR HI-TECH POWER ENTERPRISES

Ruppes:

~~Thy 1/2 1/2 1/2 1/2 1/2~~

Dr. H. P. Farnsworth: Pl. check the above and certify that the above water
comes out by 17 1/2 ft. from Center of pipe, and send back
tell from questionnaire.

Red on
20/9/10

ALPINE ESTATES 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document			Narration	Debit	Credit	Running Balance
Date	Number					
Hi-Tec Power Enterprises			Opening Balance			0.00 Cr
16 Jul, 2008	SBP A16072008	2	Being cheque issued to Hi-Tec Power Enterprises towards on A/c payment against MFH tranformation erection	1,50,000.00		1,50,000.00 Dr
28 Aug, 2008	MBP A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		2,00,000.00 Dr
	MBP A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		2,50,000.00 Dr
	MBP A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		3,00,000.00 Dr
	MBP A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		3,50,000.00 Dr
24 Sep, 2008	SBP A24092008	3	Being cheque issued to Hi-Tec Power Enterprises towards on a/c for Electricity Connection	2,50,000.00		6,00,000.00 Dr
16 Oct, 2008	SBP A16102008	2	Being cheque issued to Hi-Tec Power Enterprises towards on a/c for Electrical Works for B&C Block fo MFH W.O.No. 1171	1,00,000.00		7,00,000.00 Dr
14 Feb, 2009	SBP A14022009	102	Being cheque issued to Hi-Tech power towards advance paymwent	50,000.00		7,50,000.00 Dr
	SBP A14022009	103	Being cheque issued to Hi-Tech Power Enterprises towards advance payment	50,000.00		8,00,000.00 Dr
09 Mar, 2009	SBP A09032009	14	Being cheque issue to Hi-Tec Power	50,000.00		8,50,000.00 Dr

ALPINE ESTATES 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Liabilities

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
		Enterprises towards advance payment for W.o No C--1171 dt 26.09.08			
31 Mar, 2009	SBP A31032009 7	Being cheque issued to Hi-Tech power towards advance payment	50,000.00		9,00,000.00 Dr
		Total/Closing Balance	9,00,000.00		9,00,000.00 Dr

ALPINE ESTATES 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Assets

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Venubabu on account				Opening Balance			0.00 Dr
31 Mar, 2009	JV	31032009	24	Being TDS deducted to Venu Babu towards on account on Rs.13,000/- @ 2.06%	268.00		268.00 Dr
	SCP	C31032009	8	Being cash paid towards on account for purchase of generator	12,732.00		13,000.00 Dr
				Total/Closing Balance	13,000.00		13,000.00 Dr

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 31 Mar, 2010

31 Mar, 2010

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Hi-Tec Power Enterprises				Opening Balance			9,00,000.00 Dr
29 Apr, 2009	SBP	A29042009	1	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		9,50,000.00 Dr
	SBP	A29042009	2	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		10,00,000.00 Dr
	SBP	A29042009	3	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		10,50,000.00 Dr
	SBP	A29042009	4	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		11,00,000.00 Dr
20 May, 2009	MBP	A20052009	1	Being Ch No - 503816 & 503817 issue to Hi-Tech Power towards part payment L.T , HT Cables & Earthing works for C- Block & B block East wing	50,000.00		11,50,000.00 Dr
	MBP	A20052009	1	Being Ch No - 503816 & 503817 issue to Hi-Tech Power towards part payment L.T , HT Cables & Earthing works for C- Block & B block East wing	50,000.00		12,00,000.00 Dr
26 Jun, 2009	SBP	A26062009	8	Being Cheque No.503514 issued to Hi-Tec Power Enterprises	50,000.00		12,50,000.00 Dr
22 Aug, 2009	JV	22082009	28	Being amount credited to Bindal Iron Steel Co towards purchase of MS Poles against Bill no 547 for A, B & C block		38,620.00	12,11,380.00 Dr
	JV	22082009	29	Being amount credited to Bindal Iron Steel Co towards purchase of LT HT Works against Bill no 354 for A, B & C block		10,250.00	12,01,130.00 Dr
	JV	22082009	30	Being amount credited		6,525.00	11,94,605.00 Dr

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 31 Mar, 2010

31 Mar, 2010

Group : Liabilities

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
				to Vidyut Industrial Corporation towards electrical material AB HG Switches for LT HT Works against bill no 829			
22 Aug, 2009	JV	22082009	31	Being amount credited to Vidyut Industrial Corporation towards electrical material MS Channel for LT HT Works against bill no 828 dt 6/7/09		11,418.00	11,83,187.00 Dr
	SBP	A22082009	66	Being cheque issued to Hi-tec Power enterprises towards advance payment against PO no.1279 dtd.20.08.09	50,000.00		12,33,187.00 Dr
	SBP	A22082009	67	Being cheque issued to Hi-tec Power enterprises towards advance payment against PO no.1279 dtd.20.08.09	50,000.00		12,83,187.00 Dr
	SBP	A22082009	87	Being cheque issued to Hi-Tec Power Enterprises towards liasoning of LT & HT works	2,15,000.00		14,98,187.00 Dr
29 Aug, 2009	SBP	A29082009	42	Being cheque issued to Hi-Tec Power Enterprises towards advance payment for PO 1279 20/8/09	50,000.00		15,48,187.00 Dr
	SBP	A29082009	43	Being cheque issued to Hi-Tec Power Enterprises towards advance payment for PO 1279 20/8/09	50,000.00		15,98,187.00 Dr
24 Oct, 2009	SBP	A24102009	55	Being cheque issued to Hi-Tec Power Enterprises towards advance payment	1,98,000.00		17,96,187.00 Dr
10 Dec, 2009	JV	10122009	2	Being amount debited to Hitech Power & credited Venubabu on account towards transfer.	41,000.00		18,37,187.00 Dr
11 Dec, 2009	JV	11122009	1	Being Electricity		2,96,940.00	15,40,247.00 Dr

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 31 Mar, 2010

31 Mar, 2010

Group : Liabilities

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date		Number					
11 Dec, 2009	JV	11122009	2	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards panel boards, B.No. 3 W.O.No. 1279, A Block Being Electricity		1,00,000.00	14,40,247.00 Dr
	JV	11122009	3	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards APCPDCL Liasoning charges, W.O.No. 1279, B.No. 00123, A Block Being Electricity		2,83,810.00	11,56,437.00 Dr
	JV	11122009	4	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards T phase metering panel, W.O.No. 1171 & 1249, B.No. 2, B Block Being Electricity		50,500.00	11,05,937.00 Dr
	JV	11122009	5	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards automatic DG panel board, W.O.No. 1171 & 1249, B.No. 5, B Block Being Electricity		70,000.00	10,35,937.00 Dr
	JV	11122009	6	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards erection of HT & LT works, W.No. 1249, B.No. 2, B Block Being Electricity		1,00,000.00	9,35,937.00 Dr
	JV	11122009	7	Connection Charges is debited & credited to Hi-Tec Power Enterprises towards APCPDCL liaisoning charges for W.O.No. 1249, B.no. 00124 Being Electricity		2,96,940.00	6,38,997.00 Dr

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 31 Mar, 2010

31 Mar, 2010

Group : Liabilities

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
11 Dec, 2009	JV 11122009	8		Connection Charges is debited & credited to Hi-Tec Power Enterprises towards T phase meter panel board, W.o.dt. 19/9/08, B.No. 1, C Block Being Electricity Connection Charges is debited & credited to Hi-Tec Power Enterprises towards automatic DG panel board, W.O.No. 1171, B.no. 4 towards C Block		97,970.00	5,41,027.00 Dr
	JV 11122009	9		Being Electricity Connection Charges is debited & credited to Hi-Tec Power Enterprises towards erection of HTG LT works, W.O.No. 1171 19/9/08, B.No. 3, C Block		64,000.00	4,77,027.00 Dr
	JV 11122009	10		Being Electricity Connection Charges is debited & credited to Hi-Tec Power Enterprises towards APCPDCI lasing charges, W.O. No. 1171 19/9/08, B.no. 125, C Block		1,00,000.00	3,77,027.00 Dr
18 Dec, 2009	SBR A18122009	4		Being cheque no. 585795 is now reversed		2,15,000.00	1,62,027.00 Dr
				Total/Closing Balance	10,04,000.00	17,41,973.00	1,62,027.00 Dr

Alpine Estates
5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road,
Secunderabad - 500 003.

Hi-Tech Power Enterprises
Ledger Account

1-Apr-2010 to 20-Sep-2010

							Page 1
Date	Particulars	Cheque No	Vch Type	Vch No.	Narration	Debit	Credit
1-4-2010	To Opening Balance		Vch Type	Vch No.		1,62,027.00	
26-4-2010	By Electricity Connection Charges		Journal	JV\4	Being Electricity connection charges is debited & creditd to Hitech Power Enterprises		1,99,500.00
						1,62,027.00	1,99,500.00
						37,473.00	
						1,99,500.00	1,99,500.00
	To Closing Balance						

Rayflower Heights Mallapur

Details of A.T. & H.T. Kotes awarded by RPL H.T. & power Contractors for A, B & C.

- 1) Total value for A Block Kote Order -
- 2) Total value of work Order for B Block -
- 3) Total value of work Order for C Block -
- 4) Total value of work Order for H.T. & power substation of site.

Rs. 4,84,000/-
 Rs. 4,71,000/-
 Rs. 4,84,000/-
 Rs. 70,500/-
 Rs. 15,09,500/-

Given approved
 A Block -
 B Block -
 C Block -
 VAT Bill

Rs. 3,96,940/-
 Rs. 5,04,310/-
 Rs. 5,52,910/-
 Rs. 66,813/-

Rs. 15,26,973/-
 Rs. 1,99,500/-
 Rs. 17,26,473/-

Extra work awarded
 1) 100 MCB Pump from 4th to 5th c.i. meter.
 2) 400 MCB Board for instead of from 100 to 375 ampers

Rem: Amount paid to date.

Balance approved and forwarded to
 A/c. No. 1659,660/-

13/11/10
 14/11/10
 15/11/10

Original
 Submitted
 After
 13/11/10

Rs. 16,89,000/-

B.R.
 17.26 loc
 15.10 loc
 2.16 loc
 to M. Shan
 for

Extra work Done By M/s Hi-Tech Power
Engineering at Mayflower Heights.
10/12/09

① Generator Distribution Panel
 Boards with contacts and
 MCCB includes Bus Bars.

② 3-Pole contacts (Terminals)
 with Box

③ 4-Pole contacts (Terminals) only
 ⇒ 4 nos

④ 100 Amps fuses with wooden
 ⇒ 4 nos

Boards

⑤ H-T cable laying work (Kilograms) ⇒ 1000

⑥ 400 Amps MCCB panel
 Boards at transformer yard
 ⇒ 3 nos

P. Jangam
 10/12/09

Copy
 10-12-09



13/14/10

10.12.09.

1) Total Sales Order Value for A's Sales -
2) Total Sales Order Value for B's Sales -
3) Total Sales Order Value for C's Sales -
4) Total Sales Order Value for H's Sales and other sales -

Q. 15, 81, 187: 0

[illegible]

+ Hydrolysis consistent with
apart from about half not hydrolyzed

$\frac{a^2 b^2}{a^2 b}$
 $a^2 b$
 $a^2 b$

June Aug. Hto.

Mayflower Heights, Nalapa

Unterprünge. für die Arbeit.

Subtotal Rs. 1509.500 =

1) Total value for A's sales less Over -

2) Total Weltergewicht Voller der 3 Bälle -

g) Ist ein höherer oder niedriger Wert für ρ besser?

4) Get the Order Value for ~~the~~ ^{the} order and write -

British appeared on me with orders
386 940-00

A. Blevins -
~~AL 284,500-00~~

B. Bets - R. 5,04,310 = ∞

$R_2 = 531,910 \text{ } \Omega$

Rd. 13,20710-00

Books to be purchased: Rs. 1,99,500/- ✓

1 Rs. 15,28,410/- - Estimated demand

Chemical Paper Bond

(for A, B to Black)

Supply & Creation

supply & demand

Contaminants: Other hydrocarbons etc.

1. $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$

— Kon: payment made Herdats

(including also 68 Rs 8 15 0001-2014)

but not! moved to (an) other

Herbert A. Simon

HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfrs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B.)
Spl. in : Transformer Erection and Electrical Installation Works

BILL

To *Alpine Estate*
Mallapur

Work Order No. 000/28
Delivery Date: _____
Bill No. 00197 Date _____

WOC-1171
22.9.04

Sl. No.	Particulars	Qty	Rate	Total Amount
1.	APCPDCL Laisening Charges	1 No.	50,000/-	✓ 50,000-00
2. <i>By</i>	CEIG Approvals	1 No.	50,000/-	✓ 50,000-00
3.	Execution of HT & LT Works	LS	65,000/-	✓ 65,000-00
4.	Earthing for HT & LT (Labour)	LS	50,000/-	✓ 50,000-00
5.	Cable Termination	LS		
				✓ 2,15,000-00

PAID
CHEQUE NO: 585795
DATE: 22/8/04

CHECKED
ORDER FORM/DC/RATE
By: *[Signature]* Dt: 19-8-04



(Rupees Two lakhs fifteen thousand only)

[Signature]
for HI-TECH POWER ENTERPRISES,

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.



NSC No :

Date :

Central Power Distribution Company of Andhra Pradesh Limited

Customer Service Center

APPLICATION FOR SUPPLY OF ELECTRICITY AT LOW TENSION

For New Loads

To

The AE / Opn

I / We request you to supply electricity at L.T. to my premises as mentioned below :-

1. Name of Customer :

2. (a) Location of Premises where supply is required

(b) Is wiring in the premises completed Yes / No

(c) If any services consisting in the same premises Yes / No

3. Address for Communication
with Telephone No.

4. Status of Customer :

Individual

☐

Registered Partnership

☐

Unregistered Partnership

☐

Public Ltd. Company

☐

Pvt. Limited Company

☐

Any Others

☐5. Social Group S.C. ☐S.T. ☐Others ☐

6. Category of Supply

Cat - I Domestic

☐

Cat - II Non-Domestic

☐

Cat - II Industrial

☐

Cat - IV - Cottage Industry

☐

Cat V - Agriculture

☐

Cat VI - Street Lights

☐

Cat VII - General Purpose

☐

Cat VIII - Temporary Supply

☐

7. Contacted Load

K.W / H.P.

Details of Connected Load

Appliances	Nos Watts	Total Watts
------------	--------------	----------------

Lights

Fans

Fridge

Mixer

Grinder

Washing

Machine

Electric Iron

A.C.

Geyser

Water Pump

Cooking Range

Others

Total Load

Existing Load

Additional Load

Total Load

Central Power Distribution Company of A.P. Limited OPERATION CIRCLE, RANGA REDDY (NORTH)

S.C. No.	
Distribution	
Date	

TEST REPORT PART - A

a. Sanction No.	
b. M.C. No.	
c. Board's portion estimated charges	

(To be filled in by Distribution Engineers)

1. Name of the Consumer
2. Full Surname and Name in block letters
3. Father's Name in block letters
4. In case the consumer is not owner of the premises specify owners name and address
5. Premises to which supply relates specify
6. Nature of Business
7. Purpose in case of non domestic / Industrial supply
8. Type of Industry
9. (Specify small scale or Cottage)
10. Particulars of premises to which supply relates Door No. S.F. No. Street Town / Village
11. Permanent address of Consumer Door No. Street Town / Village
12. Other S.C. No. / Distribution in the name of the above consumer under the A.P. Electricity Board (Full details to be furnished)
13. Whether the service now released is for a new premises or to a old premises to a new consumer (Specify the S.C. No. if any available, already under disconnection) Whether a clearance certificate is obtained from the Electricity Revenue Office before releasing the supply to new consumer in the old premises
14. Particulars of connected load
15. LIGHTING

No. of Points

Village Points

Total Village Points

1. Lamps
2. Fans
3. Convenient wall-plugs for Light and Fans
4. DOMESTIC / NON DOMESTIC ELECTRICAL APPARATUS
5. Coolers
6. Water Heaters
7. Pumps
8. Motors
9. Other purposes (Specify Details)
10. Convenient wall-plugs to Lamps
11. STREET LIGHT

Ordinary Filament Lamps
Fluorescent Lamps
Blended Lamps

Installed by Board / Consumer

Connected Load

INDUSTRIAL

Oil Pressing

Oil Pressing

Grain mg

Other purposes (Specify nature of Industry)

MOTORS

Furnish name plate details make etc. of the motor installed

Pumps

Other purposes (Specify details)

P.T.C



సంక్రమణ పవర్ డిస్ట్రిబ్యూషన్ కంపెనీ ఆఫ్ ఏ.పి. టెక్నాలజీస్

రంగారెడ్డి (North), జిల్లా

ఫిర్యాదు పత్రము

దరఖస్తుదారుని వివరాలు :

విద్యుత్ వినియోగ సర్వీసు నెం. : _____

పేరు : _____

చిరునామ : _____

ఫోన్ (ఉన్న పక్షంలో) కార్యాలయం : _____

ఫ్యాక్స్ : _____ ఇ-మెయిల్ : _____

ఫిర్యాదుదారుని సంప్రదించుటకు సరియైన.

సమయం ఆఫీసు వద్ద..... ☐ గం|| ఇంటి వద్ద..... ☐ గం||

నా విద్యుత్ కనెక్షన్కు సంబంధించి, ఇదిగవ ఫిర్యాదు సమస్యలు ఉన్నవి.

(దయచేసి సంబంధిత సమస్యకు ఎదురుగానున్న బాక్సులో () మార్కు చేయండి)

బిల్లింగ్

1. తప్పుడు మీటరు రీడింగ్ నమోదు
2. తప్పుడు బిల్లింగ్
3. బకాయి వివరాలు
4. అదనపు ఛార్జీ / సర్ఛార్జీ వివరాలు
5. పాత బిల్లింగ్ వివరాలు
6. డోర్‌లాక్ కేసులు

1. కమిషియల్ (వాణిజ్యపరమైన)
1. టైటిల్ బదలాయింపులో జాప్యం
2. కేటగిరీ మార్పిడి
3. సర్వీసు / మీటరు షిఫ్టింగ్
4. ఫేజ్ మార్పిడి

5. కొత్త కనెక్షన్ల జారీ
- మీటరు సమస్యలు
1. మీటరు అగిపోవడం
2. మీటరు కాలిపోవడం
3. మీటరు కవర్ గల్లంతు
4. మీటరు కవర్ సీల్ / మీటర్ సీల్ గల్లంతు
5. ఇతరత్రా మీటరు లోపాలు

అపరేషన్ / మెయిన్ టెన్షన్

1. లో వోల్టేజీ ☐
2. హై వోల్టేజీ ☐
3. సర్వీసు వైరు సమస్యలు ☐

ఇతరములు : (దయచేసి తెలియజేయండి)

మీరు ఫిర్యాదు చేయవలసిన విధానం :

ఫోన్ ద్వారా : సంబంధిత అసిస్టెంట్ ఇంజనీర్ గారికి

తపాలా ద్వారా : సంబంధిత అసిస్టెంట్ ఇంజనీర్ గారికి వ్రాత పూర్వకముగా నిర్మిత సమయములో మీ సమస్య పరిష్కారం గానిచ్ సంబంధిత అసిస్టెంట్ డివిజనల్ ఇంజనీర్ లేదా సంబంధిత డివిజనల్ ఇంజనీర్ గారికి తెలుపగలరు.

సంతకము

Central Power Distribution Company of A.P. Ltd.

OPERATION CIRCLE, RANGA REDDY NORTH

TRANSFER APPLICATION FORM

I _____ hereby
transfer my service connection No. _____ at door No. _____
Street _____ Town _____
to Sri / Smt. / Kumari _____ with
Security Deposit of Rs. _____ (Rupees _____)
pledge by me, as I have (1) left the house or (2) sold the house or (3) mortgaged and I have
nothing to do with the service from henceforth, as have foregone all my rights in the service connections.

Signature of Transferer

I _____ hereby agree to
transfer of the said service connection No. _____ at Door No. _____
Street _____ Town _____
with the security deposit as I have taken possession of the said premises from
Sri / Smt. / Kumari _____
I hereby agree to abide by the conditions of the agreement for the requisition entered into
by Sri / Smt. / Kumari _____
with the Board. I agree to execute agreement and L.T. requisition and abide by the conditions laid down
by the Board if required.

Signature of Transferee

ALPINE ESTATES 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document				Narration	Debit	Credit	Running Balance
Date	Number						
Hi-Tec Power Enterprises				Opening Balance			0.00 Cr
16 Jul, 2008	SBP	A16072008	2	Being cheque issued to Hi-Tec Power Enterprises towards on A/c payment against MFH tranformation erection	1,50,000.00		1,50,000.00 Dr
28 Aug, 2008	MBP	A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		2,00,000.00 Dr
	MBP	A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		2,50,000.00 Dr
	MBP	A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		3,00,000.00 Dr
	MBP	A28082008	1	Being cheque issued to Hi-Tech Power Enterprises towards on a/c for Electricity Connection	50,000.00		3,50,000.00 Dr
24 Sep, 2008	SBP	A24092008	3	Being cheque issued to Hi-Tec Power Enterprises towards on a/c for Electricity Connection	2,50,000.00		6,00,000.00 Dr
16 Oct, 2008	SBP	A16102008	2	Being cheque issued to Hi-Tec Power Enterprises towards on a/c for Electrical Works for B&C Block fo MFH W.O.No. 1171	1,00,000.00		7,00,000.00 Dr
14 Feb, 2009	SBP	A14022009	102	Being cheque issued to Hi-Tech power towards advance paymwent	50,000.00		7,50,000.00 Dr
	SBP	A14022009	103	Being cheque issued to Hi-Tech Power Enterprises towards advance payment	50,000.00		8,00,000.00 Dr
09 Mar, 2009	SBP	A09032009	14	Being cheque issue to Hi-Tec Power	50,000.00		8,50,000.00 Dr

ALPINE ESTATES 2008-09
Ledger for the period 01 Apr, 2008 to 31 Mar, 2009

31 Mar, 2009

Group : Liabilities

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
		Enterprises towards advance payment for W.o No C--1171 dt 26.09.08			
31 Mar, 2009	SBP A31032009 7	Being cheque issued to Hi-Tech power towards advance payment	50,000.00		9,00,000.00 Dr
		Total/Closing Balance	9,00,000.00		9,00,000.00 Dr

Work Order for L.T & HT works for MTH

- ① B Block ~~8/10~~ - 12/10 - 40 + W/W. 50 Rs. ^{4,71}~~4,84~~,000 = 00
- ② C Block _{8/10} - 60 F-125 Rs. 4,84,000 = 00
- ③ A Block - 95 F-125 Rs. 4,84,000 = 00
E/W, W/W & S/W.
- ④ H-T. Work for out of site - Rs. 70,500 = 00
-
- Rs. 15,09,500 = 00

⑤ Actual work done when -

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 09 Dec, 2009

09 Dec, 2009

Group : Liabilities

Account selection : Selected transacted Accounts

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
Hi-Tec Power Enterprises		Opening Balance			9,00,000.00 Dr
29 Apr, 2009	SBP A29042009 1	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		9,50,000.00 Dr
	SBP A29042009 2	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		10,00,000.00 Dr
	SBP A29042009 3	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		10,50,000.00 Dr
	SBP A29042009 4	Being cheque issue to Hi-Tec Power Enterprises towards Advance payment	50,000.00		11,00,000.00 Dr
20 May, 2009	MBP A20052009 1	Being Ch No - 503816 & 503817 issue to Hi-Tech Power towards part payment L.T , HT Cables & Earthing works for C- Block & B block East wing	50,000.00		11,50,000.00 Dr
	MBP A20052009 1	Being Ch No - 503816 & 503817 issue to Hi-Tech Power towards part payment L.T , HT Cables & Earthing works for C- Block & B block East wing	50,000.00		12,00,000.00 Dr
26 Jun, 2009	SBP A26062009 8	Being Cheque No.503514 issued to Hi-Tec Power Enterprises	50,000.00		12,50,000.00 Dr
22 Aug, 2009	JV 22082009 27	Being amount credited to Hi-Tech power enterprises towards liasoning of LT HT Works W.O 1171 dt 26/9/09		2,15,000.00	10,35,000.00 Dr
	JV 22082009 28	Being amount credited to Bindal Iron Steel Co towards purchase of MS Poles against Bill no 547 for A, B & C block		38,620.00	9,96,380.00 Dr
	JV 22082009 29	Being amount credited		10,250.00	9,86,130.00 Dr

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 09 Dec, 2009

09 Dec, 2009

Group : Liabilities

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
22 Aug, 2009	JV 22082009 30	to Bindal Iron Steel Co towards purchase of LT HT Works against Bill no 354 for A, B & C block Being amount credited to Vidyut Industrial Corporation towards electrical material AB HG Switches for LT HT Works against bill no 829		6,525.00	9,79,605.00 Dr
	JV 22082009 31	Being amount credited to Vidyut Industrial Corporation towards electrical material MS Channel for LT HT Works against bill no 828 dt 6/7/09		11,418.00	9,68,187.00 Dr
	SBP A22082009 66	Being cheque issued to Hi-tec Power enterprises towards advance payment against PO no.1279 dtd.20.08.09	50,000.00		10,18,187.00 Dr
	SBP A22082009 67	Being cheque issued to Hi-tec Power enterprises towards advance payment against PO no.1279 dtd.20.08.09	50,000.00		10,68,187.00 Dr
	SBP A22082009 87	Being cheque issued to Hi-Tec Power Enterprises towards liasoning of LT & HT works	2,15,000.00		12,83,187.00 Dr
29 Aug, 2009	SBP A29082009 42	Being cheque issued to Hi-Tec Power Enterprises towards advance payment for PO 1279 20/8/09	50,000.00		13,33,187.00 Dr
	SBP A29082009 43	Being cheque issued to Hi-Tec Power Enterprises towards advance payment for PO 1279 20/8/09	50,000.00		13,83,187.00 Dr
24 Oct, 2009	SBP A24102009 55	Being cheque issued to Hi-Tec Power Enterprises towards	1,98,000.00		15,81,187.00 Dr

66,813/-
17,913/-

Ch. prepared but not issued

ALPINE ESTATES 2009-10
Ledger for the period 01 Apr, 2009 to 09 Dec, 2009

09 Dec, 2009

Group : Liabilities

(All amounts in Rs.)

Document		Narration	Debit	Credit	Running Balance
Date	Number				
		advance payment			
		Total/Closing Balance	9,63,000.00	2,81,813.00	15,81,187.00 Dr

*Actual paid amount
Rs. 13,66,187/-*

From,
Alpine Estates,
May Flower Heights,
5-4-187/3& 4, III Floor
M. G. Road,
Secunderabad -500 003

To,
Mr. P. Venu Babu
M/s. HI-Tech Power Enterprises,
Kukatpally,
Hyderabad – 500 072

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works, on a turn key basis for our project Mayflower Heights for Block "A" East, West & South Wings Total 95 Flats at Mallapur, Hyderabad.

Ref: 1) Your Quotation No. 00117/MH/HIPE/08, dated 17.07.08
2) Our personal meeting on dtd. 19.08.09.

Dear Sir,

With reference to the above, we hereby award you the Work Order for HT works on a turn key basis as per the details mentioned below:

Sl. No.	Description of Work	Qty.	Rate Rs.	Amount Rs.
1)	Liasoning			
a)	Liasoning with APCPDCL	LS	50,000.00	50,000.00
b)	Liasoning with Dy.C.E.I.G., fixing of meters, test reports & charging	LS	50,000.00	50,000.00
			Sub Total	1,00,000.00
2.	H.T Works: (4 Structures)			
a)	Supply & Erection of Box pole	1No.	Lumpsum	40,000.00
b)	Supply & Erection of AB SWHG Fuse Set	1No.		
c)	Supply & Erection of 4 structures Items X Arm, Insulators etc.	4Set		
			Lumpsum	40,000.00
3)	L.T. Works :			
a)	LT meters Panel boards & Erection. 16 gauge - 5 Panels consisting of 15 nos - 3-Phase meter & 1 panel consisting of 20 nos - 3-Phase meter.	1 No.	LS	2,09,000.00
b)	MCCB Panel boards & Erection 7nos, 100amps MCCB's inclusive shortable Bus Bar "Merlin Gerrin" (or) Crompton Greaves.	1 No.		
c)	400amps MCCB for outgoing for Transformer	1 No.	LS	85,000.00
			Sub Total	2,94,000.00
4)	Cabling & Earthing			
a)	Terminations of 3.5 core x 240sq.mm cables			

b)	Terminations of 3.5core x 120sq.mm cables			
c)	Terminations of 3.5core x 95sqmmtrs cables			
d)	Terminations of 3.5 core x 35sqmm cables			
f)	Supply & Sinking of Earth stations with 3mmx50mm CI pipe 6' Length, 4" size with Coal salt, etc. @ 1600each		LS	50,000.00
	(Total amount Rupees Four Lakhs Eighty Four Thousand only)		Total	4,84,000.00

TERMS & CONDITIONS:

- a). Specifications : Specifications shall be as per reference 1 and 2.
- b). Payment terms : Rs.50,000/-advance for HT works vide Chq.no.585649 dtd.22.08.09
Rs.50,000/- advance for Liasioning APCPDCL vide Chq.no.585650
Dtd 22.08.09
Rs.50,000/- as advance for LT & HT works vide Chq.no.585651 dtd.
Dtd. 29.08.09.
Rs.50,000/- paid vide Chq.no.585652 dtd.29.08.09 for LT works
balance to be paid on completion of all works & Charging.
- c.VAT : Taxes extra as applicable .
- d.Delivery & Completion : 'A' -Block, S.W -30 Flats work start today & completion dtd.
15.09.09, E.W by dtd. 30.09.09 & W.W by dtd. 30.11.09.
- e.Penalty for delay : Nil.
- f.Transportation : It shall be your sole risk responsibility to delivery the material at
our site in time. Transportation cost shall be paid by you.
- g.Warranty : You shall provide a warranty of 1 year on all equipment from the
date of commissioning / handing over after joint inspection
against any manufacturing defects or defects in materials
supplied. 1year free servicing for maintenance, replacement
cost of consumables & items provided by us shall be borne by
us. 5 years Warranty on " Radhika " transformer.
- h.Measurements : Final payment shall be made subject to measurement at site.
- i.Security : You shall be responsible for your material at our site against
theft / damage. Lockable rooms shall be provided on request.



j. Others : Above W.O. excludes

- Cables Cost – 3.5 Core x 240 Sq. mm 140 mtrs approx.
@ Rs.730/- per mtr. & 3.5 Core x 120 Sq. mm 15 mtrs
approx. @ Rs.397/- per mtr
- 3.5core x 95 sqmm 15 mtrs approx. @ Rs.315/- per meter
- 3.5core x 35sqmm 15 mtrs @ Rs.147/-per meter

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions:

Thank You.

Yours sincerely,

For Soham Modi

Gaureng Modi
22-8-09

Confirmed by: HI-Tech Power Enterprises,

Signature:

Name:

Date:



HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfrs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B.)

Spl. in : Transformer Erection and Electrical Installation Works

Recd on
21/11/18

TO

M/S Alpini Estates

May Floor height.

Mallapuram - Sekhar :-

Details of "VAT" bills.

Bill no -	1	Rs 2,96,940/-
Bill no -	2	Rs - 2,83,810/-
Bill no -	3	Rs. 2,96,940/-
Bill no -	4 -	Rs - 97,970/-
Bill no -	5 -	Rs - 50,500/-
Bill no -	6 -	Rs - 50,500/-
Total :-		Rs - 10,76,660/-

CTE later sent (since then Sirshubli sixty not)
abam. bill not are included ~~VAT~~ TOT



HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfrs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B.)

Spl. in : Transformer Erection and Electrical Installation Works

Recd on
21/11/08

TO
Alpini Estates
May Flaw Heights
Mallapur Sebad

Details of "VAT" bills

Bill No - 828	R -	11,418
Bill No - 547	R -	38,620
Bill No - 354	R -	10,250
Bill No - 829	R -	6,525

66813

Total = 14

66813

[above amount is chdcl - "VAT"]

(Society vice thousand Eight hundred thirteen only)

[Signature]



HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfrs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B.)

Spl. in : Transformer Erection and Electrical Installation Works

Recd on
21/11/09

TO

M/S Alpini Electric

May Flower height

Mallapur - Secbad.

Details of 'Non ~~HT~~^{TOT}' bill.

Bill no -	00123	—	Rs -	1,00,000/-
Bill no -	00124	—	Rs -	1,00,000/-
Bill no -	00125	—	Rs -	1,00,000/-
Bill no	1	—	Rs	1,49,000
Bill no -	2	—	Rs	70,000/-
Bill no -	3	—	Rs.	64,000/-

Total - Rs - 5,83,000/-

(Fundable right there and only)

(above amount includes TOT only)

[Signature]

Subject to Secunderabad Jurisdiction



VIDYUT

INDUSTRIAL CORPORATION

Regd. Off. : 5-2-174/2, Opp. Yegnaiah Petrol Pump, R.P. Road, SECUNDERABAD - 500 003.

Depot : 60/A, Phase I, Road No. 7, IDA Jeedimetla, HYDERABAD - 500 055.

Phone : 27544499, 27540504, 32988050, 32988054, Fax : 040 - 66325533

Received
21/11/08

To, Alpina Estates
 M/s. Malla pin
Secunderabad

BILL No. : WT/ **828** Date 6/7/08
 Your Order No. C-1171 26.9.08

Our D.C. No. _____ Date _____

Sl. No.	PARTICULARS	Quantity	Rate Rs. P.	AMOUNT Rs. P.
1)	MS channel & Angle	✓ 101 kgs	38.48	3887 00
2)	LT Pin Insulator	✓ 5 nos	29.12	146 00
3)	LT Shackle	✓ 3 nos	30.16	90 00
4)	11KV DISK	✓ 6 nos	280.80	1685 00
5)	11KV Pin Insulator	✓ 6 nos	72.80	437 00
6)	GI wire	✓ 5 kgs	46.80	234 00
7)	55 AAA conductor	✓ 17 kgs	124.80	2122 00
8)	5/8 Nut Bolts	✓ 10 kgs	56.16	562 00
9)	5' Earth Pipe	✓ 2 nos	124.80	250 00
10)	5' CI Pipe	✓ 1 no.	884/-	884 00
11)	25x3 GI Batti	✓ 21 kgs	39.52	830 00
12)	B-Powder	✓ 2 bag	145.60	291 00
CHECKED ORDER FORM/DC/RATE By: <i>[Signature]</i> Dt: <u>19-8-08</u>				
 Rs 11418/-				
E. & O.E. Including Vat @ 12.5% - 1 @ 4%				
TOTAL				11418 00

Rupees eleven thousand four hundred eighteen only

C.S.T. No. SEC/05/01/3059/96-97

TIN No. 28080126906

For Vidyut Industrial Corporation

☒ CASH ☐ CHEQUE ☐ D.D.

ORIGINAL

BINDAL IRON & STEEL CO.,**DEALERS IN : IRON & STEEL**

5-4-25, Distillery Road, Ranigunj, SECUNDERABAD - 500 003.

Phones : 27540638, 27540591, Fax : 040-27541468.

TIN No. : 28440223506

M/s.

Alpine Estate

mallapur

W.O. C-1171
26.9.08

No.

547

Date :


13/09/08

Truck No. _____

Party's ST. No. _____

Recdm
21/11/08

PARTICULARS	No. of Pieces	Weight in Kg/Mtrs.	Rate per Kg./Mtr.	AMOUNT Rs. Ps.
M.S. Beam	3 Box	815	44/-	35,860-00
		Hamali		73-00
		welding		1200-00
				37,133-00
		vat @ 4%		1,487,00
		Total		38,620-00

CHECKED	
ORDER FORM/DC/RATE	
By: 	Dt: 19-8

**TAX INVOICE
CASH**

Rupees: Thirty eight thousand Six hundred and twenty only

NOTE : Goods once sold will not be taken back

For **BINDAL IRON & STEEL CO.,**

BINDAL IRON & STEEL CO.,

DEALERS IN : IRON & STEEL

5-4-25, Distillery Road, Ranigunj, SECUNDERABAD - 500 003.

Phones : 27540638, 27540591, Fax : 040-27541468.

TIN No. : 28440223506

Recd on
21/11/09M/s. *CASH**(Hyd.)*
Alpin Estate
*Mallapur.**C-1171*
*21.9.09*No. **354**Date : *08/07/09.*

Truck No. _____

Party's ST. No. _____

PARTICULARS	No. of Pieces	Weight in Kg/Mtrs.	Rate per Kg./Mtr.	AMOUNT Rs. Ps.	
<i>MS Round pipe</i>		<i>290</i>	<i>3250.</i>	<i>9425 = 00</i>	
CHECKED ORDER FORM/DC/RATE By: <i>[Signature]</i> Dt: <i>19-8-09</i> 		<i>Hand L welding eye</i>		<i>31 = 00</i>	
				<i>400 = 00</i>	
				<i>9856 = 00</i>	
		<i>Cap 4x</i>		<i>394 = 00</i>	
TAX INVOICE CASH				<i>10250 = 00</i>	
Rupees : <i>Ten thousand Two hundred & 50/-</i>					
NOTE : Goods once sold will not be taken back			For BINDAL IRON & STEEL CO.,		

SRI SATYANARAYANA WEIGH BRIDGE

5-2-196, DISTILLERY ROAD, SECUNDERABAD - 500 003.

COMPUTERISED 40 TONNE WEIGH BRIDGE

Recd
21/11

SERIAL NO : CHARGES RS : 1725 40/-		COPY NO : 01	VEHICLE NO : AP26W2771	
GROSS : 1480 Kgs.	DATE : 06-07-09 ✓	TIME : 15:19 ✓		
TARE : 1170 Kgs.	DATE : 06-07-09 ✓	TIME : 14:58 ✓		
NETT : 290 Kgs.	MATERIAL :			
OPERATOR'S SIGNATURE 		***THANK YOU*** PARTY'S SIGNATURE		
*Our responsibility ceases once the vehicle leaves the platform				

Subject to Secunderabad Jurisdiction



VIDYUT

INDUSTRIAL CORPORATION

Regd. Off. : 5-2-174/2, Opp. Yegnaiah Petrol Pump, R.P. Road, SECUNDERABAD - 500 003.

Depot : 60/A, Phase I, Road No. 7, IDA Jeedimetla, HYDERABAD - 500 055.

Phone : 27544499, 27540504, 32988050, 32988054, Fax : 040 - 66325533

Feed in
all

To, Alpiri Estates
 M/s. Mallapur
Secbad

BILL No. : WT/ **829** Date _____
 Your Order No. C-1171 26-9-08
 _____ Date _____
 Our D.C. No. _____ Date _____

Sl. No.	PARTICULARS	Quantity	Rate		AMOUNT	
			Rs.	P.	Rs.	P.
1)	s/p. AB Switch	1 no	5175/-		5175	00
2)	s/p. HG fuse	1 no	1350/-		1350	00
					6525	00
					TOTAL	
					6525	00

CHECKED	
ORDER FORM/DC/RATE	
By: <i>[Signature]</i>	Dt: <u>19-8</u>


RS 6525/-

E. & O.E.

Including Vat @ 12.5% / @4%

Rupees

C.S.T. No. SEC/05/01/3059/96-97
 TIN No. 28080126906

For Vidyut Industrial Corporation

☒ CASH ☐ CHEQUE ☐ D.D.

ORIGINAL

[Signature]



Central Power Distribution Company of Andhra Pradesh Ltd.

APCPDCL

Payment Receipt

P.R.No:		Payment Date :	
CNPR1591189		02-SEP-2008	
Sub-Division : Habsiguda		Reg No.: LTM081590005	
Category:		Purpose:	
Received from Sri/Smt. M/S.ALPIKE ESATES , Block - A, Mallapur Village			
1 10% of Total estimate cost towards Supervision Charges:		Rs. 93,991.00	
2 Development Charges (495000-247716):		Rs. 247,289.00	
3 Security Deposit:		Rs. 99,000.00	
4. 315 KVA CSP Transformer testing charges :		Rs. 500.00	
		Paid Total: Rs. 440,780.00(Rs. only)	
Mode of payment: Demand Draft		Bank Name	
DD No	DD Date	Amount Rs	HDFC
143140	29/08/08	440,780.00	



CENTRAL POWER DISTRIBUTION COMPANY OF ANDHRA PRADESH LIMITED

Office of the
Chief General Manager
Operation, Ranga Reddy Zone

Memo No.CGM/OP/RRZone/Hyd/C&P/D.No. 1580/08-09, Dt: 22/08/2008.

Sub: Elec-RR Zone-Estimate for Extension of supply to 95 Nos. 3- Φ each 5 KW and 1 No.3- Φ 20 KW Domestic loads making a total load of 495 KW to M/s. Alpine Estates, of Block-A, in Sy No.1/1, 191/P & 2/1/1, Mallapur in Nacharam Section of Habsiguda Sub-division in Habsiguda Division of Ranga Reddy Circle (North) -Estimate Sanction -Regarding.

Ref: 1. Lr.No.SE/OP/RRN/ Coml/D.No.1909/08,DT:08/08/2008.
2. Lr.No.DE/OP/Habsiguda/LT/F-ext/D.No.2133/08, dated 05.08.08

<><><><><>

1. The Chief General Manager, Ranga Reddy Zone, CPDCL, Hyderabad administratively approves the proposal of Superintending Engineer operation Ranga Reddy North circle estimate for Extension of supply to 95 Nos. 3- Φ each 5 KW and 1 No.3- Φ 20 KW Domestic loads making a total load of 495 KW to M/s. Alpine Estates, of Block-A, in Sy No.1/1, 191/P & 2/1/1, Mallapur in Nacharam Section of Habsiguda Sub-division in Habsiguda Division of Ranga Reddy Circle (North) and sanction for an amount of Rs 9,39,910/-(Rupees Nine lakhs thirty Nine thousand nine hundred and ten only) towards expenditure.
The estimate is technically sanctioned and registered as
CGM/Op/RR Zone/ C.R.No. 95/2008. (Capital) /RR North Circle.
2. The salient features of the scheme are as follows:
 - 1) Laying of 11 KV 3 X 95 Sq mm XLPE UG Cable for a distance of 50 Mts
 - 2) Erection of 1 No. 315 KVA DTRs and necessary switchgear and plinth, fencing around the DTRs.
 - 3) Laying of LT 31/2 Core 120 sqmm XLPE UG Cable for a distance of 55 mtrs.
3. The anticipated Annual Revenue at the rate basic rate works out to Rs -- /- yielding a revenue return of -- % on the capital cost of the scheme. Hence the scheme is un-remunerative. An amount of Rs --/- per service per year as special AMG is to be collected for a period of five (5) years.
4. In exercise of the powers conferred by section 42 of the Electricity (supply) act, 1948, the Corporation shall have for the placing of any lines, poles, distribution of electricity or for the transmission of telegraphic or telephone communications necessary for the proper co-ordination of the work of the Corporation all the powers which the telegraphic authority possesses under part of the India Telegraph Act, 1885 (13 of 1885) with regard to Telegraph established or maintained. This will be without prejudice to the requirement of section 17 of I.E, Act 1910.
5. The expenditure is chargeable to: APCPDCL-Capital receipts & expenditure-B.Expenditure-3.Distribution system-High voltage-A/c No.14.5 &14.6 (11KV & 33Kv).
6. The sanction accorded in Para 1 above is subject to instructions issued by the corporation on release of service and tariff as may be in force from time to time.
7. The work will be executed by Superintending Engineer /Operation/RRNorth Circle.
8. Amounts to be collected from the consumers by SE /op/ R.R North Circle.
 - I. Development Charges Rs. 4,95,000/-
 - II. Security Deposit Rs. 99,000/-
 - III. Service Line charges Rs. 5,32,500/-
9. Against the lump sum provision made in the estimate, detailed working estimate should be got sanctioned by the competent authority.
10. The concerned officers are responsible for any wrong or excessive estimation.

Sd/- M.Narasimhulu
Chief General Manager
Operation, RRZone, Mint, Hyderabad.

To

The Superintending Engineer /Operation/Ranga Reddy North Circle.

✓ Copy to The Divisional Engineer/Operation/Habsiguda.

Copy to the Chief General Manager/Coml./CPDCL/Hyderabad.


// FORWARDED BY ORDER //



ADE / Tech / RR Zone.

STATEMENT FOR SERVICE LINE CHARGES AND DEVELOPMENT CHARGES

Extension of supply to 95 Nos. 3- Φ each 5 KW and 1 No. 3- Φ 20 KW Domestic loads making a total load of 495 KW to M/s. Alpine Estates, of Block-A, in Sy No.1/1, 191/P & 2/1/1, Mallapur in Nacharam Section of Habsiguda Sub-Division in Habsiguda Division in RRC (N) Under Capital Works.

Sl. No.	Description	Units	Qty	Rate	Amount in Rs.
I	Total Cost of the Estimate				939910
a)	Less cost of 315 KVA CSP DTR	No.	1	247716	247716
c)	Less cost of				
	ii) 3 Phase 10 - 40 A Energy Meters				
		Nos.	95	1681	159695
b)	Less Cost of CT Operated Meter	Nos.	1	6671	6671
II	Total Expenditure chargeable to CPDCL				407411
				orsay	407410
III	Service line charges to be collected				532500
IV	Development charges to be collected	Services	Nos.	Load in KW	Dev. Charges
a)	Domestic @ Rs. 1000/- per KW	3- phase	95	5	475000
b)		3- phase Common	1	20	20000
				Total	495000
V	Security deposit charges to be collected	Services	Nos.	Load in KW	S.D. Charges
a)	Domestic @ Rs. 200/- per KW	3- phase	95	5	95000
b)		3- phase Common	1	20	4000
				Total	99000
VI	Total charges to be collected				1126500


Chief General Manager
Operation, Rangareddy Zone
APCPDCL Mint Compound, H.


F. B. O.

ADE/Tech
CGM/OP/RR Zone

CENTRAL POWER DISTRIBUTION COMPANY OF A.P. LIMITED.

REPORT TO ACCOMPANY THE ESTIMATE

- 1 **General :** The proposal is for extension of supply to 95 Nos. 3- Φ each 5 KW and 1 No.3- Φ 20 KW Domestic loads making a total load of 495 KW to M/s. Alpine Estates, of Block-A, in Sy No.1/1, 191/P & 2/1/1, Mallapur in Nacharam Section of Habsiguda Sub-Division in Habsiguda Division RRC (N).
- 2 **Main Features :** The Proposal envisages the following.
 - a) Laying of 11 KV 3 X 95 Sq mm XLPE UG Cable for a distance of 50 Mts
 - b) Erection of 1 Nos.11 KV/433 V 315 KVA DTR CSP with necessary switch gear, SP Structure with Box pole, Plinth & Fencing around.
 - c) Laying of 3 1/2 Core 120 Sq mm XLPE UG Cable for a distances of 55 Mtrs.
 - d) Erection of 2 Nos. Control Panels & 4 Nos. Metering panels.
 - e) Effecting 95 Nos. 3- Φ each 5 KW and 1 No.3- Φ 20 KW Domestic loads making a total load of 495 KW .
- 3 **33/11 KV Substation and Feeder :** The proposed loads are on 11 KV Noma feeder emanating from 33/11 KV Mallapur Sub - Station with existing Power Transformer Capacity 2 x 5 MVA is capable of feeding proposed loads, already proposed loads and existing loads
- 4 **Capital Cost of the Estimate :-** The total cost of the estimate is **Rs. 9,39,910 /-** and it is self remunerative.
- 5 **H.T. Regulation :-** The H.T. Regulation of the feeder will be with in permissible limits as the proposed load is with in 2 to 3 KM vicinity of 33/11 KV Sub - Station.
- 6 **List of Materials :-** The required materials are as per the detailed estimate.


Chief General Manager
Operation, Rangareddy Zone
APCPDCL Mint Compound, ..

F. B. O.

ADE/Tech
CGM/OP/RR Zone

CENTRAL POWER DISTRIBUTION COMPANY OF A.P.LIMITED
Operation Ranga Reddy Zone
DETAILED ESTIMATE FOR L.T. SYSTEM

Extension of supply to 95 Nos. 3-Φ each 5 KW and 1 No.3-Φ 20 KW Domestic loads making a total load of 495 KW to M/s. Alpine Estates, of Block-A, in Sy No.1/1, 191/P & 2/1/1, Mallapur in Nacharam Section of Habsiguda Sub-Division in Habsiguda Division in RRC (N) Under Capital Works.

Sl. No.	Particulars	Qty.		Rate		Per	Amount	
				Material	Labour		Material	Labour
1	P.V.C. Cable 185 Sq. mm. 3 1/2 Core XLPE UG Cable	55	Mts.	356	182	Mts.	19580	10010
2	Jointing Material	2	Nos.	500	250	Each	1000	500
3	L.T. Switch gear Installation							
	LT Control Panel with 400 A 3 Phase MCB's for incoming cables and 2 Nos. 200 A 3-Φ MCB's for out going cables protection with sealing arrangements .	2	No.	12000	1200	Each	24000	2400
3	L.T. Metering Panels							
a)	LT Control cum metering Panel with 1 No 100 A MCB for incoming protection and provision to accomidate 24 Nos.3-Φ energy meters with bus bar & sealing arrangements	4	Nos.	35625	3563	Each	142500	14250
b)	3 Phase MCB	96	Nos.	325	20	Each	31200	1920
4 a)	3 Phase 10 - 40 A Electronic Energy Meter With P.P.Box	95	Nos.	1681	65	Each	159695	6175
e	CT operated LT Trivector Meter with demand Indicator	1	No.	6671	750	Each	6671	750
Sub Total Rs							384646	36005
3% Contingencies							11539	
3% S & H Charges							6548	
Labour & Transport							36005	
10% Estt. General Charges							43874	
Grand Total : Rs.							482613	
Or Say Rs.							482610	

ABSTRACT			
Total of H.T.	Rs.	457300	
Total of L.T.	Rs.	482610	
Total Cost of Estimate Total .	Rs.	939910	

Sap
Chief General Manager
Operation, Rangareddy Zone.
APCPDCL Mint Compound, H,

F. B. O.
F. B. O.
ADE/Tech
CGM/O/P/RP Zone

TAX INVOICE

RADHIKA TRANSFORMERS PVT. LTD.

(MANUFACTURERS OF POWER & DISTRIBUTION TRANSFORMERS)

Office & Factory : 5-246/4, H.P.C Road, Moosapet, Hyderabad - 500 018.

Ph : 040 - 23700441, 23812298, 65194333, Fax : 040 - 23705057

A Block

INVOICE NO. 207

To **M/s.Alpine Estates,**
Block No.A,Sy No.1/1,19/P&2/1/1,
Mallapur (V), Nacharam Sec,
Habsiguda-Sub Div,
Habsiguda Div,RR Dist.

07.10.2009

Reedan
10/10/09

Your Order No. _____

Dated : _____

Delivery Challan No. _____

Dated : _____

Code No.	DESCRIPTION	Quantity	Price per Unit		AMOUNT	
			Rs.	Ps.	Rs.	Ps.
	11KV/433-250V, 315 KVA oil immersed naturally cooled Three phase, 50 Hz Copper wound CSP Type Transformer fixed with nut and bolt with neoprene gasket arrangement the transformer shall be generally confirming to IS-1180/1983 Part I & II of 1979 & IS-2026/1977 (latest version) except where specified otherwise with first filling of oil generally as per IS - 335/1983 (Latest Version) as per specification and with Connectors					
	SL NO 315 RT 2461009	1				
		No	307,958		307,958	
	Add : Basic Excise Duty @ 8%				24,637	
	Add : Education cess @ 2% (on BED)				493	
	Add : Secondary Higher Education Cess @ 1% (On BED)				246	
	Total Duty :				25,376	
	Value Including Excise Duty :				33,333	
	Add : Value Added Tax @ 12.5 %				41,667	
	Total Value Including All Taxes :				75,000	
	Say :				75,000	
	Rupees : (Three Lakh Seventy Five Thousand RupesOnly)					
TIN No. : 28280180702 CST No. : HYR/05/02/2176/97-98 Valid from : 3-4-97						

CHECKED

QUANTITY/QUALITY

DI 8/10/09



E.&O.E.

Received by

ALPINE ESTATES

Radhika Transformers Pvt. Ltd.

1. Subject to Hyderabad Jurisdiction Only.
2. Delay Payment Bank Interest Applicable.

WORK ORDER

WO No. C 1279

Original / Office Copy / Purchase Div. Copy

WO Date 20-Aug-09

From: Alpine Estates

Quote No 117/MH/HIPE/

5-4-187/3&4, III floor, M G Road, Secunderabad, 500003

Quote Date 17-Jul-08

To: HI-Tech Power Enterprises

Sri Manasa Towers, S.No.3, Ramalayam Rd, Kukatpally, Hyd-

Contact Person Mr. Venu babu

Work Order for Supply

of the following:

S No	Item	Oter Spec	Quant.	Rate	Disco- unt %	VAT	Amount in Rs.
1	1945:Electrical-LT Works- in Lumpsum		1	444000	0	0	444,000
2	2778:Electrical-HT works- in Lumpsum		1	40000	0	0	40,000

Terms Conditions:

Total Work Order Value in Rs.

484,000

Specifications / Brand As per above refered quotation, vide quotation No.00117/MH/HIPE/08 & personal negotiation with MD

Payment Terms As per attached W.O. Excel sheet.

Tax Extra as applicable

Delivery Date As per attached W.O. Excel sheet.

Completion by 'A' - Block - S.W by dtd. 15.09.09, E.W by 30.09.09 & balance W.W by 30.11.09.

Delivery Location May Flower Heights

Phone: 97039-45591

Penalty For Delay Sy: no191, Mallapur, Hyderabad-72

Penalty For Delay Nil

Transport Cost Included in the above price.

Warranty As per warranty period attached in W.O. Excel sheet.

Measurement As per site conditions.

Security You shall be responsible for your material at our site against theft or damage. Lockable rooms shall be provided on request.

Advance Paid Rs 2 lacks advance paid as per W.O. details.

Other Terms We reserve the right to reject items not conforming to qlty & specs. Above W.O.- LT & HT works for A-Block -95 Flats, East, West & South Wings purpose. (Req.No.21661)

For Alpine Estates

Accepted the above Terms and Conditions

Authorised Signatory

For HI-Tech Power Enterprises

Name:

Name:

Date:

Date: 20.08.09

TO,
M.D

Sir,

Sub:- Releasing of on Account payment
to M/s Hi-Tech power Enterprises.
———— x ———

Mr. Venu Babu of M/s Hi-Tech power Enterprises requesting
to release an amount of Rs. 2.00 Lacs towards L.T & H.T. works
for 'A' block of Mayflower Heights.

Put up for your kind perusal.

M. S Rao
SRINIVASARAO.

copy

Wed-Aug. 19' 09

Hitech. - Alpine Estates Ale
Mr. Venu Babu

Cy) W.O. C-1171, 26.9.08 - Rs 4,84,000/-

Bills submitted - Rs 2,81,900/-

bal bills due → Rs 2,02,100/-

VAT no. in 1 week - for M.G. Ad.
Circle Mica.

II) W.O. C-1249, 30.4.09. - Rs. 4,71,000

Bills - Rs.

GFM.

Sriniva Rao,

Three bills of Venu Babu for MRF have to be cleared. The material is received at site. Check the market rates for the material supplied. Add 15% extra for service charges and clear the bill.

by
12/7/11.