


**PURCHASE DIVISION**  
Advice for approval for credit to supplier

|                                                               |                                                                                     |                                                                                                                                                       |                                                                                      |
|---------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|
| Date                                                          | 17/06/2020                                                                          | Prepared by:                                                                                                                                          | MIA/ISH                                                                              |
| PO No.                                                        | 67468                                                                               | PO / WO Date:                                                                                                                                         | 26/05/2020                                                                           |
| Supplier Name                                                 | NCL Industries                                                                      | PO/WO amount                                                                                                                                          | 52,500/-                                                                             |
| Project Name                                                  | SOV LLP                                                                             | Project                                                                                                                                               | SOV Phase - IX                                                                       |
| Bill No.                                                      | Bill No.                                                                            | Bill Date                                                                                                                                             | Bill Amount                                                                          |
|                                                               | 239                                                                                 | 30/05/2020                                                                                                                                            | 21,000/-                                                                             |
|                                                               | 240                                                                                 | 30/05/2020                                                                                                                                            | 21,000/-                                                                             |
|                                                               | 241                                                                                 | 30/05/2020                                                                                                                                            | 10,500/-                                                                             |
|                                                               |                                                                                     |                                                                                                                                                       | 1                                                                                    |
| Amount A - Bill total (Excluding Transport & Hamali Charges): |                                                                                     |                                                                                                                                                       | 52,500/-                                                                             |
| Bill No.                                                      | DC No.                                                                              | DC Date                                                                                                                                               | MRN No.                                                                              |
|                                                               |                                                                                     |                                                                                                                                                       | 79449                                                                                |
|                                                               |                                                                                     |                                                                                                                                                       | 79448                                                                                |
|                                                               |                                                                                     |                                                                                                                                                       | 79447                                                                                |
| Amount B - Other Credits:                                     |                                                                                     |                                                                                                                                                       | —                                                                                    |
| Amount C - Other Debits:                                      |                                                                                     |                                                                                                                                                       | —                                                                                    |
| Amount D (A+B+C) - Amount to be credited to the supplier:     |                                                                                     |                                                                                                                                                       | 52,500/-                                                                             |
| Amount E - PO / WO value:                                     |                                                                                     |                                                                                                                                                       | 52,500/-                                                                             |
| Amount F - Difference (A - E):                                |                                                                                     |                                                                                                                                                       | —                                                                                    |
| Quantity received as per PO / WO                              |                                                                                     | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> Excess received <input type="checkbox"/> Short received <input type="checkbox"/> Nil |                                                                                      |
| Difference between PO / Bill acceptable?                      |                                                                                     | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (explained below)                                                                 |                                                                                      |
| Excess / short material received                              |                                                                                     | <input checked="" type="checkbox"/> Approved - within acceptable limits <input type="checkbox"/> No                                                   |                                                                                      |
| Balance PO / WOC                                              |                                                                                     | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No - wait for balance material <input type="checkbox"/> Nil                          |                                                                                      |
| Advance paid / PDC given (deduct when paying)                 |                                                                                     | <input type="checkbox"/> Yes - Rs. ___/- <input checked="" type="checkbox"/> No                                                                       |                                                                                      |
| Payment - due date                                            |                                                                                     | 30/06/2020                                                                                                                                            |                                                                                      |
|                                                               |                                                                                     |                                                                                                                                                       |                                                                                      |
| Approved by                                                   | Purchase Officer                                                                    | Purchase Manager                                                                                                                                      | Procurement Manager                                                                  |
|                                                               |  |                                                                                                                                                       |  |
| Date                                                          | 17/6/20                                                                             |                                                                                                                                                       |                                                                                      |

Notes: 1. If case amount to be credited to supplier and the bill total does not match prepare JV for bank. 2. Additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space given. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager can approve bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WOC, DCs and bills to this advice. 5. To be approved by accounts manager if 10,000/- 6. To be approved by accounts manager if 10,000/- 7. MD to approve all bills above 1,00,000/-

# RMC pour report

|                   |  |                    |  |               |  |                    |  |                            |  |                    |  |
|-------------------|--|--------------------|--|---------------|--|--------------------|--|----------------------------|--|--------------------|--|
| Company/ firm:    |  | SOVLLP             |  | Project:      |  | SOV                |  | A. Estimated quantity:     |  | 15 Cu Mtrs         |  |
| Flat / Villa no.: |  | Vno 129            |  | Block No.:    |  |                    |  | B. Requisition quantity:   |  | 15 Cu Mtrs         |  |
| Slab no.:         |  | Slab-1             |  | PO Nos.       |  | 67468              |  | C. Actual quantity poured: |  | 15 Cu mtrs         |  |
| Requisition nos.: |  | 155737             |  | Supplier:     |  | NCL Group          |  | D. Difference (C-A):       |  | 0 Cu mtrs          |  |
| Sign of security  |  | <i>[Signature]</i> |  | Sign of Admin |  | <i>[Signature]</i> |  | Sign of Project manager    |  | <i>[Signature]</i> |  |
| Date              |  | 01-06-2020         |  | Date          |  | 01-06-2020         |  | Date                       |  | 01-06-2020         |  |

## Details of RMC pour

| Sl. No   | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MARN No. |
|----------|----------|-------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|----------|
| 1.       | 30-05-20 | 18:00 | 6 cu mtrs       | 239                | 14,400 Kgs                                   | 14,495 Kgs            | -                           | 14215      | 79449    |
| 2.       | 30-05-20 | 18:44 | 6 cu mtrs       | 240                | 14,400 Kgs                                   | 14,700 Kgs            | -                           | 14216      | 79448    |
| 3.       | 30-05-20 | 19:18 | 3 cu mtrs       | 241                | 7,200 Kgs                                    | 7,740 Kgs             | -                           | 14217      | 79447    |
| Total:   |          |       | 15 cu mtrs      |                    | 36,000Kgs                                    | 36,935 Kgs            |                             |            |          |
| Remarks: |          |       |                 |                    |                                              |                       |                             |            |          |

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.




# NCL INDUSTRIES LIMITED

## RMC DIVISION

REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,  
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN:L33130TG1979PLC002521

Original For Recipient



### DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally Village Keesara  
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

Vehicle No.: AP23Y5234

PO No.: 67468

Invoice No / Date : RM-2020-05-239 - 30/05/2020

#### Name of Recipient (Billed to)

RMCS0348 - SILVER OAK VILLAS LLP

5-4-187/3 & 4, IInd

Floor,,M.G.Road,,SECUNDERABAD, HYDERABAD, INDIA,,

36 / Telangana

GSTIN/ Unique ID

36ADBFS3288A2Z7

#### Address of Delivery

Silver Oak Villas Phase - IX, Sy. No. 291,  
Cherlapally, next to Govt. of India  
mint,, Hyderabad, HYDERABAD, INDIA,,

GSTIN/ Unique ID

Whether tax is payable on reverse charge basis Y/N: ☒ N

Advance document No.

Place of supply (Place, State Name & Code):

| POUR LOCATION           |                                | WALL / COLUMN / SLAB / FOUNDATION / OTHERS |                 |              |                 |
|-------------------------|--------------------------------|--------------------------------------------|-----------------|--------------|-----------------|
| S.No.                   | Description of Goods/ Services | HSN of Goods / Services                    | Quantity in CUM | Rate Per CUM | Value of Supply |
| 1                       | M20 GRADE                      | 38245010                                   | 6.00            | 2,966.10     | 17,796.61       |
| Gross Value             |                                |                                            |                 |              | 17,796.61       |
| Taxable Value of Supply |                                |                                            |                 |              | 17,796.61       |
| Taxes                   |                                |                                            |                 |              | Tax Rates       |
| CGST                    |                                |                                            |                 |              | 9.00 %          |
| SGST                    |                                |                                            |                 |              | 9.00 %          |
| Total Taxes             |                                |                                            |                 |              | 3,203.39        |
| Grand Total             |                                |                                            |                 |              | 21,000.00       |

Total Tax value (in words) Three Thousand Two Hundred Three And Thirty-Nine Paise Only

Total Invoice value (in words) Twenty-One Thousand And Zero Paise Only

| SPECIFIED TARGET SLUMP | W/C             | MSA           | MIN. ADM       | MIN. CEM           | CEMENT TYPE |
|------------------------|-----------------|---------------|----------------|--------------------|-------------|
| 100 +/- 25             |                 | 20MM          | PFA/GGBS       |                    | OPC/PPC/PSC |
| SITE ARRIVAL TIME      | POUR START TIME | POUR END TIME | SITE DEP. TIME | PLANT ARRIVAL TIME |             |
|                        |                 |               |                |                    |             |

**Special Conditions:** 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.

2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.

3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

**Payment & Other Conditions:** 1. Payment against this invoice should be made on or before due date. Failing which, will attract interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.

3. Legal Jurisdiction is Courts of Hyderabad only.

**Caution:** Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.

**Certificate:** Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.


Received in Good Condition

For NCL Industries Limited

Seal & Signature of Customer

Authorised Signatory

|                       |                |
|-----------------------|----------------|
| Inward No: 11215      | Dr: 26/5/20    |
| MRN No: 79449         | Dr: 01/06/2020 |
| Received By:          | Sign:          |
| SILVER OAK VILLAS LLP |                |



## Summary of batch reports - 1207

|               |              |                 |
|---------------|--------------|-----------------|
| Customer code | Jobsite code | Truckmixer code |
| 418           | 418          | AP23Y5234       |
| Sub-cycle     | Total        | Disch.: 01      |
| m3 1.00       | m3 6.00      | START           |
|               |              | END             |
|               |              | Date 5/30/20    |
|               |              | Time 16:37:04   |
|               |              | Date 5/30/20    |
|               |              | Time 16:48:15   |

Code: M-20 SILVER OAK

Formula name: SILVER OAK VILLAS LLP

Formula type: Batch

Type:

Resist.cl.:

Consist.:

Vol. mass.:

Slump:

Exp.Cl.:

Agg. diam.:

| Slump:         |            | Exp. Cl: |        |       |      |      |       | Agg. diam.: |       |      |        |         |         |   |
|----------------|------------|----------|--------|-------|------|------|-------|-------------|-------|------|--------|---------|---------|---|
| Component name | UM         | 1 m3     | Theor. | %Moi  |      | %Abs | Corr. | Batched     | Diff. | Er%  | Net/m3 | Cns.wat | Abs.wat |   |
| 20MM           | 20MM       | Kg       | 655    | 3930  | 0.00 | M    | 0.00  | 3930        | 3915  | -15  | -0.4   | 653     | 0       | 0 |
| SAND 1         | SAND 1     | Kg       | 810    | 4860  | 0.00 | M    | 0.00  | 4860        | 4903  | 43   | *0.9   | 817     | 0       | 0 |
| 10MM           | 10MM       | Kg       | 440    | 2640  | 0.00 | M    | 0.00  | 2640        | 2605  | -35  | *-1.3  | 434     | 0       | 0 |
|                | Tot.agg.   | Kg       | 1905   | 11430 |      |      |       | 11430       | 11423 | -7   | -0.1   | 1904    | 0       | 0 |
| CEMENT 2       | CEMENT 2   | Kg       | 100    | 600   |      |      | 600   | 598         | -2    | -0.3 | 100    |         |         |   |
| CEMENT         | CEMENT 3   | Kg       | 220    | 1320  |      |      | 1320  | 1322        | 2     | 0.2  | 220    |         |         |   |
| WATER          | WATER      | Kg       | 175    | 1050  |      |      | 1070  | 1071        | 1     | 0.1  | 179    |         |         |   |
| ADDITIV        | ADDITIVE 1 | Kg       | 1.00   | 6.00  |      |      | 6.00  | 6.19        | 0.19  | 3.2  | 1.03   | 6.13    |         |   |
|                | Tot. mix   | Kg       | 2401   | 14406 |      |      | 14426 | 14420       | -6    |      | 2403   | 6.13    |         |   |

|           |      |
|-----------|------|
| Water     |      |
| Aggregate | 0    |
| Absorbed  | 0    |
| Batched   | 1051 |
| Recycled  | 0    |
| Additives | 6    |
| Manual    | 0    |
| In truck  | 0    |
| Offset    | 20   |
| Total     | 1077 |

|           |       |                        |       |
|-----------|-------|------------------------|-------|
| Tot Cem.  | 1920  | Cycle time (m:s)       | 11:11 |
| W/C ratio | 0.000 | Plant cycle time (m:s) | 01:50 |
| W/C real  | 0.561 | Discharge time (s)     | 36    |
|           |       | Mixing time (s)        | 18    |
|           |       | Env. humidity          | 0.00  |
|           |       | Env. temp. °C          | 0     |
|           |       | min °C                 | 0     |
|           |       | max °C                 | 0     |

|                       |             |
|-----------------------|-------------|
| INWARD WITH TIME:     |             |
| Inward No. 14215      | Dt: 30/5/20 |
| MRN No:               | Dt:         |
| Received By:          | Sign:       |
| SILVER OAK VILLAS LLP |             |



# ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.  
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No.:

1210

AP23V5234

28100

30-05-20

GROSS :

Kg.

DATE :

TIME :

17:16

13605

TARE :

Kg.

DATE :

TIME :

18:00

14495

NETT :

Kg.

|                       |                   |
|-----------------------|-------------------|
| DATE: 30-05-20        |                   |
| INWARD WITH TIME:     |                   |
| Inward No. 14215      | Dr: 30/5/20       |
| MRN No:               | Dr:               |
| Received By:          | Sign: [Signature] |
| SILVER OAK VILLAS LLP |                   |

WEIGHMENT CHARGES Rs. 00

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service





# NCL INDUSTRIES LIMITED

## RMC DIVISION

Original For Recipient



REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,  
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN: L33130TG1979PLC002521

### DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally Village Keesara  
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

|                                                                                          |  |                 |                                                                                                                      |  |
|------------------------------------------------------------------------------------------|--|-----------------|----------------------------------------------------------------------------------------------------------------------|--|
| Vehicle No.: AP23Y5232                                                                   |  | PO No.: 67468   | Invoice No / Date : RM-2020-05-240 - 30/05/2020                                                                      |  |
| Name of Recipient (Billed to)                                                            |  |                 | Address of Delivery                                                                                                  |  |
| RMCS0348 - SILVER OAK VILLAS LLP                                                         |  |                 | Silver Oak Villas Phase - IX,Sy. No. 291,<br>Cherlapally,next to Govt. of india<br>mint,,Hyderabad,HYDERABAD,INDIA,, |  |
| 5-4-187/3 & 4, IInd<br>Floor,,M.G.Road,,SECUNDERABAD,HYDERABAD,INDIA,,<br>36 / Telangana |  |                 |                                                                                                                      |  |
| GSTIN/ Unique ID                                                                         |  | 36ADBFS3288A2Z7 | GSTIN/ Unique ID                                                                                                     |  |

Whether tax is payable on reverse charge basis Y/N: N

Advance document No.

Place of supply (Place, State Name & Code):

| POUR LOCATION           |                                | WALL / COLUMN / SLAB / FOUNDATION / OTHERS |                 |              |                 |
|-------------------------|--------------------------------|--------------------------------------------|-----------------|--------------|-----------------|
| S.No.                   | Description of Goods/ Services | HSN of Goods / Services                    | Quantity in CUM | Rate Per CUM | Value of Supply |
| 1                       | M20 GRADE                      | 38245010                                   | 6.00            | 2,966.10     | 17,796.61       |
| Gross Value             |                                |                                            |                 |              | 17,796.61       |
| Taxable Value of Supply |                                |                                            |                 |              | 17,796.61       |
| Taxes                   |                                |                                            |                 |              | Tax Rates       |
| CGST                    |                                |                                            |                 |              | 9.00 %          |
| SGST                    |                                |                                            |                 |              | 9.00 %          |
| Total Taxes             |                                |                                            |                 |              | 3,203.39        |
| Grand Total             |                                |                                            |                 |              | 21,000.00       |

Total Tax value (in words) Three Thousand Two Hundred Three And Thirty-Nine Paise Only

Total Invoice value (in words) Twenty-One Thousand And Zero Paise Only

| SPECIFIED TARGET SLUMP | W/C             | MSA           | MIN. ADM       | MIN. CEM           | CEMENT TYPE |
|------------------------|-----------------|---------------|----------------|--------------------|-------------|
| 100 +/- 25             |                 | 20MM          | PFA/GGBS       |                    | OPC/PPC/PSC |
| SITE ARRIVAL TIME      | POUR START TIME | POUR END TIME | SITE DEP. TIME | PLANT ARRIVAL TIME |             |
|                        |                 |               |                |                    |             |

**Special Conditions:** 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.

2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.

3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

**Payment & Other Conditions:** 1. Payment against this invoice should be made on or before due date; failing which, will attract interest @ 24% p.a from the due date.

2. All Correspondence should be to our Hyderabad Office only.

3. Legal Jurisdiction is Courts of Hyderabad only.

**Caution:** Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.



**Certificate:** Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.

Received in Good Condition

For Ncl Industries Limited

Seal & Signature of Customer

Authorised Signatory



|               |              |                 |
|---------------|--------------|-----------------|
| Customer code | Jobsite code | Truckmixer code |
| 418           | 418          | AP23Y5239       |

|           |         |            |               |               |
|-----------|---------|------------|---------------|---------------|
| Sub-cycle | Total   | Disch.: 01 | START         | END           |
| m3 1.00   | m3 6.00 |            | Date 5/30/20  | Date 5/30/20  |
|           |         |            | Time 16:59:43 | Time 17:08:33 |

Code: M-20 SILVER OAK Formula name: SILVER OAK VILLAS LLP

Formula type: Batch

Type:

Resist.cl.:

Consist.:

Vol. mass.:

Slump:

Exp.Cl:

Agg. diam.:

|            | Constituent name | UM | 1 m3 | Theor. | %Moi | %Abs | Corr. | Batched | Diff. | Er%  | Net/m3 | Cns.wat | Abs.wat |   |
|------------|------------------|----|------|--------|------|------|-------|---------|-------|------|--------|---------|---------|---|
| 20MM       | 20MM             | Kg | 655  | 3930   | 0.00 | M    | 0.00  | 3930    | 3929  | -1   | 0.0    | 655     | 0       | 0 |
| SAND 1     | SAND 1           | Kg | 810  | 4860   | 0.00 | M    | 0.00  | 4860    | 4871  | 11   | *0.2   | 812     | 0       | 0 |
| 10MM       | 10MM             | Kg | 440  | 2640   | 0.00 | M    | 0.00  | 2640    | 2604  | -36  | *-1.4  | 434     | 0       | 0 |
|            | Tot. agg.        | Kg | 1905 | 11430  |      |      |       | 11430   | 11404 | -26  | -0.2   | 1901    | 0       | 0 |
| CEMENT 2   | CEMENT 2         | Kg | 100  | 600    |      |      | 600   | 598     | -2    | -0.3 | 100    |         |         |   |
| CEMENT 3   | CEMENT 3         | Kg | 220  | 1320   |      |      | 1320  | 1320    | 0     | 0.0  | 220    |         |         |   |
| WATER      | WATER            | Kg | 175  | 1050   |      |      | 1050  | 1051    | 1     | 0.1  | 175    |         |         |   |
| ADDITIVE 1 | ADDITIVE 1       | Kg | 1.00 | 6.00   |      |      | 6.00  | 6.10    | 0.10  | 1.7  | 1.02   | 6.04    |         |   |
|            | Tot. mix:        | Kg | 2401 | 14406  |      |      | 14406 | 14379   | -27   |      | 2397   | 6.04    |         |   |

|           |           |       |                        |       |
|-----------|-----------|-------|------------------------|-------|
| Water     | Tot Cem.  | 1918  | Cycle time (m:s)       | 08:49 |
| Aggregate | W/C ratio | 0.000 | Plant cycle time (m:s) | 01:26 |
| Absorber  | W/C real  | 0.551 | Discharge time (s)     | 36    |
| Batcher   |           |       | Mixing time (s)        | 18    |
| Recycled  |           |       | Env. humidity          | 0.00  |
| Additives |           |       | Env. temp. °C          | 0     |
| Manual    |           |       | min °C                 | 0     |
| In truck  |           |       | max °C                 | 0     |
| Total     |           | 1057  |                        |       |

|                       |             |
|-----------------------|-------------|
| INWARD WITH TIME:     |             |
| Inward No. 14216      | Dr: 30/5/20 |
| MRN No:               | Dr:         |
| Received By:          | Sign:       |
| SILVER OAK VILLAS LLP |             |



# ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.  
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.:

1214

VEHICLE No.:

AP23Y5232

GROSS

28045

Kg.

DATE:

30-05-20

TIME:

17:48

TARE

13345

Kg.

DATE:

30-05-20

TIME:

18:44

NETT

14700

Kg.

INWARD WITH TIME:

Inward No.

14246

Dr

35/5/20

MRN No:

On

Received By:

Sign:

Operator's Signature

WEIGHMENT CHARGES Rs.:

100

\* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

SILVER OAK VILLAS LLP





# NCL INDUSTRIES LIMITED

## RMC DIVISION

Original For Recipient



REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,  
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN:L33130TG1979PLC002521

### DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally VillageKeesara  
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

|                                                                                                                                                                                                               |  |               |                                                                                                                                                                                 |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Vehicle No.: TS07UH9484                                                                                                                                                                                       |  | PO No.: 67468 | Invoice No / Date : RM-2020-05-241 - 30/05/2020                                                                                                                                 |
| Name of Recipient (Billed to)<br>RMCS0348 - SILVER OAK VILLAS LLP<br><br>5-4-187/3 & 4, IInd<br>Floor,,M.G.Road,,SECUNDERABAD,HYDERABAD,INDIA,,<br><br>36 / Telangana<br><br>GSTIN/ Unique ID 36ADBFS3288A2Z7 |  |               | Address of Delivery<br><br>Silver Oak Villas Phase - IX,Sy. No. 291,<br>Cherlapally,next to Govt. of india<br>mint,,Hyderabad,HYDERABAD,INDIA,,<br><br><br><br>GSTIN/ Unique ID |

Whether tax is payable on reverse charge basis Y/N: N

Advance document No.

Place of supply (Place, State Name & Code):

| POUR LOCATION           |                                | WALL / COLUMN / SLAB / FOUNDATION / OTHERS |                 |              |                 |
|-------------------------|--------------------------------|--------------------------------------------|-----------------|--------------|-----------------|
| S.No.                   | Description of Goods/ Services | HSN of Goods / Services                    | Quantity in CUM | Rate Per CUM | Value of Supply |
| 1                       | M20 GRADE                      | 38245010                                   | 3.00            | 2,966.10     | 8,898.31        |
| Gross Value             |                                |                                            |                 |              | 8,898.31        |
| Taxable Value of Supply |                                |                                            |                 |              | 8,898.31        |
| Taxes                   |                                |                                            |                 |              | Tax Rates       |
| CGST                    |                                |                                            |                 |              | 9.00 % 800.85   |
| SGST                    |                                |                                            |                 |              | 9.00 % 800.85   |
| Total Taxes             |                                |                                            |                 |              | 1,601.70        |
| Grand Total             |                                |                                            |                 |              | 10,500.00       |

Total Tax value (in words) One Thousand Six Hundred One And Seventy Paise Only

Total Invoice value (in words) Ten Thousand Five Hundred And Zero Paise Only

| SPECIFIED TARGET SLUMP | W/C             | MSA           | MIN. ADM       | MIN. CEM           | CEMENT TYPE |
|------------------------|-----------------|---------------|----------------|--------------------|-------------|
| 100 +/- 25             |                 | 20MM          | PFA/GGBS       |                    | OPC/PPC/PSC |
| SITE ARRIVAL TIME      | POUR START TIME | POUR END TIME | SITE DEP. TIME | PLANT ARRIVAL TIME |             |
|                        |                 |               |                |                    |             |

**Special Conditions:** 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.

2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.

3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

**Payment & Other Conditions:** 1. Payment against this invoice should be made on or before due date. Failing which, will attract Interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.

3. Legal Jurisdiction is Courts of Hyderabad only.

**Caution:** Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.

**Certificate:** Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.


Received in Good Condition

For Ncl Industries Limited

Seal & Signature of Customer

Authorised Signatory

|                       |                |
|-----------------------|----------------|
| Inward No. 14212      | Dt: 30/5/20    |
| MRN No: 79447         | Dt: 01/06/2020 |
| Received By:          | Sign:          |
| SILVER OAK VILLAS LLP |                |



## Summary of batch reports - 1209

|              |               |              |                 |
|--------------|---------------|--------------|-----------------|
| Del. note    | Customer code | Jobsite code | Truckmixer code |
| 000120135003 | 418           | 418          | TS07UH9484      |
| Sub-cycle    | Total         | Disch.: 01   | START           |
| m3 1.00      | m3 3.00       |              | END             |
|              |               |              | Date 5/30/20    |
|              |               |              | Time 17:15:44   |
|              |               |              | Date 5/30/20    |
|              |               |              | Time 17:20:30   |

Nr 418 Code M-20 SILVER OAK

N 0 Formula type: Batch

Resist.cl.:

Slump:

Formula name: SILVER OAK VILLAS LLP

Type:

Consist.:

Exp.Cl:

Vol. mass.:

Agg. diam.:

| Code       | Constituent name | UM | 1 m3 | Theor. | %Moi | %Abs | Corr. | Batched | Diff. | Er%  | Net/m3 | Cns.wat | Abs.wat |
|------------|------------------|----|------|--------|------|------|-------|---------|-------|------|--------|---------|---------|
| 20MM       | 20MM             | Kg | 655  | 1965   | 0.00 | M    | 0.00  | 1965    | 1953  | -12  | -0.6   | 651     | 0       |
| SAND 1     | SAND 1           | Kg | 810  | 2430   | 0.00 | M    | 0.00  | 2430    | 2457  | 27   | *1.1   | 819     | 0       |
| 10MM       | 10MM             | Kg | 440  | 1320   | 0.00 | M    | 0.00  | 1320    | 1371  | 51   | *3.9   | 457     | 0       |
|            | Tot agg.         | Kg | 1905 | 5715   |      |      |       | 5715    | 5781  | 66   | 1.2    | 1927    | 0       |
| CEMENT 2   | CEMENT 2         | Kg | 100  | 300    |      |      |       | 300     | 297   | -3   | -1.0   | 99      |         |
| CEMENT 3   | CEMENT 3         | Kg | 220  | 660    |      |      |       | 660     | 662   | 2    | 0.3    | 221     |         |
| WATER 1    | WATER            | Kg | 175  | 525    |      |      |       | 525     | 527   | 2    | 0.4    | 176     |         |
| ADDITIVE 1 | ADDITIVE 1       | Kg | 1.00 | 3.00   |      |      |       | 3.00    | 3.03  | 0.03 | 1.0    | 1.01    | 3.00    |
|            | Tot. mix.        | Kg | 2401 | 7203   |      |      |       | 7203    | 7270  | 67   |        | 2423    | 3.00    |

|           |     |           |       |
|-----------|-----|-----------|-------|
| Water     |     | Tot Cem.  | 959   |
| Aggregate | 0   | W/C ratio | 0.000 |
| Absorbed  | 0   | W/C real  | 0.553 |
| Batched   | 527 |           |       |
| Recycled  | 0   |           |       |
| Additives | 3   |           |       |
| Manual    | 0   |           |       |
| In truck  | 0   |           |       |
| Total     | 530 |           |       |

|                        |       |
|------------------------|-------|
| Cycle time (m:s)       | 04:47 |
| Plant cycle time (m:s) | 01:34 |
| Discharge time (s)     | 36    |
| Mixing time (s)        | 18    |
| Env. humidity          | 0.00  |
| Env. temp. °C          | 0     |
| min °C                 | 0     |
| max °C                 | 0     |

|                       |              |
|-----------------------|--------------|
| INWARD WITH TIME      |              |
| Inward No. 14213      | Date 30/5/20 |
| MPN No:               | Date:        |
| Received By:          | Sign:        |
| SILVER OAK VILLAS LLP |              |



# ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.  
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.:

1215

VEHICLE No.:

TS07UH9484

GROSS :

19560

Kg.

DATE :

30-05-20

TIME :

17:50

TARE :

11820

Kg.

DATE :

30-05-20

TIME :

19:18

NETT :

7740

Kg.

INWARD WITH TIME:

WEIGHMENT CHARGES Rs.:

100

Inward No.

14217

Dr:

30/5/20

MRN No:

Dr:

Received By:

Sign:

Operator's Signature

\* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

SILVER OAK VILLAS LLP

## Purchase Order

Page(s) 1 Of 1

26-05-2020 3:43:38 PM



67468

23.05.20 2:01:09

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

| Supplier Details                                              |                   |            |              |
|---------------------------------------------------------------|-------------------|------------|--------------|
| NCL Industries Limited                                        |                   | Doc No     | 67468 155737 |
| NCL Pearl, 7 th floor, Near Rail Nilayam, SD Raod, Sec Bad-26 |                   | Doc Date   | 26-05-2020   |
|                                                               |                   | Quote No   | NIL          |
| 23202548/23203637                                             | 23202496/23203417 | Quote Date | 26-05-2020   |
| 9948082200                                                    |                   | SupplyType | Supply       |

Kind Attn : Mr. N.Hanmandlu

Purchase Order for the Supply of following Items.

| Item Name                                                                             | Qty   | Rate     | Dis% | GST% | Amount    |
|---------------------------------------------------------------------------------------|-------|----------|------|------|-----------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs.<br>RMC M-20(220+100) | 15.00 | 3,500.00 | 0.00 | 0.00 | 52,500.00 |
| Total Order Value . . .                                                               |       |          |      |      | 52,500.00 |

Rupees : Fifty Two Thousand Five Hundred Only.

### Terms and Conditions :-

|                       |                                                                                                                                                          |
|-----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|
| Specification / Brand | Concrete mix shall be of NCL Ready Mix Concrete.                                                                                                         |
| Payment Terms         | Within 30 days of delivery of all materials & production of bill.                                                                                        |
| Tax                   | Including GST in above prices                                                                                                                            |
| Delivery Date         | As per request of Project Manager                                                                                                                        |
| Delivery Location     | Silver Oak Villas Phase - IX<br>Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India mint<br>Phone. Contact: Security 65908777, 9502288244 Sanjay |
| Penalty For Delay     | Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.           |
| Transportation Cost   | Included in the above price                                                                                                                              |
| Warranty              | Nil                                                                                                                                                      |
| Advance Paid          | Nil                                                                                                                                                      |
| Other Terms           | Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no: 129 part 3 use Purpose         |
| Completion Date       | Nil                                                                                                                                                      |
| Measurement           | Nil                                                                                                                                                      |
| Security              | Nil                                                                                                                                                      |
| Remarks               |                                                                                                                                                          |

For **Silver Oak Villas LLP**

Authorised Signatory

Name : \_\_\_\_\_

Contact : -

Accepted the above Terms And Conditions

For **NCL Industries Limited**

Name : \_\_\_\_\_

Date : \_\_/\_\_/\_\_

# Requisition Form

| Company Name:                  |             | Silver oak villas |          | Date:        |           | 23-05-2020 |  |
|--------------------------------|-------------|-------------------|----------|--------------|-----------|------------|--|
| Site & Phase :                 |             | Silver Oak Villas |          | Time:        |           | 09.00      |  |
| Supplier                       |             |                   |          | Req. No.     |           | 155737     |  |
| Material required before date: |             | 28-05-2020        |          | ID No.       |           | 57110      |  |
| No                             | Description | Size              | Quantity | Units        | Inward No | Date       |  |
| 1                              | RMC         | M20               | 15cu.m   | cum          |           |            |  |
| 2                              |             |                   |          |              |           |            |  |
| 3                              |             |                   |          |              |           |            |  |
| 4                              |             |                   |          |              |           |            |  |
| 5                              |             |                   |          |              |           |            |  |
| 6                              |             |                   |          |              |           |            |  |
| 7                              |             |                   |          |              |           |            |  |
| 8                              |             |                   |          |              |           |            |  |
| 9                              |             |                   |          |              |           |            |  |
| Remarks: -For QC team purpose  |             |                   |          |              |           |            |  |
| Prepared By                    |             | G. Mona           |          | Approved by  |           |            |  |
| Sign.& Date                    |             | 23-05-2020        |          | Sign. & Date |           |            |  |

Note: On receipt of material at site write inward number and date in last 2 columns.





## Purchase Order

Page(s) 1 Of 1

26-05-2020 3:43:38 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

**Supplier Details**

NCL Industries Limited  
NCL Pearl, 7 th floor, Near Rail Nilayam, SD Raod, Sec Bad-26

23202548/23203637  
9948082200

23202496/23203417

|                   |            |        |
|-------------------|------------|--------|
| <b>Doc No</b>     | 67468      | 155737 |
| <b>Doc Date</b>   | 26-05-2020 |        |
| <b>Quote No</b>   | NIL        |        |
| <b>Quote Date</b> | 26-05-2020 |        |
| <b>SupplyType</b> | Supply     |        |

**Kind Attn : Mr. N.Hanmandlu**

Purchase Order for the Supply of following Items.

| Item Name                                                                             | Qty   | Rate     | Dis% | GST% | Amount    |
|---------------------------------------------------------------------------------------|-------|----------|------|------|-----------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs.<br>RMC M-20(220+100) | 15.00 | 3,500.00 | 0.00 | 0.00 | 52,500.00 |
| Total Order Value . . .                                                               |       |          |      |      | 52,500.00 |

Rupees : Fifty Two Thousand Five Hundred Only.

**Terms and Conditions :-**

**Specification / Brand** Concrete mix shall be of NCL Ready Mix Concrete.

**Payment Terms** Within 30 days of delivery of all materials & production of bill.

**Tax** Including GST in above prices

**Delivery Date** As per request of Project Manager

**Delivery Location** Silver Oak Villas Phase - IX  
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint  
Phone. Contact: Security 65908777, 9502288244 Sanjay

**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

**Transportation Cost** Included in the above price

**Warranty** Nil

**Advance Paid** Nil

**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no: 129 part 3 use Purpose

**Completion Date** Nil

**Measurment** Nil

**Security** Nil

**Remarks**

For **Silver Oak Villas LLP**

Authorised Signatory

Name : \_\_\_\_\_

Contact :-

Accepted the above Terms And Conditions

For **NCL Industries Limited**

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_