

Modi Realty (Miryalguda) LLP

M G Road, Ranigunj
Seunderabad

Purchase Register

1-May-2020 to 31-May-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
					51,256.00
18-5-2020	SP- Expert Security Services	Purchase	PUR/10001		4,490.00
22-5-2020	SUP-Praful Sanitary	Purchase	PUR/10002		6,197.00
22-5-2020	SUP-Sri Sai Rohit Marketing Company	Purchase	PUR/10003		34,073.00
22-5-2020	SUP- Summit Sales LLP	Purchase	PUR/10004		1,03,250.00
28-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10005		4,14,180.00
28-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10006		4,14,180.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10007		5,17,725.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10008		5,17,725.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10009		5,17,725.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10010		4,14,180.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10011		2,28,625.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10012		2,28,625.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10013		2,85,781.00
29-5-2020	CONT- Ashok Constructions A/c	Purchase	PUR/10014		
Total:					37,38,012.00

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10001

Ref.:

Dated : 18-May-2020

Party's Name: SP- Expert Security Services

Particulars	Amount
OE-Security Services	51,643.00
TDS-.75% Contract	(-)387.00
	₹ 51,256.00

On Account of :

Being amount dedited to expert security services towards security charges against invoice no:-ess/06/20 dt:-01.05.2020 for the month of April'20

Amount (in words) :

Indian Rupees Fifty One Thousand Two Hundred Fifty Six Only

for SP- Expert Security Services

Prepared by: swathi.k@modiproperties.com

Approved by

Receiver's Signature

EXPERT SECURITY SERVICES

G-2, K.J.R COMPLEX-II, AKBAR ROAD, SECUNDERABAD 500009

GST NO. 36GLLPS8753N1ZV (Composite Scheme)**PAN NO. GLLPS8753N****BILL OF SUPPLY**

To,

**M/s Modi Realty Miryalguda LLP.
Miryalguda****Bill No. : ESS/06/20****Month : April'2020****Date : 01.05.20****GSTIN: 36ABCFM6774G2ZZ**

Designation of Staff	No. of Staff	Rate	DESCRIPTION	Amount	
				Rs.	Ps.
1. SECURITY Charges	-	-	-	51643	✓
Rupees : Fifty one thousand Six hundred and forty three only. Pay: 51643/-				Total	51643/-
					-
					-
					-
				Grand Total	51643/-

Note: The above bill should be paid before 5th of the Month.

CHECKED
SECURITY/SUP.
By:  Dt: 09/05/20

APPROVED BY	For EXPERT SECURITY SERVICES
11 MAY 2020	
G. JAI KUMAR	
MANAGER-H.R. & ADMIN.	

Attendance/payment details of		Security Services	For the month of		Apr-20	No. of Working Days		25	Sundays	4
Firm/ Company :		MRMLLP	Date:		2.5.2020	Total days in month		30	Holidays	-
Site:		AVR Gulmohar Homes	Prepared by:		VUITHA	Calculate on days		30.0		
Name of the contractor:		Singh								
Type of Service		Security services								

Note: Enter only LOP /OT /FINES

S. No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in days	Loss Pay	OT	Pay for days	Fines	Payment in Rs.	Other service charges in %	Net Payable	Add: composite GST 6 %	Total Payable
1	Rajesh	Security Guard	13,500	450	30	0	0	30	0	13,500	12	15,120	6	16,027
2	venkatesh	Security Guard	10,000	333	30	0	0	30	0	10,000	12	11,200	6	11,872
3	Sravan Kumar	Security Guard	10,000	333	30	0	0	30	0	10,000	12	11,200	6	11,872
4	Singh	Security Guard	10,000	333	30	0	0	30	0	10,000	12	11,200	6	11,872
5			43,500							43,500		48,720		51,643

Remarks:

Pay: 51643/-

CHECKED	
SECURITY/SUP.	
By: 	Dt: 09/05/20

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10002
Ref.: 66557 dt. 12-Mar-2020

Dated : 22-May-2020

Party's Name: SUP-Praful Sanitary

2

Particulars		Amount
Plumbing GST 18%	3,804.80	₹ 4,490.00
Input CGST	342.43	
Input SGST	342.43	
INCOME-Rounded Off	0.34	
On Account of :		
Being amount credited to praful sanitary against invoice no:-66557 dt:-12.03.2020 pono:-66557 dt:-10.03.2020		
Amount (in words) :		
Indian Rupees Four Thousand Four Hundred Ninety Only		

for SUP-Praful Sanitary

Prepared by: audit

Approved by

Receiver's Signature

52946
PURCHASE DIVISION
Advice for approval for credit to supplier

17
39445

E

Date:		7/5/20		Prepared by:		v. Raval	
PO/WO no.		66557		PO / WO Date.		10/3/20	
Supplier Name		Prajful Sanitary		PO/WO amount		4,490/-	
Firm/Company		Modi reality nigrahguda		Project		A5H	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	66557	12/6/20		12/3/20		4,490/-	
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						4,490/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	—	—	78368	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges						—	
Amount C –Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						4,490/-	
Amount E – PO / WO value:						4,490/-	
Amount F – Difference (A – E):						—	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. <u>12</u> ☒ No				
Payment – due date			9/5/20				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	v. Raval				A. Vindhya	Swath	
Date	7/5/20	9/5/20	07/05/20		9/5/2020		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

(ORIGINAL FOR RECIPIENT)

Buyer
Modi Realty (Miryalguda) LLP
5-4-187/3&4, IInd Floor, M.G. Road
Secunderabad
GSTIN/UIN : 36ABCFM6774G2ZZ
State Name : Telangana, Code : 36

Invoice No. PS/19-20/1265	Dated 12-Mar-2020
Delivery Note Invoice	
Supplier's Ref.	Other Reference(s) Credit
Buyer's Order No. 66557	Dated 10-Mar-2020
Despatch Document No. Invoice	Delivery Note Date 12-Mar-2020
Despatched through Self	Destination Miryalguda

[illegible]

E. & O.E

Indian Rupees Four Thousand Four Hundred Ninety Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
3917	3,804.80	9%	342.43	9%	342.43	684.86
Total	3,804.80		342.43		342.43	684.86

Tax Amount (in words) : **Indian Rupees Six Hundred Eighty Four and Eighty Six paise Only**

for Praful Sanitary

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

11-03-2020 11:19:15 AM



66557

10.03.20 12:38:24

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Praful Sanitary
3-6-138/5, Himayat Nagar, Hyderabad.

Doc No 66557 52946

Doc Date 10-03-2020

Quote No Nil

Quote Date 25-03-2019

SupplyType Supply

GSTIN 36ACWPG864A1ZG

40077300

65526886.

9849624797

Kind Attn : Mr. Ashish Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7097 - Plumbing - HDPE - Pipe - other - mtrs 3/4" P N 12.5	60.00	43.00	20.00	18.00	2,435.52
2 7097 - Plumbing - HDPE - Pipe - other - mtrs 1/2" Pn.16	64.00	34.00	20.00	18.00	2,054.14
Total Order Value . . .					4,489.66

Rupees : Four Thousand Four Hundred Eighty Nine and Paise Sixty Six Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.10,11,17,38,39 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Praful Sanitary**

Name :

Name :

Date : _/_/

Requisition Form - PVC pipes													
Company		AGH		Site & Phase		AVR Gulmohar homes		Approved by (sign):					
Req. no.		52946		Req. Date		03-09-2020							
Material required before		14/03/2020		ID no.		56196							
Prepared by:		Md Zakir Hossain											
Villa no:		10,11,17, 38(duplex),39(duplex)											
Type A1 (Single) 1250 Sft Order value:		3		Villas									
Type A1 (Duplex) 2340 Sft Order value:		2		Villas									
Type A2 (Single) 1250 Sft Order value:		0		Villas									
Type A2 (Duplex) 2340 Sft Order value:		0		Villas									
S No.	Item Description	Units	Qty required for Type	Qty required for Type	Qty required for Type	Qty required for Type	Type A1 (Single) 1250 Sft villa requirement	Type A1 (Duplex) 2340 Sft villa requirement	Type A2 (Single) 1250 Sft villa requirement	Type A2 (duplex) 2340 Sft villa requirement	Quantity required	Qty Available at site	Balance Qty to be ordered
			A1 (Single) 1250 Sft	A1 (Single) 2340 Sft	A2 (Single) 1250 Sft	A2 (Duplex) 2340 Sft							
1	PVC pipe(4") 10ft	lengths	4.0	0.0	0.0	6.0	4	2	0	0	28	0	28.0
2	PVC pipe(3") 10ft	lengths	6.0	0.0	0.0	10.0	4	2	0	0	44	0	44.0
3	SWR 3" Pipe 10ft	lengths	0.0	0.0	0.0	6.0	4	2	0	0	12	0	12.0
4	SWR 4" Pipe 10ft	lengths	0.0	0.0	0.0	4.0	4	2	0	0	8	0	8.0
5	PVC Door tee (4")	Nos	2.0	0.0	0.0	4.0	4	2	0	0	16	0	16.0
6	PVC plain Tee (4")	Nos	3.0	0.0	0.0	5.0	4	2	0	0	22	0	22.0
7	PVC Door bend (4")	Nos	3.0	0.0	0.0	4.0	4	2	0	0	20	0	20.0
8	PVC plain bend (4")	Nos	6.0	0.0	0.0	8.0	4	2	0	0	40	0	40.0
9	PVC Reducer (3"X4")	Nos	5.0	0.0	0.0	6.0	4	2	0	0	32	0	32.0
10	PVC 45* bend (4")	Nos	0.0	0.0	0.0	6.0	4	2	0	0	12	0	12.0
11	PVC Coupling (4")	Nos	6.0	0.0	0.0	8.0	4	2	0	0	40	0	40.0
12	PVC Clamp (4")	Nos	10.0	0.0	0.0	15.0	4	2	0	0	70	0	70.0
13	PVC Door bend (3")	Nos	6.0	0.0	0.0	8.0	4	2	0	0	40	0	40.0
14	PVC plain bend (3")	Nos	6.0	0.0	0.0	8.0	4	2	0	0	40	0	40.0
15	PVC 45* bend (3")	Nos	0.0	0.0	0.0	10.0	4	2	0	0	20	0	20.0
16	PVC Clamp (3")	Nos	10.0	0.0	0.0	15.0	4	2	0	0	70	0	70.0
17	PVC Door Tee (3")	Nos	2.0	0.0	0.0	5.0	4	2	0	0	18	0	18.0
18	PVC Plane tee (3")	Nos	0.0	0.0	0.0	5.0	4	2	0	0	10	0	10.0
19	Nahni Trap (3"X4")	Nos	5.0	0.0	0.0	8.0	4	2	0	0	36	0	36.0
20	Flow trape	lengths	0.0	0.0	0.0	4.0	4	2	0	0	8	0	8.0
21	PVC Rigid pipe 20Ft (1 1/2")	lengths	0.0	0.0	0.0	1.0	4	2	0	0	2	0	2.0

66557

22	PVC Rigid Elbow (1 1/2")	Nos	10.0	0.0	0.0	10.0	4	2	0	0	60	0	60.0
23	PVC Rigid End Cap (1 1/2")	Nos	4.0	0.0	0.0	4.0	4	2	0	0	24	0	24.0
24	Cement Solvent Solution (250ml)	Nos	2.0	0.0	0.0	4.0	4	2	0	0	16	0	16.0
25	3" cupling	Nos	0.0	0.0	0.0	10.0	4	2	0	0	20	0	20
26	End cap 4"	Nos	0.0	0.0	0.0	7.0	4	2	0	0	14	0	14
27	Lubricant Paste	Gms	250.0	0.0	0.0	500.0	4	2	0	0	2000	0	2000
28	HDPE Pipe(3/4")	Mts	10.0	0.0	0.0	10.0	4	2	0	0	60	0	60
29	HDPE pipe(1/2")	Mts	8.0	0.0	0.0	16.0	4	2	0	0	64	0	64
30	PVC Vent covel (4")	Nos	0.0	0.0	0.0	2.0	4	2	0	-	4	0	4
31	PVC Vent covel (3")	Nos	0.0	0.0	0.0	1.0	4	2	0	-	2	0	2
32	3"x2' cut pices	Nos	0.0	0.0	0.0	4.0	4	2	0	-	8	0	8
33	4"x2' cut picess	Nos	0.0	0.0	0.0	5.0	4	2	0	-	10	0	10
34	3"x4' cut oicess	Nos	0.0	0.0	0.0	3.0	4	2	0	-	6	0	6
35	4"x4' cut picess	Nos	0.0	0.0	2.0	4.0	4	2	0	-	8	0	8
Total							140	70	0	0	2884	0	2,884.0

11 MAR 2020

Purchase Order

Page(s) 1 Of 1

10-03-2020 3:29:16 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Praful Sanitary
3-6-138/5, Himayat Nagar, Hyderabad.

Doc No 66557 52946

Doc Date 10-03-2020

Quote No Nil

Quote Date 25-03-2019

SupplyType Supply

GSTIN 36ACWPG864A1ZG 40077300
65526886. 9849624797

Kind Attn : Mr. Ashish Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7097 - Plumbing - HDPE - Pipe - other - mtrs 3/4" P N 12.5	60.00	43.00	20.00	18.00	2,435.52
2 7097 - Plumbing - HDPE - Pipe - other - mtrs 1/2" Pn.16	64.00	34.00	20.00	18.00	2,054.14
Total Order Value . . .					4,489.66

Rupees : Four Thousand Four Hundred Eighty Nine and Paise Sixty Six Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.10,11,17,38,39 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Praful Sanitary**

Name : _____

Name : _____

Date : __/__/__

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10003
Ref.: 305 dt. 14-Mar-2020

Dated : 22-May-2020

Party's Name: SUP-Sri Sai Rohit Marketing Company
Near Narsimhanagar Colony, Near Noma Kalyana Vedika
Mallapur, Hyderabad-500076
GSTIN/UIN : 36AMHPC9678H1ZM

Particulars	Amount
Windows GST 18%	
Input CGST	5,251.50
Input SGST	472.64
INCOME-Rounded Off	472.64
	0.22
	₹ 6,197.00

On Account of :

Being amount credited to Sri sai Rohit Marketing company towards windows against invoice no:-305
dt:-14.03.2020 pono:-66208 dt:-28.02.2020

Amount (in words) :

Indian Rupees Six Thousand One Hundred Ninety Seven Only


for SUP-Sri Sai Rohit Marketing Company

Prepared by: audit

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	13/05/2020	Prepared by:	T.D. Murthy
PO/WO no.	66208	PO / WO Date.	28/02/2020
Supplier Name	Sri Sai Rohith Marketing Company	PO/WO amount	Rs. 6,197/-
Firm/Company	Modi Realty Miryalaguda LLP	Project	AVR Gulmohar Homes
Sl. No.	Bill No.	Bill Date	Bill amount
1.	305	14/03/2020	Rs. 6,197/-
2.			-
3.			-
4.			-
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 6,197/-
Sl. No.	DC No	DC. Date	MRN No.
1.	-	14/03/2020	78371
2.			
3.			
Amount B –Other Credits :_			-
Amount C –Other Debits :_			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 6,197/-
Amount E – PO / WO value:			Rs. 6,197/-
Amount F – Difference (A – E):			-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		16/05/2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	13/5/20	13/5	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

SRI SAI ROHIT MARKETING.CO

New Narsimha Nagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad-76. T.S

Dealers In: All Kinds of Aluminium Section Sheets, Glass, Plywood & Hardware Etc.,

GSTIN NO.36AMHPC9678H1ZM

TAX IS PAYABLE ON REVERSE CHARGE(YES/NO)

INVOICE NO. ~~888~~ 305

INVOICE DATE: 14-03-2020

TRANSPORTATION NAME:

VEHICLE NO.

L/R.NO

DATE & TIME OF SUPPLY

PLACE OF SUPPLY

DETAILS OF RECEIVER (BILLED TO)

DETAILS OF CONSIGNEE (SHIPPED TO)

M/S Modi Realty (Mingalund) LLP

Site At Miryal Gudem

P.O. No: 66208

STATE CODE

GSTIN NO: 36ABLFM67746222

STATE CODE

GSTIN NO:

SI.No	HSN CODE	THICKNESS	DISCRIPTION	NO.OF.PCS	QUANTITY IN.SQ.MTRS	RATE PER.SQ. MTR	AMOUNT RS. PS
①	7610		Aluminium Ventilates		23.34 sq	2251-	5251250
							TOTAL BEFORE TAX 5251250
							ADD:CGST @ 9% 4722635
							ADD:SGST @ 9% 4722635
							ADD:IGST @

BANK DETAILS: HDFC BANK, HABSIGUDA BRANCH

SRI SAI ROHIT MARKETING .CO

A/C NO.50200007478658 IFSC CODE :HDFC0000368

TAX AMOUNT GST

GRAND TOTAL

6196272

Rupees In Words.....

- 1.Goods once sold will not be taken back.
- 2.Interest @24% p.a. will be Charged If payment is not made within 15 days from the date of the Bill.
- 3.Subject to Secunderabad jurisdiction only.
- 4.Our Responsibility ceases sooner the goods leave our premises.

Receiver Stamp & Signature

For SRI SAI ROHIT MARKETING.CO

Authorised Signature

Shop : 040-65556190
Cell : 9866512288
9391015017

SRI SAI ROHITH MARKETING CO

Dealers in : All Kinds of Aluminium Section Sheets & Allied Products
New Narsimha Nagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad 076

We Deal with :



Ref.:

Modi Reality (Miryalunda) LLP
Bk: Miryalunda

Aluminium Vending → 2m \ 23.3458T



INWARD	Inward No: 13665	Date: 15/03/2020
	MIR No: 1331	
	DE	
	SIGN	

Handwritten signature: K. K. K.

Handwritten: 9.0005

Handwritten: 0

Shop : 040-65556190
Cell : 9866512288
9391015017

SRI SAI ROHITH MARKETING CO

Dealers in : All Kinds of Aluminium Section Sheets & Allied Products
New Narsimha Nagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad 076

We Deal with :



SAINT-GOBAIN

MODIGUARD



Ref.:

Date: 14.03.2020

Modi Realty (Hyderabad) LLP
Sri Sai Rohith Marketing Co

Aluminium Ventilator 22" x 23.34 cm

9 nos

TSIOVA 7758
6281929265

9

Purchase Order

Page(s) 1 Of 1

28/02/2020 1:24:39 PM



66208

27.02.20 12:55:52

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Sri Sai Rohith Marketing Company
New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur,
Hyderabad - 500 076.

GSTIN 36AMHPC9678H1ZM

9866512288

Doc No	66208	52933
Doc Date	28-02-2020	
Quote No	Nil	
Quote Date	22-07-2019	
SupplyType	Supply	

Kind Attn : Mr. C. Laxman Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2218 - Carpentry - windows - Al.Ventilator - other - sft Lowers - 23.50" x 71.50" - 02 nos	23.34	225.00	0.00	18.00	6,196.77
Total Order Value . . .					6,196.77

Rupees : Six Thousand One Hundred Ninty Six and Paise Seventy Seven Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of "Agarvanshi"/"Jindal" brand. Other specifications approved dtd. 30/08/2016.

Payment Terms After Delivery & completion of work.

Tax Included in the above price

Delivery Date Within 2days.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty One year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Electrical panel room purpose.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay

Measurement Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		MRMLLP	Date:		26.2.2020	
Site & Phase:		AVR Gulmohar Homes	Time:		11.44	
Supplier:			Req. No.		52933	
			Urgent		ID No. 55840	

No	Description	Size	Quantity	Units	Inward No	Date
1	Lower Aluminum Ventilator	2' x 6'	2	No's		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						

66208

APPROVED
 28 FEB 2020
 MANISH PARIKH
 MANAGER PROCUREMENT

Remarks: Above material for Electrical Panel Room purpose Note : As Per MD sir Instruction		
Prepared By	Zakir	Approved by
Sign.& Date	25.2.2020	Sign. & Date

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10004
Ref.: 11144 dt. 9-May-2020

Dated : 22-May-2020

Party's Name: SUP- Summit Sales LLP

GSTIN/UIN : 36ACQFS2044C1Z7

(4)

Particulars	Amount
Steel GST 18%	28,875.00
Input CGST	2,598.75
Input SGST	2,598.75
INCOME-Rounded Off	0.50
	₹ 34,073.00

On Account of :

Being amount credited to summit sales llp towards purchase of steel against invoice no:-11144 dt:-9.05.2020 pono:-66519 dt:-9.03.2020

Amount (in words) :

Indian Rupees Thirty Four Thousand Seventy Three Only

for SUP- Summit Sales LLP

Prepared by: audit

Approved by

Receiver's Signature

52942

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID - 37686

39447

Date:	13/5/2020	Prepared by:	K.R. Chagula
PO/WO no.	66519	PO / WO Date.	9/3/2020
Supplier Name	SS LLP	PO/WO amount	68,145/-
Firm/Company	Modi Realty (Miyalgauda)	Project	AGH
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11144	9/5/2020	34,072/-
2.			
3.			
4.			
Amount A - Bills total (Excluding Transport & Hamali Charges):			
Sl. No.	DC No	DC. Date	MRN No.
1.	2967	20/3/20	78608
2.			
3.			
4.			
Amount B - Other Credits :			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			
Amount E - PO / WO value:			
Amount F - Difference (A - E):			
Quantity received as per PO / WO			
Is difference between PO / Bill acceptable?			
Excess / short material received			
Close PO / W?O			
Advance paid / PDC given (deduct when paying)			
Payment - due date			
Remarks:			
short received			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	13/5/2020	18/5/2020	
MINISH PARIKH MANAGER PROCUREMENT			
Accounts - receiver of bill			
Accountant			
Accounts Manager			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/INI: 36AC0ES2044C177

1 of 1 : 09-05-2020

Customer Details				Invoice No.		11144	
Modi Reality (Miryalguda) LLP				Invoice Date.		09-05-2020	
SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Telangana-508207				PO No.		66519	
				PO Date.		09-03-2020	
				Req ID		56143	
				Req Date		06-03-2020	
GSTIN : 36ABCFM6774G2ZZ				Loc Req No		52942	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8190 - Steel - other - L Angle Frame - 2ft x 2ft - Nos		100	288.75	28,875.00	18	5,197.50
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				2,598.75		2,598.75	
Total Taxable Amount				28,875.00		5,197.50	
Total Invoice Amount				34,072.50			
Rupees : Thirty Four Thousand Seventy Two and Paise Fifty Only.							



for Summit Sales LLP

Authorised signatory

Purchase Order

(s) 1 Of 1

09/03/2020 3:37:51 PM



66519

10.03.20 12:38:23

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details			
Summit Sales LLP	Doc No	66519	52942
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad	Doc Date	09-03-2020	
GSTIN 36ACQFS2044C1Z7	Quote No	Nil	
040-66335551	Quote Date	20-09-2018	
9618244433	SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8190 - Steel - other - L Angle Frame - 2ft x 2ft - Nos	200.00	288.75	0.00	18.00	68,145.00
Total Order Value . . .					68,145.00
Rupees : Sixty Eight Thousand One Hundred Fourty Five Only.					

Terms and Conditions :-

Specification / Brand	All MS L Angle should be of 1" x 1" x 6mm thick. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. on dt. 20/09/2018 and accepted by contractor.
Payment Terms	After Delivery & Production of bill
Tax	All taxes included in above price.
Delivery Date	Within 2days
Delivery Location	AVR Gulmohar Homes Sy no-786, Miryalguda, Nalgonda Dist. Phone. 9550139944
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	1 year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for plantation in footpath purpose.
Completion Date	NA
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

Part received

1st Bill No 11144 Amount Rs 34,072/-

Balance has to be receivable Rs 34,073/-
13/5/20

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name :

09/03/2020

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : / /

Requisition Form

Name:	MRM LLP	Date:	06.03.2020
Phase:	AVR Gulmohar Homes	Time:	12:17
er:	SSLLP	Req. No.	52942
Urgent		ID No.	56143

	Description	Size	Quantity	Units	Inward No	Date
1	L angle frame	2' x 2'	200	No's		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						

Remarks: For plantation in footpaths.

APPROVED

09 MAR 2020

Prepared By Zakir
Sign. & Date 06.03.2020

Approved by
MINISH PARIKH
Sign. & Date
MANAGER PROCUREMENT

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-18/7/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

DC No.	2967
Date	20/3/20
Vehicle No.	181649958
P.O. / W.O. No.	66519
P.O. / W.O. Date	20/3/18

Sl. No.	Particulars	Quantity
1	1. Angle frame 2x2	108 (N/A)


INWARD

Inward No: 13680

MRN No: 78608

Received By: [Signature]

Date: 20/3/20



GSTIN :

Received the above materials in good condition.

Stamp:

Received by: [Signature]

Date : 20/3/20

Authorised Signatory

For SUMMIT SALES LLP

[Signature]
20/3/20

OUTWARD - GATE PASS

INO.:

5400

Date:	20/3/20	Time:	
Company:	Summit Sales LLP		
Project/site:	Summit House LLP		
Destination:	Modi Realty LLP (Miryalguda)		
Outward No.:	Vehicle type	Vehicle No	Owner / Person
603	7010	151040 9258	S. K. Singh / [Signature]
	Material Description	Quantity	Units
1.	1. Angle frame 2x2	100	N/A
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
Total		100	N/A
Purpose	☐ Return to Supplier ☐ Transfer to other site ☐ For repair/service ☐ Transfer to other phase ☐ On loan to be returned ☐ Others:		
Charges:.	☒ No Charge ☐ Collect Full Value ☐ Used/Old Material- Collected 60% value ☐ No charge material shall be reimbursed by fresh PO ☐ Other:		
Material type	☐ Used ☐ New ☐ Defective ☐ Other:		
Remarks:	Material sent to Modi Realty Miryalguda for house purpose - original CN No - 2967/P.O - 26519		
Approved by:	Sr. Engg.	Admin In-charge	Security
Sign:	[Signature]	B. Murthy	[Signature]
Received on	Inward No.	Admin sign	Security sign.

Note: 1. In case of long list attach a separate signed list. 2. Approx rate & amount to be filled by purchase. 3. Original (white copy) to be sent with material to recipient site. Recipient must sign it and send it to the HO. 4. Pink copy to be sent to HO - Purchase division. 5. In units enter nos, kgs, sft, rft, etc. 6. Project manager / Sr. Engg and Admin in-charge from the issuing site must sign the gate pass.

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10005
Ref.: AGH/134/19-20 dt. 26-Dec-2019

Dated : 28-May-2020

Party's Name: CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges 18%	35,000.00
LSRD-Allowance for Equipment 18%	35,000.00
LSRD-Allowance for Consumables 18%	17,500.00
Input CGST	7,875.00
Input SGST	7,875.00
₹ 1,03,250.00	

On Account of :
Being amount dedited Ashok constructions towards 5th stage work completed plastering of villa
no:-35 invoice dt:-AGH/134/19-20 dt:-26.12.2019
Amount (in words) :
Indian Rupees One Lakh Three Thousand Two Hundred Fifty Only

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/134/19-20	26-Dec-2019
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Supplier's Ref.	Other Reference(s)

SI No.	Description of Goods	Quantity	Rate	per	Amount
1	Villa No.35 5th Stage Work 10% Completed Plastering over skirting Minor finishing works Edge building, etc	1,250 sft	70.00	sft	87,500.00
	CGST-TS				7,875.00
	SGST-TS				7,875.00
Total		1,250 sft			₹ 1,03,250.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Three Thousand Two Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
995411	87,500.00	9%	7,875.00	9%	7,875.00	15,750.00
Total	87,500.00		7,875.00		7,875.00	15,750.00

Tax Amount (in words) : **INR Fifteen Thousand Seven Hundred Fifty Only**Remarks:

5th Stage Work Completed of Villa No.35 QC is done by
 Modi Realty Miryalaguda LLP

Company's PAN : **AAOFA8154H**Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions


 Authorised Signatory

This is a Computer Generated Invoice

id! 5593

Notes: 1. From this date on, all work must be completed within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for materials, machinery, and other civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							
COMPANY NAME		AGH	APPROVED BY				
PROJECT		AVR GULMOHAR HOMES	SIGN:				
WORK DISCRIPTION		FINISH WORK					
PREPARED BY		MD ZAKIR HOSSAIN					
DATE		30/08/19					
CONTRACTOR NAME		ASHOK CONSTRUCTION					
			A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY
1	VILLA NO. 35 (SIMPLEX A2 -2BHK)	5TH STAGE WORK 10% COMPLETED PLSTERING OVER SKIRTING,MINOR FINISHING WORKS ,EDGE BUILDING ,ETC.	1,250.00	1	1	1	1,250.00
							SFT
	TOTAL						1,250.00

ESTIMATE						
COMPANY NAME		MRMLLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		FINISHING WORK				
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		30.08.19				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLA NO. 35 (SIMPLEX A2 -2BHK)	5TH STAGE WORK 10% COMPLETED PLSTERING OVER SKIRTING,MINOR FINISHING WORKS ,EDGE BUILDING ,ETC.	1,250.00	SFT	77.50	96,875.00
	TOTAL					96,875.00

Nagabixmi
06/2/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Cqde : 36

Purchase Voucher

Dated : 28-May-2020

No. : PUR/10006
Ref.: AGH/009/20-21 dt. 12-May-2020

Party's Name: CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges 18%	1,40,400.00
LSRD-Allowance for Equipment 18%	1,40,400.00
LSRD-Allowance for Consumables 18%	70,200.00
Input CGST	31,590.00
Input SGST	31,590.00
	₹ 4,14,180.00

On Account of :
Being amount dedited Ashok constructions towards 4th stage work completed villa no;-47 against invoice no: AGH/009/20-21 dt:-12.05.2020
Amount (in words) :
Indian Rupees Four Lakh Fourteen Thousand One Hundred Eighty Only

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

E

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Invoice No.	Dated
	AGH/009/20-21	12-May-2020
	Supplier's Ref.	Other Reference(s)

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.47 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC	2,340 sft	150.00	sft	3,51,000.00
	CGST-TS				31,590.00
	SGST-TS				31,590.00
	Round Off				
Total		2,340 sft			₹ 4,14,180.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Fourteen Thousand One Hundred Eighty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	3,51,000.00	9%	31,590.00	9%	31,590.00	63,180.00
Total	3,51,000.00		31,590.00		31,590.00	63,180.00

Tax Amount (in words) : INR Sixty Three Thousand One Hundred Eighty Only

Remarks:

Being Villa No.47, 4th Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : AAOFA8154H

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

D. Prasanna
Authorized Signatory

This is a Computer Generated Invoice

79: 5755'

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry, civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME		AGH		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DISCRIPTION		plastering and finishing work							
PREPARED BY		P. ANITHA							
DATE		21.05.2020							
CONTRACTOR NAME		ASHOK CONSTRUCTIONS							
SL NO	ITEM HEAD	ITEM DISCRIPTION	A	B	C	D	E=AxBxCxD	F	
			LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS	
1	VILLAS NO.47 (A2 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	2,340.00	1	1	1	2,340.00	SFT	
TOTAL			2,340.00				2,340.00		

ESTIMATE		MRMLLP		APPROVED BY			
COMPANY NAME		AVR GULMOHAR HOMES		SIGN:			
PROJECT		plastering and finishing work					
WORK DESCRIPTION		P.ANITHA					
PREPARED BY		21.05.2020					
DATE		ASHOK CONSTRUCTIONS					
CONTRACTOR NAME							
SL NO	ITEM HEAD	ITEM DESCRIPTION	DATE	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.47 (A2 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.		2,340.00	SFT	150.00	351,000.00
TOTAL							351,000.00

Nagalarani
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10007
Ref.: AGH/002/20-21 dt. 7-May-2020

Dated : 29-May-2020

Party's Name: CONT- Ashok Constructions A/c

Particulars		Amount
LSRD-Labour Charges 18%	1,40,400.00	₹ 4,14,180.00
LSRD-Allowance for Equipment 18%	1,40,400.00	
LSRD-Allowance for Consumables 18%	70,200.00	
Input CGST	31,590.00	
Input SGST	31,590.00	
On Account of :		
Being amount dedited Ashok contructions towards 4th stage work completed villa no;-15 invoice no; -AGH/002/20-21 dt;-07.05.2020		
Amount (in words) :		
Indian Rupees Four Lakh Fourteen Thousand One Hundred Eighty Only		

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UID: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/002/20-21	7-May-2020
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UID : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Supplier's Ref.	Other Reference(s)

Sl No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.15 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC	2,340 sft	150.00	sft	3,51,000.00
	CGST-TS				31,590.00
	SGST-TS				31,590.00
Total		2,340 sft			₹ 4,14,180.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Fourteen Thousand One Hundred Eighty Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995411	3,51,000.00	9%	31,590.00	9%	31,590.00	63,180.00
Total	3,51,000.00		31,590.00		31,590.00	63,180.00

Tax Amount (in words) : **INR Sixty Three Thousand One Hundred Eighty Only**

Remarks:

Being Villa No.15 4th Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : AAOFA8154H


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorized Signatory

This is a Computer Generated Invoice



IP: 3756

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		688		Date - site bills Register		9/5/2020	
Company Name:		ACH		Site:		MIRYALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		4th stage (plastering)					
Work done		From Date		08/02/20		To Date	
						20/04/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	15	2340	187.50	SFT	4,38,750.00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,38,750.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been completed.							

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 22/05/2020	Date: 22/05/2020	Date: 22/05/2020
Sign: [Signature]	Sign: [Signature]	Sign: [Signature]

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MANAISH

MEASUREMENT SHEET									
COMPANY NAME		AGH		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DISCRIPTION		plastering and finishing work							
PREPARED BY		MD ZAKIR HOSSAIN							
DATE		8/5/2020							
CONTRACTOR NAME		ASHOK CONSTRUCTION		A		B		C	
				LENGTH		WIDTH		HEIGHT	
SL NO		ITEM HEAD		ITEM DISCRIPTION					
1	VILLAS NO.15 (SIMPLEX,A1 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.		2,340.00	1	1	1	2,340.00	SFT
	TOTAL							2,340.00	

ESTIMATE						
COMPANY NAME		MRMLLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		plastering and finishing work				
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		8/5/2020				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.15 (SIMPLEX.A1 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	2,340.00	SFT	187.50	438,750.00
	TOTAL					438,750.00

Nagabacmi
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10008**
Ref.: **AGH/004/20-21 dt. 7-May-2020**

Dated : 29-May-2020

Party's Name: **CONT- Ashok Constructions A/c**

8

Particulars		Amount
LSRD-Labour Charges 18%	1,75,500.00	₹ 5,17,725.00
LSRD-Allowance for Equipment 18%	1,75,500.00	
LSRD-Allowance for Consumables 18%	87,750.00	
Input CGST	39,487.50	
Input SGST	39,487.50	
On Account of :		
Being amount dedited Ashok contructions towards 3rd stage work completed villa no;-36 against invoice no;-AGH/004/20-21 dt;-07.05.2020		
Amount (in words) :		
Indian Rupees Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only		

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/004/20-21	7-May-2020
Buyer	Supplier's Ref.	Other Reference(s)
Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.36 3rd Stage 25% Completed Brick work, chajjas Lentils, lofts, compound wall PCC, site leveling	2,340 sft	187.50	sft	4,38,750.00
	CGST-TS				39,487.50
	SGST-TS				39,487.50
Total		2,340 sft			₹ 5,17,725.00

Amount Chargeable (in words)

E. & O.E

INR Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	4,38,750.00	9%	39,487.50	9%	39,487.50	78,975.00
Total	4,38,750.00		39,487.50		39,487.50	78,975.00

Tax Amount (in words) : INR Seventy Eight Thousand Nine Hundred Seventy Five Only

Remarks:

Being Villa No.36 3rd Stage work completed, QC approved
by Modi Realty LLP, Miryalaguda

Company's PAN : AAOFA8154H

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice



107 8704

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		704		Date - site bills Register		21/5/2020	
Company Name:		AGH		Site:		MIRJALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		4th Stage (Plastering)					
Work done		From Date		25-04-20		To Date 18-05-20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	36	2340	150/-	SFT	3,51,000-00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,51,000/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been completed.							
Approved by Manager		Approved by Design Team		Approved by M.D.			
Date: 7/5		Date: 22/05/2020		Date: 22/05/2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills of materials and bills of civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME		AGH							
PROJECT		AVR GULMOHAR HOMES							
WORK DISCRIPTION		plastering and finishing work							
PREPARED BY		P. ANITHA							
DATE		21.05.2020							
CONTRACTOR NAME		ASHOK CONSTRUCTIONS							
SL NO	ITEM HEAD	ITEM DISCRIPTION	A	B	C	D	E=AXBXCXD	F	
			LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS	
1	VILLAS NO.36 (A1 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	2,340.00	1	1	1	2,340.00	SFT	
TOTAL							2,340.00		

APPROVED BY
SIGN:

ESTIMATE		MRMLLP		APPROVED BY			
COMPANY NAME		AVR GULMOHAR		SIGN:			
PROJECT		plastering and finishing work					
WORK DISCRIPTION		P. ANITHA					
PREPARED BY		21.05.2020					
DATE		ASHOK CONSTRUCTIONS					
CONTRACTOR NAME							
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT	
1	VILLAS NO.36 (A1 3BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	2,340.00	SFT	150.00	351,000.00	
TOTAL						351,000.00	

Nagalaeni
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36,

Purchase Voucher

No. : PUR/10009
Ref.: AGH/005/20-21 dt. 7-May-2020

Dated : 29-May-2020

Party's Name: CONT- Ashok Constructions A/c

9

Particulars	Amount
LSRD-Labour Charges 18%	1,75,500.00
LSRD-Allowance for Equipment 18%	1,75,500.00
LSRD-Allowance for Consumables 18%	87,750.00
Input CGST	39,487.50
Input SGST	39,487.50
	₹ 5,17,725.00

On Account of :

Being amount dedited Ashok contructions towards 2nd stage work completed villa no:-46 against
invoice no:-AGH/005/20-21 dt:-07.05.2020

Amount (in words) :

Indian Rupees Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only

for CONT- Ashok Constructions A/c

MMR

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/005/20-21	7-May-2020
Buyer	Supplier's Ref.	Other Reference(s)
Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.46 2nd Stage Work 25% Completed RCC works - slabs + headroom.	2,340 sft	187.50	sft	4,38,750.00
	CGST-TS				39,487.50
	SGST-TS				39,487.50
Total		2,340 sft			₹ 5,17,725.00

Amount Chargeable (in words)

E. & O.E

INR Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995411	4,38,750.00	9%	39,487.50	9%	39,487.50	78,975.00
Total	4,38,750.00		39,487.50		39,487.50	78,975.00

Tax Amount (in words) : **INR Seventy Eight Thousand Nine Hundred Seventy Five Only****Remarks:**

Being Villa No.46 2nd Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : AAOFA8154H

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice

79: 0787

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		684		Date - site bills Register		9/5/2020	
Company Name:		AGH		Site:		MIRJALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		RCC work (2nd stage)					
Work done		From Date		16/05/20		To Date 30/05/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	46	2340	187.50	SPT	4,38,750.00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,38,750.00		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							
COMPANY NAME		AGH	APPROVED BY				
PROJECT		AVR GULMOHAR HOMES	SIGN:				
WORK DISCRIPTION		RCC					
PREPARED BY		MD ZAKIR HOSSAIN					
DATE		8/5/2020					
CONTRACTOR NAME		ASHOK CONSTRUCTION					
			A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY
1	VILLAS NO.46 (A2-3BHK)	2nd Stage work 25% Completed RCC works- Slabs+ Headroom	2,340.00	1	1	1	2,340.00
	TOTAL						2,340.00
							SFT

ESTIMATE						
COMPANY NAME		MRMLLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		RCC				
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		8/5/2020				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.46 (A2-3BHK)	2nd Stage work 25% Completed RCC works- Slabs+ Headroom	2,340.00	SFT	187.50	438,750.00
	TOTAL					438,750.00

Nagalaixmi

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10010
Ref.: AGH/003/20-21 dt. 7-May-2020

Dated : 29-May-2020

Party's Name: CONT- Ashok Constructions A/c

Particulars		Amount
LSRD-Labour Charges 18%	1,75,500.00	₹ 5,17,725.00
LSRD-Allowance for Equipment 18%	1,75,500.00	
LSRD-Allowance for Consumables 18%	87,750.00	
Input CGST	39,487.50	
Input SGST	39,487.50	
On Account of :		
Being amount dedited Ashok constructions towards 2nd stage work completed villa no;-25 against invoice no;-AGH/003/20-21 dt:-07.05.2020		
Amount (in words) :		
Indian Rupees Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only		

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by



Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/003/20-21 Supplier's Ref.	7-May-2020 Other Reference(s)
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.25 2nd Stage Work 25% Completed RCC works - slabs + headroom.	2,340 sft	187.50	sft	4,38,750.00
	CGST-TS				39,487.50
	SGST-TS				39,487.50
Total		2,340 sft			₹ 5,17,725.00

Amount Chargeable (in words)

E. & O.E

INR Five Lakh Seventeen Thousand Seven Hundred Twenty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	4,38,750.00	9%	39,487.50	9%	39,487.50	78,975.00
Total	4,38,750.00		39,487.50		39,487.50	78,975.00

Tax Amount (in words) : **INR Seventy Eight Thousand Nine Hundred Seventy Five Only**Remarks:

Being Villa No.25 2nd Stage work completed, QC approved
by Modi Relaity LLP, Miryalaguda

Company's PAN : **AAOFA8154H**Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice

JPI 6788

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		686		Date - site bills Register		9/5/2020	
Company Name:		AHH		Site:		MIRIALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		RCC work (2nd stage)					
Work done		From Date		05/01/20		To Date	
						10/03/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	25	2340	187.50	SFT	4,38,750.00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,38,750.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been Completed							
Approved by Project Manager Certified by		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			
Notes: 1. The advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.							

MEASUREMENT SHEET										
COMPANY NAME		AGH								
PROJECT		AVR GULMOHAR HOMES								
WORK DISCRIPTION		RCC								
PREPARED BY		MD ZAKIR HOSSAIN								
DATE		8/5/2020								
CONTRACTOR NAME		ASHOK CONSTRUCTION								
SL NO	ITEM HEAD	ITEM DISCRIPTION			A	B	C	D	E=AxBxCxD	F
					LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLAS NO.25 (A2-3BHK)	2nd Stage work 25% Completed RCC works- Slabs+ Headroom			2,340.00	1	1	1	2,340.00	SFT
TOTAL									2,340.00	SFT

ESTIMATE						
COMPANY NAME		MRMLLP				
PROJECT		AVR GULMOHAR HOMES	APPROVED BY			
WORK DISCRIPTION		RCC	SIGN:			
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		8/5/2020				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.25 (A2-3BHK)	2nd Stage work 25% Completed RCC works- Slabs+ Headroom	2,340.00	SFT	187.50	438,750.00
	TOTAL					438,750.00

Nagabhatmi
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 29-May-2020

No. : PUR/10011

Ref.: AGH/008/20-21 dt. 12-May-2020

Party's Name: CONT- Ashok Constructions A/c

Particulars	Amount
LSRD-Labour Charges 18%	1,40,400.00
LSRD-Allowance for Equipment 18%	1,40,400.00
LSRD-Allowance for Consumables 18%	70,200.00
Input CGST	31,590.00
Input SGST	31,590.00
	₹ 4,14,180.00

Account of :
Being amount dedited Ashok constructions towards 4th stage work completed villa no:-36 against invoice no:-AGH/008/20-21 dt;-12.05.2020

Amount (in words) :
Indian Rupees Four Lakh Fourteen Thousand One Hundred Eighty Only

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UID: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/008/20-21	12-May-2020
Buyer	Supplier's Ref.	Other Reference(s)
Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UID : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.36 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC	2,340 sft	150.00	sft	3,51,000.00
	CGST-TS				31,590.00
	SGST-TS				31,590.00
	Round Off				
Total		2,340 sft			₹ 4,14,180.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Fourteen Thousand One Hundred Eighty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	3,51,000.00	9%	31,590.00	9%	31,590.00	63,180.00
Total	3,51,000.00		31,590.00		31,590.00	63,180.00

Tax Amount (in words) : INR Sixty Three Thousand One Hundred Eighty Only

Remarks:

Being Villa No.36, 4th Stage work completed, QC approved
by Modi Relaity LLP, Miryalaguda

Company's PAN : AAOFA8154H

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice

19: 5759

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		685		Date - site bills Register		9/5/2020	
Company Name:		ACH		Site:		MIRJALANDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		BRICK WORK (3rd stage)					
Work done		From Date		28/2/19		To Date	
						05/05/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	36	2340	187.50	SFT	4,38,750.00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,38,750.00		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work has been completed.							
Approved by Manager		Approved by Design Team		Approved by M.D.			
Date: 22/05/2020		Date: 22/05/2020		Date: 22/05/2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							
COMPANY NAME		AGH	APPROVED BY				
PROJECT		AVR GULMOHAR HOMES	SIGN:				
WORK DISCRIPTION		CIVIL WORK					
PREPARED BY		MD ZAKIR HOSSAIN					
DATE		8/5/2020					
P		ASHOK CONSTRUCTION					
SL NO	ITEM HEAD	ITEM DISCRIPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY
1	VILLAS NO. 36 (SIMPLEX.A1-3BHK)	3TH STAGE WORK 25% COMPLETED ,BRICK WORK,CHAJJAS,LENTILS,LOFTS, COMPOUND WALL,PCC,SITE LEVELING	2,340.00	1	1	1	2,340.00
							SFT
TOTAL							2,340.00

ESTIMATE							
COMPANY NAME		MRMLLP		APPROVED BY			
PROJECT		AVR GULMOHAR HOMES		SIGN:			
WORK DISCRIPTION		CIVIL WORK					
PREPARED BY		MD ZAKIR HOSSAIN					
DATE		8/5/2020					
CONTRACTOR NAME		ASHOK CONSTRUCTION					
SL NO	ITEM HEAD	ITEM DISCRIPTION		QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO. 36 (SIMPLEX.A1-3BHK)	3TH STAGE WORK 25% COMPLETED ,BRICK WORK,CHAJJAS,VENTILS, LOFTS,COMPOUND WALL,PCC,SITE LEVELING		2,340.00	SFT	187.50	438,750.00
	TOTAL						438,750.00

Naglatemi
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10012**
Ref.: **AGH/007-20.-21 dt. 12-May-2020**

Dated : 29-May-2020

Party's Name: **CONT- Ashok Constructions A/c**

GSTIN/UIN : **36AAOFA8154H2Z5**

12

Particulars		Amount
LSRD-Labour Charges 18%	77,500.00	₹ 2,28,625.00
LSRD-Allowance for Equipment 18%	77,500.00	
LSRD-Allowance for Consumables 18%	38,750.00	
Input CGST	17,437.50	
Input SGST	17,437.50	
n Account of :		
Being amount dedited to Ashok contructions towards 4th stage work completed villa no:-14 against invoice no:-AGH/007/20-21 dt:-12.05.2020		
Amount (in words) :		
Indian Rupees Two Lakh Twenty Eight Thousand Six Hundred Twenty Five Only		

for **CONT- Ashok Constructions A/c**

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Invoice No.	Dated
	AGH/007/20-21	12-May-2020
	Supplier's Ref.	Other Reference(s)

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.14 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC	1,250 sft	155.00	sft	1,93,750.00
	CGST-TS				17,437.50
	SGST-TS				17,437.50
	Round Off				
Total		1,250 sft			₹ 2,28,625.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Twenty Eight Thousand Six Hundred Twenty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	1,93,750.00	9%	17,437.50	9%	17,437.50	34,875.00
Total	1,93,750.00		17,437.50		17,437.50	34,875.00

Tax Amount (in words) : **INR Thirty Four Thousand Eight Hundred Seventy Five Only****Remarks:**

Being Villa No.14 4th Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : **AAOFA8154H****Declaration**

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorized Signatory

This is a Computer Generated Invoice

TP-5760

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		705		Date - site bills Register		21/5/2020	
Company Name:		ABH		Site:		MIRIYALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		4th stage (Plastering)					
Work done		From Date		10-02-2020		To Date	
						11-05-2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	14	1250	155/-	SPT	1,93,750-00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,93,750-00		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : WMC has been completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/05/2020		Date: 22/05/2020		Date: 22/05/2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			
Asst. Project Manager/Engineer							

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry, civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME		AGH		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DISCRIPTION		plastering and finishing work							
PREPARED BY		P.Anitha							
DATE		21.05.2020							
CONTRACTOR NAME		ASHOK CONSTRUCTIONS							
				E=AXBXCXD		F			
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS	
1	VILLAS NO.14 (SIMPLEX.A1 2BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	1,250.00	1	1	1	1,250.00	SFT	
TOTAL			1,250.00				1,250.00		

ESTIMATE		MRMLLP		APPROVED BY	
COMPANY NAME		AVR GULMOHAR HOMES		SIGN:	
PROJECT		plastering and finishing work			
WORK DISCRIPTION		P.Anitha			
PREPARED BY		21.05.2020			
DATE		ASHOK CONSTRUCTION			
CONTRACTOR NAME					
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	RATE	AMOUNT
1	VILLAS NO.14 (SIMPLEX A1 2BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	1,250.00 SFT	155.00	193,750.00
TOTAL					193,750.00

Nagalandini
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10013**
Ref.: **AGH/006/20-21 dt. 12-May-2020**

Dated : 29-May-2020

Party's Name: **CONT- Ashok Constructions A/c**

GSTIN/UIN : **36AAOFA8154H2Z5**

(13)

Particulars	Amount
LSRD-Labour Charges 18%	77,500.00
LSRD-Allowance for Equipment 18%	77,500.00
LSRD-Allowance for Consumables 18%	38,750.00
Input CGST	17,437.50
Input SGST	17,437.50
	₹ 2,28,625.00

On Account of :
Being amount dedited Ashok constructions towards 4th stage work completed villa no;-13 against invoice no;-AGH/006/20-21 dt;-12.05.2020
Amount (in words) :
Indian Rupees Two Lakh Twenty Eight Thousand Six Hundred Twenty Five Only

for **CONT- Ashok Constructions A/c**

Prepared by: vindya

Approved by



Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Invoice No. AGH/006/20-21 Supplier's Ref.	Dated 12-May-2020 Other Reference(s)
--	--	---

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.13 <i>4th Stage Work 20% Completed</i> <i>2 Coats Plastering and completion of corrections pointed out by QC</i>	1,250 sft	155.00	sft	1,93,750.00
	CGST-TS				17,437.50
	SGST-TS				17,437.50
	Round Off				
Total		1,250 sft			₹ 2,28,625.00

Amount Chargeable (in words)

E. & O.E

NR Two Lakh Twenty Eight Thousand Six Hundred Twenty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	1,93,750.00	9%	17,437.50	9%	17,437.50	34,875.00
Total	1,93,750.00		17,437.50		17,437.50	34,875.00

Tax Amount (in words) : **INR Thirty Four Thousand Eight Hundred Seventy Five Only**

Remarks:

Being Villa No.13 4thd Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : **AAOFA8154H**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice



706 : 5761

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		706		Date - site bills Register		21/5/2020	
Company Name:		ABH		Site:		MIRIYALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		4th stage (Plastering)					
Work done		From Date		10-01-2020		To Date	
						10-05-2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	13	1250	155/-	SFT	1,93,750-00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,93,750-00		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been Completed.							

Approved by Project Manager		Approved by Design Team		Approved by M.D.	
Date: 21/05/2020		Date: 22/05/2020		Date: 22 MAY 2020	
Sign: [Signature]		Sign: Nagalakshmi		Sign: [Signature]	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills of materials, civil work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME		AGH		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DISCRIPTION		plastering and finishing work							
PREPARED BY		P.Anitha							
DATE		21.05.2020							
CONTRACTOR NAME		ASHOK CONSTRUCTIONS							
SL NO	ITEM HEAD	ITEM DISCRIPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY	F UNITS	
1	VILLAS NO.13 (SIMPLEX A1 2BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.	1,250.00	1	1	1	1,250.00	SFT	
TOTAL							1,250.00		

ESTIMATE							
COMPANY NAME		MRMLLP		APPROVED BY			
PROJECT		AVR GULMOHAR HOMES		SIGN:			
WORK DISCRIPTION		plastering and finishing work					
PREPARED BY		P.Anitha					
DATE		21.05.2020					
CONTRACTOR NAME		ASHOK CONSTRUCTION					
SL NO	ITEM HEAD	ITEM DISCRIPTION		QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.13 (SIMPLEX.A1 2BHK)	4 TH stage work 20% completed plastering over skirting ,minor finishing works edge building ,etc.		1,250.00	SFT	155.00	193,750.00
TOTAL							193,750.00

Nagababu
22/05/2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10014
Ref.: AGH/001/20-21 dt. 7-May-2020

Dated : 29-May-2020

Party's Name: CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges 18%	96,875.00
LSRD-Allowance for Equipment 18%	96,875.00
LSRD-Allowance for Consumables 18%	48,437.50
Input CGST	21,796.88
Input SGST	21,796.88
INCOME-Rounded Off	(-)0.26
	₹ 2,85,781.00

Account of :

Being amount dedited Ashok constructions towards 3rd stage work completed villa no;-12 against invoice no;-AGH/001/20-21 dt;-07.05.2020

Amount (in words) :

Indian Rupees Two Lakh Eighty Five Thousand Seven Hundred Eighty One Only

for CONT- Ashok Constructions A/c

Prepared by: vindya

Approved by

Receiver's Signature

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10014**
Ref.: **AGH/001/20-21 dt. 7-May-2020**

Dated : 29-May-2020

Party's Name: **CONT- Ashok Constructions A/c**

GSTIN/UIN : **36AAOFA8154H2Z5**

Particulars	Amount
LSRD-Labour Charges 18%	96,875.00
LSRD-Allowance for Equipment 18%	96,875.00
LSRD-Allowance for Consumables 18%	48,437.50
Input CGST	21,796.88
Input SGST	21,796.88
INCOME-Rounded Off	(-)0.26
	₹ 2,85,781.00

Account of :

Being amount dedited Ashok contructions towards 3rd stage work completed villa no;-12 against
invoice no;-AGH/001/20-21 dt;-07.05.2020

Amount (in words) :

Indian Rupees Two Lakh Eighty Five Thousand Seven Hundred Eighty One Only

for **CONT- Ashok Constructions A/c**

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No 393 Vivekanandanagar Colony Kukatpally Hyderabad GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No. AGH/001/20-21 Supplier's Ref.	Dated 7-May-2020 Other Reference(s)
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		

SI No.	Description of Services	Quantity	Rate	per	Amount
1	Villa No.12 3rd Stage Work 25% Completed Brick work, chajjas Lentils, lofts, compound wall PCC, site leveling	1,250 sft	193.75	sft	2,42,187.50
	CGST-TS				21,796.88
	SGST-TS				21,796.88
	Round Off				(-)0.26
	Less :				
	Total	1,250 sft			₹ 2,85,781.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Eighty Five Thousand Seven Hundred Eighty One Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995411	2,42,187.50	9%	21,796.88	9%	21,796.88	43,593.76
Total	2,42,187.50		21,796.88		21,796.88	43,593.76

Tax Amount (in words) : **INR Forty Three Thousand Five Hundred Ninety Three and Seventy Six paise Only**

Remarks:

Being Villa No.12 3rd Stage work completed, QC approved by Modi Relaity LLP, Miryalaguda

Company's PAN : **AAOFA8154H**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No. 016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice

5762

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		687		Date - site bills Register		9/5/2020	
Company Name:		ALH		Site:		MIRIYALAGUDA	
Name of Contractor		ASHOK CONSTRUCTIONS					
Nature of work		Brick Work (3rd stage)					
Work done		From Date		20/11/2019		To Date 25/04/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	12	1250	193.75	SFT	2,42,187.50		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,42,187.50		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been Completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/05/2020		Date: 22/05/2020		Date: 22 MAY 2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey by civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET		APPROVED BY					
COMPANY NAME		SIGN:					
PROJECT		AGH					
WORK DISCRIPTION		AVR GULMOHAR HOMES					
PREPARED BY		CIVIL WORK					
DATE		MD ZAKIR HOSSAIN					
DATE		8.05.2020					
DATE		ASHOK CONSTRUCTION					
ITEM HEAD		ITEM DISCRIPTION		A		B	
SL NO				LENGTH		WIDTH	
				C		HEIGHT	
				D		NOS	
				E=AxBxCxD		QUANTITY	
				F		UNITS	
1		VILLAS NO. 12 (SIMPLEX.A1-2BHK)		1,250.00		1	
		3TH STAGE WORK 25% COMPLETED, BRICK WORK, CHAJJAS, LENTILS, LOFTS, COMPOUND WALL, PCC, SITE LEVELING				1,250.00	
TOTAL						1,250.00	

ESTIMATE						
COMPANY NAME		MRMLLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		CIVIL WORK				
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		8.05.2020				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO. 12 (SIMPLEX.A1-2BHK)	3TH STAGE WORK 25% COMPLETED , BRICK WORK, CHAJJAS, LENTILS, LOFTS, COMPOUND WALL, PCC, SITE LEVELING	1,250.00	SFT	193.75	242,187.50
	TOTAL					242,187.50

Nagabirami
22/05/2020