


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	29.02.2020
Site:	Villa Orchids	Prepared by:	SHARVANI
Report From / To	21.02.2020 to 27.02.2020	Approved by:	A.SURESH
Report Date	28.02.20		
List of requisitions numbers missing in the report*:63204,63215			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Reason for not preparing PO/WO#
63217	17.02.20	1-13	Bath room tiles We have received the material from estimated PO of req no.63175
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ^s
63064	26-11-19	1	Al Sliding Windows PO no 63469 . we will get it from SSLLP
63084	06-12-19	1-4	Tan brown granite PO no.63842 we will get it from SSLLP
63091	10-12-19	1	Sliding windows PO no.63931 we will get it from SSLLP
63092	11-12-19	2	AL three track windows PO no.63951 we will get it from SSLLP
63098	13-12-19	1-12	Bath room tiles PO no 64020 we will get it from SSLLP
63104	16-12-19	1-6	Al windows three tracks PO no 64141 we will get it from SSLLP
63108	18.12.19	1	Flooring tiles 800X1600 PO no 64130 we will get it from SSLLP
63141	03-01-20	1-7	MS grills PO no64664 we will get it from SSLLP
63172	27-01-20	1-3	MS gate PO no65315 we will get it from SSLLP
63176	27-01-20	1-3	Main door beading PO no65141 we will get it from SSLLP
63192	05.02.20	1-4	Tan brown granite PO no65524 we will get it from SSLLP
63198	10.02.20	1-12	Electrical items PO no65643we will get it from SSLLP
63199	10.02.20	1-14	Electrical items PO no65678we will get it from SSLLP
63220	18.02.20	1-9	Panel doors PO no65924 we will get it from SSLLP
63221	18.02.20	1	Utility tiles PO no65918we will get it from SSLLP
63222	18.02.20	1-8	Bath room tiles PO no65916we will get it from SSLLP
63224	21.02.20	1	Earthing pipe PO no66035we will get it from SSLLP
63225	21.02.20	1-4	Sanitary items PO no66032we will get it from SSLLP
63226	21.02.20	1-8	Plumbing items PO no66039&66065we will get it from SSLLP
63227	21.02.20	1-5	Sanitary items PO no66039&66065we will get it from SSLLP
63228	21.02.20	1-4	Sanitary items PO no66045&66046we will get it from SSLLP
63229	21.02.20	1-9	Pannel doors PO no66057we will get it from SSLLP
63232	26.02.202	1	Video door phones Po no.66097 contacted with supplier we will get it from supplier
No. of gate passes issued this week:		From	To NIL
Delivery van site visit on:	Visited on dates 21.02.2020 to 28.02.2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	YES		
DC register Sl. No. during the week	From No.	14755	To No. 14827
Items not ordered but received:	NIL		
Items sent to HO /vendor that are pending for repair:	NILL		
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			

APPROVED BY
29 FEB 2020
A. SURESH
PROJECT MANAGER

Page 3 of 4

Certified by:

Admin Manager
VILLA ORCHIDS LLP

Date	29.02.2020	29.02.2020	
------	------------	------------	--

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!