

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		15/05/2020		Prepared by:		MINISH.	
PO/WO no.		65007		PO / WO Date.		22/01/2020	
Supplier Name		Cemex. Bu/ra.		PO/WO amount		370,000/-	
Firm/Company		GVRL.		Project		Dunopoli's	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	287.	31/03/2020		1,07,300/-			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						1,07,300/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :						Short fall	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1634/-	
Amount E – PO / WO value:						1,05,666/-	
Amount F – Difference (A – E):						3,70,000/-	
Quantity received as per PO / WO						☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained)	
Is difference between PO / Bill acceptable?						☐ Yes ☐ No (explained below)	
Excess / short material received						☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO						☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)						☐ Yes – Rs. /- ☒ No	
Payment – due date							
Remarks: Shortfall of RMC received for 1060kgs & deduction of Rs. 1634/-							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	
Sign:							
Date	15/5/20	15/5/20	15/5/20	15/5/20	15/5/20	15/5/20	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager and Procurement Manager to a all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Shortfall of RMC

From: minish <minish@modiproperties.com>

Date: 15-05-2020, 12:56 PM

To: cemexinfra9@gmail.com

To

Cemex Infra

Dear Sir

We are deducting Payment for shortfall of RMC DC NO 2558(600KGS)&DC NO2562(460KGS).Total 1060kgsAgainst Invoice No 287 Dt 31.03.2020.Amount RS 1634/-Against PO NO 65007 Dt 21.01.2020.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

15-05-2020, 12:57 PM

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 287	Dated 31-Mar-2020
Buyer GV Research Center Pvt Ltd 5-4-187/3&4, II, Floor, Sohan Mansion, MG Road, Secunderabad GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 2558 to 2567	Other Reference(s)
	Buyer's Order No. 65007 73362	Dated 22-Jan-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Bill of Lading/LR-RR No.	Motor Vehicle No. 5547 to 5548
	Terms of Delivery	

SI No	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete		29.00 cum	3,135.59	cum	90,932.20
	SGST				9 %	8,183.90
	CGST				9 %	8,183.90
	Total		29.00 cum			Rs 1,07,300.00



1060143

11634

Amount Chargeable (in words)

INR One Lakh Seven Thousand Three Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	90,932.20	9%	8,183.90	9%	8,183.90	16,367.80
Total	90,932.20		8,183.90		8,183.90	16,367.80

Tax Amount (in words) : **INR Sixteen Thousand Three Hundred Sixty Seven and Eighty paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

CEMEX INFRA			
GVRC Modi (Kothur)			
Ledger Account			
Date	dc no	v.no	M30
03-Feb-2020	2558	5547	6.00 cum
03-Feb-2020	2559	5548	6.00 cum
03-Feb-2020	2562	1527	5.00 cum
05-Feb-2020	2563	5541	6.00 cum
05-Feb-2020	2567	5548	6.00 cum
			29.00 cum

RMC pour report

Company/ firm:	G.V.R.C	Project:	Innapis	A. Estimated quantity:	100 m ³
Flat / Villa no.:	2727	Block No.:	2727	B. Requisition quantity:	100 m ³
Slab no.:	COULING CASTING	PO Nos.	65007	C. Actual quantity poured:	29 m ³
Requisition nos.:	73362	Supplier:	CEMEX INRA	D. Difference (C-A):	71 m ³
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	03.2.20	10:00	06 M ³	2558	14,400 kgs	13,800 kgs	600 kgs ✓	1138	78070
2.	03.2.20	10:20	06 M ³	2559	14,400 kgs	14,100 kgs	300 kgs X	1139	78071
3.	03.2.20	13:35	05 M ³	2562	12,000 kgs	11,540 kgs	460 kgs ✓	1143	78072
4.	05.2.20	08:30	06 M ³	2567	14,400 kgs	14,230 kgs	170 kgs X	1148	78073
5.	05.2.20	13:20	06 M ³	2568	14,400 kgs	14,560 kgs	(-) 160 kgs X	1152.	78074
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total:			29 M ³ ✓		69,600 kgs	68,140 kgs	1460 kgs		
Remarks:	Remaining quantity will poured later.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant

Payment Voucher

Cemex Infra

State Name : Telangana, Code : 36

Consignee

GV Research Centers PVT Ltd

5-4-187/3 & 4

IInd Floor, M G Road, Ranigunj

Hyderabad

GSTIN/UIN: 36AAHCG4562D1ZP

State Name : Telangana, Code : 36

Invoice No.

440

Supplier's Ref.

287 dt. 31-Mar-2020

Dated

31-Mar-2020

Other Reference(s)

Sl No.	Particulars	Quantity	Rate	per	Amount
1	Ready Mix				90,932.20
2	CGST				8,183.90
3	SGST				8,183.90
Total					₹ 1,07,300.00

Amount Chargeable (in words)

**Indian Rupees One Lakh Seven Thousand Three
Hundred Only**

E. & O.E

Company's GSTIN/UIN :

Buyer's PAN : **AAHCG4562D**

for Cemex Infra

Authorised Signatory