

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/05/2020		Prepared by: MINISH.	
PO/WO no. 66559		PO / WO Date. 28/02/2020	
Supplier Name Cemex Sufrva		PO/WO amount 7,00,000/-	
Firm/Company GVRC		Project Annopolis.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	296.	31/03/2020	3,51,900/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,51,900/-
Sl. No.	DC No	DC. Date	MRN No.
1.			DC matches MRN
2.	Pouring Report Enclosed		☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B – Other Credits :			
Amount C – Other Debits : Short fall			642/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,51,258/-
Amount E – PO / WO value:			7,00,000/-
Amount F – Difference (A – E):			3,48,100/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO?		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		25/05/2020	
Remarks: Shortfall of RMC Received for (HAMKGI) & deduction of Rs. 642/-			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	15/5/2020	15/5/2020	15/5/2020
			MD
			Accounts – receiver of bill
			Accountant
			Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Shortfall of RMC

From: minish <minish@modiproperties.com>

Date: 15-05-2020, 12:24 PM

To: cemexinfra9@gmail.com

To

Cemex Infra

Dear Sir

We are deducting Payment for shortfall of RMC DC NO 2986 (440KGS).Against Invoice No 296 Dt 31.03.2020.Amount RS 642/-Against PO NO 66559 Dt 28.02.2020.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Tax Invoice

INFRA 3-2 Rampally Vill Sara Mdl, Medchal Dist-501 301 ne No:8367099999 TIN/UIN: 36AANFC3197R1ZJ ate Name : Telangana, Code : 36 -Mail : cemexinfra9@gmail.com	Invoice No. 296 Delivery Note	Dated 31-Mar-2020 Mode/Terms of Payment
Buyer GV Research Center Pvt Ltd 5-4-187/3&4, II, Floor, Sohan Mansion, MG Road, Secunderabad GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 2639 to 3017 Buyer's Order No. 66559 73457 Despatch Document No.	Other Reference(s) Dated 28-Feb-2020 Delivery Note Date
	Despatched through Bill of Lading/LR-RR No.	Destination Motor Vehicle No. 5534 to 5532
Terms of Delivery		

Sl o.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete		27.00 cum	3,135.59	cum	84,660.93
2	M25 Pump Ready Mix Concrete		72.00 cum	2,966.10	cum	2,13,559.20
						2,98,220.13
	SGST				9 %	26,839.80
	CGST				9 %	26,839.80
	Round Off					0.27
	Total		99.00 cum			Rs 3,51,900.00

Amount Chargeable (in words)

INR Three Lakh Fifty One Thousand Nine Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	84,660.93	9%	26,839.80	9%	26,839.80	53,679.60
	2,13,559.20	4.50%		4.50%		
Total	2,98,220.13		26,839.80		26,839.80	53,679.60

Tax Amount (in words) : **INR Fifty Three Thousand Six Hundred Seventy Nine and Sixty paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

EMEX INFRA				
GVRC Modi (Kothur)				
Date	Voucher Ref.	Narration	M30	M25
12-Feb-2020	2639	5534	6.00 cum	
12-Feb-2020	2640	5533	6.00 cum	
12-Feb-2020	2642	5534	6.00 cum	
12-Feb-2020	2644	6885	7.00 cum	
12-Feb-2020	2645	5533	2.00 cum	
12-Mar-2020	2977	5532		6.00 cum
12-Mar-2020	2981	5534		6.00 cum
12-Mar-2020	2983	5541		6.00 cum
12-Mar-2020	2986	5548		6.00 cum
15-Mar-2020	3002	5534		6.00 cum
15-Mar-2020	3004	1527		6.00 cum
15-Mar-2020	3007	5532		6.00 cum
15-Mar-2020	3008	6855		6.00 cum
17-Mar-2020	3008	5532		6.00 cum
17-Mar-2020	3010	5548		6.00 cum
17-Mar-2020	3012	5541		6.00 cum
17-Mar-2020	3017	5532		6.00 cum
			27.00 Cr	72.00 Cr

Purchase Order

Page(s) 1 Of 1

11-03-2020 11:49:31



66559

10.03.20 12:38:24

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-501
G S T No. : 36AAHCG4562D1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No 66559 73457**Doc Date** 28-02-2020**Quote No** NIL**Quote Date** 10-03-2020**SupplyType** Supply**Kind Attn : G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. RMC M-25	200.00	3,500.00	0.00	0.00	700,000.00
Total Order Value . . .					700,000.00

Rupees : Seven Lakh(s) Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of Cemex Infra Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 2727 block plinth beams and basement slab use Purpose**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**Name : 

Name : _____

Date : __/__/__

RMC pour report

Company/ firm:	GVRG	Project:	Innapolis	A. Estimated quantity:	200 Cum
Flat / Villa no.:		Block No.:	9127	B. Requisition quantity:	200 Cum
Slab no.:	Plinth beam	PO Nos.	66559	C. Actual quantity poured:	60 Cum
Requisition nos.:	73457	Supplier:	Cemex Infra	D. Difference (C-A):	140 Cum
Sign of security		Sign of Admin	Keerthi	Sign of Project manager	
Date		Date		Date	17/03/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	12/03/20	09:56	06 m ³	2977	14,400 kg's	14,050 kgs	(-) 350	96	78390
2.	12/03/20	12:33	06 m ³	2983	14,400 kg's	14,240 kgs	(-) 160	99	78387
3.	12/03/20	14:02	06 m ³	2986	14,400 kg's	13960 kgs	(-) 440	101	78385
4.	15/03/20	07:31	06 m ³	3002	14,400 kg's	14,020 kgs	(-) 380	102	78382
5.	16/03/20	09:43	06 m ³	3004	14,400 kg's	14,130 kgs	(-) 270	103	78381
6.	15/03/20	03:00	06 m ³	3008	14,400 kg's	14,450 kgs	-	104	78384
7.	15/03/20	14:05	06 m ³	3007	14,400 kg's	14,210 kgs	(-) 190	105	78383
8.	12/03/20	11:44	06 m ³	2981	14,400 kg's	14,520 kgs	-	100	78399
9.	17/03/20	10:00	06 m ³	3009	14,400 kg's	15,070 kgs	-	106	78472
10.	17/03/20	10:30	06 m ³	3010	14,400 kg's	14,190 kgs	210	108	78474
11.									
12.									
Total:			60 m ³						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Payment Voucher

Cemex Infra State Name : Telangana, Code : 36 Consignee GV Research Centers PVT Ltd 5-4-187/3 & 4 IInd Floor, M G Road, Ranigunj Hyderabad GSTIN/UIN: 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Invoice No. 441 Supplier's Ref. 296 dt. 31-Mar-2020		Dated 31-Mar-2020 Other Reference(s)	
---	--	--	--	---	--

Sl No.	Particulars	Quantity	Rate	per	Amount
1	Ready Mix				2,98,220.13
2					26,839.80
3					26,839.80
4	Round Off				0.27
Total					₹ 3,51,900.00

Amount Chargeable (in words) E. & O.E
Indian Rupees Three Lakh Fifty One Thousand Nine Hundred Only

Company's GSTIN/UIN :
 Buyer's PAN : **AAHCG4562D**

for Cemex Infra

 Authorised Signatory