

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	275cu.m
Flat / Villa no.:	-	Block No.:	B & C block	B. Requisition quantity:	275cu.m
Slab no.:	For B & C block ground floor slab	PO Nos.	67802	C. Actual quantity poured:	276cu.m
Requisition nos.:	11713	Supplier:	Cemex infra	D. Difference (C-A):	+ 1 cu.mt
Sign of security	ALZARQ	Sign of Admin	<i>Asavali</i>	Sign of Project manager	<i>29/6/2020</i>
Date	29/06/2020	Date	29/06/2020	Date	29/6/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	18.06.2020	09:32	6 cu.m	3212	14400	14480		13308	80240
2.	18.06.2020	9:50	6 cu.m	3213	14400	14430		13309	80243
3.	18.06.2020	10:08	6 cu.m	3214	14400	14110	290	13310	80241
4.	18.06.2020	10:24	6 cu.m	3215	14400	14470		13311	80244
5.	18.06.2020	10:43	6 cu.m	3216	14400	13750	650	13312	80245
6.	18.06.2020	11:30	6 cu.m	3217	14400	14660		13313	80246
7.	18.06.2020	11:45	6 cu.m	3218	14400	14660		13314	80247
8.	18.06.2020	12:10	6 cu.m	3219	14400	14660		13315	80248
9.	18.06.2020	12:21	6 cu.m	3220	14400	14600		13316	80249
10.	18.06.2020	12:36	6cu.m	3221	14400	14840		13317	80250
11.	18.06.2020	12:55	6cu.m	3222	14400	14780		13318	80251
12.	18.06.2020	13:14	6cu.m	3223	14400	14550		13319	80252
Total:			72cu.m		172800cu.m		940kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	275 cu.m
Flat / Villa no.:	-	Block No.:	B& C block	B. Requisition quantity:	275 cu.m
Slab no.:	For B & C block ground floor	PO Nos.	67802	C. Actual quantity poured:	276cu.m
Requisition nos.:	11713	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security	Nizam	Sign of Admin	Getavally	Sign of Project manager	
Date	29/6/2020	Date	29/6/2020	Date	29/6/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13.	18.06.2020	13:33	6cu.m	3224	14400	14710		13320	80253
14.	18.06.2020	13:50	6cu.m	3225	14400	14650		13321	80254
15.	18.06.2020	14:05	6cu.m	3226	14400	14320	80	13322	80255
16.	18.06.2020	14:20	6cu.m	3227	14400	14840		13324	80294
17.	18.06.2020	14:40	6cu.m	3228	14400	14480		13325	80295
18.	18.06.2020	14:56	6cu.m	3229	14400	13740	660	13326	80296
19.	18.06.2020	15:12	6cu.m	3230	14400	14700		13327	80297
20.	18.06.2020	15:27	6cu.m	3231	14400	14680		13328	80298
21.	18.06.2020	17:00	6cu.m	3232	14400	14620		13329	80299
22.	18.06.2020	17:10	6cu.m	3233	14400	15080		13330	80300
23.	18.06.2020	17:40	6cu.m	3234	14400	14600		13331	80301
24.	18.06.2020	18:15	6cu.m	3235	14400	14280	120	13332	80302
Total:			72cum		172800cum		860kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	275 cu.m
Flat / Villa no.:	-	Block No.:	B & C	B. Requisition quantity:	275cu.m
Slab no.:	For B & c blocks ground floor slab	PO Nos.	67802	C. Actual quantity poured:	276cu.m
Requisition nos.:	11713	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security	NITAM	Sign of Admin	Satavardh	Sign of Project manager	29/6/2020
Date	29/6/2020	Date	29/6/2020	Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25.	18.06.2020	18:18	6cum	3236	14400	14350	50	13333	80303
26.	18.06.2020	07:48	6cum	3237	14400	14440		13334	80304
27.	19.06.2020	13:16	6cum	3244	14400	14660		13349	80305
28.	19.06.2020	01:55	6cum	3246	14400	13800	600	13350	80308
29.	19.06.2020	02:20	6cum	3247	14400	14540		13351	80309
30.	19.06.2020	15:17	6cum	3248	14400	14560		13352	80310
31.	19.06.2020	04:25	6cum	3250	14400	14560		13353	80311
32.	19.06.2020	05:10	6cum	3251	14400	14010	390	13354	80312
33.	19.06.2020	05:30	6cum	3252	14400	14560		13355	80313
34.	26.06.2020	11:40	6cum	3300	14400	14740		13399	80522
35.	26.06.2020	12:35	6cum	3301	14400	14290	110	13400	80523
36.	26.06.2020	12:45	6cum	3302	14400	14800		13401	80524
Total			72cum		172800cum		1150kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	275 cu.m
Flat / Villa no.:	-	Block No.:	B & C	B. Requisition quantity:	275 cu.m
Slab no.:	For B&C Blocks Ground floor Slab-3	PO Nos.	67802	C. Actual quantity poured:	276 cu.m
Requisition nos.:	11713	Supplier:	Cemex Infra	D. Difference (C-A):	-
Sign of security	NITAM	Sign of Admin	foravali	Sign of Project manager	Tulsi
Date	29/6/2020	Date	29/06/2020	Date	29/6/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
37.	26.06.2020	01:15	6 cum	3303	14400	14700		13402	80526
38.	26.06.2020	01:45	6cum	3304	14400	14600		13403	80527
39.	26.06.2020	01:55	6cum	3306	14400	14760		13405	80528
40.	26.06.2020	02:19	6cum	3307	14400	14850		13406	80529
41.	26.06.2020	02:53	6cum	3310	14400	14800		13407	80530
42.	26.06.2020	04:05	6 cum	3311	14400	14650		13408	80531
43.	26.06.2020	04:25	6 cum	3312	14400	14680		13409	80532
44.	26.06.2020	04:40	6 cum	3313	14400	14630		13410	80533
45.	26.06.2020	05:00	6 cum	3314	14400	14390	10	13411	80534
46.	26.06.2020	05:10	6 cum	3315	14400	14800		13412	80535
47.									
48.									
Total			60cum		144000cum		10kgs		
Remarks:									