

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		29/6/2020		Prepared by:		K. R. Chagula	
PO/WO no.		63131		PO / WO Date.		14/11/19	
Supplier Name		Cemex India		PO/WO amount		85,500/-	
Firm/Company		GVRCL		Project		Immobilia	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	286	31/3/2020		22,500/-			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						22,500/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	As per sourcing report attached			☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						22,500/-	
Amount E – PO / WO value:						85,500/-	
Amount F – Difference (A – E):						63,000/-	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☐ No				
Payment – due date			6/7/2020				
Remarks: Short received							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	29/6/2020						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

Tax Invoice

CEMEX INFRA Sy.No. 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 286	Dated 31-Mar-2020
Buyer GV Research Center Pvt Ltd 5-4-187/3&4, II, Floor, Sohan Mansion, MG Road, Secunderabad GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 2163	Other Reference(s)
	Buyer's Order No. 63131 73272	Dated 9-Mar-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Bill of Lading/LR-RR No.	Motor Vehicle No. 1889
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	DLC		10.00 cum	1,906.78	cum	19,067.80
	SGST				9 %	1,716.10
	CGST				9 %	1,716.10
Total			10.00 cum			Rs 22,500.00



1010 Kgs

2250/-

9471/-

Amount Chargeable (in words)

INR Twenty Two Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	19,067.80	9%	1,716.10	9%	1,716.10	3,432.20
Total	19,067.80		1,716.10		1,716.10	3,432.20

Tax Amount (in words) : **INR Three Thousand Four Hundred Thirty Two and Twenty paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

CEMEX INFRA					
GVRC Modi (Kothur)					
Ledger Account					
1-Dec-2019 to 31-Dec-2019					
Date	Voucher Ref.	Narration	Quantity	Rate	DLC
28-Dec-2019	2163	1889	10.00 cum	2250.00/cum	22500.00 Cr
			10.00 cum		22500.00 Cr

Purchase Order

From Company : **GV Research Center Pvt Ltd do not use**
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAHCG4562D1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
GSTIN 36aanfc3197r1zj
8367099999 9848210686

Doc No	63131	73272
Doc Date	14-11-2019	
Quote No	NIL	
Quote Date	14-11-2019	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC M-10	38.00	2,250.00	0.00	0.00	85,500.00
Total Order Value . . .					85,500.00
Rupees : Eighty Five Thousand Five Hundred Only.					

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Cemex Infra Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for Laying on Footpath at GVRC site Purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Not received
A. B. Reddy
29-6-20.

For **GV Research Center Pvt Ltd do not use**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

RMC pour report

Company/ Firm:	G.V. R.C	Project:	Sumpolis	A. Estimated quantity:	38 m ³
Flat / Villa no.:	-	Block No.:	4/5 entrance	B. Requisition quantity:	38 m ³
Slab I.O.:	laying of fast paths	PO Nos.	63131	C. Actual quantity poured:	10 m ³
Requisition nos.:	73272	Supplier:		D. Difference (C-A):	28 m ³
Sign of security	<i>[Signature]</i>	Sign of Adm n	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	09/03/20	Date	09/03/20	Date	09/03/20

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	28.12.19	15.17	10 m ³	2163	24,000 kgs	22,940 kgs	1060 kgs	1018	1001
2.									
3.									
4.									
5.									
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total:			10 m ³		24,000 kgs	22,940 kgs	1060 kgs		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for block or villa. 2. Report must be sent within one week. 3. Estimate short fall in weight as per internal memo no. 912/700 dated 10.04.20

9866 781582

**CEMEX INFRA**

READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN: 36AANFC3197R1ZJ

CEMEX INFRASy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 28/12/2019

D.C.No. 2163

T M/s GUSR - Kolthuv

Vehicle No: TS080B1889

S.No.	Grade	Particulars	Qty.	Cum	Remarks
①	DLC	Time - 3:17	10m	INWARD No: 37621 Date: 14/12 Sign: [Signature] MODI PROPERTIES PVT. LTD. SEC' BAD	dum

INWARD	
Inward No: 1018	Dt: 28/12/19
MRN No:	Dt:
Received By: Rakesh	Sign: Rakesh
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

Authorised Signature



S.V.H. WEIGH BRIDGE

యస్.వి.హెచ్. ధర్మ కాంట్

Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228, Shameerpet Mandal,
Kolthur Road, R.R. Dist - 500 101. T.S. Cell : 6302613475

COMPUTERISED 100 TONNES WEIGH BRIDGE

24
HOURS
SERVICE

S.No.:

Rs.: 89
200

2 VEHICLE No.: TS05UB 1889

GROSS 35120

Kgs.

DATE: 28-12-19

TIME: 16:59

TARE 12180

Kgs.

DATE: 28-12-19

TIME: 17:49

NETT 22940

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.