

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170cu.m
Slab no.:	For A block 6 th floor [605 to 608]& club house	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cum
Sign of security	<i>NI Tary</i>	Sign of Admin	<i>P. Nandini</i>	Sign of Project manager	<i>22/21</i>
Date	02/07/2020	Date	21/7/2020	Date	21/7/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	10.06.2020	10:30	6cum	3166	14400	14090	310	13251	80622
2.	10.06.2020	11:43	5 cu.m	3168	12000	11550	450	13252	80621
3.	23.06.2020	09:45	4.5cum	3259	10800	10400	400	13370	80623
4.	26.06.2020	10:40	6 cu.m	3297	14400	14470		13397	80627
5.	26.06.2020	11:20	6 cu.m	3299	14400	14780		13398	80628
6.	26.06.2020	01:55	6 cu.m	3305	14400	14640		13404	80624
7.	26.06.2020	06:05	6 cu.m	3316	14400	14960		13413	80625
8.	26.06.2020	06:35	6 cu.m	3317	14400	14440		13414	80626
9.	29.06.2020	08:10	6 cu.m	3326	14400	14510		13430	80629
10.	29.06.2020	08:45	6cu.m	3328	14400	14370	30	13432	80630
11.	29.06.2020	09:00	6cu.m	3329	14400	14810		13433	80631
12.	29.06.2020	09:29	6cu.m	3330	14400	14670		13434	80646
Total:			72cum		166800cum		1160kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170 cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170 cu.m
Slab no.:	For A block 6 th floor[605-608&clubhouse	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cum
Sign of security	NITAW	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	02/07/2020	Date	21/07/2020	Date	21/07/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13.	29.06.2020	10:25	6cu.m	3331	14400	14690		13435	80647
14.	29.06.2020	11:05	6cu.m	3332	14400	14720		13436	80655
15.	29.06.2020	11:18	6cu.m	3333	14400	14750		13437	80656
16.	29.06.2020	11:32	6cu.m	3334	14400	14630		13438	80658
17.	29.06.2020	11:43	6cu.m	3335	14400	14600		13439	80660
18.	29.06.2020	11:57	6cu.m	3336	14400	14870		13440	80661
19.	29.06.2020	12:23	6cu.m	3337	14400	13610	790	13441	80665
20.	29.06.2020	12:32	6cu.m	3338	14400	14830		13442	80667
21.	29.06.2020	12:48	6cu.m	3339	14400	14760		13443	80669
22.	29.06.2020	13:10	6cu.m	3340	14400	14780		13444	80670
23.	29.06.2020	13:22	6cu.m	3341	14400	14500		13445	80672
24.	29.06.2020	13:33	6cu.m	3342	14400	14570		13446	80674
Total:			72cum		172800cum		790kgs		
Remarks:									

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170 cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170cu.m
Slab no.:	For A block 6 th floor [605-608 & club house]	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cu.m
Sign of security	MIRAN	Sign of Admin	B. Nandini	Sign of Project manager	20/11/2020
Date	02/11/2020	Date	21/11/2020	Date	21/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
25.	29.06.2020	15:43	6cum	3343	14400	14830		13347	80675
26.	29.06.2020	14:10	6cum	3344	14400	15010		13348	80676
27.	29.06.2020	14:28	6cum	3345	14400	13260	1140	13449	80677
28.	29.06.2020	14:55	6cum	3346	14400	13900	500	13450	80678
29.	29.06.2020	15:30	6cum	3347	14400	14820		13451	80679
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total			30cum		72000cum		1640		
Remarks:									