

## RMC pour report

|                   |            |               |                    |                            |                    |
|-------------------|------------|---------------|--------------------|----------------------------|--------------------|
| Company/ firm:    | GVRC       | Project:      | Innopolis          | A. Estimated quantity:     | 20 Cu Mtrs         |
| Flat / Villa no.: | -          | Block No.:    | 2727               | B. Requisition quantity:   | 20 Cu Mtrs         |
| Column no.:       | 03         | PO Nos.       | 68341              | C. Actual quantity poured: | 12 Cu mtrs         |
| Requisition nos.: | 163058     | Supplier:     | KNR Infra Projects | D. Difference (C-A):       | -8 Cu mtrs         |
| Sign of security  |            | Sign of Admin | <i>Hosaini</i>     | Sign of Project manager    | <i>[Signature]</i> |
| Date              | 03.07.2020 | Date          | 03.07.2020         | Date                       | 03.07.2020         |

## Details of RMC pour

| Sl. No   | Date     | Time  | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|----------|----------|-------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|---------|
| 1.       | 27.06.20 | 16:28 | 6 cu mtrs       | 133                | 14,400 Kgs                                   | 14,660 Kgs            | -                           | 1514       | 80807   |
| 2.       | 29.06.20 | 14:55 | 6 cu mtrs       | 150                | 14,400 Kgs                                   | 14,880 Kgs            | -                           | 1516       | 80806   |
| Total:   |          |       | 12cu mtrs       |                    |                                              |                       |                             |            |         |
| Remarks: |          |       |                 |                    |                                              |                       |                             |            |         |

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.