

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
18	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
19	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	NA	MMRHPL - FOR RESALE	NA	4. LOW
24	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
27	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
28	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
42	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
45	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	NA	MMRHPL - FOR RESALE	NA	4. LOW
51	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
52	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
58	A1	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
67	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
72	A2	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
73	A2	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
2	A1	2,340	4BHK	Unsold	Developer	IV	NA	COMPLETED	COMPLETED	COMPLETED	MODEL HOUSE	NA	UNSOLD
3	A1	1,250	2BHK	Unsold	Developer	IV	NA	COMPLETED	COMPLETED	COMPLETED	SITE OFF	NA	UNSOLD
33	A1	1,250	2BHK	Sold	Developer	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20		31-Jul-20	2. HIGH
34	A1	1,250	2BHK	Sold	Developer	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20		30-Sep-19	2. HIGH
78	A1	1,250	2BHK	Sold	Owner	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20	STAGE II UNDER PROGRESS	31-Dec-19	1. V HIGH
92	A2	2,340	3BHK	Sold	Owner	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20	STAGE II UNDER PROGRESS	01-Jul-19	1. V HIGH
29	A1	1,250	2BHK	Sold	Developer	III	18-Jun-20	COMPLETED	COMPLETED	18-Jun-20		31-Dec-19	2. HIGH
15	A1	2,340	3BHK	Sold	Owner	III	25-Jun-20	COMPLETED	COMPLETED	25-Jun-20	QC PENDING	31-Jul-20	1. V HIGH
47	A2	2,340	3BHK	Sold	Owner	III	25-Jun-20	COMPLETED	COMPLETED	25-Jun-20	QC PENDING	31-Dec-20	1. V HIGH
30	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
32	A1	2,340	4BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
35	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
37	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
48	A2	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
57	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
74	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-May-19	NA
75	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Aug-19	NA
76	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
77	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
86	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Aug-18	NA
87	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Jun-20	NA
88	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Oct-19	NA
91	A2	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-19	NA
4	A1	1,250	2BHK	Unsold	Developer	III	NA	COMPLETED	COMPLETED	NA	STORES	NA	UNSOLD
5	A1	1,250	2BHK	Unsold	Developer	III	NA	COMPLETED	COMPLETED	NA	STORES	NA	UNSOLD
6	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMERS FLOORING	30-Jun-18	3. MEDIUM
7	A1	2,340	3BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMERS FLOORING	30-Jun-18	NA
9	A1	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		30-Jun-18	NA
17	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FLASE CEILING	31-Dec-20	NA
21	A2	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
22	A2	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		30-Jun-18	NA
31	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	01-Jul-20	3. MEDIUM

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
38	A1	2,340	4BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-May-20	3. MEDIUM
39	A1	2,340	4BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-May-20	3. MEDIUM
41	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FLOORING	31-May-19	3. MEDIUM
61	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
62	A1	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
63	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
64	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
65	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	30-Sep-19	3. MEDIUM
66	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	30-Mar-19	3. MEDIUM
80	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
83	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-Dec-20	NA
68	A2	2,340	3BHK	Sold	Owner	CIVIL	21-May-20	COMPLETED	21-May-20	09-Jun-20		31-Jul-20	1. V HIGH
44	A2	1,250	2BHK	Unsold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	HOLD		NA	2. HIGH
85	A2	2,340	3BHK	Unsold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	HOLD		NA	2. HIGH
90	A1	2,340	3BHK	Sold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	30-Jun-20		30-Jun-20	1. V HIGH
20	A2	1,250	2BHK	Unsold	Owner	CIVIL	18-Jun-20	COMPLETED	18-Jun-20	HOLD		NA	2. HIGH
23	A2	2,340	3BHK	Unsold	Owner	CIVIL	18-Jun-20	COMPLETED	18-Jun-20	HOLD		NA	2. HIGH
50	A2	1,250	2BHK	Unsold	Owner	CIVIL	25-Jun-20	COMPLETED	25-Jun-20	HOLD		NA	2. HIGH
53	A2	1,250	2BHK	Unsold	Owner	CIVIL	25-Jun-20	COMPLETED	25-Jun-20	HOLD		NA	2. HIGH
1	A1	2,340	3BHK	Unsold	Owner	CIVIL	02-Jul-20	COMPLETED	02-Jul-20	HOLD		NA	2. HIGH
26	A2	2,340	3BHK	Unsold	Owner	CIVIL	02-Jul-20	COMPLETED	02-Jul-20	HOLD		NA	2. HIGH
89	A1	2,340	3BHK	Sold	Owner	CIVIL	09-Jul-20	COMPLETED	09-Jul-20	HOLD	YADGIRI REDDY	NA	1. V HIGH
12	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
13	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
14	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
36	A1	2,340	3BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	COMPLETED	QC PENDING	NA	NA
46	A2	2,340	3BHK	Sold	Developer	CIVIL	COMPLETED	COMPLETED	NA	NA		31-Dec-20	3. MEDIUM
71	A2	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD		NA	NA
79	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD		NA	NA
10	A1	1,250	2BHK	Unsold	Owner	CIVIL	NA	COMPLETED	COMPLETED	HOLD	Stage II partially done	NA	NA
11	A1	1,250	2BHK	Unsold	Owner	CIVIL	NA	COMPLETED	COMPLETED	HOLD	Stage II partially done	NA	NA
16	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA	FOR A&A	31-Jul-20	3. MEDIUM
25	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
40	A1	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA	FOR A&A	31-Jul-20	3. MEDIUM
43	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
49	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
54	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MHPL - FOR RESALE	NA	4. LOW
55	A1	2,340	4BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
56	A1	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		01-Jul-20	3. MEDIUM
59	A1	2,340	4BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Dec-19	3. MEDIUM
60	A1	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Mar-20	3. MEDIUM
69	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Aug-20	3. MEDIUM
70	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
81	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
82	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
84	A2	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Dec-20	3. MEDIUM

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
1	A1	2,340	3BHK	Unsold	Owner	CIVIL	02-Jul-20	COMPLETED	02-Jul-20	HOLD		NA	2. HIGH
2	A1	2,340	4BHK	Unsold	Developer	IV	NA	COMPLETED	COMPLETED	COMPLETED	MODEL HOUSE	NA	UNSOLD
3	A1	1,250	2BHK	Unsold	Developer	IV	NA	COMPLETED	COMPLETED	COMPLETED	SITE OFF	NA	UNSOLD
4	A1	1,250	2BHK	Unsold	Developer	III	NA	COMPLETED	COMPLETED	NA	STORES	NA	UNSOLD
5	A1	1,250	2BHK	Unsold	Developer	III	NA	COMPLETED	COMPLETED	NA	STORES	NA	UNSOLD
6	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMERS FLOORING	30-Jun-18	3. MEDIUM
7	A1	2,340	3BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMERS FLOORING	30-Jun-18	NA
9	A1	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		30-Jun-18	NA
10	A1	1,250	2BHK	Unsold	Owner	CIVIL	NA	COMPLETED	COMPLETED	HOLD	Stage II partially done	NA	NA
11	A1	1,250	2BHK	Unsold	Owner	CIVIL	NA	COMPLETED	COMPLETED	HOLD	Stage II partially done	NA	NA
12	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
13	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
14	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD	QC PENDING	NA	NA
15	A1	2,340	3BHK	Sold	Owner	III	25-Jun-20	COMPLETED	COMPLETED	25-Jun-20	QC PENDING	31-Jul-20	1. V HIGH
16	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA	FOR A&A	31-Jul-20	3. MEDIUM
17	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FLASE CEILING	31-Dec-20	NA
18	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
19	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	NA	MMRHPL - FOR RESALE	NA	4. LOW
20	A2	1,250	2BHK	Unsold	Owner	CIVIL	18-Jun-20	COMPLETED	18-Jun-20	HOLD		NA	2. HIGH
21	A2	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
22	A2	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		30-Jun-18	NA
23	A2	2,340	3BHK	Unsold	Owner	CIVIL	18-Jun-20	COMPLETED	18-Jun-20	HOLD		NA	2. HIGH
24	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
25	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
26	A2	2,340	3BHK	Unsold	Owner	CIVIL	02-Jul-20	COMPLETED	02-Jul-20	HOLD		NA	2. HIGH
27	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
28	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
29	A1	1,250	2BHK	Sold	Developer	III	18-Jun-20	COMPLETED	COMPLETED	18-Jun-20		31-Dec-19	2. HIGH
30	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
31	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	01-Jul-20	3. MEDIUM
32	A1	2,340	4BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
33	A1	1,250	2BHK	Sold	Developer	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20		31-Jul-20	2. HIGH
34	A1	1,250	2BHK	Sold	Developer	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20		30-Sep-19	2. HIGH
35	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
36	A1	2,340	3BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	COMPLETED	QC PENDING	NA	NA
37	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
38	A1	2,340	4BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-May-20	3. MEDIUM
39	A1	2,340	4BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-May-20	3. MEDIUM
40	A1	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA	FOR A&A	31-Jul-20	3. MEDIUM
41	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FLOORING	31-May-19	3. MEDIUM
42	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
43	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
44	A2	1,250	2BHK	Unsold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	HOLD		NA	2. HIGH
45	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	NA	MMRHPL - FOR RESALE	NA	4. LOW
46	A2	2,340	3BHK	Sold	Developer	CIVIL	COMPLETED	COMPLETED	NA	NA		31-Dec-20	3. MEDIUM

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
47	A2	2,340	3BHK	Sold	Owner	III	25-Jun-20	COMPLETED	COMPLETED	25-Jun-20	QC PENDING	31-Dec-20	1. V HIGH
48	A2	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-18	NA
49	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
50	A2	1,250	2BHK	Unsold	Owner	CIVIL	25-Jun-20	COMPLETED	25-Jun-20	HOLD		NA	2. HIGH
51	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
52	A2	2,340	3BHK	Sold	Developer	RCC	NA	NA	HOLD	HOLD	MMRHPL - FOR RESALE	NA	4. LOW
53	A2	1,250	2BHK	Unsold	Owner	CIVIL	25-Jun-20	COMPLETED	25-Jun-20	HOLD		NA	2. HIGH
54	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	HOLD	MHPL - FOR RESALE	NA	4. LOW
55	A1	2,340	4BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
56	A1	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		01-Jul-20	3. MEDIUM
57	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
58	A1	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
59	A1	2,340	4BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Dec-19	3. MEDIUM
60	A1	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Mar-20	3. MEDIUM
61	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
62	A1	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
63	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Dec-18	NA
64	A1	1,250	2BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
65	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	30-Sep-19	3. MEDIUM
66	A1	2,340	3BHK	Sold	Developer	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	30-Mar-19	3. MEDIUM
67	A2	2,340	3BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
68	A2	2,340	3BHK	Sold	Owner	CIVIL	21-May-20	COMPLETED	21-May-20	09-Jun-20		31-Jul-20	1. V HIGH
69	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Aug-20	3. MEDIUM
70	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
71	A2	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD		NA	NA
72	A2	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
73	A2	2,340	4BHK	Unsold	Developer	RCC	NA	NA	HOLD	NA		NA	UNSOLD
74	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-May-19	NA
75	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Aug-19	NA
76	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
77	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
78	A1	1,250	2BHK	Sold	Owner	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20	STAGE II UNDER PROGRESS	31-Dec-19	1. V HIGH
79	A1	1,250	2BHK	Unsold	Owner	CIVIL	COMPLETED	COMPLETED	COMPLETED	HOLD		NA	NA
80	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	COMPLETED		31-Mar-19	NA
81	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
82	A2	2,340	3BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Jul-20	3. MEDIUM
83	A2	1,250	2BHK	Sold	Owner	III	NA	COMPLETED	COMPLETED	NA	CUSTOMER FALSE CEILING	31-Dec-20	NA
84	A2	1,250	2BHK	Sold	Developer	CIVIL	NA	COMPLETED	NA	NA		31-Dec-20	3. MEDIUM
85	A2	2,340	3BHK	Unsold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	HOLD		NA	2. HIGH
86	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Aug-18	NA
87	A1	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Jun-20	NA
88	A1	1,250	2BHK	Sold	Owner	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		31-Oct-19	NA
89	A1	2,340	3BHK	Sold	Owner	CIVIL	09-Jul-20	COMPLETED	09-Jul-20	HOLD	YADGIRI REDDY	NA	1. V HIGH
90	A1	2,340	3BHK	Sold	Owner	CIVIL	11-Jun-20	COMPLETED	11-Jun-20	30-Jun-20		30-Jun-20	1. V HIGH
91	A2	1,250	2BHK	Sold	Developer	III	COMPLETED	COMPLETED	COMPLETED	COMPLETED		30-Sep-19	NA

Plot No	Type	Built-up area	Bedrooms	Status	Owner	Present stage of work	Scheduled date for completion of present stage	Scheduled date for RCC completion	Scheduled date for Civil completion	Scheduled date for completion of stage II & III	Remarks	AOS - date of possession	Priority
92	A2	2,340	3BHK	Sold	Owner	III	04-Jun-20	COMPLETED	COMPLETED	04-Jun-20	STAGE II UNDER PROGRESS	01-Jul-19	1. V HIGH