

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-05-2020 To : 30-05-2020

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150225	56630	02-05-20	Lappam	66966	04-05-20	000003	04-05-20	Requisition sent to MD's approval	NC	0	2	2
150226	56635	02-05-20	Face masks	66996	06-05-20	9382	20-05-20	Requisition sent to MD's approval	NC	0	18	18
150227	56673	07-05-20	MS-Grills	67004	09-05-20			Cancelled	C	0		
150228	56674	07-05-20	MS-Grills	67003	09-05-20			Cancelled	C	0		
150229	56772	12-05-20	Tanbrown Granite	67087	12-05-20	309	18-05-20	Requisition sent to MD's approval	NC	0	6	6
150230	56739	12-05-20	CPVC pipe	67113	13-05-20	9322	13-05-20	Requisition sent to MD's approval	NC	0	1	1
150231	56788	13-05-20	MS- Grills	67125	18-05-20			PO to be issue	NC	0		
150232	56798	14-05-20	Cu-Multistand wire	67136	14-05-20	9324	14-05-20	Requisition sent to MD's approval	NC	0	0	0
150233	56829	14-05-20	Internal beeding	67248	19-05-20	9381	20-05-20	Requisition sent to MD's approval	NC	0	6	6
150234	56810	14-05-20	Grout	67135	14-05-20	9325	14-05-20	Requisition sent to MD's approval	NC	0	0	0
150237	57184	26-05-20	Solid blocks	67471	26-05-20	1197	30-05-20	Requisition sent to MD's approval	NC	0	4	4
150237	57184	26-05-20	Solid blocks	67471	26-05-20	1198	30-05-20	Requisition sent to MD's approval	NC	0	4	4
150238	56891	15-05-20	MS Rectangular pipes	67275	20-05-20	68	29-05-20	Estimate to be prepare	NC	0	14	14
150238	56891	15-05-20	MS Rectangular pipes	67374	22-05-20			Estimate to be prepare	NC	0		
150238	56891	15-05-20	MS Rectangular pipes	67381	22-05-20			Estimate to be prepare	NC	0		
150240	56908	16-05-20	Chicken mesh	67287	19-05-20	9379	20-05-20	PO to be issue	NC	0	4	4
150241	56909	16-05-20	CPVC pipe	67302	20-05-20	9384	20-05-20	PO to be issue	NC	0	4	4
150241	56909	16-05-20	CPVC pipe	67302	20-05-20	9385	20-05-20	PO to be issue	NC	0	4	4
150242	57022	20-05-20	PVC pipe	67402	21-05-20			PO to be issue	NC	0		
150243	56910	16-05-20	Eco drain pipe	67301	20-05-20	53	26-05-20	PO to be issue	NC	0	10	10
150245	57053	22-05-20	PVC pipe	67448	23-05-20			PO to be issue	NC	0		
150246	56995	20-05-20	Grinding machine	67459	26-05-20			PO to be issue	NC	0		
150247	56993	20-05-20	sodium hypo clorite	67362	22-05-20			PO to be issue	NC	0		
150248	56992	20-05-20	SS screws	67333	20-05-20			Requisition sent to MD's approval	NC	0		
150249	56990	20-05-20	4 pole 40 amps isolator	67332	20-05-20			Requisition sent to MD's approval	NC	0		
150250	57126	23-05-20	CC Rings					Local purchase by site	NC	0		
150251	57190	27-05-20	CC Rings					Local purchase by site	NC	0		
150252	57185	26-05-20	Bombay nails	67542	28-05-20			PO to be issue	NC	0		
150253	57186	26-05-20	Wall cadding tiles	67503	28-05-20			Estimate to be prepare	NC	0		
150254	57224	27-05-20	Cement					PO to be issue	NC	0		
150255	57263	29-05-20	Tube lights					PO to be issue	NC	0		

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-05-2020 To : 30-05-2020

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150256	57264	29-05-20	MDF boards					PO to be issue	NC	0		