

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		02/06/2020		Prepared by:		MINISH.	
PO/WO no.		66216		PO / WO Date.		28/02/2020.	
Supplier Name		Comex Sufrá.		PO/WO amount		13,30,000/-	
Firm/Company		MPL		Project		Mayflower Platinum	
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	297	31/03/2020	4,62,000/-				
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):			4,62,000/-				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	Touring Report Enclosed			☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :			-				
Amount C – Other Debits :			Short fall for 450kg's				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			656/-				
Amount E – PO / WO value:			4,61,344/-				
Amount F – Difference (A – E):			13,30,000/-				
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. 1/- ☒ No				
Payment – due date			06/06/2020				
Remarks: Short fall of RMC for 450kg's received.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date		02/06/2020	02/06/2020			11/6/2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Find messages, documents, photos or people

Home

Compose

Archive

Move

Delete

Spam ...

**Inbox** 162

Unread

Starred

Drafts 5

Sent

Archive

Spam

Trash

Less

Views Hide

Photos

Documents

Travel

Folders Hide

+ New Folder

To

MR Purshottam Reddy

Cemex Infra

Dear Sir

We are deducting Payment for shortfall of RMC. Against your Invoice No 297 Dt 31.03.2020 for 450 kgs Amount RS 656/- Our PO NO 66216 DT 28.02.2020.

Please Note

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.comModi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

...

Reply, Reply All or Forward



Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	297	31-Mar-2020
Buyer Modi Properties Pvt.Ltd 5-4-187/3 & 4, IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
	66216 11549	28-Feb-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		132.00 cum	2,966.10	cum	3,91,525.20
	SGST			9 %		35,237.27
	CGST			9 %		35,237.27
	Round Off					0.26
Total			132.00 cum			Rs 4,62,000.00



Amount Chargeable (in words) E. & O.E

INR Four Lakh Sixty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	3,91,525.20	9%	35,237.27	9%	35,237.27	70,474.54
Total	3,91,525.20		35,237.27		35,237.27	70,474.54

Tax Amount (in words) : **INR Seventy Thousand Four Hundred Seventy Four and Fifty Four paise Only**

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice

CEMEX INFRA			
My Flower Platinum (Mallapur)			
Date	v.no	dc no	M25
14-Mar-2020	2998	5548	6.00 cum
14-Mar-2020	2999	5534	6.00 cum
14-Mar-2020	3000	1527	6.00 cum
18-Mar-2020	3044	5532	6.00 cum
18-Mar-2020	3045	5548	6.00 cum
18-Mar-2020	3046	5541	6.00 cum
18-Mar-2020	3047	5535	6.00 cum
18-Mar-2020	3048	5532	6.00 cum
18-Mar-2020	3051	5534	6.00 cum
18-Mar-2020	3052	5547	6.00 cum
18-Mar-2020	3055	5541	6.00 cum
18-Mar-2020	3057	5535	6.00 cum
18-Mar-2020	3058	5532	6.00 cum
18-Mar-2020	3059	1527	6.00 cum
18-Mar-2020	3060	5533	6.00 cum
18-Mar-2020	3061	9228	6.00 cum
18-Mar-2020	3062	9228	6.00 cum
18-Mar-2020	3063	2471	6.00 cum
18-Mar-2020	3064	5535	6.00 cum
18-Mar-2020	3065	5547	6.00 cum
18-Mar-2020	3066	5548	6.00 cum
18-Mar-2020	3067	5532	6.00 cum
			132.00 cum

Purchase Order

Page(s) 1 Of 1

28-02-2020 2:05:59 PM

Mailed Original

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM



66216

27.02.20 12:55:52

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999
9848210686

Doc No	66216	11549
Doc Date	28-02-2020	
Quote No	NIL	
Quote Date	28-02-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. RMC M-25	380.00	3,500.00	0.00	0.00	1,330,000.00
Total Order Value . . .					1,330,000.00

Rupees : Thirteen Lakh(s) Thirty Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Cemex Infra Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for B & C block slab concreting use

Completion Date Nil

Measurement Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

13/28/02/2020

Name :

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : _/_/_

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		27-02-2020	
Site & Phase :		May Flower Platinum		Time:		2;26	
Supplier				Req.No.		11549	
Material required before date:		29-02-2020		ID No.		55896	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	380	Cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : for B&C block slab 2 concreting use purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign. & Date		27-02-2020		Sign. & Date			

41
28/02/2020

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	350 cu.m
Flat / Villa no.:	-	Block No.:	B & C block	B. Requisition quantity:	350 cu.m
Slab no.:	02	PO Nos.	66216	C. Actual quantity poured:	132 cu.m
Requisition nos.:	11549	Supplier:	Cemex Infra	D. Difference (C-A):	-218 cu.m
Sign of security	Nizam	Sign of Admin	B. Nandini	Sign of Project manager	
Date	20/5/2020	Date	19/5/2020	Date	19/5/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	350 cu.m
Flat / Villa no.:	-	Block No.:	B & C block	B. Requisition quantity:	350 cu.m
Slab no.:	02	PO Nos.	66216	C. Actual quantity poured:	132 cu.m
Requisition nos.:	11549	Supplier:	Cemex Infra	D. Difference (C-A):	-218 cu.m
Sign of security	Nizcom	Sign of Admin	B. Nandini	Sign of Project manager	Reddy
Date	20/5/2020	Date	19/5/2020	Date	19/5/2020

Details of RMC pour

[illegible]