

Villa Orchids LLP (20-21)

Purchase Register

1-May-2020 to 31-May-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
12-5-2020	SP-Shreyas Services	Purchase	PUR/10010		9,889.00
14-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10011		8,395.70
14-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10012		54,222.88
14-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10013		47,274.09
22-5-2020	SUP-M Indra Reddy	Purchase	PUR/10014		20,160.00
26-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10015		17,570.20
27-5-2020	CONT-N Sharadha	Purchase	PUR/10016		1,29,294.00
27-5-2020	CONT-Veddi Karunakar Reddy	Purchase	PUR/10017		1,95,916.58
29-5-2020	SP-Hiregange & Associates	Purchase	PUR/10018		1,21,550.00
30-5-2020	SUP-M Indra Reddy	Purchase	PUR/10019		14,700.00
31-5-2020	CONT-Abdul Qadeer	Purchase	PUR/10020		65,578.50
31-5-2020	CONT-Veddi Karunakar Reddy	Purchase	PUR/10021		6,07,320.00
31-5-2020	SUP-Summit Sales Llp-Logistics	Purchase	PUR/10022		14,917.00
31-5-2020	SUP-Summit Sales Llp-Logistics	Purchase	PUR/10023		6,699.00
31-5-2020	SUP-Summit Sales Llp-Logistics	Purchase	PUR/10024		1,32,600.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10025		31,602.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10026		27,840.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10027		1,052.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10028		10,969.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10029		9,440.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10030		55,439.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10031		8,031.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10032		14,691.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10033		13,712.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10034		32,019.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10035		30,030.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10036		1,04,225.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10037		45,496.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10038		19,473.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10039		35,088.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10040		35,088.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10041		35,140.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10042		1,699.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10043		1,994.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10044		1,487.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10045		73,103.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10046		36,052.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10047		11,627.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10048		837.00
31-5-2020	SUP-Summit Sales Llp	Purchase	PUR/10049		53,403.00
31-5-2020	CONT-P Hanumanth	Purchase	PUR/10050		2,29,286.00
31-5-2020	CONT- Q S Associates	Purchase	PUR/10051		3,29,161.00
31-5-2020	CONT- Q S Associates	Purchase	PUR/10052		3,41,787.00
31-5-2020	CONT- Q S Associates	Purchase	PUR/10053		3,58,935.00
31-5-2020	CONT- Q S Associates	Purchase	PUR/10054		62,021.00
31-5-2020	SUP-Purima Mosaic Tiles	Purchase	PUR/10055		67,307.00
31-5-2020	SUP-Purima Mosaic Tiles	Purchase	PUR/10056		1,26,450.00
31-5-2020	SUP-Purima Mosaic Tiles	Purchase	PUR/10057		68,932.00
Total:					37,19,502.95

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/100010
Ref.: 138 dt. 30-Apr-2020

Dated : 12-May-2020

Party's Name: SP-Shreyas Services

GSTIN/UIN : 36ACIFS6178F2ZP

Particulars		Amount
OERD-House Keeping Service	10,091.00	₹ 9,889.00
TDS-2% Contract	(-)202.00	

On Account of :

Amt payable to shreyas services t/w housekeeping charges
for the month of apr'2020 vide bill no.138 dt.30.04.2020.

Amount (in words) :

Indian Rupees Nine Thousand Eight Hundred Eighty Nine
Only

for Villa Orchids LLP (20-21)

Prepared by: nagamalleswar@modiproperties.com

Approved by

Receiver's Signature

BILL

Ph: +91 9849371442

SHREYAS SERVICES

To
M/s.: NVVA Orchards LLP
5-4-187/3 & 4, Soham Mansion,
M.G. Road, Secunderabad - 500003.

Bill No. : 138 Month: April 20

Date: 30.04.2020

GSTIN: 36ACIFS6178F2ZP

GST No. _____

PAN NO: ACIFS6178F

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT
1	Housekeeping charges for the Month of April 2020	-	-	10091/-

Rupees in words: Ten thousand and ninety one only.

Pay: 10091/-

Total Value

10091/-

Supervision@____%

Grand Total

10091/-

Terms & Conditions : The above bill should be paid 5th of the month

CHECKED

SECURITY/SUP.

By: [Signature] Dt: 12/05/20

APPROVED BY

12 MAY 2020

G. JAI KUMAR
MANAGER-H.R. & ADMIN

For SHREYAS SERVICES

[Signature]

Authorised Signatory

1-11-138/11, Begumpet, Hyderabad - 500 016. Email: shreyasservices.k@gmail.com

Attendance/payment details of		Housekeeping Services		For the month of		Apr-20		No. of Working Days		26 Sundays				
Company	Site:	VOC-LLP	Date:	102.05.2020	Total days in month	30	Holidays	30	30.5		4			
Name of the contractor:	SREYA SERVICES	VOC	Prepared by:	sharvani	Calculate on days									
Type of Service	Housekeeping Services	Note: Enter only LOP /OT /FINES												
S.No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in days	Loss of Pay	OT	Pay for days	Fines	Payment in Rs.	Other service charges in %	Net Payable	Add: composite GST 6 %	Total Payable
1	Srinivas	Office boy	9,500	311	30.5	0	0	30.5	0		12	-	6	-
2	Iyadhamma	Sweeper 1	8,500	279	30.5	0	0	30.5	0	8,500	12	9,520	6	10,091
3	Employee 3	Sweeper 2	-	0	30.5	0	0	30.5	0	-	12	-	6	-
4	Employee 4	Lift Operator	-	0	30.5	0	0	30.5	0	-	12	-	6	-
5	Employee 5	Mate, Supervisor	-	0	30.5	0	0	30.5	0	-	12	-	6	-
6	Employee 6	Machine operator	-	0	30.5	0	0	30.5	0	-	12	-	6	-
			18,000		30.5	0	0	30.5	0	8,500	12	9,520	6	10,091
Remarks: Sir, we approval of sweeper in GHT site half a day and remaining all a day at voc site														

Certified by:
 SA-1
 Admin Manager
 VILLA GROUNDS LLP

Pay: 10091/-

CHECKED
 SECURITY/SUP.
 By:  Dt: 12/05/20

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 14-May-2020

No. : **PUR/10011**
Ref.: **11135 dt. 9-May-2020**

Party's Name: **Summit Sales LLP**
5-4-187/3&4 2nd Floor MG Road, Soham Mansion
Sec-Bad

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	7,115.00	₹ 8,395.70
Input CGST 9%	640.35	
Input SGST 9%	640.35	
On Account of :		
Being purchase of panel doors vide bill no :11135 dated : 9-05-2020 po no :65924		
Amount (in words) :		
Indian Rupees Eight Thousand Three Hundred Ninety Five and Seventy paise Only		

for SUP-Summit Sales LLP

Entered intally
POR/10008.

PURCHASE DIVISION
Advice for approval for credit to supplier

ID
37906

Date:	14/5/2020	Prepared by:	K. R. Chayulu
PO/WO no.	65924	PO / WO Date.	18/2/2020
Supplier Name	SSLLR	PO/WO amount	204,581/-
Firm/Company	VOC LLR	Project	VOC
Sl. No.	Bill No.	Bill Date	Bill amount
1.	1135	9/5/20	8,396/-
2.			
3.			

Amount A – Bills total(Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	9281	9/5/2020	78843	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B – Other Credits :

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☐ Yes ☐ No (explained below)

Excess / short material received ☐ Approved – within acceptable limits ☐ No (explained below)

Close PO / W?O ☒ Yes ☐ No – wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes – Rs. _____/- ☐ No

Payment – due date

Remarks:

Final bill received

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	✓						
Date	14/5/2020	15/5	15 MAY 2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/- Purchase Manager upto 25,000/- and Purchase Director

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

1 of 1 : 09-05-2020


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQES2044C1Z7

Customer Details				Invoice No.	11135		
Villa Orchids LLP				Invoice Date.	09-05-2020		
Behind Janapriya, Kowkur, Hyderabad				PO No.	65924		
GSTIN : 36AANFG4817C1ZH				PO Date.	18-02-2020		
				Req ID	55652		
				Req Date	18-02-2020		
				Loc Req No	63220		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	3	2371.80	7,115.40	18	1,280.76
	38"~80"						
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				7,115.40		1,280.76	
Total Invoice Amount				8,396.17			

Rupees : Eight Thousand Three Hundred Ninty Six and Paise Seventeen Only.

for Summit Sales LLP


 Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order**Draft PO for Approval**

Page(s) 1 Of 2

18-Feb-20 3:40:37 PM

Original / Office Copy / Purchase Div. Copy

From Company : **Villa Orchids LLP**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AANFG4817C1ZH

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	65924	63220
Doc Date	18-02-2020	
Quote No	Nil	
Quote Date	18-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	5.00	2,371.80	0.00	18.00	13,993.62
2 2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	25.00	2,047.20	0.00	18.00	60,392.40
3 2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	30.00	1,663.00	0.00	18.00	58,870.20
4 2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	45.00	541.00	0.00	18.00	28,727.10
5 2169 - Carpentry - hardware - SS Mortise Lock - other - nos	5.00	2,350.00	0.00	18.00	13,865.00
6 2285 - Carpentry - hardware - SS Hinges - Others - nos 4"	100.00	212.00	0.00	18.00	25,016.00
7 2092 - Carpentry - hardware - Door Stopper - NA - nos	30.00	105.00	0.00	18.00	3,717.00
Total Order Value . . .					204,581.32

Rupees : Two Lakh(s) Four Thousand Five Hundred Eighty One and Paise Thirty Two Only.

Terms and Conditions :-**Specification / Brand** Hardware will be Dorset brand and doors per sft is Rs. 112.35+GST**Payment Terms** After delivery**Tax** Included in the above prices**Delivery Date** With in a day**Delivery Location** Villas Orchids

Behind: Janapriya, Kowkur.

Phone. 9502232100/9502266233

Penalty For Delay Nil**Transportation Cost** Nil**Warranty** On cylendrical locks and hinges 1 year mfg warranty**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications.above order is for V no-42,121-124, 5 villas, purpose.**Completion Date** Nil**Measurment** NilFor **Villa Orchids LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

18-Feb-20 3:40:37 PM

Original / Office Copy / Purchase Div.Copy

Security

Nil

Remarks

Nil

For **Villa Orchids LLP**

Authorised Signatory



Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - Doors and hardware (Deluxe)													
Company	Villa orchids IIP			Site & Phase		VOC							
Req. no.	63220			Req. Date		18.02.2020							
Material required before	20.02.2020			ID no.		55652							
Prepared by:	A Suresh			Approved by (sign):									
Flat / Block no:	V no 42 & 121 to 124												
Type B1 1940 Sft Order Value:	5 Villa												
Type B2 1940 Sft 2BHK Order Value:	Villa												
S No.	Item Description	Units	Qty required for type B1 1940 sft 3BHK villa	Qty required for type B21940 sft 3BHK Villa	Qty required for type B1 1940 sft 3BHK villa	Qty required for type B21940 sft 3BHK Villa	Quantity required	Qty Available at site	Balance Qty to be ordered	Qty in sft	Qty in sq mts	Inward No	Date
1	panel Door - 38"x 80"	nos		1	-	5	5	-	5	88.2	8.2		
2	panel Door - 32"x 82"	nos		5	-	5	25	-	25	63.7	5.9		
3	panel Door - 26"x 82"	nos		6	-	6	30	-	30	81.5	7.6		
4	panel Door - 26"x 80"	nos		2	-	2	10	15	(5)	22.3	2.1		
6	Mortise Lock	nos		1	-	5	5	-	5	-	-		
7	Cylindrical Locks	nos		9	-	5	45	-	45	-	-		
8	SS Hinges-4" with screws	nos		30	-	5	150	50	100	-	-		
9	Magnetic Door Stopper	nos		6	-	5	30	-	30	-	-		
	Total						300	65	235	255.7	23.8		

18/12

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-05-2020

Customer Details		DC No.	9281
Villa Orchids LLP		DC Date.	09-05-2020
Behind Janapriya, Kowkur, Hyderabad		PO No.	65924
		PO Date.	18-02-2020
		Req ID	55652
		Req Date	18-02-2020
		Loc Req No	63220
GSTIN : 36AANFG4817C1ZH			
Description of Goods		HSN/SAC	Qty
1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	3
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

D. Soumya
 Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-05-2020

Customer-Details				Invoice No.		11135	
Villa Orchids LLP				Invoice Date.		09-05-2020	
Behind Janapriya, Kowkur, Hyderabad				PO No.		65924	
GSTIN : 36AANFG4817C1ZH				PO Date.		18-02-2020	
				Req ID		55652	
				Req Date		18-02-2020	
				Loc Req No		63220	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	3	2371.80	7,115.40	18	1,280.76
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				7,115.40		1,280.76	
640.38				640.38		Total Invoice Amount	
				8,396.17			
Rupees : Eight Thousand Three Hundred Ninty Six and Paise Seventeen Only.							



for Summit Sales LLP

P. Bouyga
 Authorised signatory

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10012**
Ref.: **11134 dt. 9-May-2020**

Dated : 14-May-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 2nd Floor MG Road, Soham Mansion
Sec-Bad

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	45,951.60	₹ 54,222.88
Input CGST 9%	4,135.64	
Input SGST 9%	4,135.64	
On Account of :		
Being purchase of plumbing material solvent cement vide bill no :11134 dated : 09-05-2020 po no :66057		
Amount (in words) :		
Indian Rupees Fifty Four Thousand Two Hundred Twenty Two and Eighty Eight paise Only		

for SUP-Summit Sales LLP

entered in tally
POR/10009

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	14/5/2020	Prepared by:	K. R. Chagula
PO/WO no.	66057	PO / WO Date.	24/2/2020
Supplier Name	SSLLQ	PO/WO amount	2,04,581/-
Firm/Company	VOC LLQ	Project	VOC
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11134	9/5/2020	54,222/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			54,222/-
Sl. No.	DC No	DC. Date	MRN No.
1.	9280	9/5/2020	78844
2.			
3.			
4.			
Amount B – Other Credits :			DC matches MRN
Amount C – Other Debits :			☒ Yes ☐ No
Amount D (D=A+B-C) – Amount to be credited to the supplier:			☐ Yes ☐ No
Amount E – PO / WO value:			☐ Yes ☐ No
Amount F – Difference (A – E):			☐ Yes ☐ No
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)			☐ Yes Rs. / ☐ No
Payment – due date			18/5/2020
Remarks: short received			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	14/5/2020	15/5	15/5

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-

Purchase Order

Page(s) 1 Of 2

24-Feb-20 2:02:59 PM



66057

21.02.20 2:11:39

From Company : **Villa Orchids LLP**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AANFG4817C1ZH

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	66057	63229
Doc Date	24-02-2020	
Quote No	Nil	
Quote Date	24-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	5.00	2,371.80	0.00	18.00	13,993.62
2 2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	25.00	2,047.20	0.00	18.00	60,392.40
3 2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	30.00	1,663.00	0.00	18.00	58,870.20
4 2169 - Carpentry - hardware - SS Mortise Lock - other - nos	5.00	2,350.00	0.00	18.00	13,865.00
5 2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	45.00	541.00	0.00	18.00	28,727.10
6 2285 - Carpentry - hardware - SS Hinges - Others - nos 4"	100.00	212.00	0.00	18.00	25,016.00
7 2092 - Carpentry - hardware - Door Stopper - NA - nos	30.00	105.00	0.00	18.00	3,717.00
Total Order Value . . .					204,581.32

Rupees : Two Lakh(s) Four Thousand Five Hundred Eighty One and Paise Thirty Two Only.

Terms and Conditions :-

Specification / Brand Hardware will be Dorset brand and doors per sft is Rs. 112.35+GST

Payment Terms After delivery

Tax Included in the above prices

Delivery Date With in a day

Delivery Location Villas Orchids

Behind: Janapriya, Kowkur.

Phone. 9502232100/9502266233

Penalty For Delay Nil

Transportation Cost Nil

Warranty On cylindrical locks and hinges 1 year mfg warranty

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications.above order is for 120-125 villas, purpose.

Completion Date Nil


Measurment Nil

For **Villa Orchids LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : 

Name : _____

Date : ____/____/____

Part bill Rs. 47,497 + Rs. 47,064 = 94,561

Balance has to be receivable Rs. 1,10,020

Query
21/2/20

II nd Bill No 11134 Amount 54,222/-

Balance has to be receivable Rs. 55,798

✓
14/5/2020

Requisition Form - Doors and hardware (Deluxe)													
Company		Villa orchids llp		Site & Phase		VOC							
Req. no.		63229		Req. Date		21.02.2020							
Material required before		24.02.2020		ID no.		55255							
Prepared by:		A Suresh		Approved by (sign):									
Flat / Block no:		V. no 120 to 125											
Type B1 1940 Sft Order Value:		5 Villa											
Type B2 1940 Sft 2BHK Order Value:		Villa											
S No.	Item Description	Units	Qty required for type B1 1940 sft 3BHK villa	Qty required for type B2 1940 sft 3BHK Villa	Qty required for type B1 1940 sft 3BHK villa	Qty required for type B2 1940 sft 3BHK Villa	Quantity required	Qty Available at site	Balance Qty to be ordered	Qty in sft	Qty in sq mts	Inward No	Date
1	panel Door - 38"x 80"	nos		1	-	5	5	-	5	88.2	8.2		
2	panel Door - 32"x 82"	nos		5	-	5	25	-	25	63.7	5.9		
3	panel Door - 26"x 82"	nos		6	-	6	30	-	30	81.5	7.6		
4	panel Door - 26"x 80"	nos		2	-	2	10	15	(5)	22.3	2.1		
6	Mortise Lock	nos		1	-	5	5	-	5	-	-		
7	Cylindrical Locks	nos		9	-	5	45	-	45	-	-		
8	SS Hinges-4" with screws	nos		30	-	5	150	50	100	-	-		
9	Magnetic Door Stopper	nos		6	-	5	30	-	30	-	-		
	Total						300	65	235	255.7	23.8		

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNIT: 36ACQES2044C1Z7

1 of 1 : 09-05-2020

Customer Details		DC No.	9280
Villa Orchids LLP		DC Date.	09-05-2020
Behind Janapriya, Kowkur, Hyderabad		PO No.	66057
		PO Date.	24-02-2020
		Req ID	55755
		Req Date	21-02-2020
GSTIN : 36AANFG4817C1ZH		Loc Req No	63229
Description of Goods		HSN/SAC	Qty
1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	2
2	2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	4418	10
3	2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	4418	10
4	2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	4418	2
5	2169 - Carpentry - hardware - SS Mortise Lock - other - nos	8301	1
6	2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	8301	20
7	2285 - Carpentry - hardware - SS Hinges - Others - nos	8302	20
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

D. Gowda
Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

TRANSIT COPY

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-05-2020

Customer Details				Invoice No.		11134				
Villa Orchids LLP Behind Janapriya, Kowkur, Hyderabad GSTIN : 36AANFG4817C1ZH				Invoice Date.		09-05-2020				
				PO No.		66057				
				PO Date.		24-02-2020				
				Reg ID		55755				
				Req Date		21-02-2020				
				Loc Req No		63229				
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt			
1	2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80" 30 nos	4418	2	2371.80	4,743.60	18	853.84			
2	2341 - Carpentry - doors - Panel Door 30 mm - 32 In	4418	10	2047.20	20,472.00	18	3,684.96			
3	2339 - Carpentry - doors - Panel Door 30 mm - 26 In	4418	2	1663.00	3,326.00	18	598.68			
4	2169 - Carpentry - hardware - SS Mortise Lock -	8301	1	2350.00	2,350.00	18	423.00			
5	2165 - Carpentry - hardware - SS Cylindrical Lock -	8301	20	541.00	10,820.00	18	1,947.60			
6	2285 - Carpentry - hardware - SS Hinges - Others - ... 4"	8302	20	212.00	4,240.00	18	763.20			
7										
8										
9										
10										
11										
12										
13										
14										
15										
IGST				CGST		SGST		Total Taxable Amount	45,951.60	8,271.28
				4,135.64		4,135.64		Total Invoice Amount	54,222.89	
Rupees : Fifty Four Thousand Two Hundred Twenty Two and Paise Eighty Nine Only.										

for Summit Sales LLP

D. Gowda
 Authorised signatory

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10013**
Ref.: **11142 dt. 9-May-2020**

Dated : 14-May-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 2nd Floor MG Road, Soham Mansion
Sec-Bad

Particulars		Amount
Tiles, Granite, Etc. GST 18%	40,062.79	₹ 47,274.09
Input CGST 9%	3,605.65	
Input SGST 9%	3,605.65	
On Account of :		
Being purchase of granite tan brown vide bill no :11142 dated : 9-05-2020 po no:65524 ,		
Amount (in words) :		
Indian Rupees Forty Seven Thousand Two Hundred Seventy Four and Nine paise Only		

for SUP-Summit Sales LLP

Entered in tally
PUR/10010

PURCHASE DIVISION
Advice for approval for credit to supplier

MD
37909

Date:	14/5/2020	Prepared by:	K. R. Chagula
PO/WO no.	65524	PO / WO Date.	8/2/2020
Supplier Name	SSLLQ	PO/WO amount	2,45,216/-
Firm/Company	VOC LLQ	Project	VOC
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11142	9/5/2020	47,224/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			47,224/-
Sl. No.	DC No	DC. Date	MRN No.
1.	2961		
2.	2961	17/5/20	78583
3.			
4.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			47,224/-
Amount E – PO / WO value:			2,45,216/-
Amount F – Difference (A – E):			1,97,942/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☐ No	
Payment – due date		18/5/2020	
Remarks: Short received			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	14/5/2020	15/5	15/5/2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

1 of 1 : 09-05-2020

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

Customer Details				Invoice No.		11142	
Villa Orchids LLP				Invoice Date.		09-05-2020	
Behind Janapriya, Kowkur, Hyderabad				PO No.		65524	
				PO Date.		08-02-2020	
				Req ID		55237	
				Req Date		05-02-2020	
GSTIN : 36AANFG4817C1ZH				Loc Req No		63192	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8534 - Stone - granite - Tan Brown - 19mm - Sft 38" x 12.5" x 38nos x 8 villas	68022310	429	58.80	25,225.20	18	4,540.54
2	8534 - Stone - granite - Tan Brown - 19mm - Sft 6'0 x 3'6" x 7nos x 8 villas	68022310	246.09	58.80	14,470.09	18	2,604.62
3	8500 - Stone - granite - Beading - NA - rft Tanbrown granite - 38" x 6.6" x 03nos x 8 villas		18.75	19.60	367.50	18	66.16
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				40,062.79		7,211.32	
Total Invoice Amount				47,274.10			
Rupees : Fourty Seven Thousand Two Hundred Seventy Four and Paise Ten Only.							



for Summit Sales LLP

Authorised signatory

Purchase Order



65524

01.02.20 11:15:37

Page(s) 1 Of 1

08/02/2020 1:01:57 PM

From Company : **Villa Orchids LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36AANFG4817C1ZH

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	65524	63192
Doc Date	08-02-2020	
Quote No	Nil	
Quote Date	15-04-2019	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8534 - Stone - granite - Tan Brown - 19mm - Sft 38" x 12.5" x 38nos x 8 villas	1,445.52	58.80	0.00	18.00	100,295.96
2 8534 - Stone - granite - Tan Brown - 19mm - Sft 6'0 x 3'6" x 7nos x 8 villas	1,092.00	58.80	0.00	18.00	75,767.33
3 8500 - Stone - granite - Beading - NA - rft Tanbrown granite - 5'0 x 0.3" x 30nos x 8 villas	1,200.00	19.60	0.00	18.00	27,753.60
4 8500 - Stone - granite - Beading - NA - rft Tanbrown granite - 38" x 6.6" x 03nos x 8 villas	494.52	19.60	0.00	18.00	11,437.26
5 6188 - Miscellaneous - Hamali charges - NA - Per Sft	4,232.04	6.00	0.00	18.00	29,962.84
Total Order Value . . .					245,216.99

Rupees : Two Lakh(s) Fourty Five Thousand Two Hundred Sixteen and Paise Ninty Nine Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 19mm thickness slabs.**Payment Terms** After delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next day.**Delivery Location** Villa Orchids

kowkur, Alwal

Phone.

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bi**Transportation Cost** Included in above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 42,43,14,15,121,11,125 & 76
Cutting charges included in above rates.**Completion Date** Nil**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** Skirting Rs. 12/- per rft for labour only.For **Villa Orchids LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And

For **Summit Sales LLP**

Name : _____

Part received
Ist Bill no 10733 Amount 3
Balance has to be received 52

Ist Bill no 11142 Amount Rs 47,274/-
Balance has to be received 1,62,538/-
14/2

Position Form - Staircase granite (tanbrown granite)		Villa orchids llp		Site & Phase		Villa orchids			
Company	g. no.	63192	Req. Date	05.02.2020					
Material required before	Prepared by:	10.02.2020	ID no.	55937					
Flat / Block no:	Name of the Supplier : SSLLP	A. Suresh	Approved by (sign):						
Order Value:		42,43,14,15 & 11 & 125 & 121 & 76							
		8 Villas							
S No.	Item Description	Units	Qty required for one Flat	Avg Qty required for one flat	Order Value	Qty required for Order value	Balance Qty to be ordered	Inward no	Date
1	Tanbrown granite (38"x12.5"x 38 nos)	sft	124.9	124.9	8.0	999.0	999.0		
2	tanbrown granite (6"x3'.3"x7 nos)	Sft	136.5	136.5	8.0	1,092.0	1,092.0		
3	tan brown granit (5"x3"x30 nos)	Sft	37.5	37.5	8.0	300.0	300.0		
4	tan brown granit (38" x 6.6"x3nos)	sft	61.6	61.6	8.0	493.0	493.0		
	Total					2,884.0	2,884.0		

Notes: Give order to ABC Co.

65594

APPROVED BY
07 FEB 2019
SOHAM MODI
MANAGING DIRECTOR

DELIVERY CHALLAN



SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.
Tel : 040 - 6633 5551

M/s Willa orchids lp
(KORUR)
Site: _____

DC No. : **2961**
Date : 17/3/20
Vehicle No. : AP10400J2
P.O. / W.O. No. : 65524
P.O. / W.O. Date : 15/4/2019

Sl. No.	PARTICULARS	Quantity
1	Sanbroung granite 38" x 12.5" = 107 (Nos)	429.0088
2	do 6.0 x 3.6" = 15 (y)	246.0958
3	do beading 5 x 0.3" = 15 (y)	18.7558
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		



GSTIN :

Received the above materials in good condition.

Received by [Signature]
Date : 17/3/20

Stamp: [Signature]

For SUMMIT SALES I

B. P

Authorised

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/100114
Ref.: 167 dt. 13-May-2020

Dated : 22-May-2020

Party's Name: SUP-M Indra Reddy

Particulars		Amount
Aggregate GST 5%	19,200.00	₹ 20,160.00
Output CGST 2.5%	480.00	
Input SGST 2.5%	480.00	
On Account of :		
Being payable to m indra reddy t/w sobo sand purchase exp		
vide bill no.167 dt.13.05.2020.		
Amount (in words) :		
Indian Rupees Twenty Thousand One Hundred Sixty Only		

for Villa Orchids LLP (20-21)

Prepared by: nagamalleswar

Approved by

Receiver's Signature

① Way Bill is not valid.

15-05-2020 12:20:23

Pages : 1 of 1

Building Material Voucher

Company Name : Villa Orchids LLP

Project Name : Villa Orchids


Supplier Name : M. Indra reddy

Voucher No :	5088
From Date :	07-05-2020
To Date :	13-05-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1016 - Building material - Robo Sand - Fine - tons								
14464	13-05-2020	16:14			600.000	34.50	0.00	20700.00
					600.000			20700.00
Building Material Total								20700.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material towards supply of robo fine sand	20700.00
Additional Payments :	0.00
Deductions :	0.00
Total	20700.00
Rupees : Twenty Thousand Seven Hundred Only.	



Project Manager

Accounts Manager

Managing Director

Villa Orchids LLP

Villa Orchids

37515

14464

Recd Date / Time

13-05-2020

16:14:00

Veh No

TS08UA9735

Del by

party

Recd by

security

Way Bill No

Way Bill Date

Way Bill Book no

Way Bill Validity

Qty

600.00

Rate

34.50

GST%

0.00

Value

20700.00

DC No

DC Date

Bill No

Bill Date

Item Name


1016 - Building material - Robo Sand - Fine - tons

Supplier Name



M. Indra reddy


Remarks:-

Rupees : Twenty Thousand Seven Hundred Only.



Printed On 15-05-2020 12:15:31



TAX INVOICE / CASH / CREDIT BILL					
M. INDRA REDDY				Cell: 9912782907 6300492151	
BUILDING MATERIAL SUPPLIER					
Bommarasipet (V), Shamirpet (M), Medchal (D), T.S.					
M/s. <u>Villa Orchids (LLP)</u>			Invoice No. <u>167</u>		
GST No.: <u>36AANFG4817C12H</u>			Date: <u>13/05/2020</u>		
DESCRIPTION	HSN Code	Qty.	Rate	Amount Rs.	Ps.
Rebo Fine Sand		600 or	32	19,200	
INWARD Inward No: <u>14464</u> Dt: <u>15-05-20</u> MRN No. <u> </u> Received by <u> </u> Sign: <u> </u> VILLA ORCHIDS LLP			CGST	480	
			SGST	480	
			IGST		
			GRAND TOTAL	20,160	
			GST No.: 36BUEPG0916J1ZS		
Goods once sold will not be taken back Subject to Hyderabad Jurisdiction E & O.E.					

[Handwritten signature]



857

Date: 13/05/2020To Indira ReddySize of Material : Fine Robo SandTime : 3:10 PMQuantity : 600 CFTLorry No. : TS08UA 9735

Driver Name <u>INWARD JAWA</u>	
Inward No: <u>14464</u>	DO: <u>13/05/20</u>
MRN No.	Dr:
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>

Receiver's Signature

VIELA ORCHID LLP

Sender's Signature

(See rule 6)

DUPLICATE

Transit Pass

Department Of Mines and Geology

GOVERNMENT OF TELANGANA

Transit Pass Book No. : 132

Transit Pass S.No. 6562

Date : 22/9/20

ROBO SILICON PVT. LTD.

1. Name and Address of Consignor
(Holder of ML/ Mineral dealer's Licence)
Sy. No. 50/ Part, Bommalararam Village & Mandal,
Yadadri - Bhuvanagiri Dist.
9776/MDR/YDR/2018

2. Name and address of the consignee

3. Name of the Mineral

FINISHED MINERAL

4. Quantity (Weight / Volume)

5. Approximate Value of Mineral being transported carried

6. (a) Date and time of Despatch
(b) Place from which minerals is to be transported :
(c) Destination to which mineral is being transported
(d) Number and details of permit issued by Asst. Director of Mines & Geology
Indicating payment of Royalty seigniorage fee of mineral being transported.

Bommala Ramaram Village

7. (i) Mode of Transport
(ii) Carrier Registration No.

By Road

8. Name and Address of Vehicle driver

Signature
with date (a) Consignor

Signature
with date (b) Driver

Signature and Designation of
checking authority

Signature and Seal of the Issuing Authority

- Note : 1. No overwriting should be done.
2. The original copy and the book has to be returned to the Concerned Authority after the book is exhausted.
3. The vehicle Driver shall carry two copies of the transit pass during transit.

M. INDRA REDDY

**Cell: 9912782907
6300492151**

BUILDING MATERIAL SUPPLIER

Bommarasipet (V), Shamirpet (M), Medchal (D), T.S.

M/s. Villa Orchids (LLP)

Invoice No. 167

GST No.: 36AANFG4817C1ZH

Date: 13/05/2020

DESCRIPTION	HSN Code	Qty.	Rate	Amount Rs.	Ps.
Rebo Fine Sand		600 00	32	19,200	
			CGST	480	
			SGST	480	
			IGST		
			GRAND TOTAL	20,160	

GST No.: 36BUEPG0916J1ZS

For **M. INDRA REDDY**

Goods once sold will not be taken back
Subject to Hyderabad Jurisdiction
E & O.E.

[Signature]

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10015**
Ref.: **11228 dt. 16-May-2020**

Dated : 26-May-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 2nd Floor MG Road, Soham Mansion
Sec-Bad

Particulars		Amount
Plumbing GST 18%		
Input CGST 9%	14,890.00	₹ 17,570.20
Input SGST 9%	1,340.10	
	1,340.10	

On Account of :

Being purchase of plumbing material stop cock vide bill no : 11228 dated : 16-05-2020 po no :67115

Amount (in words) :

Indian Rupees Seventeen Thousand Five Hundred Seventy and Twenty paise Only

for SUP-Summit Sales LLP

Prepared by: vijay

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Entered in Tally

ID
37889

Date:		21-05-2020		Prepared by:		V. Parvati	
PO/WO no.		67115		PO / WO Date.		13/5/20	
Supplier Name		Summit sales WHP		PO/WO amount		19,375.60/-	
Firm/Company		villa orchids WHP		Project		VOC	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	11228	16/5/20		17,676/-			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						17,676/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	9354	16/5/20	14957	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						17,676/-	
Amount E – PO / WO value:						19,376/-	
Amount F – Difference (A – E):						1700/-	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____ / ☒ No				
Payment – due date			22/5/20				
Remarks: short received							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/5/2020	22/5/20					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

ORIGINAL INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 16-05-2020

Customer Details				Invoice No.	11228
Villa Orchids LLP				Invoice Date.	16-05-2020
Behind Janapriya, Kowkur, Hyderabad				PO No.	67115
				PO Date.	13-05-2020
				Req ID	56763
				Req Date	12-05-2020
				Loc Req No	63306
GSTIN : 36AANFG4817C1ZH					

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	30	493.00	14,790.00	18	2,662.20
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	10	19.00	190.00	18	34.20
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				Total Taxable Amount		14,980.00	2,696.40
CGST				Total Invoice Amount		17,676.40	
SGST							



Rupees : Seventeen Thousand Six Hundred Seventy Six and Paise Forty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

1 Of 1

14-05-2020 11:23:05 AM



67115

06.05.20 1:44:19

Company : **Villa Orchids LLP**

5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AANFG4817C1ZH

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 67115 63306

Doc Date 13-05-2020

Quote No Nil

Quote Date 13-05-2020

SupplyType Supply

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	30.00	493.00	0.00	18.00	17,452.20
2 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	30.00	48.00	0.00	18.00	1,699.20
3 6040 - Miscellaneous - Tefflon tape - NA - nos	10.00	19.00	0.00	18.00	224.20
Total Order Value . . .					19,375.60

Rupees : Nineteen Thousand Three Hundred Seventy Five and Paise Sixty Only.

Terms and Conditions :-

Specification / Brand All items shall be of 'Hindware' brand, Classic series

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Within 3 days

Delivery Location Villas Orchids

Behind: Janapriya, Kowkur.

Phone. 9502232100/9502266233

Penalty For Delay Nil

Transportation Cost Included by us !

Warranty 7 years warranty

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Villas cp fitting purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Part received

I dr bill 11228 Amount 17676 | ✓

Balance has to be receivable to 1,700 |

✓
21/5/2020For **Villa Orchids LLP**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		VOC LLP		Date:		11-05-2020	
Project & Phase :		VOC		Time:		15.30	
Supplier		SSLLP		Req. No.		63306	
Material required before date:		01.12.19		ID No.		56763	

No	Description	Size	Quantity	Units	Inward No	Date
1	Angle Cock					
2	CP Nippal	STD'	30	Nos		
3	Teflan tape	1"	30	Nos		
4		std	10	Packets		
5						
6						
7						
8						
9						
10						

Remarks: For VOC villas CP Fitting purpose (Note : balance material we have at site stock)

Prepared By	A Suresh	Approved by	
Sign. & Date	11-05-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED

13 MAY 2020

MINISH PARIKH
MANAGER PROCUREMENT

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36AC0ES2044C1Z7

1 of 1 : 16-05-2020

Customer Details		DC No.	9354
Villa Orchids LLP		DC Date.	16-05-2020
Behind Janapriya, Kowkur, Hyderabad		PO No.	67115
		PO Date.	13-05-2020
		Req ID	56763
		Req Date	12-05-2020
GSTIN : 36AANFG4817C1ZH		Loc Req No	63306
	Description of Goods	HSN/SAC	Qty
1	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	30
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	10
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

TRANSIT COPY

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UT: 36ACQES2044C1Z7

1 of 1 : 16-05-2020

Customer Details				Invoice No.	11228		
Villa Orchids LLP				Invoice Date.	16-05-2020		
Behind Janapriya, Kowkur, Hyderabad				PO No.	67115		
				PO Date.	13-05-2020		
				Reg ID	56763		
				Req Date	12-05-2020		
				Loc Req No	63306		
GSTIN : 36AANFG4817C1ZH							
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	30	493.00	14,790.00	18	2,662.20
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	10	19.00	190.00	18	34.20
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	14,980.00			2,696.40
	1,348.20	1,348.20	Total Invoice Amount	17,676.40			
Rupees : Seventeen Thousand Six Hundred Seventy Six and Paise Forty Only.							



for Summit Sales LLP

Authorised signatory

06

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10043/6
Ref.: 105 dt. 21-May-2020

Dated : 27-May-2020

Party's Name: **CONT-N Sharadha**

Particulars	Amount
Paints-COMP	₹ 1,29,294.00
On Account of : Being painting work done towards vila no 285 , 13 , 97 & 13 vide bill no : 015 daed : 21-05-2020 Amount (in words) : Indian Rupees One Lakh Twenty Nine Thousand Two Hundred Ninety Four Only	

for CONT-N Sharadha

Prepared by: vijay

Approved by

Receiver's Signature

NO. 97001/000

Particulars

CONT-N Sharadha

To TDS-.75% Contract

On Account of :

Being tds deducted @ 0.75% on bill of rs 129294

Debit

Credit

Dr.

00'076

00'026

₹ 970.00

00.076 3

Approved by

Prepared by: vijay

Scan ID - 40575

PURCHASE DIVISION,
Advice for approval for credit to contractor

	21/05/2020	Prepared by:	T.D. Murthy
	-	WO date.	-
	N. Sharada	WO amount - A	-
	Villa Orchid LLP	Project name	Villa Orchids
	Painting work		
no.	285,13,113 & 97.		
ayment date	06/03/2020	Request for payment amount - B	Rs. 1,21,975/- ✓
s - C	Rs. 7,319/- ✓	Total D = B + C	Rs. 1,29,294/- ✓
e from	20/02/2020	Work done to	06/03/2020
	Bill No.	Bill date	Bill amount
	015	21/05/2020	Rs. 1,29,294/- ✓
	-	-	-
	-	-	-
	-	-	-
Amount E - Bills total			Rs. 1,29,294/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,29,294/- ✓
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	23/05/2020		
Remarks: No work order for above bill. Please consider the bill for processing. ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	21/5/20	21/5/20	22/05/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Estimate Sheet		Villa orchids LLP		Approved by:		
Company Name:		Villa Orchids		Sign:		
Project:		Painting work done villas details		work start date		20.02.2020
work description:		A Suresh		work end date		06.03.2020
Prepared By :		N Shradha				
Contractor Name :		07.12.19				
Date:		A		C		E=Sum of D
		Quantity	Rate	Amount	Item Head Total	Remarks
S No.	Item Description	Units				
1	villa no 285	Sft	15.8	28665.0		
2	villa no 13	Sft	15.8	30555.0		
					59220.0	
Note : stage III work is @ 25% of the total rate (45/ sft -@ 35% = Rs:15.75)						

Handwritten signature
06/03/2020

APPROVED BY
J
SH
AGER

APPROVED BY
05 MAR 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
06 MAR 2020
A. SURESH
PROJECT MANAGER

id: 5790, 902 & 57903

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10918		Date - site bills Register		17/03/2020	
Company Name:		Vox (LLP)		Site:		VOC	
Name of Contractor		N. SHARDHA					
Nature of work		Painting Work done					
Work done		From Date		01/03/2020		To Date 17/03/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	villa no : 113	1820.0	11.3	Sft	20475/-		
2.	villa no : 97	1820.0	11.3	Sft	20475/-		
3.	villa no : 13	1940.0	11.3	Sft	21825/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.					62,775/-		
11.	Total:						
Bill required		☐ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/03/2020		Date: 19/03/2020		Date:			
Sign:		Sign: Naveen Kumar		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

17 MAR 2020
A SURVEYOR
REGISTERED

APPROVED BY
17 MAR 2020
N. SHARDHA
MANAGER

Q356G

O : 9912517701

N. SHARADA PAINTS

3, Nehru Nagar, Jammigadda, Kushaiguda, Kapra, Hyderabad-500 062 Telangana

015

INVOICE

Date : 21/5/20

Villa Orchid 4P

Address

GSTIN: 36AANFG4812C1Z14.

Sl. No.	Name of Product	Qty.	Rate	AMOUNT	
				Rs.	Ps.
1.	Painting work done @ V.W. 285, q 13	1 L.S.	62,752	62,752	00
2.	Painting work done @ V.W. 113, - 97 q 13	1 L.S.	66,542	66,542	00
		TOTAL		1,29,294	00



Rupees in words One lakh twenty nine
thousand two hundred and ninety four only

For N. SHARADA PAINTS

[Signature]
Authorized Signature

Terms & Conditions :
Goods once sold will not be taken back.

id: 57565 & 57566

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10902		Date - site bills Register		06/03/2020	
Company Name:		Voe Lep		Site:		VOC	
Name of Contractor		M. SHARDHAT					
Nature of work		PAINTING					
Work done		From Date		20/2/2020		To Date	
						06/03/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	285	1820	15.75	sq ft	28665/-		
2.	13	1940	15.75	sq ft	30555/-		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				59200/-		
Bill required		☐ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 06/03/2020		Date: 06/03/2020		Date: ✓ - 7 MAR 2020			
Sign:		Sign: Naveen Kumar		Sign: ✓			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
06 MAR 2020
A. SURESH
PROJECT MANAGER

Measurement Sheet									
Company Name:		Villa Orchids LLP							
Project:		Villa Orchids							
Description:		Painting stage III work done villas details							
Prepared By:		A Suresh							
Date:		06.03.2020							
Name of the Contractor:		N Shradha							
A									
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1	Villa no 285	Stage II	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
2	Villa no 13	Stage II	1820.0	1.0	1.0	1.0	1820.0	Sft	1820.0
			1940.0	1.0	1.0	1.0	1940.0	Sft	1940.0



APPROVED BY
06 MAR 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
2020
A. SURESH
PROJECT MANAGER

Estimate Sheet		Villa orchids LLP							
Company Name:		Villa Orchids							
Project:		Painting work done villas details							
work description:		A Suresh							
Prepared By :		N SHARDHA							
Contractor Name :		17.03.2020							
Date:		A							
S No.	Item Description	Quantity	Units	C	Rate	D=AxC	E=Sum of D	Item Head Total	Remarks
1	Villa no 113	1820.0	Sft	11.3	20475.0	20475.0			
	Villa no 97	1820.0	Sft	11.3	20475.0	20475.0			
	Villa no 13	1940.0	Sft	11.3	21825.0	21825.0			
								62775.0	

[Signature]

17.4.2020

19/03/2020
Shardha

111

07

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10017
Ref.: 106 dt. 20-May-2020

Dated : 27-May-2020

Party's Name: CONT-Veddi Karunakar Reddy

Particulars		Amount
Cement GST 18%	1,66,031.00	₹ 1,95,916.58
Input CGST 9%	14,942.79	
Input SGST 9%	14,942.79	
Amount (in words) :		
Indian Rupees One Lakh Ninety Five Thousand Nine Hundred Sixteen and Fifty Eight paise Only		

for CONT-Veddi Karunakar Reddy








Authorised Signatory

PURCHASE DIVISION,
Advice for approval for credit to contractor

Entered = 100/4.

Scan ID - 40576

Date:	20/05/2020		Prepared by:	T.D. Murthy
WO no.	63934		WO date.	12/12/2019
Contractor Name	Karunakar Reddy		WO amount - A	Rs. 2,67,624/-
Firm/Company	Villa Orchids LLP		Project name	VOC
Nature of work	Cement Fiber Board			
Villa/flat/block no.	122,14,283,287 & 219.			
Request for payment date	12/03/2020		Request for payment amount - B	Rs. 1,66,031/-
GST on bills - C	Rs. 29,886/-		Total D = B + C	Rs. 1,95,917/-
Work done from	01/02/2020		Work done to	11/03/2020
Sl. No	Bill No.	Bill date	Bill amount	
1.	106	20/05/2020	Rs. 1,95,917/-	
2.	-	-	-	
3.	-	-	-	
4.	-	-	-	
			Amount E - Bills total	Rs. 1,95,917/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-	
Amount G - Other Credits :			-	
Amount H - Other Debits :			-	
Amount I - to be credited to the contractor (E+F+G-H)			-	
Amount J - Difference A-B (should be nil)			Rs. 1,95,917/-	
Amount K - Difference D-E-F (should be nil)			Rs. 1,01,593/-	
Quantity received as per WO			☐ Yes ☐ Excess received ☐ Short received ☒ Explained below	
Difference between A & B acceptable			☒ Yes ☐ No (explained below)	
Excess / short material received			☒ Approved - within acceptable limits ☐ No (explained below),	
Close WO			☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)			☐ Yes - Rs. 1,33,812 /- ☐ No	
Payment - due date			23/05/2020	
Remarks: Above bill is for part payment. PO not closed, awaiting for balance work.				

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts - receiver of bill	Accountants	Accounts Manager
ign:							
ate	20/05/2020	20/05/2020	20/05/2020	20/05/2020	20/05/2020	20/05/2020	20/05/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Ph : 9440407992



Flooring & Decorative Tiles

8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.

Invoice No.

Invoice Date : 106
90/05/2020

Details of Receiver / Billed to. villa orchids LLP P.O. no: 68984

Address:

Buyer GST No.: 36 AANFG4817C12H State: Code:

[illegible]

Rupees in words : one lakh ninety five
thousand nine hundred sixty eight
one

Total Amount	1'66 03 (/
--------------	-------------

Add CGST @ 9%	14942.79
---------------	----------

Add SGST @ 9% 14942.70

Grand Total	1095916.5
-------------	-----------

Terms & Conditions:

Goods once sold cannot be taken back or exchanged

Subject to Hyderabad Jurisdiction.

All the overdue bill charged @ 24% per annum

For **VELDI KARUNAKAR REDDY**

Signature

Idi 57859-57863

Construction division.
Advice for giving credit to contractors/suppliers.

SL No. - site bills register	10907	Date - site bills register	12/03/2020
Company Name:	VOC (LLP)	Site:	VOC
Name of Contractor	KARUNAKER REDDY		
Nature of work	Sewa board alying work done		
Work done	From Date	To Date	bill no
	01/02/2020	11/03/2020	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	122	316.25	105.0	5ft	33,206	
2.	14	316.25	105.0	5ft	33,206	
3.	283	316.25	105.0	5ft	33,206	
4.	287	316.25	105.0	5ft	33,206	
5.	219	316.25	105.0	5ft	33,206	
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,66,031/-	

Bill required	☐ YES ☒ NO	GST bill required	☐ YES ☒ NO
Measurement & estimate sheet:	☐ Required ☒ Not required	Measurement & estimate sheet:	☐ Enclosed ☒ Not enclosed
PO/WO no.	63934	PO/WO date:	12/12/2019

Remarks :

Approved by Project Manager	Sign: <i>[Signature]</i>	Date: 12/03/2020
Approved by Design Team	Sign: <i>[Signature]</i>	Date: 13/03/2020

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying bills. Bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED
A. SURESH
PROJECT MANAGER
12 MAR 2020

APPROVED BY
M. D. SINGH
DIRECTOR
11 MAR 2020

Measurement Sheet										
Company Name:		Villa orchids LLP								
Project:		Villa Orchids								
Description :		Parking tile								
Prepared By:		A Suresh					PO No : 63934			
Date :		12.03.2020					Approved by:			
Name of the Contractor :		Karunaker Reddy					Sign: -			
A										
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Villa no 122	Serabaord	23.5	1.0	15.5	1.0	364.3			
		Deductions	4.0	1.0	6.0	2.0	48.0	316.25		
2	Villa no 14	Serabaord	23.5	1.0	15.5	1.0	364.3			
			4.0	1.0	6.0	2.0	48.0	316.25		
3	Villa no 283	Serabaord	23.5	1.0	15.5	1.0	364.3			
			4.0	1.0	6.0	2.0	48.0	316.25		
4	Villa no 287	Serabaord	23.5	1.0	15.5	1.0	364.3			
			4.0	1.0	6.0	2.0	48.0	316.25		
5	Villa no 219	Serabaord	23.5	1.0	15.5	1.0	364.3			
			4.0	1.0	6.0	2.0	48.0	316.25		


 APPROVED BY
 12 MAR 2020
 A. SURESH
 PROJECT MANAGER

[illegible]

21/50/22 and 22/50/22

APPROVED BY
12 MAR 2020
A. SURESH
PROJECT MANAGER

Purchase Order

Page(s) 1 Of 1

12/12/2019 1:59:42 PM



63934

04.12.19 4:50:49

From Company : **Villa Orchids LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AANFG4817C1ZH

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	63934	63097
Doc Date	12-12-2019	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	2,160.00	105.00	0.00	18.00	267,624.00
Total Order Value . . .					267,624.00

Rupees : Two Lakh(s) Sixty Seven Thousand Six Hundred Twenty Four Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Villas Orchids
Behind: Janapriya, Kowkur.
Phone. 9502232100/9502266233

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,33,812/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Simplex Villa no. 217,218,219,121,120,102,184 & 287.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Pending
2015/20

For **Villa Orchids LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Requisition Form - sraaboard												
Company	Villa orchids LLP			Site & Phase								
Req. no.	63097			Req. Date	11.12.19							
Material required before	20.12.19			ID no.	53876							
Prepared by:	A Suresh			Approved by (sign):								
Plot / Block no:	217,218,219&121,120,102, 184&287											
Name of the supplier	Karnanur reddy											
Type B2 1940 Sft 3BHK Order Value:	8 Villas											
Type B1 585Sft 3BHK Order Value:	Villas											
S No.	Item Description	Units	Qty required for Type C2 & C1 1820 Sft 3BHK Villa	Qty required for Type d11585 Sft 3BHK villa	Qty required for Type B2 1940Sft 3BHK Villa	Qty required for Type d11585 Sft 3BHK villa	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No	Date
1	Sraaboard 10'0" x 6"	Sft	240		240		9	-	-	2,160.0		
	Total									2,160.0		

Note : Please issue the work order

09934

APPROVED BY
12 DEC 2019
SOLMAN P. S. S. S.
MANAGING DIRECTOR